



MONTHLY PROGRESS REPORT

DATE ISSUED: February 9, 2024

PERIOD COVERED: January 2024

SITE NO.: C828213

SITE NAME: 1560 Lake Avenue Site

SITE ADDRESS: 1560 Lake Avenue

CITY: Rochester

COUNTY: Monroe

ACTIONS PERFORMED DURING REPORTING PERIOD:

Remedial Investigation/Remedial Alternatives Analysis (RI/RAA)

Worked on RI/RAA Report components as outlined in Section 5.0 of the December 2019 RI/RAA Work Plan.

Site Management Plan (SMP)

Worked on a revised SMP to replace the interim SMP and reflect the interim remedial measures (IRMs) at the Site.

Interim Remedial Measures (IRMs)

Continued fieldwork associated with the In-Situ Bioremediation Oxygen Injection System IRM. This included finishing connection of the two oxygen injection system trailers to other system components.

Other

None.

ANTICIPATED ACTIONS FOR THE NEXT REPORTING PERIOD:

RI/RAA

Continue working on RI/RAA Report components as outlined in Section 5.0 of the December 2019 RI/RAA Work Plan.

Site Management Plan (SMP)

Continue working on a revised SMP.

IRMs

Continue fieldwork associated with the In-Situ Bioremediation Oxygen Injection System IRM. This includes RG&E service connection to the recently-installed electric panel and wiring, and subsequent start up.

Other

None.

APPROVED ACTIVITY MODIFICATIONS (Change of Work Scope and/or Schedule):

RI/RAA

None.

IRMs

None.

RESULTS OF SAMPLING OR DATA RECEIVED:

RI/RAA

None.

IRMs

None.

% OF COMPLETION:

RI/RAA

The RI/RAA is 72% complete.

IRMs

The In-Situ Bioremediation Oxygen Injection System IRM is approximately 70% complete.

The Cover System IRM is approximately 95% complete.

UNRESOLVED DELAYS (Encountered or Anticipated):

None.

EFFORTS MADE TO MITIGATE DELAYS:

None.

CITIZEN PARTICIPATION ACTIVITIES (Completed and Anticipated):

None.

Attachments: None.