

4535 Southwestern Boulevard | Suite 210 | Hamburg, NY 14075 (716) 202-4475



## **3021 Orchard Park Road Site**

BCP Site No. C915289 3021-3041 Orchard Park Road Orchard Park, New York

# Periodic Review Report

(December 31, 2018 to December 31, 2021)

Date: January 2022, Revised March 2022

Prepared for: Orchard Park 3021 Medical Properties, LLC

Job Number: 0010-001-001

Service to

Our Community,

Our Professions, &

Our Clients

## PERIODIC REVIEW REPORT

(December 31, 2018 to December 31, 2021)

## 3021 ORCHARD PARK ROAD SITE BCP SITE NO. C915289 ORCHARD PARK, NEW YORK

January 2022 March 2022 (revised) 0010-001-001

Prepared for:

# **Orchard Park 3021 Medical Properties, LLC**

Prepared By:



PO Box 543 Sinclairville, NY 14782 (716) 870-1165

#### **Table of Contents**

LIST	OF ACRONYMS	III
1.0	INTRODUCTION	1 2
2.0	SITE REMEDIATION OVERVIEW	4
3.0	REMEDY PERFORMANCE	5
4.0	4.1 Institutional & Engineering Control (IC/EC) Plan  4.1.1 Institutional Controls (ICs)  4.1.2 Engineering Controls (ECs)  4.2 Post-Remedial Groundwater Monitoring  4.3 Intrusive Activities  4.4 Annual Inspection & Certification Program  4.5 Operation, Monitoring, & Maintenance Plan	
5.0	CONCLUSIONS & RECOMMENDATIONS	10
6.0	DECLARATION/LIMITATION	11
7.0	REFERENCES	12



#### **Table of Contents**

#### **LIST OF FIGURES**

Figure 1 Site Location and Vicinity M
---------------------------------------

Figure 2 Site Plan

#### **APPENDICES**

Appendix A	Institutional 8	& Fnaineerina	Controls Cer	tification Form
Appulluix A	THISCICULIONAL C	& L119111CC11119		till cation i offic

Appendix B Photographic Log

Appendix C Well Decommissioning Records



## **List of Acronyms**

ACMs	Asbestos Containing Materials	HASP	Health and Safety Plan
AIRS	Aromatic Information Retrieval System	HREC	Historical Recognized Environmental Condition
ASD AST ASTM BCA BCP BTEX C/D CAMP CBS	Active Subslab Depressurization Aboveground Storage Tank American Society for Testing and Materials Brownfield Cleanup Agreement Brownfield Cleanup Program Benzene, toluene, ethylbenzene, and xylenes Construction and Demolition Community Air Monitoring Plan Chemical Bulk Storage	HSWDS HVAC IC ICIS IRM LBP LNAPL LQG LTANK	Hazardous Waste Disposal Site Heating Ventilation and Air Conditioning Institutional Control Integrated Compliance Information System Interim Remedial Measure Lead-Based Paint Light Non-Aqueous Phase Liquid Large Quantity Generator Leaking Tank
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act	LUST	Leaking Underground Storage Tank
CERCLIS	Comprehensive Environmental Response, Compensation, and Liability Information System	MOSF	Major Oil Storage Facility
CESQG	Conditionally Exempt Small Quantity Generator	MSDS	Material Safety Data Sheets
CFR CO2	Code of Federal regulation Carbon Dioxide	MTBE NA	Methyl Tertiary Butyl Ether Not Available/Applicable
сос	Certificate of Completion	NPDES	National Pollutant Discharge Elimination System
CORRACTS CP CPG	Corrective Action Commissioner Policy Certified Professional Geologist	NPL NRCS NYCRR	National Priorities List Natural Resource Conservation Service New York Codes, Rules, and Regulations
CREC	Controlled Recognized Environmental Condition	NYSDEC	New York State Department of Environmental Conservation
cVOC DER DNAPL EC	Chlorinated Volatile Organic Compound Division of Environmental Remediation Dense Non-Aqueous Phase Liquid Engineering Control	NYSDOH NYSDOL O&M OM&M	New York State Department of Health New York State Department of Labor Operations and Maintenance Operation, Maintenance, and Monitoring
ЕСНО	Enforcement and Compliance History Information	OPRA	Open Public Records Act
ECL EDR	Environmental Conservation Law Environmental Data Resources, Inc.	ORION OSHA	Orion Environmental Solutions, LLC Occupational Safety and Health Administration
ELAP ERNS ESA ETPH FBGS	Environmental Laboratory Approval Program Emergency Response & Notification System Environmental Site Assessment Extractable Total Petroleum Hydrocarbons Feet below ground surface	PAH PBS PCBs pCi/L PE	Polycyclic aromatic hydrocarbons Petroleum Bulk Storage Polychlorinated Biphenyls picocuries per Liter Professional Engineer
FIFRA	Federal Insecticide, Fungicide, & Rodenticide Act	PERC	Tetrachloroethylene (perchloroethylene)
FINDS	Facility Index System/Facility Registry System	PG	Professional Geologist
FOIA FOIL FOP FTTS FWS	Freedom of Information Act Freedom of Information Letter Field Operating Procedure FIFRA/TSCA Tracking System Fish and Wildlife Service	PID PPB PPM PRP PRR	photoionization detector parts per billion parts per million Potentially Responsible Party Periodic Review Report
GIS	Geographic Information Systems	PVEC	Potential Vapor Encroachment Condition



## **List of Acronyms**

QA/QC	Quality Assurance/Quality Control	SSD	Sub-slab Depressurization
QAPP	Quality Assurance Project Plan	SVE	Soil Vapor Extraction
RAO	Remedial Action Objective	SVI	Soil Vapor Intrusion
RAWP	Remedial Action Work Plan	SVOC	Semi volatile Organic Compound
RCRA	Resource Conservation and Recovery Act	SWF/LF	Solid Waste Facility/Landfill
RSO	Remedial System Optimization	SWRCY	Registered Recycling Facility List
SAC	State Assistance Contract	TAL	Target Analyte List
SACM	Suspect Asbestos Containing Material	TCE	Trichloroethylene
SCG	Standards, Criteria, and Guidelines	TCL	Target Compound List
SCO	Soil Cleanup Objective	TCLP	Toxicity Characteristic Leachate Procedure
SEMS	Superfund Enterprise Management System (FKA CERCLIS)	TRIS	Toxic Chemical Release Inventory System
SFMP	Soil Fill Management Plan	TSCA	Toxic Substance Control Act
SHPO	State Historic Preservation Office/Officer	TSDF	Treatment, Storage and Disposal Facility
SHWS	State Hazardous Waste Site	USDA	United States Department of Agriculture
SMP	Site Management Plan	USEPA	United States Environmental Protection Agency
SOP	Standard Operating Procedure	USGS	United States Geological Survey
sow	Statement of Work	UST	Underground Storage Tank
SPCC	Spill Prevention Control and Countermeasure	VCP	Voluntary Cleanup Program
SPDES	State Pollution Discharge Elimination System	VEC	Vapor Encroachment Condition
SQG	Small Quantity Generator	voc	Volatile Organic Compound



#### 1.0 Introduction

Orion Environmental Solutions, LLC (Orion) has prepared this Periodic Review Report (PRR) to summarize the post-remedial status of New York State Department of Environmental Conservation (NYSDEC) Brownfield Cleanup Program (BCP) Site No. C915289, located at 3021-3041 Orchard Park Road, in the Town of Orchard Park, Erie County, New York (see Figure 1).

This PRR has been prepared in accordance with the NYSDEC DER-10 *Technical Guidance for Site Investigation and Remediation* (May 2010; Ref. 1) and the NYSDEC's Institutional and Engineering Controls (IC/EC) Certification Form has been prepared for the Site. This PRR and the associated IC/EC Form (see Appendix A) have been completed for the post-remedial period from December 31, 2018 to December 31, 2021.

#### 1.1 Site Background

In October 2014, 3021-3041 Orchard Park Road, LLC and CCS Oncology, P.C. entered into a Brownfield Cleanup Agreement (BCA) with the New York State Department of Environmental Conservation (NYSDEC) to investigate and remediate an approximate 4.19-acre portion of a larger 5.06-acre parcel located in the Town of Orchard Park, County of Erie, New York. BCP site activities were performed in accordance with Brownfield Cleanup Agreement (BCA) Index #C915289-10-14, Site #C915289, which was executed on October 30, 2014. The BCP property, which is inclusive of the asphalted parking/driveway areas and on-site building and excludes the vegetated (grassed) areas along the outer perimeter of the Site, was remediated to restricted residential use.

On April 2, 2018, CCS Oncology, P.C. filed for Chapter 11 reorganizational bankruptcy, subsequently closing on April 27, 2018. 3021-3041 Orchard Park Road, LLC continued to own and maintain the Site in accordance with the BCA until January 13, 2021 when Orchard Park 3021 Medical Properties, LLC purchased the property and assumed responsibility for implementation of the Site Management Plan (SMP) for the Site. Currently, the Site is being used as a consolidated multi-disciplinary medical facility, including breast surgeons, gynecologic surgeons, vascular surgeons, primary physicians, diagnostic imaging, and diagnostic information services.

The Site is located in the County of Erie, New York and is identified as Section 152.12 Block 02 and Lot 1.1 on the Orchard Park Tax Map #152.12 per Erie County



Tax Map records. The BCP Site is bounded by Michael Road to the north, commercial property to the south (Rite Aid Pharmacy), commercial property (Walgreens Pharmacy) to the east, and Orchard Park Road to the west (see Figures 1 and 2). Historically, the Site was improved as a commercial multi-unit shopping plaza and associated parking. The existing building formerly contained seven units identified by address as follows:

- 3025 Former Tops Grocery Store and Antique Mall
- 3027 Existing Family Dollar
- 3031 Former CVS Pharmacy
- 3035 Former Hair Salon and Dry Cleaner
- 3037 Former Paint Shop
- 3039 Former Dry Cleaner/Insty-Prints Printing Center
- 3041 Former Credit Union

#### 1.2 Remedial History

The 3021 Orchard Park Road Site is located in a moderately developed commercial area of Orchard Park, New York. The Site is improved with a single-story, multi-unit commercial building and large parking lot. According to the Phase I Environmental Site Assessment (ESA) (Ref. 2), the commercial plaza historically housed a dry-cleaning tenant in the 3035 and 3039 Orchard Park Road tenant units between 1979 and 2008.

Previous investigations completed on the Site included a Limited and Focused Subsurface Soil and Groundwater Investigation (Ref. 3) and a Supplemental Phase II Environmental Investigation (Ref. 4). The LCS investigation was based on information reported in the Phase I ESA of a recognized environmental condition (REC) that the subject property was historically used as a dry cleaner. The LCS investigation included the completion of a subsurface soil and groundwater investigation in accessible exterior areas of the Site to assess potential environmental impact related to the past operation of a dry-cleaning facility. The investigation identified photoionization detector (PID) measurements above background concentrations (e.g., 0.0 parts per million, ppm) at 53 of the 63 soil samples collected, solvent-type odors, and chlorinated volatile organic compounds (cVOCs), commonly associated with dry



cleaning facilities, in two temporary monitoring wells in exceedance of NYSDEC Class "GA" Ambient Water Quality Standards (AWQSs). No analytes were detected in soil at concentrations in exceedance of NYSDEC Part 375 Soil Cleanup Objectives.

Based on the findings of the LCS report, further investigation was recommended to delineate the extent of cVOCs found at the site. Turnkey's investigation included six interior soil borings, three soil vapor samples (subslab, indoor, and outdoor), and five exterior borings/temporary monitoring wells. Results from this investigation generally indicated the following conditions: tetrachloroethene (PCE) was detected at a concentration above the Part 375 Protection of Groundwater Soil Cleanup Objective (SCO) at two boring locations; PCE was categorized as "IR" (identify sources and reduce exposures) in soil vapor; and, benzene, cis-1,2-dichloroethene (cis-1,2-DCE), PCE, trichloroethene (TCE), and vinyl chloride (VC) were detected above the AWQSs in one temporary well, while cis-1,2-DCE and VC were detected at concentrations above the AWQSs at another temporary well.

A BCP Remedial Investigation (RI) was performed from November 2014 to January 2015 to characterize the nature and extent of contamination at the site. The results of the RI are described in detail in the Remedial Investigation/Interim Remedial Measures/Alternatives Analysis (RI/IRM/AA) Report (Ref. 5). In general, the RI determined that cVOCs were the contaminants of concern (COCs) in Site soil and/or groundwater.

The RI/IRM/AA Report recommended remediation of potentially cVOC-impacted soil/fill from the vault area, Porte Cochere footers, and storm sewer spoils, as well as removal of sediment from and replacement of an on-site catch basin followed by direct injection of groundwater treatment amendments in the vault area and maintenance and repair, as necessary, of the existing asphalt covered driveways/parking lots and concrete pads as the final remedial measure under a Track 4 Cleanup approach. Additional requirements included development and adherence to a Site Management Plan (SMP) (Ref. 6) and filing of an Environmental Easement to restrict use of the property to restricted residential, commercial, and industrial applications and to place other limitations on post-redevelopment activities.

#### 1.3 Compliance

At the time of the 2019, 2020, and 2021 Site inspections, the Site was fully compliant with the NYSDEC-approved SMP dated November 2015.



#### 2.0 SITE REMEDIATION OVERVIEW

An overview of the remediation and redevelopment activities undertaken on the Site covered by this PRR are presented below. The remediated property is subject to a comprehensive, site-wide SMP which identifies requirements for monitoring and maintenance of engineering and institutional controls and procedures for post-remedial excavation and related activities.

The 3021 Orchard Park Road Site was redeveloped under the BCP as a consolidated multi-disciplinary medical facility. The following IRM activities were performed to remediate the Site:

- Excavation and off-site disposal of 1,246.29 tons of potentially cVOC-impacted soil/fill from the vault area of the Site.
- Excavation and off-site disposal of 420.60 tons of non-impacted soil/fill generated from building interior utility trenching, Porte Cochere footer excavations, new roof storm drain installation, and excavation of nine topsoil/grass covered islands throughout the parking lot area.
- Removal of sediment from, followed by decontamination and disposal of, an on- site catch basin. A new concrete catch basin was installed.
- Targeted in-situ groundwater treatment in the vault area of the Site included 23 injection points from approximately 4 to 14 feet below ground surface.
- Non-PCB containing (less than 3 ppm) transformer removal and disposal.
- Asbestos abatement of floor tile, floor mastic, and carpet mastic.

The remedial program was successful in achieving the remedial objectives for the Site. An Environmental Easement restricting end use of the Site and enforcing adherence to the SMP was filed and approved in November 2015. The Final Engineering Report (FER) (Ref. 7) was approved in December 2015. Concurrently, a Certificate of Completion (COC) was issued for the Site by the NYSDEC in December 2015.



#### 3.0 REMEDY PERFORMANCE

A post-remedial site inspection involving a walk-over of the Site covered by this PRR was performed on December 5, 2019, November 6, 2020, and April 14, 2021 to visually observe and document the use of the Site for restricted residential, commercial, and/or industrial use, confirm absence of site groundwater use, inspect the cover system integrity, and verify conformance with other requirements under the SMP. The site inspection completed during the current reporting period indicates that the controls are in-place and functioning as intended in accordance with the SMP.

The completed IC/EC Certification form and site inspection photographs are included in Appendices A and B, respectively.



#### 4.0 SITE MANAGEMENT PLAN

A site-wide SMP was prepared for the Site and approved by the Department in November 2015. In a letter dated February 7, 2019, the NYSDEC approved the following modifications to the SMP:

- Cessation of groundwater monitoring and decommissioning of monitoring wells MW-4A and MW-6.
- Modification of PRR submission frequency from Annual (1-year) to Triennial (3-year) certification period.

Key components of the SMP are described below.

#### 4.1 Institutional & Engineering Control (IC/EC) Plan

Since remaining contaminated soil and groundwater exists beneath the site, Institutional Controls and Engineering Controls (IC/ECs) are required to protect human health and the environment. The Engineering and Institutional Control Plan describes the procedures for the implementation and management of all IC/ECs at the Site. At the time of the site inspections (December 5, 2019, November 6, 2020, and April 14, 2021), the Site covered by this PRR was fully compliant with all engineering and institutional control requirements.

#### 4.1.1 Institutional Controls (ICs)

The site has a series of Institutional Controls in the form of site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for restricted-residential, commercial, and industrial use provided that the long-term Engineering and Institutional Controls included in the SMP are employed.
- The property may not be used for a higher level of use, such as unrestricted use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with the SMP;



- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- Vegetable gardens and farming on the property are prohibited;
- The site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC by an expert that the NYSDEC finds acceptable.

#### 4.1.2 Engineering Controls (ECs)

Engineering controls at the Site include:

- Cover System Exposure to remaining contamination in soil/fill at the site
  is prevented by a final cover system placed over the site. The cover
  system is comprised of a minimum of 24 inches of clean soil for interior
  green space islands, asphalt pavement, and concrete sidewalks and
  building slabs/foundations. The cover system must be maintained in
  compliance with the SMP.
- Vapor Barrier A polyethylene vapor barrier must be installed (if new construction) and remain in-place beneath existing building concrete floor slabs (i.e., vault room).

#### 4.2 Post-Remedial Groundwater Monitoring

In a letter dated February 7, 2019, the NYSDEC approved cessation of groundwater monitoring and decommissioning of the remaining on-site monitoring wells. As such, on December 5, 2019, wells MW-4A and MW-6 were decommissioned in general accordance with NYSDEC Commissioners Policy 43 (CP-43: *Groundwater Monitoring Well Decommissioning*). The well decommissioning records for each monitoring well are presented in Appendix C. Photographs of well decommissioning activities are presented in Appendix B.



#### 4.3 Intrusive Activities

An Excavation Work Plan (EWP) was included in the NYSDEC-approved SMP for the Site. The EWP provides guidelines for the management of soil and fill material during any future intrusive actives. Any intrusive work that will penetrate the cover or cap, or encounter or disturb the remaining contamination at the Site, including any modifications or repairs to the existing cover system and/or building foundation, must be performed in compliance with the EWP.

During the current reporting period (December 31, 2018 to December 31, 2021), no site improvements were conducted.

#### 4.4 Annual Inspection & Certification Program

The Annual Inspection and Certification Program outlines requirements for certifying and attesting that the institutional controls and engineering controls employed on the Site are unchanged from the original design and/or previous certification. The Annual Certification includes a Site Inspection and completion of the NYSDEC-provided IC/EC Certification Form. The Site inspection is intended to verify that the IC/ECs:

- Are in place and effective.
- Are performing as designed.
- That nothing has occurred that would impair the ability of the controls to protect the public health and environment.
- That nothing has occurred that would constitute a violation or failure to comply with any operation and maintenance plan for such controls.
- Access is available to the Site to evaluate continued maintenance of such controls.

Inspection of the Site was conducted by <u>Bryan C. Hann, P.G.</u> of Orion on three separate occasions: December 5, 2019, November 6, 2020, and April 14, 2021. Mr. Hann is a licensed and registered NY State Professional Geologist and meets the requirements of a Qualified Environmental Professional (QEP) per 6NYCRR Part 375.12. At the time of each inspection, the Site was being used as a medical and diagnostics facility (Vascular Associates of WNY and Quest Diagnostics) and Family Dollar, with asphalt surface parking, concrete sidewalks, and interior landscaped



island areas. No observable indication of intrusive activities was noted during the Site inspection. The existing medical and shopping facilities utilize the local municipal water supply, and no observable use of groundwater was noted during the Site inspection.

The completed Site Management Periodic Review Report Notice – Institutional and Engineering Controls Certification Form is included in Appendix A. A photographic log of the December 2019, November 2020, and April 2021 Site inspections are included in Appendix B.

#### 4.5 Operation, Monitoring, & Maintenance Plan

The remedy for the Site does not rely on any mechanical systems such as subslab depressurization or soil vapor extraction, to protect public health and the environment. Therefore, an Operation and Maintenance Plan is not required.



#### **5.0 CONCLUSIONS & RECOMMENDATIONS**

Conclusions for this reporting period and recommendations for the next reporting period are as follows:

- At the time of each Site inspection, the Site was in compliance with the SMP. No intrusive activities were performed during the reporting period.
- Annual Site inspections to verify the IC/ECs employed at the Site are unchanged from the original design and/or previous certifications should continue with a triennial (3-year) certification period.



#### 6.0 DECLARATION/LIMITATION

Orion Environmental Solutions, LLC personnel conducted the annual site inspection for BCP Site No. C915289, located in Orchard Park, New York, according to generally accepted practices. This report has been prepared for the exclusive use of and has complied with the scope of work provided to Orchard Park 3021 Medical Properties, LLC. The contents of this report are limited to information available at the time of each Site inspection. The findings herein may be relied upon only at the discretion of Orchard Park 3021 Medical Properties, LLC. Use of or reliance upon this report or its findings by any other person or entity is prohibited without written permission from Orion Environmental Solutions, LLC.



#### 7.0 REFERENCES


- 1. New York State Department of Environmental Conservation. DER-10; Technical Guidance for Site Investigation and Remediation. May 2010.
- 2. LCS Inc. ASTM E1527-05 All Appropriate Inquiries Phase I Environmental Site Assessment Report for the Property Identified as: Commercial Plaza, 3021-3041 Orchard Park Road, Orchard Park, New York. October 10, 2013.
- 3. LCS Inc. Limited and Focused Subsurface Soil and Groundwater Investigation Report for the Property Identified as: Commercial Plaza, 3021-3041 Orchard Park Road, Orchard Park, New York. May 14, 2014.
- 4. TurnKey Environmental Restoration, LLC. Supplemental Phase II Environmental Investigation Report, 3021-3041 Orchard Park Road, Orchard Park, New York. June 2014.
- 5. Benchmark Environmental Engineering & Science, PLLC and TurnKey Environmental Restoration, LLC. Remedial Investigation/Alternatives Analysis Report, 3021 Orchard Park Road Site, Orchard Park, New York. April 2015.
- 6. Benchmark Environmental Engineering & Science, PLLC and TurnKey Environmental Restoration, LLC. Site Management Plan, 3021 Orchard Park Road Site, Orchard Park, NY (NYSDEC BCP Site #C915289). November 2015.
- 7. Benchmark Environmental Engineering & Science, PLLC and TurnKey Environmental Restoration, LLC. *Final Engineering Report, 3021 Orchard Park Road Site, Orchard Park, NY (NYSDEC BCP Site #C915268)*. November 2015.



# **FIGURES**



#### FIGURE 1





4535 Southwestern Boulevard, Suite 210, Hamburg, NY 14075

PROJECT NO.: 0010-001-001 DATE: JANUARY 2022

DRAFTED BY: BCH

## SITE LOCATION & VICINITY MAP

PERIODIC REVIEW REPORT

3021 ORCHARD PARK ROAD SITE ORCHARD PARK, NEW YORK

PREPARED FOR

ORCHARD PARK 3021 MEDICAL PROPERTIES, LLC

PROPERTY OF ORION ENVIRONMENTAL SOLUTIONS, LLC. IMPORTANT: THIS DRAWING PRINT IS LOANED FOR MUTUAL ASSISTANCE AND AS SUCH IS SUBJECT TO RECALL AT ANY TIME. INFORMATION CONTAINED HEREON IS NOT TO BE DISCLOSED OR REPRODUCED IN ANY FORM FOR THE BENEFIT OF PARTIES OTHER THAN NECESSARY SUBCONTRACTORS & SUPPLIERS WITHOUT THE WRITTEN CONSENT OF ORION ENVIRONMENTAL SOLUTIONS, LLC.

SITE PLAN
PERIODIC REVIEW REPORT
3021 ORCHARD PARK ROAD SITE ORCHARD PARK,
NEW YORK

Environmental Solutions, LLC

PREPARED FOR ORCHARD PARK 3021 MEDICAL PROPERTIES, LLC

JOB NO.: 0010-001-001

ORION ENVIRONMENTAL SOLUTIONS, LLC. IMPORTANT: THIS DRAWING PRINT IS LOANED FOR MUTUAL ASSISTANCE AND AS SUCH IS SUBJECT TO RECALL AT ANY TIME. INFORMATION CONTAINED IN ANY FORM FOR THE BENEFIT OF DRION ENVIRONMENTAL SOLUTIONS, LLC.

FIGURE 2

# **APPENDIX A**

# Institutional & Engineering Controls Certification Form





# Enclosure 2 NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION Site Management Periodic Review Report Notice Institutional and Engineering Controls Certification Form



Site No.	C915289	Site Details	Box 1	I
Site Nam	ne 3021 Orchard Park Road Si	te		
City/Towr County: E	ress: 3021 Orchard Park Road n: Orchard Park Erie age: 4.190	Zip Code: 14127		
Reporting	g Period: December 31, 2018 to	December 31, 2021		
			YES	NO
1. Is the	e information above correct?		X	
If NO	, include handwritten above or o	n a separate sheet.		
	some or all of the site property be nap amendment during this Repo	een sold, subdivided, merged, or undergone a prting Period?	X	
	there been any change of use at 6NYCRR 375-1.11(d))?	the site during this Reporting Period		X
	e any federal, state, and/or local practite at the property during this Repo	permits (e.g., building, discharge) been issued orting Period?	d	X
		2 thru 4, include documentation or evidenciously submitted with this certification forn		
5. Is the	e site currently undergoing develo	opment?		X
			Box 2	
			YES	NO
	e current site use consistent with ricted-Residential, Commercial, a	• •	X	
7. Are a	all ICs in place and functioning as	s designed?		
		QUESTION 6 OR 7 IS NO, sign and date below EREST OF THIS FORM. Otherwise continue.	and	
A Correc	tive Measures Work Plan must b	oe submitted along with this form to address	these is	sues.
Signature	of Owner, Remedial Party or Design	ignated Representative Date		

Box 2A

YES NO

8. Has any new information revealed that assumptions made in the Qualitative Exposure Assessment regarding offsite contamination are no longer valid?



If you answered YES to question 8, include documentation or evidence that documentation has been previously submitted with this certification form.

9. Are the assumptions in the Qualitative Exposure Assessment still valid? (The Qualitative Exposure Assessment must be certified every five years)



If you answered NO to question 9, the Periodic Review Report must include an updated Qualitative Exposure Assessment based on the new assumptions.

**SITE NO. C915289** Box 3

#### **Description of Institutional Controls**

Parcel Owner

Orchard Park 3021 Medical Properties LLC portion of 152.12-2-1.1

Institutional Control

Ground Water Use Restriction Soil Management Plan Landuse Restriction Monitoring Plan Site Management Plan

IC/EC Plan

- 1. Prohibition of use of groundwater.
- 2. Land use restriction for Restricted Residential, Commercial or Industrial use.
- 3. Soil Management or Excavation Work Plan for any future intrusive work.
- 4. Soil vapor intrusion evaluation of any new buildings constructed on site.

Box 4

#### **Description of Engineering Controls**

**Engineering Control** Parcel

portion of 152.12-2-1.1

Cover System

- 1. Monitoring and maintenance of the cover system.
- 2. Di-annual and annual groundwater monitoring.

Groundwater monitoring is longer required per NYSDEC acceptance letter dated February 7, 2019. Monitoring wells MW-4A and MW-6 were decommissioned December 5, 2019.

R	ΛV	5
o	UX.	a

			BOX 5
	Periodic Review Report (PRR) Certification Statements		
I cer	ify by checking "YES" below that:		
	a) the Periodic Review report and all attachments were prepared under the directive reviewed by, the party making the Engineering Control certification;	ection of,	and
	b) to the best of my knowledge and belief, the work and conclusions described are in accordance with the requirements of the site remedial program, and generalized and the information program and the information program.		
en	gineering practices; and the information presented is accurate and compete.	YES	NO
		X	
	each Engineering control listed in Box 4, I certify by checking "YES" below that all ving statements are true:	of the	
	(a) The Engineering Control(s) employed at this site is unchanged since the date that the Control was put in-place, or was last approved by the De	partmen	t;
	(b) nothing has occurred that would impair the ability of such Control, to protect the environment;	t public h	ealth and
	(c) access to the site will continue to be provided to the Department, to evaluate remedy, including access to evaluate the continued maintenance of this Control		
	(d) nothing has occurred that would constitute a violation or failure to comply w Site Management Plan for this Control; and	ith the	
	(e) if a financial assurance mechanism is required by the oversight document for mechanism remains valid and sufficient for its intended purpose established in		
		YES	NO
		X	
	IF THE ANSWER TO QUESTION 2 IS NO, sign and date below and DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue		
A Corr	ective Measures Work Plan must be submitted along with this form to address	these iss	sues.
Signati	re of Owner, Remedial Party or Designated Representative Date		

#### IC CERTIFICATIONS SITE NO. C915289

Box 6

#### SITE OWNER OR DESIGNATED REPRESENTATIVE SIGNATURE

I certify that all information and statements in Boxes 1,2, and 3 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

Robert Burkitt	at 3021 Orchard Park Road, Orchard Park, NY 14127				
print name	print business address				
am certifying as Owner	(Owner or Remedial Party)				
for the Site named in the Site Details Section of this form.					
Robert Burkitt Digitally signed by Robert Burkitt Date: 2022.01.12 15:31:25 -07'00'					
Signature of Owner, Remedial Party, or Rendering Certification	or Designated Representative Date				

#### **EC CERTIFICATIONS**

Box 7

#### **Qualified Environmental Professional Signature**

I certify that all information in Boxes 4 and 5 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

	Orion Environmental Solutions, LLC
Bryan C. Hann, P.G.	at PO Box 543, Sinclairville, NY 14782
print name	print business address
am certifying as a Qualified Environmen	ntal Professional for the Owner
	双(QMS@H.45)
	2000 CD
	GIST BOTT
12 0 11	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
/ June of	1/25/2022
Signature of Qualified Environmental P	rofessional, for Stamp Date
the Owner or Remedial Party, Rendering	ng Certification (Required for PE)

# **APPENDIX B**

**PHOTOGRAPHIC LOG** 



#### Photo 1:





Photo 3:



Photo 4:



- Photo 1. Asphalt and hardscape final cover along front of Site (looking NE).
- Asphalt and hardscape final cover along south side of Site (looking E). Photo 2.
- Asphalt and hardscape final cover along front of Site (looking N). Photo 3.
- Asphalt final cover entrance along Orchard Park Road (looking S). Photo 4.

Periodic Review Report - Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 5:



Photo 6:



Photo 7:



Photo 8:



- Photo 5. Asphalt final cover along front of Site, Orchard Park Road at left (looking NW).
- Photo 6. Asphalt and hardscape final cover in SE corner of Site (looking E).
- Photo 7. Asphalt and hardscape final cover along southern portion of Site (looking N).
- Photo 8. Asphalt and hardscape final cover with decommissioned well MW-6 at center (looking N).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 9:



Photo 10:



Photo 11:



Photo 12:



- Photo 9. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 10. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 11. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 12. Asphalt and hardscape final cover in northeastern corner of Site (looking N).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



Photo 13:



Photo 14:



Photo 15:



Photo 16:



- Photo 13. Asphalt and hardscape final cover along northern portion of Site (looking W).
- Photo 14. Asphalt final cover at Michael Road entrance (looking W).
- Photo 15. Asphalt and hardscape final cover along northern portion of on-site building (looking S).
- Photo 16. Asphalt and hardscape final cover along front portion of Site, grass-covered island at right (looking E).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 17:



Photo 19:



Photo 18:



Photo 20:



- Photo 17. Grass-covered island, typical of five (looking E).
- Photo 18. Asphalt and hardscape final cover along Orchard Park Road (looking SE).
- Photo 19. Asphalt and hardscape final cover at main entrance (looking N).
- Photo 20. Asphalt and hardscape final cover at decommissioned well MW-4A (looking N).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 1:



Photo 2:



Photo 3:



Photo 4:



- Photo 1. Asphalt and hardscape final cover along front of Site (looking NE).
- Asphalt and hardscape final cover along south side of Site (looking NE). Photo 2.
- Photo 3. Asphalt and hardscape final cover along front of Site (looking N).
- Asphalt final cover entrance along Orchard Park Road (looking NW). Photo 4.

Periodic Review Report - Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 5:



Photo 6:



Photo 7:



Photo 8:



- Photo 5. Asphalt final cover along front of Site, Orchard Park Road at left (looking NW).
- Photo 6. Asphalt and hardscape final cover in SE corner of Site (looking E).
- Photo 7. Asphalt and hardscape final cover along southern portion of Site (looking N).
- Photo 8. Asphalt and hardscape final cover at decommissioned well MW-6 area (at right) (looking N).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 9:



Photo 11:



Photo 10:



Photo 12:



- Photo 9. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 10. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 11. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 12. Asphalt and hardscape final cover in northeastern corner of Site (looking N).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 13:



Photo 15:



Photo 14:



Photo 16:



- Photo 13. Asphalt and hardscape final cover along northern portion of Site (looking W).
- Photo 14. Asphalt final cover at Michael Road entrance (looking W).
- Photo 15. Asphalt and hardscape final cover along northern portion of on-site building (looking S).
- Photo 16. Asphalt and hardscape final cover along front portion of Site (looking SE).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



Photo 17:



Photo 19:



Photo 18:



Photo 20:



- Photo 17. Grass-covered island, typical of five (looking E).
- Photo 18. Asphalt and hardscape final cover along Orchard Park Road (looking SE).
- Photo 19. Asphalt and hardscape final cover at main entrance (looking N).
- Photo 20. Asphalt and hardscape final cover along Orchard Park Road (looking N).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



Photo 1:



Photo 3:



Photo 2:



Photo 4:



- Photo 1. Asphalt and hardscape final cover along front of Site (looking NE).
- Photo 2. Asphalt and hardscape final cover along south side of Site (looking NE).
- Photo 3. Asphalt and hardscape final cover along front of Site; Orchard Park entrance at left (looking N).
- Photo 4. Asphalt final cover entrance along Orchard Park Road (looking SW).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 5:



Photo 6:



Photo 7:



Photo 8:



- Photo 5. Asphalt final cover at Orchard Park Road (looking W).
- Photo 6. Asphalt and hardscape final cover in SE corner of Site (looking E).
- Asphalt and hardscape final cover along southern portion of Site (looking Photo 7. N).
- Asphalt and hardscape final cover along southern portion of Site (looking Photo 8. W).

Periodic Review Report - Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



#### Photo 9:



Photo 11:



Photo 10:



Photo 12:



- Photo 9. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 10. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 11. Asphalt and hardscape final cover along eastern portion of Site (looking N).
- Photo 12. Asphalt and hardscape final cover in northeastern corner of Site (looking S).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



Photo 13:



Photo 14:



Photo 15:



Photo 16:



- Photo 13. Asphalt and hardscape final cover along northern portion of Site (looking W).
- Photo 14. Asphalt final cover at Michael Road entrance (looking W).
- Photo 15. Asphalt and hardscape final cover along northern portion of on-site building (looking S).
- Photo 16. Asphalt and hardscape final cover along front portion of Site, grass-covered islands, typical of five, at center (looking E).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



Photo 17:



Photo 18:



Photo 19:



Photo 20:



- Photo 17. Grass-covered island, typical of five (looking E).
- Photo 18. Asphalt and hardscape final cover along Orchard Park Road (looking SE).
- Photo 19. Asphalt and hardscape final cover at main entrance (looking E).
- Photo 20. Asphalt and hardscape final cover along Orchard Park Road (looking S).

Periodic Review Report – Dec 31, 2018 thru Dec 31, 2021 3021 Orchard Park Road Site Orchard Park, New York



# **APPENDIX C**

**WELL DECOMMISSIONING RECORDS** 



# WELL DECOMMISSIONING RECORD NYSDEC NPL Sites



Site Name: FDF # 3L14c -			1W-4A,	
		Driller: ANDY KEMPESTI/TOWN		
Drilling Co: EARTH DIMENSIONS	INC	Inspector:	/	
		Date: 12,	15/2019	
DECOMMISSIONING [	DATA	W	/ELL SCHEMATIC*	
(fill in all that apply	<i>'</i> )			
		Depth (feet)	POAD	
		(1661)	Port Con	
OVERDRILLING	1			
Interval drilled	N/A		- BENONTIE	
Drilling Method(s) Borehole Dia. (in)	1			
Temporary Casing Installed? (y/n)	//		- 2" (RIS	
Depth temporary casing installed	1/			
Casing type/dia. (in.)	11			
Method of installing	//	1		
·				
CASING PULLING	NA	5.0		
Method employed Casing retrieved (feet)	1//4	3,0		
Casing type/dia. (in)	11		- SILIC	
occoming types clair (my	2		387	
Casing perforating			- 1 1	
Equipment used	N/A			
Number of perforations/foot	11			
Size of perforations Interval perforated	···		7"6	
interval periorated		+	101	
GROUTING	, ×		0.010	
Interval grouted (FBLS)	0.0-20.0		SLOT SU	
# of batches prepared			- Australia -	
For each batch record:	701			
Quantity of water used (gal.)	7.8 gal			
Quantity of cement used (lbs.) Cement type	PORTLAND TYPEZ			
Quantity of bentonite used (lbs.)	3.9 165			
Quantity of calcium chloride used (lbs.)	NA			
Volume of grout prepared (gal.)	14 gal			
Volume of grout used (gal.)	3.5°gal	20.0		
			Bottor	
COMMENTS: TREME GROUTED WELL		* Sketch in	all relevant decommissioning data	
TO CP-43 FROM BOTTOM OF WELL SURFACE, REPARED SORFACE of QUICK	g- /	98 V. W. S.	interval overdrilled, interval grouted,	
AND AS PHAGT COLDPATE			t in hole, well stickup, etc.	
	AA	Andreas American Street		
1 61/1/	V	D12		
Drilling Contractor	$\mathcal{O}$	Dept Re	epresentative	

# WELL DECOMMISSIONING RECORD NYSDEC NPL Sites



C: 1		Well I.D.	M1-1-6	
Site Name: EDT # 3-14c	DI ARKULAN DARWAW		NDY KEMPEST	4
Site Location: 3021 ORCHARD PARK	Ra, OKOMPRIS PROCE, MY		KUMPLST	,
Drilling Co: EARTH DIMENSIONS INC		Inspector:	/= /· ·	
		Date: 12	15/2019	
		· ·	A/ELL COLIEMAT	IC*
DECOMMISSIONING DA	IA	'	WELL SCHEMAT	10
(fill in all that apply)		Depth		
		(feet)	(4)	FOADBO!
OVERDRILLING	/			CONCRUT
Interval drilled	NA			2 /2
Drilling Method(s)	"			A 15
Borehole Dia. (in)	11	a.	2	BENTON
Temporary Casing Installed? (y/n)	"			1/3
Depth temporary casing installed	1			
Casing type/dia. (in.)	1		/	- 4 PU RISE
Method of installing	11		_ 3.0 -	- RIST
			_	
CASING PULLING	NA	4,5	-	111:1
Method employed Casing retrieved (feet)	*		_	
Casing type/dia. (in)	1)		4	
Cabing typerata. ()				I E I
Casing perforating			- 1 5	SILICA
Equipment used	N/A		- 20	SAND
Number of perforations/foot	3		$  $ $^{\circ}$	
Size of perforations				
Interval perforated	17	¥	-	Name C.
GROUTING		15,0		11/2/6
Interval grouted (FBLS)	0,0-19.5			H"PVC
# of batches prepared	1		- Root	O.O.O.SL Sceren
For each batch record:			- RO	14 24
Quantity of water used (gal.)	7.8			The second of
Quantity of cement used (lbs.)	9 4		-\ <sub>\Q</sub>	
m in the second	PORTLAND TYPCZ			7
Quantity of bentonite used (lbs.)	3.9			
Quantity of calcium chloride used (lbs.)	N/A			
Volume of grout prepared (gal.)	1 Hgal	19,5	_	- COTTO
Volume of grout used (gal.)	12,7ga/	7710		- BOTTON OF MU
COMMENTS: TREME GROUTED	VIN ACCORDANG			
TO CP-43 FROM BOTTOM OF U	LELL TO LOGHET		all relevant decom	
BELLOV SURFACE, REPAIRED SURFACE I	- OUICKSET CONCRET	including: interval overdrilled, interval grouted,		
AND ASPHALT GOLD PATCH	1/1	casing le	eft in hole, well stick	up, etc.
	1/			
Drilling Contractor		Dept R	epresentative	