

ROUX ENVIRONMENTAL ENGINEERING AND GEOLOGY, D.P.C.
DAILY FIELD ACTIVITY REPORT

Client: <u>ExxonMobil</u>	Roux Field Representatives: <u>Edward Lacina / Zoe Sat</u>
Location: <u>38 Varick St, Brooklyn, NY</u>	Weather: <u>69-85°F, Cloudy</u>
Project Number: <u>0172.0030Y114</u>	<u>RH: 85%, P: 30.26"Hg</u>
Job: <u>ExxonMobil Greenpoint Petroleum</u>	Wind: <u>4 mph @ NE</u>
<u>Remediation Project - GP 2.0</u>	Date: <u>Tuesday, August 5, 2025</u>

Personnel Onsite

- Ed Lacina (Roux)
- Zoe Sat (Roux)
- General Contractor (CAC)
 - Gabriel Campellon Superintendent
 - Michael Montes Safety
 - Angelo Cutugno Operator
 - Luis Rocha Laborer
 - Jorge Mayorca Laborer
 - Fabrizio Pezzino Laborer
 - Erick Martinez Laborer
 - Raymond Aitken Surveyor
 - John Cannella Surveyor
- Electrician (RMD)
 - Tomasz Golec
 - Imtiaz Hussain
- Electrician (KMA)
 - Frank Gioielli

Equipment Onsite

- Volvo EWR130E
- CAT 450F
- CAC Box Trucks (2)

Description of Work Performed:

- CAC continued excavating to expand the trench for RW-I modifications and relocation of associated piping.
- CAC stockpiled excavated non-hazardous soil on polyethylene plastic (Clean Earth category: non-haz standard, category 1, and category 4).
- CAC backfilled the trench using imported concrete sand (6-inch lift for bedding).
- Electricians investigated the spare conduits in the Bridgewater service property box to determine if they are stubs or connected to ConEd vault for future service upgrade.
- CAC continued upkeep of erosion and sediment controls.
- CAC continued to perform Site maintenance.

Description of Upcoming Work Activities:

- Continue to receive and stage equipment.
- Continue to soft dig new building perimeter and utility areas for utility clearances.
- Continue to stockpile and export non-hazardous soil.
- Continue trenching and backfilling for RW-I modifications and relocation of associated piping.
- Installation of new vault and piping for RW-I modifications.

Material Delivered To Site:

- Two (2) truck loads (approximately 47 tons) of concrete sand were delivered from the NYSDEC-approved source of North American Aggregates.
- Electrical pull box for RW-I conduit relocation.

Material Removed From Site:

None.

Sampling Performed:

None.

CAMP Performed:

The community air monitoring program (CAMP) was performed from approximately 7:00 AM - 2:00 PM during all subsurface activities. No exceedances were observed. Dust suppression measures were implemented as necessary throughout the day.

DAILY FIELD ACTIVITY REPORT

Photographs of Work Performed:

Date: Tuesday, August 5, 2025



Photo 1: View facing northwest. CAC expanding the trench for RW-I modifications and relocation of associated piping.



Photo 2: View facing west. View of imported concrete sand stockpiled on poly sheeting.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - DUST

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
 PM: Courtney Lind
 Location: 38 Varick St, Brooklyn, NY
 Date: 8/5/2025

Upwind Serial Number 8530213403
 Downwind Serial Number 8530214401
 Fixed Serial Number 8530153306

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	
6:57 AM	0.078	6:51 AM	0.101	0.023	6:59 AM	0.114	0.088	
7:12 AM	0.099	7:06 AM	0.105	0.006	7:14 AM	0.080	0.054	
7:27 AM	0.102	7:21 AM	0.114	0.012	7:29 AM	0.082	0.056	
7:42 AM	0.101	7:36 AM	0.107	0.006	7:44 AM	0.082	0.056	
7:57 AM	0.130	7:51 AM	0.113	-0.017	7:59 AM	0.085	0.059	
8:12 AM	0.105	8:06 AM	0.130	0.025	8:14 AM	0.088	0.062	
8:27 AM	0.104	8:21 AM	0.109	0.005	8:29 AM	0.083	0.057	
8:42 AM	0.103	8:36 AM	0.107	0.004	8:44 AM	0.084	0.058	
8:57 AM	0.101	8:51 AM	0.107	0.006	8:59 AM	0.083	0.057	
9:12 AM	0.103	9:06 AM	0.107	0.004	9:14 AM	0.085	0.059	
9:27 AM	0.106	9:21 AM	0.108	0.002	9:29 AM	0.089	0.063	
9:42 AM	0.110	9:36 AM	0.112	0.002	9:44 AM	0.092	0.066	
9:57 AM	0.112	9:51 AM	0.117	0.005	9:59 AM	0.094	0.068	
10:12 AM	0.116	10:06 AM	0.121	0.005	10:14 AM	0.096	0.070	
10:27 AM	0.113	10:21 AM	0.122	0.009	10:29 AM	0.098	0.072	
10:42 AM	0.114	10:36 AM	0.126	0.012	10:44 AM	0.100	0.074	
10:57 AM	0.115	10:51 AM	0.129	0.014	10:59 AM	0.101	0.075	
11:12 AM	0.115	11:06 AM	0.131	0.016	11:14 AM	0.102	0.076	
11:27 AM	0.114	11:21 AM	0.132	0.018	11:29 AM	0.103	0.077	
11:42 AM	0.113	11:36 AM	0.133	0.020	11:44 AM	0.103	0.077	
11:57 AM	0.114	11:51 AM	0.134	0.020	11:59 AM	0.102	0.076	
12:12 PM	0.114	12:06 PM	0.139	0.025	12:14 PM	0.105	0.079	
12:27 PM	0.116	12:21 PM	0.138	0.022	12:29 PM	0.107	0.081	
12:42 PM	0.117	12:36 PM	0.145	0.028	12:44 PM	0.108	0.082	
12:57 PM	0.116	12:51 PM	0.144	0.028	12:59 PM	0.107	0.081	
1:12 PM	0.116	1:06 PM	0.144	0.028	1:14 PM	0.107	0.081	
1:27 PM	0.117	1:21 PM	0.146	0.029	1:29 PM	0.107	0.081	
1:42 PM	0.118	1:36 PM	0.147	0.029	1:44 PM	0.109	0.083	
1:57 PM	0.118	1:51 PM	0.148	0.030	1:59 PM	0.111	0.085	

Notes:

1. NM - Not Measured

2. Corrected Fixed Station values account for a background level of 0.026 mg/m3. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - VOC

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
 PM: Courtney Lind
 Location: 38 Varick St, Booklyn, NY
 Date: 8/5/2025

Upwind Serial Number 592-602459
 Downwind Serial Number 592-920834
 Fixed Serial Number 592-912845

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	
7:03 AM	0.0	7:03 AM	0.0	0.0	7:07 AM	0.0	0.0	
7:18 AM	0.0	7:18 AM	0.0	0.0	7:22 AM	0.0	0.0	
7:33 AM	0.0	7:33 AM	0.0	0.0	7:37 AM	0.0	0.0	
7:48 AM	0.0	7:48 AM	0.0	0.0	7:52 AM	0.0	0.0	
8:03 AM	0.0	8:03 AM	0.1	0.1	8:07 AM	0.0	0.0	
8:18 AM	0.0	8:18 AM	0.0	0.0	8:22 AM	0.0	0.0	
8:33 AM	0.0	8:33 AM	0.0	0.0	8:37 AM	0.0	0.0	
8:48 AM	0.0	8:48 AM	0.0	0.0	8:52 AM	0.0	0.0	
9:03 AM	0.0	9:03 AM	0.0	0.0	9:07 AM	0.0	0.0	
9:18 AM	0.0	9:18 AM	0.0	0.0	9:22 AM	0.0	0.0	
9:33 AM	0.0	9:33 AM	0.0	0.0	9:37 AM	0.0	0.0	
9:48 AM	0.0	9:48 AM	0.0	0.0	9:52 AM	0.0	0.0	
10:03 AM	0.0	10:03 AM	0.0	0.0	10:07 AM	0.0	0.0	
10:18 AM	0.0	10:18 AM	0.0	0.0	10:22 AM	0.0	0.0	
10:33 AM	0.0	10:33 AM	0.0	0.0	10:37 AM	0.0	0.0	
10:48 AM	0.0	10:48 AM	0.0	0.0	10:52 AM	0.0	0.0	
11:03 AM	0.0	11:03 AM	0.0	0.0	11:07 AM	0.0	0.0	
11:18 AM	0.0	11:18 AM	0.0	0.0	11:22 AM	0.0	0.0	
11:33 AM	0.0	11:33 AM	0.0	0.0	11:37 AM	0.0	0.0	
11:48 AM	0.0	11:48 AM	0.0	0.0	11:52 AM	0.0	0.0	
12:03 PM	0.0	12:03 PM	0.0	0.0	12:07 PM	0.0	0.0	
12:18 PM	0.0	12:18 PM	0.0	0.0	12:22 PM	0.0	0.0	
12:33 PM	0.0	12:33 PM	0.0	0.0	12:37 PM	0.0	0.0	
12:48 PM	0.0	12:48 PM	0.0	0.0	12:52 PM	0.0	0.0	
1:03 PM	0.0	1:03 PM	0.0	0.0	1:07 PM	0.0	0.0	
1:18 PM	0.0	1:18 PM	0.0	0.0	1:22 PM	0.0	0.0	
1:33 PM	0.0	1:33 PM	0.0	0.0	1:37 PM	0.0	0.0	
1:48 PM	0.0	1:48 PM	0.0	0.0	1:52 PM	0.0	0.0	
2:03 PM	0.0	2:03 PM	0.0	0.0	2:07 PM	0.0	0.0	

Notes:

1. NM - Not Measured

2. Corrected Fixed Station values account for a background level of 0.0 ppm. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.




Figure 1: 38 Varick Property Site Map - August 5, 2025