

ROUX ENVIRONMENTAL ENGINEERING AND GEOLOGY, D.P.C.
DAILY FIELD ACTIVITY REPORT

Client: <u>ExxonMobil</u>	Roux Field Representatives: <u>Edward Lacina / Patrick Perry</u>
Location: <u>38 Varick St, Brooklyn, NY</u>	Weather: <u>70-80°F, Cloudy</u>
Project Number: <u>0172.0030Y114</u>	RH: <u>83%</u> , P: <u>30.39"Hg</u>
Job: <u>ExxonMobil Greenpoint Petroleum</u>	Wind: <u>6 mph @ ENE</u>
<u>Remediation Project - GP 2.0</u>	Date: <u>Wednesday, August 6, 2025</u>

Personnel Onsite

- Ed Lacina (Roux)
- Patrick Perry (Roux)
- General Contractor (CAC)
 - Gabriel Campellon Superintendent
 - Michael Montes Safety
 - Angelo Cutugno Operator
 - Luis Rocha Laborer
 - Jorge Mayorca Laborer
 - Fabrizio Pezzino Laborer
 - Raymond Aitken Surveyor
 - John Cannella Surveyor
 - Jeremy Victor Mechanics
 - Paul Ferrandino Mechanics
- WSP on behalf of NYSDEC
 - Mike Reiff

Equipment Onsite

- Volvo EWR130E
- CAT 450F
- CAC Box Trucks (2)

Description of Work Performed:

- CAC continued excavating to expand the trench for RW-I modifications and relocation of associated piping.
- CAC exported four truck of non-hazardous soil to Clean Earth (category: one truck of standard, two trucks of category 1, and one truck of category 4).
- CAC backfilled the trench using imported concrete sand (6-inch lift for bedding).
- CAC removed the old RW-I vault and began placement of the new RW-I vault.
- CAC continued installation of HDPE pipe for RW-I force main between well house and well vault.
- CAC imported one load of concrete sand.
- CAC continued upkeep of erosion and sediment controls.
- CAC continued to perform Site maintenance.

Description of Upcoming Work Activities:

- Continue to receive and stage equipment.
- Continue to soft dig new building perimeter and utility areas for utility clearances.
- Continue to stockpile and export non-hazardous soil.
- Continue trenching and backfilling for RW-I modifications and relocation of associated piping.
- Continue installation of new vault and piping for RW-I modifications.
- Continue utility trenching for potable water line.

Material Delivered To Site:

- One (1) truck load (approximately 22 tons) of concrete sand was delivered from the NYSDEC-approved source of North American Aggregates.

Material Removed From Site:

- Four (4) truck loads of non-hazardous soil to Clean Earth (category: one (1) truck of standard, two (2) truck of category 1, and one (1) truck of category 4).

Sampling Performed:

None.

CAMP Performed:

The community air monitoring program (CAMP) was performed from approximately 7:00 AM - 3:00 PM during all subsurface activities. No exceedances were observed. Dust suppression measures were implemented as necessary throughout the day.

DAILY FIELD ACTIVITY REPORT

Photographs of Work Performed:

Date: Wednesday, August 6, 2025



Photo 1: View facing west. CAC loading a truck with material for Clean Earth, and CAC performing dust suppression with water.



Photo 2: View facing west. View of CAC installing piping in the trench on top of compacted concrete sand.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - DUST

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
PM: Courtney Lind
Location: 38 Varick St, Brooklyn, NY
Date: 8/6/2025

Upwind Serial Number 8530213403
Downwind Serial Number 8530214401
Fixed Serial Number 8530153306

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	
7:04 AM	0.060	7:03 AM	0.073	0.013	7:02 AM	0.062	0.036	
7:19 AM	0.081	7:18 AM	0.089	0.008	7:17 AM	0.067	0.041	
7:34 AM	0.083	7:33 AM	0.090	0.007	7:32 AM	0.069	0.043	
7:49 AM	0.084	7:48 AM	0.091	0.007	7:47 AM	0.070	0.044	
8:04 AM	0.086	8:03 AM	0.090	0.004	8:02 AM	0.071	0.045	
8:19 AM	0.087	8:18 AM	0.100	0.013	8:17 AM	0.072	0.046	
8:34 AM	0.088	8:33 AM	0.097	0.009	8:32 AM	0.073	0.047	
8:49 AM	0.087	8:48 AM	0.097	0.010	8:47 AM	0.073	0.047	
9:04 AM	0.085	9:03 AM	0.093	0.008	9:02 AM	0.070	0.044	
9:19 AM	0.086	9:18 AM	0.095	0.009	9:17 AM	0.073	0.047	
9:34 AM	0.088	9:33 AM	0.099	0.011	9:32 AM	0.074	0.048	
9:49 AM	0.090	9:48 AM	0.100	0.010	9:47 AM	0.075	0.049	
10:04 AM	0.087	10:03 AM	0.098	0.011	10:02 AM	0.075	0.049	
10:19 AM	0.090	10:18 AM	0.103	0.013	10:17 AM	0.077	0.051	
10:34 AM	0.106	10:33 AM	0.118	0.012	10:32 AM	0.092	0.066	
10:49 AM	0.084	10:48 AM	0.133	0.049	10:47 AM	0.099	0.073	
11:04 AM	0.109	11:03 AM	0.128	0.019	11:02 AM	0.098	0.072	
11:19 AM	0.121	11:18 AM	0.142	0.021	11:17 AM	0.107	0.081	
11:34 AM	0.131	11:33 AM	0.140	0.009	11:32 AM	0.121	0.095	
11:49 AM	0.126	11:48 AM	0.138	0.012	11:47 AM	0.114	0.088	
12:04 PM	0.113	12:03 PM	0.142	0.029	12:02 PM	0.103	0.077	
12:19 PM	0.090	12:18 PM	0.116	0.026	12:17 PM	0.089	0.063	
12:34 PM	0.065	12:33 PM	0.092	0.027	12:32 PM	0.066	0.040	
12:49 PM	0.065	12:48 PM	0.087	0.022	12:47 PM	0.064	0.038	
1:04 PM	0.063	1:03 PM	0.090	0.027	1:02 PM	0.064	0.038	
1:19 PM	0.056	1:18 PM	0.072	0.016	1:17 PM	0.054	0.028	
1:34 PM	0.055	1:33 PM	0.073	0.018	1:32 PM	0.052	0.026	
1:49 PM	0.056	1:48 PM	0.069	0.013	1:47 PM	0.052	0.026	
2:04 PM	0.054	2:03 PM	0.064	0.010	2:02 PM	0.049	0.023	
2:19 PM	0.053	2:18 PM	0.059	0.006	2:17 PM	0.046	0.020	
2:34 PM	0.049	2:33 PM	0.057	0.008	2:32 PM	0.044	0.018	
2:49 PM	0.050	2:48 PM	0.057	0.007	2:47 PM	0.043	0.017	

Notes:

1. NM - Not Measured

2. Corrected Fixed Station values account for a background level of 0.026 mg/m3. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - VOC

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
 PM: Courtney Lind
 Location: 38 Varick St, Brooklyn, NY
 Date: 8/6/2025

Upwind Serial Number 592-920834
 Downwind Serial Number 592-602459
 Fixed Serial Number 592-912845

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	
7:13 AM	0.0	7:12 AM	0.0	0.0	7:14 AM	0.0	0.0	
7:28 AM	0.0	7:27 AM	0.0	0.0	7:29 AM	0.0	0.0	
7:43 AM	0.0	7:42 AM	0.0	0.0	7:44 AM	0.0	0.0	
7:58 AM	0.0	7:57 AM	0.0	0.0	7:59 AM	0.0	0.0	
8:13 AM	0.0	8:12 AM	0.0	0.0	8:14 AM	0.0	0.0	
8:28 AM	0.0	8:27 AM	0.0	0.0	8:29 AM	0.0	0.0	
8:43 AM	0.0	8:42 AM	0.0	0.0	8:44 AM	0.0	0.0	
8:58 AM	0.0	8:57 AM	0.0	0.0	8:59 AM	0.0	0.0	
9:13 AM	0.0	9:12 AM	0.0	0.0	9:14 AM	0.0	0.0	
9:28 AM	0.0	9:27 AM	0.0	0.0	9:29 AM	0.0	0.0	
9:43 AM	0.1	9:42 AM	0.0	-0.1	9:44 AM	0.0	0.0	
9:58 AM	0.1	9:57 AM	0.0	-0.1	9:59 AM	0.0	0.0	
10:13 AM	0.1	10:12 AM	0.0	-0.1	10:14 AM	0.0	0.0	
10:28 AM	0.1	10:27 AM	0.0	-0.1	10:29 AM	0.0	0.0	
10:43 AM	0.1	10:42 AM	0.0	-0.1	10:44 AM	0.0	0.0	
10:58 AM	0.1	10:57 AM	0.0	-0.1	10:59 AM	0.0	0.0	
11:13 AM	0.2	11:12 AM	0.0	-0.2	11:14 AM	0.0	0.0	
11:28 AM	0.2	11:27 AM	0.0	-0.2	11:29 AM	0.0	0.0	
11:43 AM	0.2	11:42 AM	0.0	-0.2	11:44 AM	0.0	0.0	
11:58 AM	0.2	11:57 AM	0.0	-0.2	11:59 AM	0.0	0.0	
12:13 PM	0.2	12:12 PM	0.0	-0.2	12:14 PM	0.0	0.0	
12:28 PM	0.2	12:27 PM	0.0	-0.2	12:29 PM	0.0	0.0	
12:43 PM	0.2	12:42 PM	0.0	-0.2	12:44 PM	0.0	0.0	
12:58 PM	0.2	12:57 PM	0.0	-0.2	12:59 PM	0.0	0.0	
1:13 PM	0.2	1:12 PM	0.0	-0.2	1:14 PM	0.0	0.0	
1:28 PM	0.2	1:27 PM	0.0	-0.2	1:29 PM	0.0	0.0	
1:43 PM	0.2	1:42 PM	0.0	-0.2	1:44 PM	0.0	0.0	
1:58 PM	0.2	1:57 PM	0.0	-0.2	1:59 PM	0.0	0.0	
2:13 PM	0.2	2:12 PM	0.0	-0.2	2:14 PM	0.0	0.0	
2:28 PM	0.2	2:27 PM	0.0	-0.2	2:29 PM	0.0	0.0	
2:43 PM	0.2	2:42 PM	0.0	-0.2	2:44 PM	0.0	0.0	
2:58 PM	0.2	2:57 PM	0.0	-0.2	2:59 PM	0.0	0.0	

Notes:

1. NM - Not Measured

2. Corrected Fixed Station values account for a background level of 0.0 ppm. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.




Figure 1: 38 Varick Property Site Map - August 6, 2025