

ROUX ENVIRONMENTAL ENGINEERING AND GEOLOGY, D.P.C.
DAILY FIELD ACTIVITY REPORT

Client: <u>ExxonMobil</u>	Roux Field Representatives: <u>Edward Lacina / Zoe Sat</u>
Location: <u>38 Varick St, Brooklyn, NY</u>	Weather: <u>70-89°F, Partly Cloudy</u>
Project Number: <u>0172.0030Y114</u>	<u>RH: 85%, P: 30.15"Hg</u>
Job: <u>ExxonMobil Greenpoint Petroleum</u>	Wind: <u>4 mph @ W</u>
<u>Remediation Project - GP 2.0</u>	Date: <u>Tuesday, August 12, 2025</u>

Personnel Onsite

- Ed Lacina (Roux)	
- Zoe Sat (Roux)	
- General Contractor (CAC)	
Gabriel Campellon	Superintendent
Michael Montes	Safety
Angelo Cutugno	Operator
Matt Madureira	Operator
Luis Rocha	Laborer
Jorge Mayorca	Laborer
Fabrizio Pezzino	Laborer
Jeremy Victor	Mechanics
Paul Ferrandino	Mechanics
Raymond Aitken	Surveyor
John Cannella	Surveyor
- Franklin	
Todd Mayo	
Jake Sullivan	
Frank D. Rodriguez	

Equipment Onsite

Volvo EWR130E
CAT 450F
CAC Box Trucks (2)
Guzzler Industrial Vacuum Truck

Description of Work Performed:

- CAC continued soft digging utility areas for utility clearances.
- CAC continued to backfill the trench using imported concrete sand (6-inch lift for bedding).
- Franklin installed product line and product sleeve for RW-I modifications.
- CAC continued saw cutting asphalt and concrete along east side of the new building perimeter.
- CAC continued pressure testing for the new vault and piping connections for RW-I modifications.
- CAC continued upkeep of erosion and sediment controls.
- CAC continued to perform Site maintenance.

Description of Upcoming Work Activities:

- Continue to receive and stage equipment.
- Continue to soft dig new building perimeter and utility areas for utility clearances.
- Continue to stockpile and export non-hazardous soil.
- Continue backfilling for RW-I modifications.
- Continue utility trenching for potable water line.
- Begin pressure testing for the water/sprinkler line.

Material Delivered To Site:

- None.

Material Removed From Site:

- None.

Sampling Performed:

- None.

CAMP Performed:

The community air monitoring program (CAMP) was performed from approximately 7:00AM - 2:30PM during all subsurface activities. No exceedances were observed. Dust suppression measures were implemented as necessary throughout the day.

DAILY FIELD ACTIVITY REPORT

Photographs of Work Performed:

Date: Tuesday, August 12, 2025



Photo 1: View facing west. View of broken up asphalt/concrete along the eastern perimeter of the new building.



Photo 2: View facing southwest. View of CAC soft digging in utility areas for utility clearance.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - DUST

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
 PM: Courtney Lind
 Location: 38 Varick St, Brooklyn, NY
 Date: 8/12/2025

Upwind Serial Number 8530213403
 Downwind Serial Number 8530214401
 Fixed Serial Number 8530153306

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	
7:06 AM	0.045	7:04 AM	0.037	-0.008	7:06:57 AM	0.049	0.023	
7:21 AM	0.031	7:19 AM	0.034	0.003	7:21:57 AM	0.021	-0.005	
7:36 AM	0.030	7:34 AM	0.044	0.014	7:36:57 AM	0.021	-0.005	
7:51 AM	0.030	7:49 AM	0.041	0.011	7:51:57 AM	0.021	-0.005	
8:06 AM	0.031	8:04 AM	0.042	0.011	8:06:57 AM	0.022	-0.004	
8:21 AM	0.031	8:19 AM	0.037	0.006	8:21:57 AM	0.023	-0.003	
8:36 AM	0.030	8:34 AM	0.040	0.010	8:36:57 AM	0.024	-0.002	
8:51 AM	0.031	8:49 AM	0.035	0.004	8:51:57 AM	0.025	-0.001	
9:06 AM	0.028	9:04 AM	0.031	0.003	9:06:57 AM	0.025	-0.001	
9:21 AM	0.045	9:19 AM	0.031	-0.014	9:21:57 AM	0.029	0.003	
9:36 AM	0.030	9:34 AM	0.031	0.001	9:36:57 AM	0.027	0.001	
9:51 AM	0.048	9:49 AM	0.048	0.000	9:51:57 AM	0.034	0.008	
10:06 AM	0.024	10:04 AM	0.085	0.061	10:06:57 AM	0.027	0.001	
10:21 AM	0.023	10:19 AM	0.100	0.077	10:21:57 AM	0.027	0.001	
10:36 AM	0.021	10:34 AM	0.093	0.072	10:36:57 AM	0.026	0.000	
10:51 AM	0.025	10:49 AM	0.075	0.050	10:51:57 AM	0.030	0.004	
11:06 AM	0.020	11:04 AM	0.095	0.075	11:06:57 AM	0.028	0.002	
11:21 AM	0.037	11:19 AM	0.044	0.007	11:21:57 AM	0.041	0.015	
11:36 AM	0.023	11:34 AM	0.039	0.016	11:36:57 AM	0.031	0.005	
11:51 AM	0.034	11:49 AM	0.036	0.002	11:51:57 AM	0.032	0.006	
12:06 PM	0.021	12:04 PM	0.038	0.017	12:06:57 PM	0.029	0.003	
12:21 PM	0.021	12:19 PM	0.038	0.017	12:21:57 PM	0.029	0.003	
12:36 PM	0.024	12:34 PM	0.054	0.030	12:36:57 PM	0.029	0.003	
12:51 PM	0.033	12:49 PM	0.120	0.087	12:51:57 PM	0.035	0.009	
1:06 PM	0.034	1:04 PM	0.114	0.080	1:06:57 PM	0.033	0.007	
1:21 PM	0.032	1:19 PM	0.129	0.097	1:21:57 PM	0.033	0.007	
1:36 PM	0.033	1:34 PM	0.074	0.041	1:36:57 PM	0.033	0.007	
1:51 PM	0.046	1:49 PM	0.054	0.008	1:51:57 PM	0.035	0.009	
2:06 PM	0.037	2:04 PM	0.059	0.022	2:06:57 PM	0.032	0.006	
2:21 PM	0.033	2:19 PM	0.060	0.027	2:21:57 PM	0.030	0.004	
2:36 PM	0.099	2:34 PM	0.000	-0.099	2:36:57 PM	0.000	-0.026	

Notes:

1. NM - Not Measured

2. Corrected Fixed Station values account for a background level of 0.026 mg/m3. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - VOC

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
 PM: Courtney Lind
 Location: 38 Varick St, Brooklyn, NY
 Date: 8/12/2025

Upwind Serial Number 592-920834
 Downwind Serial Number 592-602459
 Fixed Serial Number 592-912845

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	
7:16 AM	0.0	7:16 AM	0.0	0.0	7:17 AM	0.0	0.0	
7:31 AM	0.0	7:31 AM	0.0	0.0	7:32 AM	0.0	0.0	
7:46 AM	0.0	7:46 AM	0.0	0.0	7:47 AM	0.0	0.0	
8:01 AM	0.0	8:01 AM	0.0	0.0	8:02 AM	0.0	0.0	
8:16 AM	0.0	8:16 AM	0.0	0.0	8:17 AM	0.0	0.0	
8:31 AM	0.0	8:31 AM	0.0	0.0	8:32 AM	0.0	0.0	
8:46 AM	0.0	8:46 AM	0.0	0.0	8:47 AM	0.0	0.0	
9:01 AM	0.0	9:01 AM	0.0	0.0	9:02 AM	0.0	0.0	
9:16 AM	0.0	9:16 AM	0.0	0.0	9:17 AM	0.0	0.0	
9:31 AM	0.0	9:31 AM	0.1	0.1	9:32 AM	0.0	0.0	
9:46 AM	0.0	9:46 AM	0.1	0.1	9:47 AM	0.0	0.0	
10:01 AM	0.0	10:01 AM	0.1	0.1	10:02 AM	0.0	0.0	
10:16 AM	0.1	10:16 AM	0.2	0.1	10:17 AM	0.0	0.0	
10:31 AM	0.1	10:31 AM	0.2	0.1	10:32 AM	0.0	0.0	
10:46 AM	0.2	10:46 AM	0.2	0.0	10:47 AM	0.0	0.0	
11:01 AM	0.4	11:01 AM	0.2	-0.2	11:02 AM	0.0	0.0	
11:16 AM	0.4	11:16 AM	0.2	-0.2	11:17 AM	0.0	0.0	
11:31 AM	0.5	11:31 AM	0.2	-0.3	11:32 AM	0.0	0.0	
11:46 AM	0.5	11:46 AM	0.2	-0.3	11:47 AM	0.0	0.0	
12:01 PM	0.5	12:01 PM	0.2	-0.3	12:02 PM	0.0	0.0	
12:16 PM	0.5	12:16 PM	0.2	-0.3	12:17 PM	0.0	0.0	
12:31 PM	0.3	12:31 PM	0.1	-0.2	12:32 PM	0.0	0.0	
12:46 PM	0.3	12:46 PM	0.1	-0.2	12:47 PM	0.0	0.0	
1:01 PM	0.3	1:01 PM	0.1	-0.2	1:02 PM	0.0	0.0	
1:16 PM	0.3	1:16 PM	0.1	-0.2	1:17 PM	0.0	0.0	
1:31 PM	0.3	1:31 PM	0.1	-0.2	1:32 PM	0.0	0.0	
1:46 PM	0.3	1:46 PM	0.2	-0.1	1:47 PM	0.0	0.0	
2:01 PM	0.3	2:01 PM	0.1	-0.2	2:02 PM	0.0	0.0	
2:16 PM	0.3	2:16 PM	0.1	-0.2	2:17 PM	0.0	0.0	
2:31 PM	0.3	2:31 PM	0.1	-0.2	2:32 PM	0.0	0.0	

Notes:

1. NM - Not Measured

2. Corrected Fixed Station values account for a background level of 0.0 ppm. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.




Figure 1: 38 Varick Property Site Map - August 12, 2025