

ROUX ENVIRONMENTAL ENGINEERING AND GEOLOGY, D.P.C.
DAILY FIELD ACTIVITY REPORT

Client: ExxonMobil
Location: 38 Varick St, Brooklyn, NY
Project Number: 0172.0030Y114
Job: ExxonMobil Greenpoint Petroleum
Remediation Project - GP 2.0

Roux Field Representatives: Brian Foley
Weather: 72-88 °F, Overcast
H: 88 %, P: 29.70 in Hg
Wind: SW 6-13 mph
Date: Wednesday, July 22, 2026

Personnel Onsite

Brian Foley (Roux)

- Health and Safety (ProSafety)

Mike Montes DOB Superintendent/Safety

- General Contractor (CAC)

Dennis McCarvill Carpenter Foreman

Dwayne McClure Laborer

Joe McDermont Ironworker Foreman

Anthony Mohan Ironworker

Michael Wilde Ironworker Foreman

Jack Pachnicki Ironworker

Jorge Luis Perez Taveras Ironworker

Pedro Rodriguez Ironworker

Francesco Capuano Operator

Bryan Herrera Lift Director

Anthony Venezia Ironworker

Christopher Erkens Ironworker

- Special Inspection Agency (CM Testing)

Segundo Guzman Compaction Inspector

Equipment Onsite

Komatsu PC138 US LC Hydraulic Excavator

Tadano GR 1000 XL Crane

Genie S80XC Manlift

MEC 4046 SE Scissor lift

Genie GS -4069DC scissor lift

CAT 302 CR Mini Excavator

Description of Work Performed:

- CAC continues to square, level, and plumb new building components.
- CAC placed and bolted new steel building components.
- CAC continued post-installing sand filter anchor bolts.
- CAC began backfilling the trench west of the building footprint.
- CM Testing performed compaction testing on the backfill.

Description of Upcoming Work Activities:

- Construct sand filter catwalk.
- Continue pre-engineered metal building erection.
- Concrete pour for new building mezzanine, western ramp and equipment pads.
- Application of epoxy coating in below grade tanks.
- Application of epoxy coating on concrete floors and pads.
- Continue installation of piping and conduits in below grade tanks.
- Paint piping for sprinkler modification in existing building.

Material Delivered To Site:

- Approximately 75 tons of DGA (general fill) from NYSDEC-approved source for backfill.

Material Removed From Site:

- None.

Sampling Performed:

- None.

CAMP Performed:

- The community air monitoring program (CAMP) was performed from approximately 7:15 AM - 2:30 PM during all subsurface / earth moving activities. No exceedances were observed. Dust suppression measures were implemented as necessary throughout the day.

DAILY FIELD ACTIVITY REPORT

Photographs of Work Performed:

Date: Wednesday, July 22, 2026



Photo 1: View facing northwest. CAC backfilling trench west of building using recent delivery of DGA stockpile.



Photo 2: View facing northwest. CAC utilizing manlift and two scissor lifts to install steel building components.

DAILY FIELD ACTIVITY REPORT

Photographs of Work Performed:

Date: Wednesday, July 22, 2026



Photo 3: View facing northwest. CAC bolting up newly installed steel building components.



Photo 4: View facing south. CAC compacting backfilled trench west of building as CM Testing inspects the compaction.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - DUST

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
PM: Courtney Lind
Location: 38 Varick St, Brooklyn, NY
Date: 7/22/2026

Upwind Serial Number N/A
Downwind Serial Number 8530162311
Fixed Serial Number 8530142616

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	Time	Concentration [mg/m3]	Concentration [mg/m3]	
7:17 AM	NM	7:19 AM	0.035	0.035	7:15 AM	0.025	-0.001	No UW data due to dead battery.
7:32 AM	NM	7:34 AM	NM	NM	7:30 AM	0.022	-0.004	No UW data due to dead battery. No DW data due to equipment malfunction.
7:47 AM	NM	7:49 AM	NM	NM	7:45 AM	0.021	-0.005	
8:02 AM	NM	8:04 AM	NM	NM	8:00 AM	0.020	-0.006	
8:17 AM	NM	8:19 AM	0.022	0.022	8:15 AM	0.018	-0.008	No UW data due to dead battery.
8:32 AM	NM	8:34 AM	0.021	0.021	8:30 AM	0.018	-0.008	
8:47 AM	NM	8:49 AM	0.022	0.022	8:45 AM	0.020	-0.006	
9:02 AM	NM	9:04 AM	0.023	0.023	9:00 AM	0.019	-0.007	
9:17 AM	NM	9:19 AM	0.024	0.024	9:15 AM	0.020	-0.007	
9:32 AM	NM	9:34 AM	0.025	0.025	9:30 AM	0.021	-0.005	
9:47 AM	NM	9:49 AM	0.025	0.025	9:45 AM	0.018	-0.008	
10:02 AM	NM	10:04 AM	0.027	0.027	10:00 AM	0.020	-0.006	
10:17 AM	NM	10:19 AM	0.028	0.028	10:15 AM	0.019	-0.007	
10:32 AM	NM	10:34 AM	0.028	0.028	10:30 AM	0.020	-0.006	
10:47 AM	NM	10:49 AM	0.029	0.029	10:45 AM	0.023	-0.003	
11:02 AM	NM	11:04 AM	0.031	0.031	11:00 AM	0.031	0.005	
11:17 AM	NM	11:19 AM	0.030	0.030	11:15 AM	0.021	-0.005	
11:32 AM	NM	11:34 AM	0.029	0.029	11:30 AM	0.017	-0.009	
11:47 AM	NM	11:49 AM	0.029	0.029	11:45 AM	0.021	-0.005	
12:02 PM	NM	12:04 PM	0.031	0.031	12:00 PM	0.022	-0.004	
12:17 PM	NM	12:19 PM	0.031	0.031	12:15 PM	0.027	0.001	
12:32 PM	NM	12:34 PM	0.033	0.033	12:30 PM	0.029	0.003	
12:47 PM	NM	12:49 PM	0.031	0.031	12:45 PM	0.036	0.010	
1:02 PM	NM	1:04 PM	0.028	0.028	1:00 PM	0.034	0.008	
1:17 PM	NM	1:19 PM	0.024	0.024	1:15 PM	0.028	0.002	
1:32 PM	NM	1:34 PM	0.024	0.024	1:30 PM	0.018	-0.008	
1:47 PM	NM	1:49 PM	0.024	0.024	1:45 PM	0.026	0.000	
2:02 PM	NM	2:04 PM	0.023	0.023	2:00 PM	0.016	-0.010	
2:17 PM	NM	2:19 PM	0.024	0.024	2:15 PM	0.017	-0.009	
2:32 PM	NM	2:34 PM	0.027	0.027	2:30 PM	0.028	0.002	

Notes:

1. NM - Not Measured
2. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - VOC

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
PM: Courtney Lind
Location: 38 Varick St, Brooklyn, NY
Date: 7/22/2026

Upwind Serial Number NA
Downwind Serial Number 592-605191
Fixed Serial Number 592-601956

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	
7:21 AM	NM	7:21 AM	0.0	0.0	7:21 AM	0.0	0.0	No UW data due to failed data download.
7:36 AM	NM	7:36 AM	0.0	0.0	7:36 AM	0.0	0.0	
7:51 AM	NM	7:51 AM	0.0	0.0	7:51 AM	0.0	0.0	
8:06 AM	NM	8:06 AM	0.0	0.0	8:06 AM	0.0	0.0	
8:21 AM	NM	8:21 AM	0.0	0.0	8:21 AM	0.0	0.0	
8:36 AM	NM	8:36 AM	0.0	0.0	8:36 AM	0.0	0.0	
8:51 AM	NM	8:51 AM	0.0	0.0	8:51 AM	0.0	0.0	
9:06 AM	NM	9:06 AM	0.0	0.0	9:06 AM	0.0	0.0	
9:21 AM	NM	9:21 AM	0.0	0.0	9:21 AM	0.0	0.0	
9:36 AM	NM	9:36 AM	0.0	0.0	9:36 AM	0.0	0.0	
9:51 AM	NM	9:51 AM	0.0	0.0	9:51 AM	0.0	0.0	
10:06 AM	NM	10:06 AM	0.0	0.0	10:06 AM	0.0	0.0	
10:21 AM	NM	10:21 AM	0.0	0.0	10:21 AM	0.0	0.0	
10:36 AM	NM	10:36 AM	0.0	0.0	10:36 AM	0.1	0.1	
10:51 AM	NM	10:51 AM	0.0	0.0	10:51 AM	0.1	0.1	
11:06 AM	NM	11:06 AM	0.0	0.0	11:06 AM	0.1	0.1	
11:21 AM	NM	11:21 AM	0.0	0.0	11:21 AM	0.1	0.1	
11:36 AM	NM	11:36 AM	0.0	0.0	11:36 AM	0.1	0.1	
11:51 AM	NM	11:51 AM	0.0	0.0	11:51 AM	0.1	0.1	
12:06 PM	NM	12:06 PM	0.0	0.0	12:06 PM	0.1	0.1	
12:21 PM	NM	12:21 PM	0.0	0.0	12:21 PM	0.1	0.1	
12:36 PM	NM	12:36 PM	0.0	0.0	12:36 PM	0.1	0.1	
12:51 PM	NM	12:51 PM	0.0	0.0	12:51 PM	0.1	0.1	
1:06 PM	NM	1:06 PM	0.0	0.0	1:06 PM	0.1	0.1	
1:21 PM	NM	1:21 PM	0.0	0.0	1:21 PM	0.1	0.1	
1:36 PM	NM	1:36 PM	0.0	0.0	1:36 PM	0.1	0.1	
1:51 PM	NM	1:51 PM	0.0	0.0	1:51 PM	0.2	0.2	
2:06 PM	NM	2:06 PM	0.0	0.0	2:06 PM	0.2	0.2	
2:21 PM	NM	2:21 PM	0.0	0.0	2:21 PM	0.2	0.2	
2:36 PM	NM	2:36 PM	0.0	0.0	2:36 PM	0.2	0.2	

Notes:
1. NM - Not Measured
2. Corrected Fixed Station values account for a background level of 0.0 ppm. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.



Figure 1: 38 Varick Property Site Map - July 22, 2026