

ROUX ENVIRONMENTAL ENGINEERING AND GEOLOGY, D.P.C.**DAILY FIELD ACTIVITY REPORT**

Client: ExxonMobil
Location: 38 Varick St, Brooklyn, NY
Project Number: 0172.0030Y114
Job: ExxonMobil Greenpoint Petroleum
Remediation Project - GP 2.0

Roux Field Representatives: Ed Lacina / Brian Foley
Weather: 71-85 °F, Partly Cloudy
H: 78 %, P: 29.79 in Hg
Wind: WSW 2-5 mph
Date: Monday, July 27, 2026

Personnel Onsite

Ed Lacina (Roux)
Brian Foley (Roux)
- Health and Safety (ProSafety)
 Mike Montes DOB Superintendent/Safety
- General Contractor (CAC)
 Steve Way Superintendent
 Dwayne McClure Laborer
 Francesco Capuano Crane Operator
 Joe McDermont Ironworker Foreman
 Anthony Mohan Ironworker
 Michael Wilde Ironworker Foreman
 Jack Pachnicki Ironworker
 Jorge Luis Perez Taveras Ironworker
 Pedro Rodriguez Ironworker
 Anthony Venezia Ironworker
- Crane Consulting Contractor
 Lueit Foster Consultant

Equipment Onsite

Komatsu PC138 US LC Hydraulic Excavator
Tadano GR 1000 XL Crane
Genie S80XC Manlift
Genie GS -4069DC Scissor Lift
CAT 302 CR Mini Excavator
JLG 450AJ Boom Lift

Description of Work Performed:

- CAC continued to square, level, and plumb new building components.
- CAC continued splicing steel columns for mezzanine within erected steel structure.
- CAC continued bolting up new steel building components (i.e., girts and framing pieces).
- CAC continued backfilling in the north side and northeast corner of the building footprint.
- CAC imported 80 tons of DGA as backfill.
- CAC performed general housekeeping.
- CAC demobilized JLG 600AJ Boom Lift offsite.

Description of Upcoming Work Activities:

- Construct sand filter catwalk.
- Continue pre-engineered metal building erection.
- Concrete pour for new building mezzanine, western ramp and equipment pads.
- Application of epoxy coating in below grade tanks.
- Application of epoxy coating on concrete floors and pads.
- Continue installation of piping and conduits in below grade tanks.
- Paint piping for sprinkler modification in existing building.

Material Delivered To Site:

- 80 tons of DGA.

Material Removed From Site:

- None.

Sampling Performed:

- None.

CAMP Performed:

- The community air monitoring program (CAMP) was performed from approximately 7:00 AM - 1:30 PM during all subsurface / earth moving activities. No exceedances were observed. Dust suppression measures were implemented as necessary throughout the day.

DAILY FIELD ACTIVITY REPORT

Photographs of Work Performed:

Date: Monday, July 27, 2026



Photo 1: View facing southwest. View of imported DGA as CAC preps trench north of building for backfill.



Photo 2: View facing northwest. CAC bolting up new steel building components.

DAILY FIELD ACTIVITY REPORT

Photographs of Work Performed:

Date: Monday, July 27, 2026



Photo 3: View facing southwest. CAC backfilling trench north of building footprint.



Photo 4: View facing northwest. CAC bolting up new steel building components.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - DUST

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
 PM: Courtney Lind
 Location: 38 Varick St, Brooklyn, NY
 Date: 7/27/2026

Upwind Serial Number 8530214402
 Downwind Serial Number 8530193708
 Fixed Serial Number 8530142616

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	Concentration	Time	Concentration	Concentration	Time	Concentration	Concentration	
	[mg/m3]		[mg/m3]	[mg/m3]		[mg/m3]	[mg/m3]	
7:22 AM	0.037	7:20 AM	0.030	-0.007	7:21 AM	0.032	0.006	
7:37 AM	0.032	7:35 AM	0.033	0.001	7:36 AM	0.032	0.006	
7:52 AM	0.032	7:50 AM	0.031	-0.001	7:51 AM	0.035	0.009	
8:07 AM	0.033	8:05 AM	0.031	-0.002	8:06 AM	0.032	0.006	
8:22 AM	0.033	8:20 AM	0.031	-0.002	8:21 AM	0.036	0.010	
8:37 AM	0.032	8:35 AM	0.031	-0.001	8:36 AM	0.032	0.006	
8:52 AM	0.032	8:50 AM	0.032	0.000	8:51 AM	0.041	0.015	
9:07 AM	0.037	9:05 AM	0.033	-0.004	9:06 AM	0.040	0.014	
9:22 AM	0.035	9:20 AM	0.034	-0.001	9:21 AM	0.033	0.007	
9:37 AM	0.038	9:35 AM	0.036	-0.002	9:36 AM	0.037	0.011	
9:52 AM	0.039	9:50 AM	0.037	-0.002	9:51 AM	0.039	0.013	
10:07 AM	0.036	10:05 AM	0.037	0.001	10:06 AM	0.036	0.010	
10:22 AM	0.039	10:20 AM	0.040	0.001	10:21 AM	0.039	0.013	
10:37 AM	0.039	10:35 AM	0.040	0.001	10:36 AM	0.039	0.013	
10:52 AM	0.040	10:50 AM	0.043	0.003	10:51 AM	0.040	0.014	
11:07 AM	0.042	11:05 AM	0.041	-0.001	11:06 AM	0.036	0.010	
11:22 AM	0.040	11:20 AM	0.040	0.000	11:21 AM	0.036	0.010	
11:37 AM	0.043	11:35 AM	0.040	-0.003	11:36 AM	0.042	0.016	
11:52 AM	0.037	11:50 AM	0.037	0.000	11:51 AM	0.040	0.014	
12:07 PM	0.034	12:05 PM	0.036	0.002	12:06 PM	0.044	0.018	
12:22 PM	0.032	12:20 PM	0.033	0.001	12:21 PM	0.047	0.021	
12:37 PM	0.036	12:35 PM	0.035	-0.001	12:36 PM	0.039	0.013	
12:52 PM	0.044	12:50 PM	0.040	-0.004	12:51 PM	0.032	0.006	
1:07 PM	0.039	1:05 PM	0.040	0.001	1:06 PM	0.033	0.007	
1:22 PM	0.044	1:20 PM	0.038	-0.006	1:21 PM	0.034	0.008	

Notes:

1. NM - Not Measured

2. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.

Roux Environmental Engineering and Geology, D.P.C.
Community Air Monitoring Program - VOC

Project: ExxonMobil Greenpoint Petroleum Remediation Project - GP 2.0
 PM: Courtney Lind
 Location: 38 Varick St, Brooklyn, NY
 Date: 7/27/2026

Upwind Serial Number 592-604491
 Downwind Serial Number 592-605191
 Fixed Serial Number 592-601956

Upwind		Downwind		Corrected Downwind	Fixed Station		Corrected Fixed Station	Comments
Time	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	Time	VOC Average (ppm)	VOC Average (ppm)	
7:27 AM	0.5	7:21 AM	0.0	-0.5	7:26 AM	0.0	0.0	
7:42 AM	0.7	7:36 AM	0.0	-0.7	7:41 AM	0.0	0.0	
7:57 AM	0.7	7:51 AM	0.0	-0.7	7:56 AM	0.0	0.0	
8:12 AM	0.7	8:06 AM	0.0	-0.7	8:11 AM	0.0	0.0	
8:27 AM	0.7	8:21 AM	0.0	-0.7	8:26 AM	0.0	0.0	
8:42 AM	0.7	8:36 AM	0.0	-0.7	8:41 AM	0.1	0.1	
8:57 AM	0.7	8:51 AM	0.0	-0.7	8:56 AM	0.1	0.1	
9:12 AM	0.7	9:06 AM	0.0	-0.7	9:11 AM	0.1	0.1	
9:27 AM	0.7	9:21 AM	0.0	-0.7	9:26 AM	0.1	0.1	
9:42 AM	0.7	9:36 AM	0.0	-0.7	9:41 AM	0.2	0.2	
9:57 AM	0.7	9:51 AM	0.0	-0.7	9:56 AM	0.2	0.2	
10:12 AM	0.7	10:06 AM	0.0	-0.7	10:11 AM	0.1	0.1	
10:27 AM	0.7	10:21 AM	0.0	-0.7	10:26 AM	0.1	0.1	
10:42 AM	0.7	10:36 AM	0.0	-0.7	10:41 AM	0.0	0.0	
10:57 AM	0.7	10:51 AM	0.0	-0.7	10:56 AM	0.0	0.0	
11:12 AM	0.7	11:06 AM	0.0	-0.7	11:11 AM	0.0	0.0	
11:27 AM	0.8	11:21 AM	0.0	-0.8	11:26 AM	0.0	0.0	
11:42 AM	0.8	11:36 AM	0.0	-0.8	11:41 AM	0.0	0.0	
11:57 AM	0.8	11:51 AM	0.0	-0.8	11:56 AM	0.0	0.0	
12:12 PM	0.8	12:06 PM	0.0	-0.8	12:11 PM	0.0	0.0	
12:27 PM	0.8	12:21 PM	0.0	-0.8	12:26 PM	0.0	0.0	
12:42 PM	0.7	12:36 PM	0.0	-0.7	12:41 PM	0.0	0.0	
12:57 PM	0.7	12:51 PM	0.0	-0.7	12:56 PM	0.0	0.0	
1:12 PM	0.7				1:11 PM	0.0	0.0	

Notes:

1. NM - Not Measured

2. Corrected Fixed Station values account for a background level of 0.0 ppm. The background level is the average concentration measured during background monitoring, which was performed from April 2 through April 16, 2025 between the hours of 7am and 3pm, prior to the commencement of construction activities.

