

Mr. Michael Belveg, PE
Assistant Engineer (Environmental)
New York State Department of Environmental Conservation
Region 7
615 Erie Boulevard West
Syracuse, New York 13204

Date: October 12, 2022

Our Ref: 30055628

Subject: Well Abandonment Work Plan

Northern Cold Springs Terminal Hillside Road, Lysander, New York Arcadis U.S., Inc. 6041 Wallace Road

Extension Suite 300 Wexford

Pennsylvania 15090 Phone: 724 742 9180 Fax: 724 742 9189 www.arcadis.com

Dear Mr. Belveg:

On behalf of the Northern Terminal Group, Arcadis U.S., Inc. (Arcadis) is submitting this *Well Abandonment Work Plan* (Work Plan) to abandon select monitoring wells at Northern Cold Springs Terminal, New York (Site) (see Figures 1 and 2).

As documented, the quarterly groundwater monitoring outlined by the Supplemental Characterization and Interim Remedial Action Work Plan (Arcadis, February 21, 2018) and the Northern Terminal Focused Investigation Summary Report (Arcadis, September 28, 2018), respectively approved by New York State Department of Environmental Conservation (NYSDEC), email dated February 23, 2018 and letter dated October 24, 2018, has been completed with the submission of the 1Q2020 quarterly monitoring report (Arcadis, June 12, 2020). In the 1Q2020 report Arcadis, on behalf of the Northern Terminal Group, concluded that the monitoring was completed and future monitoring of a group of 18 wells was no longer needed. These concepts were discussed in a Northern Terminal Group / NYSDEC meeting on June 29, 2020. During that meeting all participants agreed monitoring was complete, would be halted, and that a group of 16 wells would be permanently abandoned.

This work plan provides a proposal for the permanent abandonment process of the following wells: BMW2, BMW3, BMW6, BMW7, BMW8, BMW9, MW-201, MW-202, MW-203, MW-205, MW-206, MW-207, MW-209, MW-210, MW-211, and PZ106S.

Arcadis proposes to undertake well abandonment activities at the site in November 2022.

Proposed Well Abandonment Activities

Arcadis will subcontract a New York licensed driller to abandon the 16 monitoring wells at locations presented in Figure 2. Construction details of these wells are included in Table 1.

Monitoring wells will be abandoned in accordance with the NYSDEC Groundwater Monitoring Well Decommissioning Policy via the following steps:

- removal of the surface materials;
- over drilling of the well column and removal of subsurface well construction materials;

Mr. Michael Belveg, PE New York State Department of Environmental Conservation October 12, 2022

- filling open borehole with a cement-bentonite grout via the "tremie" method to ground surface; and
- restoration of surface conditions.

All spoils will be spread at grade, no waste soil or water will be containerized during this process based on the previously reported investigative findings for these wells. Well materials of construction will be disposed of as general construction debris.

Reporting

After completion of well abandonment activities, a report will be submitted to the NYSDEC documenting the following:

- · Identification of abandoned wells;
- Well demolition details of abandoned wells;
- · Procedures and materials used; and
- Method and procedures for disposal of any well construction materials.

Arcadis will perform activities upon NYSDEC approval of this Work Plan and will notify NYSDEC of the abandonment schedule two weeks prior to initiation of field activities. If you have any questions pertaining to this Work Plan, please do not hesitate to contact me.

Sincerely,

Arcadis U.S., Inc.

Vincent S. Maresco

Principal Geologist/Project Manager

Email: vin.maresco@arcadis.com

Direct Line: 315.671.9256

CC. Krista Manley, Buckeye Pipeline Company, L.P.

James Schaeffer, bp

Enclosures:

Table 1 - Construction Details of Wells Proposed for Abandonment

Figure 1 – Site Location Map

Figure 2 – Proposed Well Abandonment Locations

Table 1 Construction Details of Wells Proposed for Abandonment



Well Abandonment Work Plan Northern Cold Springs Terminal Lysander, New York

S.No.	Well ID	Northing	Easting	Borehole Depth (ft bgs)	Screened Interval (ft bgs)	Stick-up/Flush Mount
1	BMW2	1141472.09	909051.25	34.00	15.3-34.0	Stick-up
2	BMW3	1141323.86	908969.02	29.00	3.5-29.0	Stick-up
3	BMW6	1141286.17	908914.24	30.0	10.0-30.0	Stick-up
4	BMW7	1141347.84	908824.60	15.0	5.0-15.0	Stick-up
5	BMW8	1141420.52	908826.55	20.0	5.0-20.0	Stick-up
6	BMW9	1141334.24	909181.88	15.0	5.0-15.0	Stick-up
7	MW-201	1141290.74	908861.62	24.0	14.0-24.0	Stick-up
8	MW-202	1141329.17	908898.17	16.5	6.0-16.5	Stick-up
9	MW-203	1141307.55	909013.86	20.0	5.0-20.0	Stick-up
10	MW-205	1141543.83	908866.84	20.0	10.0-20.0	Stick-up
11	MW-206	1141541.04	908921.18	20.0	5.0-20.0	Stick-up
12	MW-207	1141519.38	908997.73	20.0	5.0-20.0	Stick-up
13	MW-209	1141600.72	909076.11	20.0	5.0-20.0	Stick-up
14	MW-210	1141345.09	909129.64	18.0	8.0-18.0	Stick-up
15	MW-211	1141377.65	909200.72	15.0	5.0-15.0	Stick-up
16	PZ106S	1141279.48	909152.97	15.5	5.5-15.5	Flush Mount

Notes:

BMW = Buckeye installed Monitoring well

MW = Northern Terminal Group Installed Monitoring Well

PZ = Northern Terminal Group Installed Piezometer

ft = feet

bgs = below ground surface