

Infrastructure, buildings, environment, communications

Mr. Walter Wintsch New York State Department of Environmental Conservation 1150 North Westcott Road Schenectady, NY 12306 ARCADIS G&M, Inc.
441 New Karner Road
Suite 4
Albany
New York 12205
Tel 518 452 7826
Fax 518 452 4398
www.arcadis-us.com

Subject:

GeoprobeTM Results and Project Schedule for Supplemental Remedial Investigation, Mohawk Finishing Products Site, Amsterdam, New York.

ENVIRONMENTAL

June 13, 2003

Marc Sanford

Date:

Contact:

Phone:

Dear Mr. Wintsch:

Enclosed are the results of the GeoprobeTM soil and groundwater sampling program for the Mohawk Finishing Products site in Amsterdam, New York. Analytical results for soil and groundwater samples at each GeoprobeTM boring are summarized on the attached Figures 1 through 4. Based on these results, we propose to install three additional wells at the locations shown on Figure 5. The remaining supplemental investigation tasks - groundwater sampling, slug testing – would be completed within two weeks following the installation of the monitoring wells.

We have scheduled the installation of the wells for the week of June 23, 2003. The revised project schedule (enclosed) anticipates submittal of the Supplemental RI report in mid-August. We will also be developing an interim remedial measure (IRM) for groundwater beneath the Building 6/8 area at the site. The IRM will be designed in parallel with the investigation report and anticipate submittal in early September 2003.

parallel with the investigation report and anticipate submittal in early September 2003.

If you have any questions or comments regarding this matter, please do not hesitate to contact us. We would like to request your review and approval of the proposed well

Email: msanford@arcadisus.com Our ref: AY000273.0004

518.452.7826 x.15

Sincerely,

ARCADIS G&M, Inc.


locations prior to June 23.

Marc W. Sanford

Associate Vice President/Project Manager

Copies:

Kristin Kulow –NYSDOH Anthony Quartararo, Esq-NYSDEC Mia Lombardi, Esq.- MDH&L Dennis Finn – RPM Figure 1
Revised Schedule For Supplemental Investigation
Mohawk Finishing Products
Amsterdam, New York



Project Voluntary Cleanup - Mohawk Fi Date: Fri 6/13/03 Task Milestone

Split Summary

Progress Project Summary

External Tasks

External Milestone

Deadline

Page 1

