

NELSON, POPE & VOORHIS, LLC

ENVIRONMENTAL . PLANNING . CONSULTING

CHARLES J. VOORHIS, CEP. AICP • ARTHUR J. KOERBER, P.E. • VINCENT G. DONNELLY, P.E. VICTOR BERT, P.E. • JOSEPH R. EPIFANIA, P.E. • ROBERT G. NELSON, JR., P.E. PAUL M. RACZ, P.L.S.

August 8, 2002



Robert Stewart New York State Department of Environmental Conservation Division of Environmental Remediation Region 1 Building 40-SUNY Stony Brook, New York 11790

Re: Coral Graphics

327 New South Road Voluntary Cleanup Program Monthly Progress Report

NP&V #01075

Dear Mr. Stewart:

Enclosed please find one (1) copy of the Monthly Progress Report for July regarding the above referenced project. If you should have any questions or require additional information please contact me at the number provided below.

Very truly yours,

NELSON, POPE & VOORHIS, LLC

Eric Arnesen, RPG

cc:

Frank Cappo

Bob Vitale

Larry Schnapf Ken Kevser

John Crowe Bea Grossman FC Properties Coral Graphics

Schnapf & Associates Malcolm Pirnie, Inc.

Pryor, Cashman, Sherman & Flynn

Monthly Progress Report

Coral Graphics, Inc.

327 New South Road Hicksville, New York

NP&V Job No. 01075

July, 2002

Monthly Progress Report July, 2002

Coral Graphics, Inc.

327 New South Road Hicksville, New York

Prepared by:

Nelson, Pope & Voorhis, LLC 572 Walt Whitman Road 840 Broadway Hicksville, New York 11801

For Submission to:

Robert Stewart New York State Department of Environmental Conservation Division of Environmental Remediation Region 1 Building 40-SUNY Stony Brook, New York 11790

Bob Vitale Coral Graphics, Inc. 840 South Broadway Hicksville, NY 11801

Lawrence P. Schnapf, Esq. Schnapf & Associates 55 E. 87th St., 8th Floor New York, NY 10128

Monthly Progress Report

1.0 Introduction

The following documents the progress related to the Voluntary Cleanup Action at the Coral Graphics warehouse facility located at 327 New South Road in Hicksville, New York during the month of July, 2002. This report will summarize all field activities conducted, analytical results, regulatory agency interactions and upcoming investigative or reporting activities.

2.0 Field Activities

Continuation of Phase I sampling activities were conducted by Nelson, Pope & Voorhis, LLC. (NP&V) at the subject site on July 26, 2002. On-site personnel present during these activities included the following:


Eric Arnesen – NP&V Project Manager Robert Stewart – NYSDEC Case Manager John Lovejoy – NCDH Case Manager Ken Kleaka – Impact Environmental Geoprobe Operator

Scheduled field activities included the collection of five (5) Geoprobe groundwater samples from several on-site locations across the property and inspection inside of the facility building for the presence of floor drains and/or discharge points. All sampling was conducted in accordance with the NYSDEC approved Voluntary Investigation Work Plan dated October, 2001. **Figure 1** depicts the on-site facilities and the location of each sample location. **Table 1** presents a summary of the sampling schedule initially prepared for the soil sampling conducted during Phase I activities.

All samples scheduled for collection were retrieved with the exception of up gradient location WP-3 due to time constraints. In addition samples for SVOC's and Metals could not be retrieved from WP-2 due to the hydrogeologic factors which limited the amount of water which could be retrieved from this point.

Scheduling of field activities to collect the groundwater sample from location Geoprobe location WP-3 has been put on hold pending receipt of analytical results from the activities conducted on July 26, 2002. In discussions with Bob Stewart of the NYSDEC it may not be necessary to collect the a sample from this location should the results demonstrate that there is no contamination emanating from the site. In addition, depending on these results it will be determined through discussions with the NYSDEC if further groundwater quality characterization activities will be required including the installation of the proposed monitoring wells and subsequent groundwater sampling.

Inspection of the facility by NYSDEC and NCDH personnel did not reveal the presence of any floor drains or discharge points within the subject building.



=

HOTE: GENEDAL DRECTION DE GROUNDWATER ELEVATION A MIDDLE SOUND DE GROUNDWATER ELEVATION INDEPENDEUR DE GROUNDWE 20 2000. ROPE MALODIU PRIMEE PHASE UPLESTRATION

GEOPROBE WATER SAMPLE LOCATION

ON SITE STORM DRAIN

GEOFFICE SOIL SAMPLE LOCATION

ABANDONED SMITARY SYSTEM LEACHING POOL SUSPECTED GROUP DWATER FLOW DIRECTION

FORMER TEMPORARY MONITORING WELL

LEGEND

Source, Survey prepared by Albert W. Vey, LLS, June 20, 2000. Scale, 12 v 30

Table 1
SAMPLING SCHEDULE

Phase I Soil Sampling						
Sample ID	Sample Location	Sample Interval (ft)	Probe Interval (ft)	Sample Type	Sample Analysis	# of Samples
WP-1	Up gradient (NW corner of bldg.)	Water Table	NA	Ground water	8260, 8270, 6010	1
WP-2	Up gradient (NE corner of bldg.)	Water Table	NA	Ground water	8260	1
WP-3	Up gradient (NE of storm drains)	Water Table	NA	Ground water	NA	0
WP-4	Down gradient (S of abandoned UST)b	Water Table	NA	Ground water	8260, 8270, 6010	1
WP-5	Down gradient (former sanitary pools)	Water Table	NA	Ground water	8260, 8270, 6010	1
Duplicates	WP-5	Water Table	NA	Ground water	8260, 8270, 6010	1
MS/MSD	WP-4	Water Table	NA	Ground water	8260, 8270, 6010	1
Field Blanks	NA	NA	NA	Water	8260, 8270, 6010	1
Trip Blanks	NA	NA	NA	NA	8260	1

Notes: Shaded samples not collected

3.0 Analytical Results

Analytical results for Geoprobe groundwater sampling are not yet available.

4.0 Upcoming Activities

The next scheduled phase of work to be conducted at the site will consist of installation of groundwater monitoring wells should it be determined that they are necessary. Work will commence shortly after the NYSDEC is contacted to discuss the analytical results from the Geoprobe groundwater sampling.