

Remedial Action Work Plan

Hudson River Psychiatric Center
Landfill Area 6
NYS Route 9
Town of Poughkeepsie
Dutchess County, New York

September 30, 2004

Chazen Project #: 40307.00



Prepared for:

Hudson Heritage, LLC
21 Fox Street
Poughkeepsie, NY 12601

Remedial Action Work Plan
Hudson River Psychiatric Center
Landfill Area 6
NYS Route 9
Town of Poughkeepsie
Dutchess County, New York

July 30, 2004



Prepared by:

The Dutchess County Office
The Chazen Companies
21 Fox Street
Poughkeepsie, New York 12601
(845) 454-3980

Orange County
(845) 567-1133

Capital District
(518) 235-8050

North Country
(518) 812-0513

TABLE OF CONTENTS

EXECUTIVE SUMMARY.....	1
1.0 INTRODUCTION AND SITE SUMMARY	3
1.1 Work Plan Objectives	3
1.2 Site Location and Description.....	5
1.3 Historic Site Use	5
1.4 Previous and Recent Site Investigations.....	6
1.5 Site Conditions Summary and Existing Contaminants.....	10
1.6 Geology and Hydrogeology	11
1.7 Subsurface and Surface Structures	12
1.8 Explosive gas	13
2.0 CONTEMPLATED USE.....	14
3.0 SUMMARY OF PROPOSED REMEDY.....	15
3.1 Proposed Remedy.....	15
3.2 Expanded Description of the Remedy	17
3.2.1 Pre-Remedial Site Investigation.....	17
3.2.2 Soil Gas Sampling, Analysis, and Monitoring	17
3.2.3 Structure & Soil Removal	18
3.2.4 Abandonment of Drain Lines.....	18
3.2.5 Site Restoration/Cover System	19
3.2.6 Institutional Controls.....	19

3.2.7	Operation, Monitoring and Maintenance.....	19
4.0	ENGINEERING EVALUATION OF REMEDY	21
4.1	Remedial Action Selection (RAS) Report	21
4.1.1	Protection of Human Health and the Environment	21
4.1.2	Compliance with Standards, Criteria and Guidance.....	22
4.1.3	Short-Term Effectiveness	23
4.1.4	Long-Term Effectiveness	24
4.1.5	Reduction of Toxicity, Mobility or Volume	24
4.1.6	Implementability	24
4.1.7	Limitation of the Proposed Remedy	25
4.2	Certification of the Remedial Action Selection (RAS) Report.....	25
5.0	REMEDY IMPLEMENTATION.....	26
5.1	Remedy Implementation	26
5.2	Mobilization and Site Access.....	27
5.3	Site Preparation	27
5.4	Site Security & Traffic Control Plan	27
5.5	Soil Excavation Limits	27
5.6	Soil Buffer in Uncapped Landfill Areas	28
5.7	Stormwater Management & Erosion and Sediment Control Plan..	28
5.8	Equipment Decontamination Procedures	30
5.9	Air Monitoring Plan/Contingency Planning	31
5.10	Community Air Monitoring Plan.....	31

5.11	Vector Control.....	32
6.0	HEALTH AND SAFETY PLAN.....	33
7.0	QUALITY ASSURANCE/QUALITY CONTROL PLAN	34
8.0	CITIZEN PARTICIPATION PLAN.....	35
9.0	SCHEDULE.....	36
10.0	REPORTING.....	37
11.0	REFERENCES.....	38

LIST OF TABLES

Table 1.	Summary of July 2004 Sediment & Leachate Precipitate Samples
Table 2.	Summary of Previous Groundwater and Leachate Quality Samples
Table 3.	Summary of Landfill Gas Analyses
Table 4:	Summary of July 2004 Surface Water Samples
Table 5:	Qualitative Human Health Exposure Matrix
Table 6:	Proposed Construction Schedule

LIST OF FIGURES

Figure 1.	Site Location Map
Figure 2.	2002 Site Map
Figure 3.	2002 Cross Section
Figure 4.	2004 Site Map with Groundwater Contours
Figure 5.	2004 Cross Sections

Appendix A: Health & Safety Plan

Appendix B: Contingency Plan

Appendix C: Design Drawing Set

EXECUTIVE SUMMARY

Hudson Heritage CPR Ventures L.L.C. ("HV") has entered into a contract of sale with the State of New York to purchase 155.9 acres of the former 324 (+/-) acre Hudson River Psychiatric Center (HRPC) property, in the Town of Poughkeepsie, NY. The former tax parcel ID for the full ~324 acre site is: Town 134689, Section 6163, Block 03, Lot 200152. The new tax parcel ID for the 155.9 acre subdivided purchase area is Town 134689, Section 6163, Block 03, Lot 011149.

Consistent with ongoing discussions with the New York State Department of Environmental Conservation ("NYSDEC"), HV has entered into a Voluntary Cleanup Program (VCP) agreement (Site V00657, Index W3-0969-03-07) for the "Landfill Six Site" (referred to as Landfill Six) on the property. Landfill Six is located on the southeast corner of the 155.9 acre parcel. The Landfill Six Site covers approximately 2.5 acres. In older reports (LMS, 1996; EA 2001, 2002) a larger area was also referred to as Landfill Six (Figure 1). The landfill area has been redefined as the 2.5 acre site that is the subject of the VCP Agreement.

The proposed post-remedy use for the 2.5 acre for Landfill Six is for general parking areas with access roadways, and ancillary open land. This use is consistent with a "Restricted Commercial" re-use, as defined in Section 3.4 of the NYSDEC May 2002 Voluntary Cleanup Program Guide.

HV's preferred and recommended Remedy for this site is to install an impermeable cap over greater than 90 percent of the site which largely meets 6 NYCRR Part 360 construction requirements. The cap will cover all areas of known buried solid waste on the site except areas nearest to the south site margin near the stream. Installing a cap in the area along the stream is not recommended due to relatively small benefits gained relative to loss of a wooded site perimeter boundary, riparian wetland vegetation, and steep but presently stable slopes. No capping is also proposed south of the southern property line due to a buried utility gas line on off-site lands as well as wetland vegetation and the stream (Figure 4).

HV's recommended site remedy also includes the following:

- Relocating a small quantity of waste found during Chazen's recent site work which is located southeast of the stream. These wastes would be repositioned under HV's proposed cap.
- Sealing an existing drain line from Ryan Hall, a collapsed corrugated metal pipe near the stream culvert, and a storm drain, all of which currently discharge or leak into the waste mass.

- Offering to extend HV's cap eastward to the margins of a railbed situated on lands of others. This eastward capping effort would also involve relocation or removal of one or more electric power lines.

The proposed cap and drain line removals are designed to substantially limit water movement into the main waste mass. Chazen's 2004 site investigation suggests the bedrock aquifer is not a source of groundwater flow into the waste mass. Thus, curtailing other points of water movement into the waste mass will directly and beneficially reduce amounts of water moving through the waste and lead to reductions or full termination of observable leachate discharges to the environment, which is a significant VCP remedial objective for this site.

1.0 INTRODUCTION AND SITE SUMMARY

1.1 Work Plan Objectives

This proposed Work Plan describes a preferred remedy for Landfill Six (Site V00657-3, index # W3-0969-03-07). The proposed remedy includes a cap largely compliant with 6 NYCRR Part 360 program requirements. The proposed remedy also meets selection factors in 6 NYCRR Part 375-1.10(c). Along the south boundary of Landfill Six, the proposed cap cannot be extended to the waste limits due to a property line. Significant slope, wetland vegetation constraints, and beneficial mature wooded areas also suggest leaving approximately 5,000 square feet of uncapped landfill area on the Landfill Six Site under proposed control of HV.

As defined in the Addendum to the Closure Investigation Report (TCC, July 2004), media to which individuals may be exposed include waste, sediment by the creek impacted by leachate precipitate, landfill gas, groundwater and surface water including leachate. Exposure pathways for each of these media are summarized on Table 5 and discussed further below.

Exposure to Solid Waste: Exposure to all buried solid waste is currently limited due to the presence of informal cover materials on the landfill footprint. The only area with exposed waste is found in the southeast corner of the site where waste is exposed in the stream bank. A complete exposure pathway exists at the stream bank location only. A "low risk" exposure risk status is assigned due to the limited size of the exposed are and the generally low human health hazard attributable to exposure to non-putrescible mixed municipal waste.

Exposure to Groundwater: No groundwater wells used for potable purposes are known to exist in the area. There is therefore no known exposure pathway to groundwater and the exposure risk status is "none."

Exposure to Landfill Gas: Only 2 of 22 gas collection points identified elevated explosive gases (Table 3) indicating presence only of localized gas generation. Test pitting conducted by EA (2001) and Chazen (2004) identified limited quantities of putrescible or wood wastes likely to generate excessive landfill gas emissions. Any landfill gas would migrate generally upward through the waste mass, resulting in an inhalation or explosive hazard over the landfill area. A "low risk" exposure risk status is assigned due to the limited overall size of the landfill, the limited fraction of waste prone to landfill gas decomposition processes, and the immediate opportunity for dilution of any landfill gas emissions once they mix with the atmosphere.

Exposure to Streambank Sediments Impacted by Leachate: Two areas along the creek bank exhibit soils that have accumulated visible concentrations of leachate precipitate. The two areas total approximately 40 square feet. A sediment sample from the most heavily stained soil area identified arsenic, lead and mercury modestly exceeding "moderate impact" sediment screening guidance values for benthic organisms (Table 1 Sample HRPC-A6-SS1). The most likely exposure threat to human health from these limited areas is dermal since the location is not amenable to ingestion by playing children. A "low" exposure risk status is assigned to these visibly contaminated sediments on the stream bank because of their limited areal extent and the only modest exceedence of the "moderate impact" screening guidance value.

Exposure to Surface Water and Stream Sediments: Pure leachate precipitate sampled at the site identified no "moderate impact" exceedences under sediment screening guidance values (Table 1, Sample HRPC-A6-SS2). Surface water samples also demonstrated that iron is the only analyte exceeding standards for Class D streams which is amplified as the stream flows past the site (Table 4). Thallium was not detected in either stream sample (Table 4). A streambed sediment sample (Table 1, Sample HRPC-A6-SS3) collected near the downstream property margin identified only arsenic slightly exceeding the "moderate impact" sediment screening guidance value established for the protection of aquatic ecosystems. An upstream streambank sediment identified various elevated metals at somewhat higher levels (Table 1 Sample HRPC-A6-SS1). The upstream-to-downstream decrease in compound detections may reflect the localized nature of analyte concentrations in streambottom sediments.

These data show that a complete exposure pathway exists in this area, but that taken in their totality, a "low" exposure risk status is warranted for the stream water and streambottom sediments, and associated aquatic ecosystems because arsenic only slightly exceeds sediment threshold guidance values in the stream and its concentration is decreased from the upstream sample, and because pure leachate precipitate and stream water samples contain exceedences only of compounds that pose low threat levels to human health (e.g. iron, ammonia, sodium).

The Qualitative Human Health Exposure Assessment prepared for Addendum to the Closure Investigation Report (TCC, July 2004) concluded that exposure pathways from solid waste, landfill gas, sediments along the stream bank, and streamwater/streambottom sediments exist at this site. Although exposure risk levels for each complete exposure pathway are judged to be low, this proposed Remedial Action Work Plan considers measures to further limit exposure risk levels. Primary consideration has been given to measures to reduce leachate transmission to the stream so that leachate-related and leachate generated exposures in and by the stream can decrease over time. Areas with exposed solid

waste area also contained by the proposed remedy and the limited quantities of landfill gas are managed by a gas venting layer and a gas vent.

The overall objective of the remedy proposed herein, appropriate to closure through the VCP program, is to remediate the Landfill Six Site to a level considered protective based on the Contemplated Use, and to eliminate off-site impacts from on-site sources to the degree practicable since wastes lie also under lands of adjoining parcel owners.

The contemplated use for the 2.5 acre Landfill Six location (The Site) is general parking areas and ancillary unused land. Such uses would be consistent with a Restricted Commercial re-use, as defined in Section 3.4 of the NYSDEC May 2002 Voluntary Cleanup Program Guide.

1.2 Site Location and Description

The 2.5 acre Site is located on the southeast corner of a 155.9 acre parcel, under contract for purchase by HV from the State of New York. The limits of waste are shown on Figure 2. Since HV cannot accept responsibility for wastes extending off the Hudson River Psychiatric Center (HRPC) property, the Landfill Six Site is defined as follows:

- To the south and east: Parcel property lines.
- To the north: a catchbasin south of Winslow Gate Road.
- To the northwest: the south margin of Ryan Drive, which is the same as the loop road passing by the site.
- To the west: the waste mass boundary east of the concrete slab near MWHR6-20.

These boundaries are approximately equivalent to the limits of buried waste, as shown on Figures 2 and 4 but terminate at the property's east and south property line, as shown on figures 1, 2, and 4. Inferred or confirmed waste extends beyond these site boundaries to the east where waste is found on the adjacent property to the banks of a railroad bed, and to the south where the southwest corner of Landfill Six extends onto lands owned by a gas utility.

1.3 Historic Site Use

A previously completed report by EA Engineering (2001) summarizes that wastes were disposed of in various locations on the 324-acre HRPC parcel for more than

100 years. Wastes reportedly consist primarily of household and commercial refuse and substantial coal ash. Two petroleum spills have occurred on the 324-acre parcel in the past (spill numbers 9707019 and 9304993) and both have been closed. Neither spill occurred in the location of Landfill Six.

Interviews with current and former employees (EA, 2001) indicate that in addition to municipal waste from the HRPC facility, Landfill Six may also contain coal ash from the heating plant, mixed construction debris from the HRPC facility, and potentially some municipal waste from the Town of Poughkeepsie (Figure 3). Air photo interpretation completed by EA (EA, 2001) identifies that no wastes had been deposited in Landfill Six in 1962 or 1964 photos, that some waste had been emplaced by 1966, and that waste emplacement had evidently ended by or before 1978.

1.4 Previous and Recent Site Investigations

According to EA (EA, 2001), three PCB remedial actions have been completed by LMS near and downstream from Landfill Six (as presently defined), pursuant to an Order on Consent with NYSDEC.

- May 1996: PCBs in a storm sewer system downstream from Landfill Six were removed.
- December 1997: PCBs in stream sediments between Landfill Six and NYS Route 9 were removed and disposed of off-site. The streambed and associated wetlands were restored. A Large Quantity Generator status was apparently secured for the PCB soil removal task (Information System ID: NYD980779490).
- July 1999: PCB-containing concrete under a transformer vault in a building on the parcel (the Cheney building) was removed.
- October 2002: NYSDEC provided a written record to the Hudson River Psychiatric Center that requirements have been met to delete the remediated area (DEC site # 314063) from the New York State Registry of Inactive Hazardous Waste Disposal Sites.

Specific to the presently defined boundaries of Landfill Six, EA Engineering sampled a leachate seep at Landfill Six in May of 2000 (Table 2). Iron and thallium were detected in concentrations exceeding NYS surface water standards for Class D streams. In 2000, EA also located and sampled two of three monitoring wells installed by LMS in 1991 near Landfill Six. Well MWHR6-16 lies along the upgradient edge of the waste (Figure 2). Sampling identified only manganese in concentrations exceeding NYS GA groundwater standards (Table 2). Well MWHR6-

19 lies downstream of the landfill in an area unrelated to the landfill and sampling identified iron, manganese, magnesium, sodium and chloride in concentrations above NYS GA groundwater standards. No VOCs were identified in either of these wells originally installed in 1991 by LMS (EA, 2001).

EA also advanced test pits at Landfill Six (EA, 2001). Observed materials in the test pits included municipal waste, lumber, bricks, coal ash, light gray ash, glass and bottles, pottery, shells, plastic objects, tires, paper and newspaper and metal objects including rakes and a lawn chair. Test pitting identified the general limits and depth of the wastes. EA estimated the landfill volume to be 33,460 cubic yards. Maximum observed waste thickness was 16 feet, extending to below the watertable (Figure 3). Test pitting indicated that the cap material consisted of sandy silt between 1 to 5 feet thick (EA, 2001). It is this area defined by EA (2001) that comprises the Source Area for this Voluntary Cleanup action and which is identified as the edge of the landfill in Figure 4.

Three additional monitoring wells were subsequently installed at Landfill Six in April 2002 by EA (EA, 2002). Well MWHR6-22 was installed upgradient of the landfill (Figure 2) and sampling identified iron, manganese, sodium, chloride, color and TDS above NYS GA standards (Table 2). Wells MWHR6-20 and MWHR6-21 were installed downgradient of the landfill, adjacent to the creek. Sampling of Well MWHR6-20 identified iron, manganese, sodium, color, ammonia, and TDS in concentrations exceeding NYS GA standards (Table 2). Sampling of Well MWHR6-21 identified the exceedences similar to those in MWHR6-20 and also 7.1 ppb dichlorodifluoromethane (NYS GA standard is 5 ppb) and 1.6 ppb benzene (NYS GA standard is 0.7 ppb). The monitoring wells installed in downgradient locations also confirmed that wastes lie below the water table and below the level of the creek (Figure 5).

In summary, the EA Engineering reports document the presence of groundwater within the waste mass at Landfill Six, downgradient groundwater samples containing elevated iron, ammonia, color and TDS, VOCs in concentrations less than 2X GA standards, and leachate discharges to the stream consisting primarily of iron. Results from these previous investigations appear valid and useable on the basis of surveyed drawings, professional quality documentation, QA/QC adherence and complete data validation or of all investigation materials.

More recently, The Chazen Companies (TCC) conducted a limited additional site investigation in 2003/2004 to identify sources of water contributing to leachate generation at Landfill Six (TCC, March 2004). The work included installation of bedrock wells near downgradient wells MWHR6-20 and MWHR6-21 to convert existing overburden wells to well couplets, installation of an upgradient overburden/bedrock couplet (MWHR6-23S/D), and replacement of monitoring well

MWHR6-22 with MWHR6-22R per Department requirements conveyed previously to EA. Completion of the three overburden/bedrock couplet pairs allowed assessments of upward or downward gradients near the stream and upgradient of the landfill, as documented in the March 2004 Chazen report. Work also included installation of temporary 1-inch piezometers in downgradient areas near the stream to further evaluate watertable elevations and waste profiles and installation of shallow piezometers in the stream. Field work also included test pitting to inspect the condition of various culverts traversing the waste mass including a concrete stream culvert, a concrete stormwater culvert, and a corrugated iron pipe near the concrete stream culvert that previously have carried stream flows. All monitoring wells and seeps were sampled by Chazen consistent with protocols for routine landfill monitoring.

Inspection of the culverts indicated that only the concrete stream culvert is a reliable water conveyance. The other two pipes leak water into the landfill. Monitoring data, and water level measurements in stream piezometers, 1-inch piezometers and monitoring wells identify downward gradients in the aquifer and slight upward gradients in the stream bed (Chazen, March 2004). All hydrogeologic data suggest that current leachate discharges are supported by leakage into the waste mass from through the current capping material or from leaking water conveyance pipes. There is not hydraulic evidence that leachate is supported by aquifer discharges from a regional overburden or bedrock aquifer system.

Landfill gases were investigated by EA (2001). Test pitting logs show little to no putrescible wastes. Twenty two perimeter sampling sites are shown on Figure 3. Sampling results are shown on Table 3. Elevated explosive gas emissions were noted in two perimeter locations. All other perimeter locations showed no or low percent Lower Explosive Limit (LEL) emissions. Oxygen levels were below atmospheric concentrations in approximately half of perimeter sampling locations. Low to no VOC emissions were noted during the March 2004 TCC investigation,

Since the March 2004 TCC investigation, TCC in consultation with NYSDEC has also updated prior evaluations of the stream on the south side of the site by sampling surface water and leachate precipitate/stream bottom sediments in the stream. The sediment samples collected under observation of NYSDEC focused on identifiable leachate precipitate, where observable. Analytes evaluated in the laboratory were specified in consultation with NYSDEC.

For overall stream characterization purposes, two leachate precipitate samples were collected upstream near another site landfill (Landfill Five) and three samples were collected at Landfill Six. Of these, sample HRPC-A6-SS1 was collected on a small mudflat deposit along the stream margin visibly discolored by leachate discharges (approx. ten feet upstream from SG-2, Figure 4). On the basis of visible

characteristics, this sample would constitute the "worst case" soil sample in native soil areas near the stream. Sample HRPC-A6-SS2 consisted of leachate precipitate found suspended in the outlet of a small leachate seep (approx. ten feet downstream from SG-4, Figure 4, and at location of A6-LCH4 on Figure 2). Sample HRPC-A6-SS3 consisted of a downstream, general streambed sample (collected approx. 15 feet downstream from PZ-1, Figure 4). All samples were analyzed as soil samples although having varying moisture contents.

Sample results are summarized on Table 1. Laboratory data are included in Appendix A. In general, the samples containing pure leachate flocculant upstream of the site (samples HRPC-A5-SS1 and HRPC-A5-SS1A) and at the site (sample HRPC-A6-SS2) contained no analytes above remedial guidance values for Screening Contaminated Sediments (Table 1). The two additional samples which each included stream substrate material (HRPC-A6-SS1 and HRPC-A6-SS2) slightly exceed "moderate" impact guidance values for iron, mercury, arsenic and/or lead.

Open water stream samples collected near the headwall along the southeast site (near SG-1, Figure 4) margin and downstream where the stream leaves the landfill Six area (near PZ-1 on Figure 4). The samples identified sodium exceedences of Class D groundwater standards in both upstream and downstream samples, iron exceedences in both upstream and downstream samples (which become higher in the downstream sample), and dissolved an aluminum exceedence only in the upstream sample (Table 4).

The two stream quality samples (Table 4) indicate that leachate discharges from Landfill Six increase dissolved iron concentrations in this Class D stream. Both the upstream and downstream samples exceed Class D surface water standards. The downstream sample is less than 3 times the standard. Concentrations of iron in the downstream sample suggests that impacts from leachate are not significant, as more elevated concentrations would be anticipated if a greater leachate volume were being emitted.

Ammonia and turbidity concentrations are increased to lesser degrees, as are color and manganese but these analytes do not exceed any published guidance or standards. No dissolved lead, arsenic, thallium or mercury was detected in either upstream or downstream stream samples although these metals were found in sediment samples or have been found previously in leachate.

The source of aluminum in the upstream stream water sample is unknown. The source of sodium and chloride in both upstream and downstream samples may be associated with road deicing activities. Iron in the upstream sample may be associated with leachate discharges from upstream landfills. The increase in iron

concentrations as the stream passes Landfill Six is attributed to Landfill Six leachate discharges.

The soil/sediment samples (Table 1) indicate that leachate precipitate does not by itself exceed moderate or severe guidance thresholds for contaminated sediments (HRPC-A5-SS1 and HRPC-A5-SS1A and sample HRPC-A6-SS2). However, where leachate precipitate has impacted natural soils, precipitate concentrations slightly exceed moderate impact guidance thresholds for lead, arsenic and mercury and generally exceed moderate or severe guidance for iron. There is a marked decrease in concentrations from SS1 upstream to SS3 downstream, suggesting that impacts are mitigated with distance from leachate emission points, such that the downstream sediments are below moderate impacts guidance values for all metals except arsenic which is close to guidance levels and iron.

1.5 Site Conditions Summary and Existing Contaminants

Based on the above review of environmental conditions at Site Six, HV identifies the following summary relationships at Landfill Six:

- Wastes on the site are covered only by local silt and soil; consequently, the site lacks a closure device that could limit leachate releases by limiting direct surficial recharge of the wastes by precipitation.
- Test pits and piezometers have indicated that wastes lie below the watertable.
- On the basis of a limited sampling record, some groundwater quality defects have been identified in upgradient and downgradient wells as summarized below.
 - Sodium and chloride exceedences are found in most upgradient and downgradient monitoring wells. These may be related to road de-icing on or near the landfill area and environs.
 - Iron, magnesium, manganese, and TDS exceedences are found in most upgradient and downgradient monitoring wells. These may be attributed to local geologic formations (e.g., background) and laboratory digestion methods, although iron and manganese leachate seeps confirm some landfill related amplification.
 - Dichlorodifluoromethane and benzene were found in one downgradient monitoring well. The VOC concentration was approximately twice NYS GA standards.

- MTBE is present in one upgradient monitoring well in a concentration below NYS GA standards.
- Ammonia is present in downgradient overburden monitoring wells although not in downgradient bedrock wells in concentrations exceeding NYS GA standards.
- Recent leachate precipitate and stream sediment data identify concentrations of mercury, arsenic, lead, and iron just above guidance values for moderately contaminated sediments (Table 1) and iron in stream water above surface water standards (Table 4). No ammonia was found above surface water standards in a seep sample (Table 2).
- PCBs found previously in areas downstream of Landfill Six have been remediated.

1.6 Geology and Hydrogeology

The site consists of a former ravine backfilled with solid wastes, with the natural stream re-routed around the ravine's perimeter. Bedrock under the site consists of minimally-fractured shale and silty-sandstone from the Ordovician age Austin Glen formation. Soils on the site are generally thin and derived from residual glacial lake deposits or glacial till. Slug testing in wells (TCC 2004) indicates these soils are generally low-permeability and so would limit groundwater recharge or transmission.

Three monitoring well couplets have been installed on the site. Upgradient couplet MWHR6-23 S/D demonstrates a significant downward hydraulic gradient (Chazen March 2004, Table 2) whereby surficial recharge is expected to migrate downward through overburden soils into the bedrock formation. Couplets MWHR6-20 S/D and MWHR6-21 S/D are situated downgradient on the landfill and also display modest downward hydraulic gradients in the geologic formation (Chazen, March 2004, Table 2), indicative of aquifer recharge conditions in this area. Bedrock is somewhat low-permeability, ranging between 7.7×10^{-4} cm/sec to 7.1×10^{-3} cm/sec for bedrock wells. Overburden permeability ranges between 2.2×10^{-2} cm/sec in areas with till (MWHR6-23S, MWHR6-22R, MWHR6-21S) to very low permeability where clay sediments were encountered (MWHR6-20S) (Chazen March 2004, Table 4). Permeability contrasts between overburden soils and shallow bedrock likely explain the evident lack of significant leachate found in the deeper, bedrock wells (Table 2).

Piezometers installed in the streambed have demonstrated modest upward gradients from overburden sediments into the stream (Chazen 2004 Table 3). Some

iron staining on the stream bottom supports an interpretation that the open stream is a gaining stream, as do recent precipitate samples (Table 1). The overall rate of groundwater movement through the site is estimated to be low on the basis of limited observed flows of leachate and due to the shallow hydraulic gradient under the center of the site (Figure 5) and to the modest hydraulic conductivity of contributing upgradient overburden and bedrock formations (Chazen, March 2004, Table 4) as well as generally thin saturated thickness of the waste.

The watertable at the site (Figures 2 and 4) indicates that groundwater migrates generally from north to south across the site. Groundwater levels are lower in the waste mass than in surrounding native materials, suggesting a more permeable material. The watertable is lowest along the southern portion along a failing corrugated metal drain pipe which may have formerly conveyed the site stream and suggesting this pipe may still facilitate some shallow groundwater drainage.

1.7 Subsurface and Surface Structures

Various stormwater, building drain and stream conveyances presently pass through the waste mass. These are shown on Figure 4 and are described below:

- A concrete stream conveyance lies along the east boundary of Landfill Six. The conveyance was inspected during recent site evaluations (TCC, 2004) and found to be installed above the watertable and to have no meaningful leaks. Water leaves the culvert at a headwall structure at the southeast corner of Landfill Six.
- A corrugated metal pipe lies parallel to the concrete stream culvert in the same general location as the stream culvert and is in decaying condition.
- A storm drain carrying stormwater from facility areas north of Landfill Six passes through the center of Landfill Six. It was also inspected during recent site evaluations (TCC, 2004) and found to be installed above the water table but to be leaking into the waste mass at failed joints.
- A building drain from Ryan Hall also drains toward and into the waste mass. No effort was made to assess its condition since HV's intention is to grout it in place and so terminate its water flows into Landfill Six.

In addition to these sub-surface structures, one or more telephone poles are installed in the waste along the east margin of Landfill Six and potentially on property of the adjacent landowner.

A buried natural gas line lies off the property and along the south margin of the site (Figure 4). Portions of the gas line may be buried in wastes which are part of Landfill Six but which are off lands proposed for purchase by HV.

1.8 Explosive gas

Landfill gas monitoring was conducted by EA (EA, 2001). Twenty two perimeter sampling sites are shown on Figure 2. Sampling results are shown on Table 3. Elevated explosive gas emissions were noted only in two perimeter locations so landfill gas emissions appear limited and localized. All other perimeter locations showed no or low Percent Lower Explosive Limit (LEL) emissions. Oxygen levels were below atmospheric concentrations in approximately half of perimeter sampling locations. Low to no VOC emissions were noted.

Test pitting conducted by EA (2001) and Chazen (2004) identified little putrescible or wood waste that would generate excessive landfill gas emissions.

2.0 CONTEMPLATED USE

Approximately half of the Landfill Six Site is intended to be used as a paved overflow parking area. The balance of the site will be unused perimeter lands. No landscaping or intentional access provisions are contemplated which would encourage routine public use of these areas.

Due to the specific contemplated land use, the "Restricted Commercial" site use category best fits the site and was previously specified in the application into the Voluntary Cleanup Program submitted previously by HV.

The contemplated use provides significant separation from human contact due to proposed capping and blacktop over most of Landfill Six. The managed areas will be somewhat accessible along the creek following the south site perimeter.

3.0 SUMMARY OF PROPOSED REMEDY

3.1 Proposed Remedy

Four site specific remediation objectives have been identified for this site. These include:

- Preventing ingestion/direct contact with the contaminated fill materials and impacted stream sediments.
- Minimizing landfill leachate discharges into the unnamed stream and groundwater by preventing direct and indirect infiltration into the waste mass.
- Preventing usage of groundwater without adequate monitoring and if necessary treatment.
- Preventing lateral subsurface migration of landfill decomposition gases such as methane from the waste mass.

The proposed remedy described in this work plan meets these objectives in the following ways:

- A landfill cap is proposed over most of the buried wastes. Its design is largely consistent with standards established in 6 NYCRR Part 360 for landfill closure. It will prevent ingestion or direct contact with fill materials in areas to be covered.
- No landfill cap is proposed for an area of approximately 5,000 square feet situated along the south site margin. Two feet of cover material will be provided over any contaminated material across this entire waste disposal area. Where solid waste or soils discolored by leachate precipitate are present in the uppermost two feet in this area, a two foot layer of clean soil will be spread to prevent ingestion or direct contact with impacted soils. HV will at its discretion either simply add two feet of clean soil cover over existing wastes, or relocate up to two feet of existing wastes under the proposed landfill cap area before providing the clean soil cover.
- The proposed landfill cap will prevent direct and indirect infiltration of surfacewater into the waste mass, leading to minimization of leachate discharges into the unnamed stream and groundwater.

- Groundwater Institutional Controls are proposed to preclude the property owner from using groundwater as a source of potable or process water without property treatment as determined by the Dutchess County Department of Health. The Institutional Controls also require the property owner to secure written approval from DEC before excavating any portion of the proposed final cover system
- Landfill decomposition gases from the buried wastes will be managed under the proposed remedy by use of a landfill gas collection layer and a landfill gas vent. To ensure effectiveness of this remedy, the post-closure monitoring plan includes a gas monitoring program.

More detailed descriptions of each proposed remedial component follows:

- The proposed impermeable cap will be installed over greater than ninety percent of Landfill Six. The cap includes a gas collection layer under a geo-composite liner. The liner is protected on top by a stone layer under blacktop on parts of the site and by a soil and topsoil layer over the balance of the capped site. A gas vent will release any landfill gases.
 - No cap material or other modifications is proposed in an area covering approximately 5,000 square feet along the south site perimeter, preserving existing steep slopes, existing beneficial and screening vegetation, and wetland vegetation adjoining the stream. Where either visible discoloration or ash or other obvious solid waste are evident in the upper two feet of soils in this area, two feet of clean soil cover will be provided. Soil cover will either be applied directly over visibly impacted soils or two feet of waste materials will be relocated to the landfill capping area before the two-foot clean soil buffer is added, at the discretion of the Volunteer.
 - No capping activity is proposed south of the property line although prior investigations (EA, 2001; Chazen March 2004) confirm the presence of wastes extending in the southwest corner of the landfill onto property of others. The property to the south is used for a buried natural gas line which would complicate any subsurface remedy contemplated in this area.
 - HV is willing to extend the proposed cap eastward to the base of a railroad grade owned by others and to relocate or de-activate one or more utility poles to fully cap the east limits of waste. HV will contact NYSDEC immediately to discuss remediation alternatives if access to

the railroad right-of-way is not secured prior to commencing remediation.

- Three existing water conveyances will be abandoned in place by grout injection. These include the drain line from Ryan Hall, a stormwater conveyance through the center of the site, and a corrugated metal pipe near the steam culvert. Discharge from the Ryan Hall drain line and the stormwater conveyance will be routed past the landfill as part of other property improvements.
- A limited quantity of waste in the south east corner of Landfill Six, beyond the limits of waste shown on Figures 2 and 4 and southeast of the stream headwall, will be relocated to lie under the proposed cap. The area from which waste is relocated will be graded and seeded. The estimated extent of the subject waste is approximately 50 feet (east to west) by 60 feet (north to south). Prior test pits indicated this waste is not more than approximately 3 feet thick on average, thinning to the south. The total volume of waste in this area does not exceed approximately 300 yards. Of this, approximately half lies on lands owned by the adjacent railroad parcel so HV can only commit firmly to relocation of half of this waste until permission is secured from CSX to undertake remediation on the property to the east of the Site.

Project Plans and Specifications are attached as Appendix C.

3.2 Expanded Description of the Remedy

3.2.1 Pre-Remedial Site Investigation

Sufficient investigation has been completed to allow implementation of a remedy without further pre-remedial site investigation.

3.2.2 Soil Gas Sampling, Analysis, and Monitoring

The proposed remedy includes a sand gas collection layer under the proposed cap and gas vents. A single gas vent will be located near the area where perimeter monitoring previously identified elevated explosive gas concentrations.

Landfill gas monitoring was conducted by EA (EA, 2001). Twenty-two perimeter sampling sites are shown on Figure 2. Sampling results are shown on Table 3. Elevated explosive gas emissions were noted only in two perimeter locations so landfill gas emissions appear localized at this site. All other perimeter locations showed no or low Percent Lower Explosive Limit (LEL) emissions. Oxygen levels were below atmospheric concentrations in approximately half of perimeter sampling

locations. Low to no VOC emissions were noted. Test pitting conducted by EA (2001) and Chazen (2004) identified few to no putrescible or wood wastes that would generate excessive landfill gas emissions.

3.2.3 Structure & Soil Removal

No solid waste will be removed from the site as part of the proposed remedy.

Limited waste consolidation is proposed in the southeast corner of the property where waste extends around and south of the stream headwall outlet. Wastes presently in this location will be relocated northward onto the main landfill area. Limits of waste in this southeastern location will be determined in the field on the basis of visual confirmation, to verify that excavation has proceeded to virgin ground. Once excavation is complete, a confirmatory soil sample will be collected from the exposed native soil and analyzed for metals and VOCs listed in Part 360-2.11(d)(6) baseline suite of parameters. During relocation work, filter fabric fencing will be established along the creek to prevent slump of materials into the unnamed stream. Materials will be excavated using a front-end loader or excavator and moved either directly onto the landfill area or transferred to the landfill area in a dump truck or other similar vehicle. In the event that the railroad parcel does not allow permission to excavate soils on their property, HV will terminate waste excavation along the property line and use sufficient clean fill to brace the waste face using a 3 on 1 slope for the bracing soils.

3.2.4 Abandonment of Drain Lines

The damaged and rusting corrugated metal pipe will be abandoned by identifying it's location at approximately 200 foot intervals using an excavator and pressure grouting concrete slurry into the pipe to the degree feasible.

The stormwater pipe will be intercepted in an upstream location and routed eastward to the stream conveyance. Once this diversion is complete, concrete slurry will be pumped into the abandoned stormwater line until it emerges at the downstream end.

A new drainline from Ryan Hall will be constructed as shown on the Design Drawings. Once complete, the old line can be abandoned by injection of concrete slurry.

Any other drain lines encountered during site activities will be decommissioned and abandoned by injection of concrete slurry.

3.2.5 Site Restoration/Cover System

A landfill-grade impermeable cap is proposed for most of the Site. The cap will include finished blacktop areas and graded/seeded areas. Areas scheduled for grading and seeding will have a cover system consisting of protective capping materials and a topsoil layer. Areas scheduled for blacktop will have a barrier stone layer and blacktop. All capped areas will receive an impermeable geosynthetic clay liner to limit infiltration of precipitation.

Bedrock monitoring wells MWHR6-20D, MWHR6-21D and MWHR6-23D will be abandoned following protocols described in 6 NYCRR Part 360-2.11(a)(8)(iv). The wells will be abandoned under supervision of a field geologist.

3.2.6 Institutional Controls

Institutional easements limiting future penetration or other modifications to the proposed remedies will be prepared for review and approval by NYSDEC and then attached to deed records for the site. A draft property deed notice will be provided prior to implementation of the remedy.

HV understands its obligation to provide a Declaration of Covenants and Restrictions to run with the land providing restrictions consistent with the implemented remedy of the Remedial Action Work Plan. This Declaration will be submitted within 30 days of the Department's determination that additional remediation is not needed based on use restrictions and/or performance monitoring, at the discretion of the Department.

3.2.7 Operation, Monitoring and Maintenance

Under Section 2.6 of the draft Voluntary Cleanup Program Guide (May 2002), an operation, monitoring and maintenance (OM&M) plan will be finalized subsequent to construction of the remedy. An OM&M plan is warranted for the site since the effectiveness of the remedy depends on the use of engineering controls (landfill cap) and institutional controls (deed restrictions).

The OM&M plan will detail servicing required to maintain the proposed cap, erosion and stormwater control devices, and environmental monitoring wells.

The general components of a proposed long-term site monitoring plan consists of the following:

1. Quarterly inspection

- a. Inspection of capped areas to ensure cap and cover integrity.
 - b. Explosive gas monitoring of the landfill cap gas vent, catch basins CB1 through CB6, the proposed water quality inlet basin.
 - c. Inspection of current leachate discharge areas, including tabulation of estimated rates of discharge.
2. Annual sampling of overburden monitoring wells MWHR6-22R, MW-HR6-23S, MWHR6-20S and MWHR6-21S. The samples would be analyzed for routine parameters as listed under 6 NYCRR Part 360-2.11(d)(6). If leachate outflows are witnessed, the flows would also be sampled for routine parameters.
 3. An annual certification report will be provided to NYSDEC confirming the integrity of the remedial engineering controls and providing results of quarterly inspections and annual sampling.

HV understands its obligation to submit for review and approval a complete and approvable OM&M plan before it can receive an Assignable Release for Landfill Six subject to reservations listed in Section 4.4 of the draft Voluntary Cleanup Program Guide.

4.0 ENGINEERING EVALUATION OF REMEDY

4.1 Remedial Action Selection (RAS) Report

Various remedial approaches were contemplated for this site. These included waste removal and full or partial waste isolation by capping and/or by *in-situ* dewatering to dry out and so isolate the waste mass above the watertable. Criteria used to arrive at the recommended remedy included those listed in 6 NYCRR Part 375-1.10 except for cost effectiveness or community acceptance, as discussed below.

Review of the Qualitative Human Health Exposure Assessment and observation of leachate discharges to the stream flowing past the south site margin served to focus the remedial action selection process on ways to limit water movement into or out of the waste mass while seeking ways to preserve natural habitat found on the south margin of the site.

A buried gas line lies along the south property line. Waste has been mapped under the gas line by EA (2001) in the southwest corner of Landfill Six although without test pit confirmation. Mature woodlands and wetland vegetation also lie along the creek at the south site margin. Where these lie off the property, HV is not volunteering to extend remedial efforts across the property line.

To the east, identified waste also extends onto lands owned by others and not under present contract of purchase by HV. In this area, HV is willing to extend remedial efforts across the property line if permission from the adjacent landholder is provided.

The remedial action selection process has selected capping of Landfill Six to minimize penetration of precipitation into site wastes. Additionally, three subsurface water conveyances will be abandoned in-place to eliminate leachate generation from these sources. To prevent damage to existing forested and wetland vegetation areas a 5,000-square foot uncapped natural buffer area is proposed along the south site margin. The landfill cap on the balance of the site is largely compliant with 6 NYCRR Part 360 requirements. HV also offers to extend the cap onto lands of the adjacent railbed landowner, should permission be provided by the owner. HV will contact NYSDEC immediately if permission to extend the cap onto these off-site lands cannot be secured before commencing remediation.

4.1.1 Protection of Human Health and the Environment

The proposed remedy was selected to resolve specific remedial action objectives, including eliminating leachate generation due to infiltration of precipitation

through the waste mass and subsurface flow of water through leaking conveyances, elimination of dermal contact exposure risks with solid waste, and natural attenuation and natural burial of sediments containing elevated metals. The proposed remedy is protective of human health and the environment insofar as it is designed to:

- Reduce or substantially limit leachate discharges from Landfill Six to those sections of the creek which would come under ownership by HV if the site purchase is successfully concluded.
- Provide a full cap over greater than ninety percent of the Landfill Six Site, beneficially limiting human or environmental contact with the buried solid wastes.
- Preserves the wooded steep slopes and riparian wetland vegetation found along the creek, protecting a visual screen along the creek relative the adjacent property to the south, and providing a natural filter for overland flows near the creek.
- The monitoring program proposed for the site will provide confirmatory evidence of effectiveness of the proposed remedy.

4.1.2 Compliance with Standards, Criteria and Guidance

The site presently contains groundwater and leachate seeps (surface water) exceeding groundwater and surface water standards. The primary objective of the proposed remedy is to substantially isolate groundwater under Landfill Six by limiting infiltration of precipitation into the waste mass.

The proposed remedy seeks to reduce or fully eliminate leach seeps to the environment.

The present site consists of an inactive municipal solid waste site which has not been closed in conformance with 6 NYCRR Part 360. The proposed remedy is largely in compliance with 6 NYCRR Part 360, meets selection factors in 6 NYCRR Part 375-1.10(c), and meets objectives under the VCP program to protect human health and the environment. Variances from strict closure under Part 360 conditions includes slopes less than minimum, fewer gas vents than typically required, and variances from thicknesses for gas venting and protective layer barriers around the landfill geomembrane. These variances were judged to be acceptable due to the relatively small leachate volumes observed at the site and the ability of HV to actively provide OM&M to the site in the future.

Landfill Six currently includes no stormwater management components. The proposed remedy includes new and beneficial stormwater controls shown on the attached engineering drawings.

To meet SCGs found in 6 NYCRR Part 360 standards, the proposed remedy includes management of limited quantities of landfill gas by providing a functional collection layer and a single gas vent. The proposed remedy also moves the site toward compliance with groundwater GA standards by reducing volumes of water entering the water mass through the construction of a landfill cap and by decommissioning three leaking culverts/water conveyances. As a result, the proposed remedy will also improve surfacewater quality by reducing leachate flows into the stream that adjoins the site. Finally, the project is designed to improve soil and streambottom sediment quality by reducing volumes of leachate entering these media and precipitating analytes onto sediment media, allowing attenuative processes and sediment mixing to reduce or dilute current residues.

4.1.3 Short-Term Effectiveness

Waste relocation from the southeast corner of Landfill Six onto the main waste area offers an immediate site improvement since precipitation currently flows through these wastes into the stream.

Grouting of the failing corrugated metal pipe, a leaking stormwater drain, and the building drain from Ryon Hall will effect further immediate reductions in water entry into the waste mass, thereby reducing water movement through the waste mass which presently contributes to leachate generation.

Capping the majority of Landfill Six will also immediately curtail existing precipitation seepage into the waste mass, yet further reducing water quantities currently entering the waste mass and contributing to leachate generation.

Preservation of wooded slopes and wetlands along the creek provide a short-term and long-term benefit by preserving visual screens, a natural area, and a silt-entrapment area during and following remedy implementation which will protect the stream from silt and other erosion/runoff impacts. Preserving this small area without a landfill cap will not generate meaningful leachate quantities since steep slopes minimize infiltration by precipitation and short travel paths of any interflow to the stream would have minimize contact time with any buried wastes.

Little exposure to contaminant sources would occur during implementation of the proposed remedy. Extensive test pitting at the site by EA (2001) and Chazen (March 2004) have identified no VOC or dermal contact media which might offer short-term implementation risks to workers during waste relocation. A Health and

Safety Plan has been prepared to develop appropriate responses to standard hazards associated with construction sites (Appendix A).

4.1.4 Long-Term Effectiveness

Construction of an impermeable cap over the majority of Landfill Six and decommissioning of three existing leaky water conveyances through the waste mass will be effective in the long-term in reducing of flows of water into the waste that currently support leachate flows into the stream along the south side of Landfill Six. The cap will also provide a preferential long-term point of release for any limited landfill gases.

The reduction in leachate flux reaching the stream and the proposed waste relocation will reduce impacts to stream both immediately as leachate discharges are curtailed and long-term as natural attenuation and additional depositional layers of sediment in the streambed mitigate sediment quality

Ensuring the full long-term benefits of the remedy will require protection through an OM&M program to maintain the cap that provides source containment and limits leachate generation.

The proposed remedy therefore provides long-term effectiveness in reducing leachate discharges and contact with waste material.

4.1.5 Reduction of Toxicity, Mobility or Volume

The proposed remedy does not reduce the volume or potential toxicity of waste. Capping and consolidation of the waste will, however, reduce the effective mobility of the waste since the proposed remedy will reduce the ability of source contaminants to migrate (mobility) via leachate to sediment areas or the stream.

4.1.6 Implementability

The remedy is readily implementable. Existing level and exposed areas can be readily graded and capped without requiring significant tree removal or wetland modification along the south site margin. Abandoning three existing water conveyances in place is readily implementable without requiring extensive excavation and waste manipulation although the stormwater and the basement drain lines will require up-pipe relocation by HV to other outlet areas.

The design of the remedy is sufficiently streamlined that multiple qualified contractors exist to implement the remedy. Required closure materials are also not limited or unique so scheduling delays due to material availability would not be

anticipated. It is our understanding that permits for stormwater controls during remedy implementation can also be secured directly through the VCP project manager under the VCP without requiring involvement from other departments.

4.1.7 Limitation of the Proposed Remedy

The proposed remedy does not extend southward to the full limits of the waste because the southwest corner of the landfill does not lie on land which HV proposes to purchase. A buried natural gas line also lies on this adjacent parcel and appears to extend through the area of buried waste.


This condition complicates HV's proposed remedy since leachate generated in this off-site area is also expected to be migrating to the stream. To minimize impacts of any leachate discharges to the stream from the Landfill Six Site, near the southwest margin of landfill six, HV's proposed remedy includes a landfill cap extended fully to the property line. No uncapped landfill area would be left in this part of the landfill area under proposed control of HV. Accordingly, minimal leachate will be generated in this portion of the Landfill Six Site which could migrate onto the off-site landfill area.

4.2 Certification of the Remedial Action Selection (RAS) Report

"I certify that the Remedial Action Selection Report evaluates a remedy that can achieve site cleanup goals, was prepared following good engineering practices, and has been evaluated against the required factors listed in 6 NYCRR 375-1.10(c)."

Daniel W. Stone
Name

9/30/04
Date



5.0 REMEDY IMPLEMENTATION

5.1 Remedy Implementation

The remedy can be readily implemented although select permits and approvals are required. These include discerning whether the adjacent property owner to the east wishes HV to extend grading and capping remedies onto the margins of the rail line and arrangements to remove and decommission unused power poles along the east site perimeter. Because greater than 1 acre of land will be disturbed, a stormwater permit for construction activities will be required. The proposed remedy requires no wetland, stream disturbance or utility disturbance permits/protocols.

The project is subject to SEQRA, as summarized in Section 2.4 of the draft Voluntary Cleanup Program Guidance (May 2002). Since the proposed remedy leaves intact the natural wooded and wetland areas along the stream and since the landfill cap is intended as an environmental benefit, it would appear the proposed remedy could be approved as a positive benefit under SEQRA.

No mapped NYSDEC wetland adjoins Site Six. No activity is proposed in any wetland areas along the creek which could fall under an Army Corps wetlands delineation.

The proposed cap does diverge from a standard 6 NYCRR Part 360 closure in ways judged appropriate to the limited environmental exposures at the site and the mid-1970 time-period during which landfill operations ceased. The proposed cap also conforms generally with the Part 360 standards at the time that waste disposal ceased since this proposal includes 12 inches of cover and a low-permeability GCL, which is judged equivalent to or better than 24 inches of clay cap. The variances include:

- The proposed topsoil layer is 4 inches, not 6 inches
- The proposed Barrier Protection Layer is 8 inches, not 24 inches
- The proposed Gas Venting Layer is 6 inches, not 12 inches
- The proposed GCL Barrier Layer is not certified to meet 10^{-7} permeability rates and is not a HDPE membrane or an 18 inch Low Permeability Clay Barrier Layer.
- One Gas Vent is proposed instead of three vents at one vent per acre
- Existing slopes do not achieve a minimum slope of 4 percent.
- No Leachate Collection System is proposed.
- The cap does not extend fully to the creek along the south side of landfill.

5.2 Mobilization and Site Access

Site access will be through existing roadways through the HRPC site. Adequate area is available for truck traffic and staging of materials.

5.3 Site Preparation

Site preparation will consist of removal of stockpiled tree stumps. Grading and limited tree clearing will follow in conformance with the erosion and sediment control plan and general site plan for the site. No wood debris will be stockpiled for burial in the landfill.

Although the probability of discovering any previously unrecognized underground utilities is low, the UFPO hotline (1-800-962-7962) will be called at least 10 days prior to beginning site work to mark any existing utility lines in the area.

The property owner to the east will be contacted and negotiations relative to access, liability, and OM&M obligations will be evaluated to determine if permission to remove existing utility pole(s) can be resolved and if landfill capping can be extended on this property.

5.4 Site Security & Traffic Control Plan

No specific site security or traffic control plans are needed since the surrounding property will be fully under control of HV once the real estate transaction is completed.

5.5 Soil Excavation Limits

Minimal soil excavation is proposed under this plan. Most work consists of nominal grading and trenching associated with installation of a landfill cap and perimeter anchor trenches. Boundaries of the work area are shown on the attached engineering plans. Landfill cover soil varies in thickness from approximately one to three feet. The material consists of brown silty soil with little organic matter and is suitable for barrier protection layer material over the GCL Barrier Layer. Landfill cover soil that can be removed and stockpiled onsite for re-use will be visually screened in the field as it is removed to ensure that waste or other debris are not included in this process.

A limited volume of additional waste lies in the southeast corner of the site, southeast of the stream culvert discharge headwall. Waste in this area will be excavated and moved onto the main waste area where it will be compacted and graded to lie under the proposed landfill cap. The limits of waste excavation in this

area will be defined in the field by property lines, availability of permission to excavate toward the railroad bed, and by limits of observable waste. A post-excavation sample of re-exposed native soils will be analyzed for volatile organic compounds and metals listed in Part 360-2.11(d)(6) baseline suite of parameters. NYSDEC will be contacted immediately if permission to remove wastes on the off-site parcel is not secured by the time that remediation commences. Once waste is relocated from this area, seed and mulch will be placed on the remediated area in accordance with seeding and planting details shown on the attached landfill closure plan for vegetated portions of the landfill.

5.6 Soil Buffer in Uncapped Landfill Areas

To minimize disturbance to existing stream, mature trees, and stable banks along the southern site margin, approximately 5,000 square feet along the southern site margin are not proposed for landfill capping. However, where solid waste is visible within two feet of grade in this area, or wherever exposed soils are discolored by leachate precipitate, a two foot layer of clean soil will be spread to prevent ingestion or direct contact with impacted soils. In areas needing the two-foot buffer, HV will at its discretion either simply add two feet of clean soil cover or will relocate up to two feet of existing impacted wastes to under the proposed landfill cap area before providing the two-foot clean soil cover. Identification of the areas warranting the 2-foot soil cover will be made in consultation with NYSDEC during remedial action implementation.

The barrier layer will consist of 2 feet of clean soils brought from elsewhere and pre-tested to confirm an absence of lead, arsenic or mercury above sediment screening guidance values. If soils with visible solid waste or precipitate staining are identified in areas with existing steep slopes, these will be stabilized using geomesh before vegetative plantings of native grass mixes are spread. Where no geomesh is needed, the buffer soils will simply be graded, seeded, and mulched to establish vegetative cover. Silt fencing will be installed along the streambank during such work activities to control potential for sediment runoff. If the sampling program determines that extensive portions of the 5,000 square foot area requires the 2-foot buffer cover, more complex stormwater and sediment/erosion control measures may be warranted and a sediment and erosion control plan will be provided with the sampling data to NYSDEC to protect the stream and existing site soils.

5.7 Stormwater Management & Erosion and Sediment Control Plan

The landfill closure design includes a bioretention facility that exceeds the criteria established in NYSDEC's Stormwater Design Manual (August 2003 edition) and diverts flows exceeding the NYSDEC water quality volume to storm pipe outlet

ES1. The following description of the design and operational intent is provided for clarity.

The proposed stormwater management system and water quality treatment Bioretention (F-5) Facility was designed in accordance with Section 6.4 of the New York State Stormwater Management Design Manual (NYS SMDM), August 2003 Edition and in accordance with the 2003 "New York State Pollution Discharge Elimination System (SPDES) General Permit for Stormwater Discharges Associated with Construction Activities GP-02-01".

Erosion and sediment control plans are included with the attached engineering plans for landfill closure. Protocols for temporary stockpiles for cover soils and materials are also shown on attached engineering plans.

Water Quality Bioretention Facilities can be designed as off-line or on-line treatment systems. The water quality volume typically contains higher pollutant concentrations than those in the extended runoff periods. The proposed Water Quality Bioretention Facility is a retention/treatment basin for the water quality storm event only and is designed to be an off-line practice. On-line water quality (WQ_v) systems can potentially allow the volume of water captured to be displaced and can result in the release of captured pollutants due to subsequent runoff events.

The proposed stormwater system allows for the initial runoff or water quality volume to be captured and diverted to the bioretention facility, while the larger storm events are diverted to a flared pipe end section with a velocity dissipating stone outlet protection. Surface runoff flows into the on-site closed pipe network system (i.e. storm sewer) and is conveyed to the bioretention treatment area by the Water Quality Inlet - WQ1. The WQ_v is diverted to the bioretention facility and the treated effluent is conveyed by the underdrain collection system to End Section - ES2 and finally to the stream. Flows in excess of the WQ_v (i.e. 2, 10, 25, and 100-year events) are bypassed through the on-site closed pipe network system to End Section - ES1 and eventually conveyed to the stream.

The proposed bioretention facility was designed to treat the WQ_v produced from the proposed parking lot and road area within the landfill limits and is located outside the footprint of the landfill. The proposed location was chosen to limit the probability of captured rain water to infiltrate the landfill closure area.

The proposed Water Quality Bioretention Facility was designed using a 1.1 inch rainfall event to determine the WQ_v to be captured, retained, and treated. The volume to be captured was based on the 1.0± acre area of the proposed parking lot and road area that is within the landfill limits and is considered to be completely impervious (i.e. a total impervious cover of 1.0± acres). The WQ_v was determined to

be 4,059 cubic feet (0.093± acre-feet) using the 90% Rule as per Section 4.2 of the *NYS SMDM*, August 2003 Edition.

The required surface area of the bioretention filter bed was sized based upon the requirements provided in Section 6.4.4 Treatment – Subsection, Design Guidance. The required surface area of the filter bed was determined to be 3,866 square feet (sf). The area provided by the proposed bioretention facility is 4,120± sf which provides an additional 6.2% of water quality treatment above the volume required to be treated by the NYSDEC WQ_v 90% Rule.

The need for rip-rap and associated wetland disturbance is eliminated for the water quality treatment Bioretention (F-5) Facility's underdrain pipe outlet since the discharge flow velocity for pipe end section ES-2 will not exceed 6 fps, so the use of rock outlet or bank protection measures will not be required.

The need for rip-rap shown for pipe end section ES-1 is unavoidable since the stormwater discharge may create an erosive condition to occur along the existing slopes. The purpose of the riprap is to protect the outfall structure or end section from damage due to erosion, ice, or debris during high storm flow events. No wetland disturbance will occur at end section of ES-1 since riprap ends along the limits of the wetland area. The proposed pipe end section and rip rap mitigation measures will not impede or limit the natural flow pattern of the water course/wet area along the south side of the site.

The bioretention facility can be relocated or expanded to include the future development needs when final development of the site occurs. The future storm water quality treatment designs for the final project development plans will include the water quality volume (i.e. WQ_v) created by the Area #6 landfill closure.

As required by NYS SMDM Appendix C.3 Construction Specifications for Bioretention, Sand Filters, and Open Channels; the bioretention facility may not be constructed until all contributing drainage area has been stabilized.

5.8 Equipment Decontamination Procedures

No hazardous waste has been identified on this site. Only nominal grading and trenching are required to implement the proposed remedy. Prior test pitting conducted in the southeast corner where waste relocation is proposed identified only municipal solid waste and construction debris materials. Accordingly, no significant equipment decontamination procedures are required other than vehicle washes.

The contractor will be responsible for maintenance of, or relocation of, an existing decontamination pad on the site during remedial activities. No equipment that has

traveled directly over waste material will be allowed to travel from inside the footprint of the landfill to other areas on or off the property without being washed.

5.9 Air Monitoring Plan/Contingency Planning

During work periods when presently buried solid waste may be disturbed, a Chazen environmental technician will scan for organic vapors using a photionization detector. This may include work occurring during:

- Stripping of existing cover soils for later reuse as barrier protection layer material.
- Preparation of anchor trenches
- Relocation of waste from the southeast site margin to the main landfill area.

The technician will screen both cover soils and the breathing zone during these work tasks. Any excavated material will be screened as material is relocated or if potentially hazardous material is encountered. A Contingency plan is provided in Appendix B if hazardous materials are encountered.

Only limited waste relocation is planned as part of this remedy, associated with moving wastes from the southeast corner of the site onto the main landfill mass area. This area has been significantly explored by test pitting and no hazardous materials were noted, however, if potentially hazardous material is identified by visual screening, a composite field sample will be collected for headspace analysis. If photoionization detector readings exceed 100 ppm or if soils show obvious visual contamination (powder, stains, liquids), the soil will be set aside on plastic for analytical testing and possible off-site disposal.

Although the majority of material in the landfill is anticipated to be inert (e.g. plastic, soil, ash construction debris), a combustible gas meter will also be used on site during periods when waste is being exposed (anchor trenches) or relocated (work in the southeast corner).

5.10 Community Air Monitoring Plan

Total particulate/dust will be monitored upwind and downwind locations by a Chazen environmental technician at least twice daily on days when waste relocation or landfill capping activity is occurring. A miniRam, DataRam or equivalent particulate recorder will be used and results documented in the technician's field journal.

Landfill closure activities have the potential to release measureable quantities of dust (particulate matter). Particulate matter less than 10 microns (ie. PM10) is regulated by both State and federal regulations. The action level for PM10 is 150 ug/m³ at downwind sampling locations, or any reported increase of more than 100 ug/m³ over an upgradient reading. Prior to site work activities, upwind readings will be taken to differentiate between site-related air emissions and ambient levels.

If instruments indicate an exceedence of action levels, any activities causing the high PM10 concentrations will be terminated until measures are implemented to reduce emissions, such as wetting of soils or working in ways that expose smaller open areas.

5.11 Vector Control

Although materials observed during test pitting appears unlikely to attract vectors, the contractor will cover waste material with onsite cover soils or other materials at the end of each work day.

6.0 HEALTH AND SAFETY PLAN

A health and safety plan has been prepared for TCC employees describing potential hazard exposures and providing a map showing the most direct route to a hospital (Appendix A). The Construction Contractor will be required to prepare their own health and safety plan to address their workers.

7.0 QUALITY ASSURANCE/QUALITY CONTROL PLAN

An Engineer's Certification Report will be prepared within 90 days after completion of remediation outlining the completed activities associated with implementing the proposed remedy. For the landfill component of the proposed remedy, the Certification Report will include construction certifications required under 6 NYCRR Part 360. As built drawings will be provided as well as a complete OM&M Plan.

No environmental sampling is required as part of the proposed remedy since the only proposed actions include waste relocation, construction of a landfill cap, and abandonment of various culverts and pipes and existing bedrock monitoring wells.

As part of the Construction Quality Assurance / Quality Control Plan for the proposed remedy, TCC will document and observe the following:

- Monitor removal of existing stumps, live trees, and other existing general debris.
- Injection of concrete slurry into culverts to be abandoned.
- Oversight of waste relocation from the southeast corner of the Landfill Six Site into compacted lifts on the main landfill waste area.
- Review sources(s) and conformance testing of construction materials, as specified in Design Drawings.
- Grading and compacting of the site to pre-closure contours
- Placement of the bedding layer, GCL liner, barrier protection layer or crushed stone, and topsoil or asphalt binder, as specified in Design Drawings.
- Evaluate erosion control measures implemented during site work.
- Evaluate completed soil components for proper elevations and condition.
- Confirm that site activities do not occur which would damage the GCL liner, and oversee any necessary repairs.

Additional Construction QA and QC to be incorporated during landfill closure activities are detailed on the design drawing set, included as Appendix C.

8.0 CITIZEN PARTICIPATION PLAN

It is anticipated that the NYSDEC project manager will issue a notice of availability of this Remedial Action Work Plan once the RAWP is deemed acceptable and complete. The notice will provide a 30-day comment period during which written comments by others may be submitted to the Department.

9.0 SCHEDULE

Once the proposed remedy is accepted by the Department, it is anticipated that construction can be completed within two years. A detailed construction schedule is provided in Table 6.

10.0 REPORTING

Monthly project progress reports will be provided to the Department beginning at the time that implementation approvals are provided and terminating once the Engineer's Certification Report is submitted.

11.0 REFERENCES

Chazen Companies, March 2004, Hudson River Psychiatric Center Landfill Area 6 Supplemental Closure Investigation Report.

EA Engineering, P.C. et al, January 2001, Landfill Characterization Investigation Report Areas 1, 2, 3, 5, 6, 7, and 8 Hudson River Psychiatric Center, Poughkeepsie, NY.

EA Engineering, P.C. et al, July 2002, Landfill Closure Investigation Report Landfill Areas 1, 2, 3, 6 and 8 Hudson River Psychiatric Center, Poughkeepsie, NY.

LMS, 1996, Remedial Investigation of Area 6 PCB Site at Hudson River Psychiatric Center Poughkeepsie, NY NYDEC ID No. 3-14-063.

X:\4\40300-40400\40307.00 (HRPC-Hydrogeo)\VCP Remedial Action Work Plan\RAWP Report.doc

Figures

Legend

 Parcel Boundaries

Area Included in Prior
Landfill 6 Investigations

Approximate Landfill 6 Area
Under Current VCP Agreement

US Route 9

THE
Chazen
COMPANIES

ENGINEERS/SURVEYORS
PLANNERS
ENVIRONMENTAL SCIENTISTS

Dutchess County Office:
21 Fox St Poughkeepsie, NY 12601
Phone (845) 454-3980

Orange County Office:
263 Route 17K Newburgh, NY 12550

Capital District Office:
20 Gurley Avenue Troy, NY 12182

Glens Falls Office:
110 Glen Street Glens Falls, NY 12801

FIGURE 1-SITE LOCATION MAP

**Hudson River Psychiatric Center
Poughkeepsie, Dutchess County, New York**

USGS Topographic Map of the Poughkeepsie NY Quadrangle, 1995
7.5 Minute Series Dutchess County Real Property Services - Tax Parcel Data



Date:
September 2004

Scale:
1 inch: 400 feet

Project #:
40307.00

NOTES:

1. SITE PLAN TAKEN FROM THE TOPOGRAPHIC SURVEY PROVIDED BY FAGGI, MARTIN & DEL BENE LLP, ENGINEERS & SURVEYORS ON AUGUST 2000.
2. HORIZONTAL & VERTICAL DATUM BASED ON INFORMATION SUPPLIED BY THE HUDSON RIVER PSYCHIATRIC CENTER.
3. ASG-02 WAS NOT SURVEYED, LOCATION APPROXIMATE.
4. LANDFILL BOUNDARY DETERMINED BY TEST PITS EXCAVATED ON 1, 2 & 14 JUNE 2000.
5. WETLAND BOUNDARY DETERMINED BY WETLAND DELINEATION SURVEY CONDUCTED ON 5 JUNE 2000.
6. GROUND-WATER CONTOURS INTERPRETED FROM GAUGING DATA COLLECTED ON 10 APRIL 2002.



LEGEND	
—	INFERRED LIMITS OF WASTE
— 110 —	GROUND SURFACE ELEVATION CONTOUR (FT AMSL)
— 112 —	EDGE OF WETLANDS
— 112 —	GROUND-WATER ELEVATION CONTOUR (FT AMSL)
→	INTERPRETED GROUND-WATER FLOW DIRECTION
● MWHR6-18 (107.43)	EXISTING MONITORING WELL
□ TP 6-23	GROUND-WATER ELEVATION (FT AMSL)
●	EXISTING TEST PIT LOCATIONS
● AS-LCH9	LEACHATE SEEP SAMPLING LOCATION
● ASG-01	SOIL GAS SURVEY LOCATION
● MWHR6-21 (107.43)	MONITORING WELL LOCATIONS (2002)
● SPZHR6-1 (104.78)	GROUND-WATER ELEVATION (FT AMSL)
●	STREAM PIEZOMETER LOCATIONS (2002)
●	GROUND-WATER ELEVATION (FT AMSL)

FIGURE 6
SITE MAP OF
LANDFILL AREA 6

EA ENGINEERING, P.C.
AND ITS AFFILIATE
EA ENGINEERING,
SCIENCE, AND
TECHNOLOGY


PROJECT NO. DM	DATE 10 JULY 2002	PROJECT NO. 61317.23	FILE NAME FIG6.DWG
CHECKED BY KD	DRAWN BY SAP	DRAWN PROJECT NO. 2375609999	SCALE AS SHOWN

HUDSON RIVER PSYCHIATRIC CENTER
POUGHKEEPSIE, NEW YORK

Figure 2 – From EA (2002)

FILE: F:\STATELOCAL\STATE\DAWNY\61317.23\HRPC-LANDFILLS\00 DRAWINGS\F06\FIG6A\6-13.02.DWG



INDEX MAP



SOIL DESCRIPTION

- SILT: Tan to dark brown silt
- COAL ASH: Black coal ash with tan to brown sandy silt
- CLAY WITH BRICK: Tan gray silty clay with a little brick
- WASTE: Glass, metal, paper, wood with some silt and construction debris with tan gray silt and clay
- CLAY: Gray to brown clay with silt
- BEDROCK: Gray to tan allstone

LEGEND



- NOTES
- CROSS-SECTION BASED ON SURVEY DATA PROVIDED BY FACIL. MARTIN AND DEL. BENE, LLP
 - SOIL AND BEDROCK CONTACTS ARE INTERFERED BELOW AND BETWEEN TEST PIT LOCATIONS



APPROXIMATE SCALE IN FEET
VERTICAL EXAGGERATION = 10X

HUDSON RIVER PSYCHIATRIC CENTER
POUGHKEEPSIE, NEW YORK

FIGURE 13
CROSS-SECTION OF
LANDFILL AREA 6

DATE: 26 JAN 2001
PROJECT NO: 61317.05
PROJECT NAME: FIG13.DWG
PROJECT NO: 59995
PROJECT NAME: AS SHOWN

DESIGNED BY: DM
CHECKED BY: KD


EA ENGINEERING, P.C.
AND ITS AFFILIATE
EA ENGINEERING,
SCIENCE AND
TECHNOLOGY



Figure 3 – From EA (2002)

NOTES:

1. SITE PLAN TAKEN FROM THE TOPOGRAPHIC SURVEY PROVIDED BY PACCI, MARTIN & DEL BENE LLP, ENGINEERS & SURVEYORS ON AUGUST 2000.
2. HORIZONTAL & VERTICAL DATUM BASED ON INFORMATION SUPPLIED BY THE HUDSON RIVER PSYCHIATRIC CENTER. A8G-02 WAS NOT SURVEYED, LOCATION APPROXIMATE.
3. LANDFILL BOUNDARY DETERMINED BY TEST PITS EXCAVATED ON 1, 2 & 14 JUNE 2000.
4. WETLAND BOUNDARY DETERMINED BY WETLAND DELINEATION SURVEY CONDUCTED ON 5 JUNE 2000.
5. GROUND-WATER CONTOURS INTERPRETED FROM GAUGING DATA COLLECTED ON 10 APRIL 2002.



FILE: F:\STATELOCAL\STATE\ASAP\61317.23 HRP- LANDFILLS\CD DRAWINGS\F06\AREA6-6.1.02.DWG







EA ENGINEERING, P.C.
AND ITS AFFILIATE
EA ENGINEERING,
SCIENCE, AND
TECHNOLOGY

PROJECT NO.	DATE	PROJECT NO.	FILE NAME
DM	10 JULY 2002	61317.23	FIG6.DWG
CHECKED BY	DRAWN BY	DRAWN PROJECT NO.	SCALE
KD	SAP	2375609999	AS SHOWN

HUDSON RIVER PSYCHIATRIC CENTER
POUGHKEEPSIE, NEW YORK

FIGURE 6
SITE MAP OF
LANDFILL AREA 6

Figure 2 – From EA (2002)





EA
ENGINEERING, P.C.
AND ASSOCIATES
SCIENCE AND
TECHNOLOGY

PROJECT NO: 61317.05
DATE: 26 JAN 2001
DESIGNED BY: DM
CHECKED BY: KD
SCALE: AS SHOWN

FILE NAME: FIG13.DWG
PROJECT NO: 61317.05
SCALE: AS SHOWN

FIGURE 13
CROSS-SECTION OF
LANDFILL AREA 6

Figure 3 – From EA (2002)



NOTE:
WATER ELEVATIONS CALCULATED FROM WATER LEVEL MEASUREMENTS TAKEN ON 10/23/03 (TABLE 2).
WATER TABLE CONTOURS DASHED WHERE INFERRED.

NOTE:

1. WELL DIMENSIONS NOT TO SCALE.
2. ALL BOUNDARIES INFERRED BASED ON FINDINGS FROM FIELD INVESTIGATION, HISTORICAL TOPOGRAPHIC MAPS, AND INFORMATION FROM "LANDFILL CLOSURE INVESTIGATION REPORT" BY EA ENGINEERING.



THE
Chazen
COMPANIES
Engineers/Surveyors
Planners
Environmental Scientists

CHAZEN ENGINEERING  **LAND SURVEYING CO., P.C.**

Buffalo County Office:
210 Pennsylvania Ave., New York, 19001
Phone: (609) 426-3800

Orangetown District Office:
2000 N. Highway 1, Orangetown, N.Y. 11762
Tel: (516) 335-8050

Orange County Office:
1000 N. Highway 1, Middletown, N.Y. 12550
Haverhill, N.Y. 12539
Phone: (609) 507-1133

North Country Office:
1000 N. Highway 1, Middletown, N.Y. 12550
Haverhill, N.Y. 12539
Phone: (609) 512-0213

[illegible]

CROSS SECTIONS

down	checked
DWP	
date	scale
10/14/03	AS SHOWN
project no.	
40307.00	
sheet no.	

Figure 5

Tables

Table 1 - Landfill Six
Stream Sediment/Leachate Precipitate Samples
Collected July 12, 2004

Contaminant	Unit	Suburban/Metropolitan Areas	Urban Areas	Background	Background	Leachate	Leachate	Leachate	Leachate	Leachate
		for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)	for Sediment Contaminants (moderate impact)
aluminum	ppm	NS	NS	33,000	background	50.0	22.8	3,840	1,100	7,630
iron	ppm	20,000	40,000	2,000 - 550,000	2,000 or background	2,180	2,050	42,900	9,790	26,100
manganese	ppm	460	1100	50-5,000	background	16.6	9.62	391	121	426
silica	NS	NS	NS	NS	NS	na	na	na	na	na
mercury	ppm	0.15	1.3	0.001 - 0.2	0.1	nd	nd	0.17	nd	0.11
arsenic	ppm	6	33	3.0 - 12	7.5 or background	0.342	0.275	9.57	1.6	6.95
lead	ppm	31	110	200-500*	background	0.337	0.194	41.5	19.6	24.6
TOC	NS	NS	NS	NS	NS	940	nd	30000	3300	8700

* background values for suburban/metropolitan areas
NS No Standard

Table 2 - Groundwater Quality Data

General Location		Client Sample ID		MMHR6-16	MMHR6-15	MMHR6-22R	MMHR6-22	MMHR6-23S	MMHR6-23D	Off-Site	
Lab		YORK		CHEMTech	CHEMTech	YORK	CHEMTech	YORK	CHEMTech	YORK	
Lab Sample ID		L8330ASP-021850		L8330ASP-021850	P2144-06	03070846-04	03070846-05	03070846-07	L8330ASP-021849	5/11/2000	
Date Sampled		7/29/2003		7/29/2003	4/10/2002	7/29/2003	7/29/2003	7/29/2003	7/29/2003	Baseline	
Sampled By		NYCRR Part 380 List		Baseline	Baseline	Baseline	Baseline	Baseline	Baseline	Baseline	
PARAMETERS	STANDARDS	UNIT		Results	Results	Results	Results	Results	Results	Results	Results
FIELD PARAMETERS											
Temperature	ns	degrees celsius		14.6	14.0	16.7	14.54	18.2	16.0	14.6	12.72
CONDUCTIVITY	ns	umhos/cm		na	0.785	na	4.38	na	na	na	2.8
pH	ns	units		7.53	7.08	7.12	6.54	7.09	7.86	7.53	7.05
TURBIDITY (visual)	ns			clear	0	clear	163	clear	clear	clear	20.0
LEACHATE INDICATORS											
TOTAL KJELDAHL NITROGEN	ns	mg/L		nd@1.0	3	4	1	1	1	nd@1.0	
AMMONIA	2,000	ug/L		nd@50	nd@200	710	800	nd@50	nd@50	nd@50	440
NITRATE	10,000	ug/L		nd@50	nd@50	nd@50	240	nd@50	370	nd@50	
C.O.D	ns	ug/L		24,000	134,000	500	39,000	110,000	39,000		
B.O.D. (5-DAY)	ns	mg/L		1.9	2.9	4.1	2.1	1.4	1.0	2.4	
TOTAL DISSOLVED SOLIDS	ns	mg/L		500	330	2,864	3,400	707	636	1,916	1,100
TURBIDITY (analytical)	ns	NTU		na	116.00	116.00	0.34	2.30	na		
SULFATE	250,000	ug/L		65,400	34,000	49,100	39,000	75,800	97,900	62,500	45,000
ALKALINITY AS CaCO3	ns	mg/L		250		400				350	
ALKALINITY-TOTAL 2	1	mg/l		nd@50	24	nd@50	nd@2.5	nd@50	nd@50	188	nd
PHENOLS, TOTAL	250,000	ug/L		67,400	43,000	1,310,000	1,400,000	224,000	160,000	446,000	660,000
CHLORIDE	2,000	ug/L		nd@200	nd@1.0	300	nd@1	nd@200	nd@200	360	nd@1.0
HARDNESS, TOTAL	ns	mg/L CaCO3		305	280	771	880	301	313	690	890
COLOR	ns	Pt-Co units		10	300	66	18	1	5	25	
BORON	1,000	ug/L									
INORGANIC PARAMETERS											
ALUMINUM	100	ug/L		181	56	nd@7.3	18	30	244	nd@24.3	7.0
ANTIMONY	2	ug/L		nd@24.3	nd@8	nd@4.7	nd@10	nd@8	nd@10	762	nd@1.0
ARSENIC	25	ug/L		5	nd@10	nd@2.8	nd@10	nd@10	nd@10	1	nd@5
BARIUM	ns	ug/L		189	144	36	216	nd@1	nd@3	273,000	nd
CHROMIUM, HEXAVALENT	5	ug/L		nd	nd@10	nd@10	nd@5	nd@10	nd@5		
COBALT	5	ug/L		3	nd@5	nd@5	nd@5	nd@6	nd@10		
COPPER	200	ug/L		nd	nd@10	nd@10	3	nd@6	nd@10		
CYANIDE, TOTAL	200	ug/L		12	197	4,850	143	nd@5	nd@5	1,400	nd@0.10
IRON	300	ug/L		nd@5	5	nd@2.1	15,300	nd@3	nd@3	49,000	407
MANGANESE	300	ug/L		9,540	35,600	6,410	6,270	135	227	nd@5	4
MERCURY	1	ug/L		0.10	nd@0.2	nd@0.20	nd@0.2	nd@0.2	nd@0.2	nd@0.10	
NICKEL	100	ug/L									

Table 2 - Groundwater Quality Data
Hudson River Psychiatric Center, Landfill Area 6

General Location Client Sample ID Lab Lab Sample ID Date Sampled NYCRR Part 360 List Sampled By			UPGRADIENT FROM LANDFILL						OFF-SITE	
			MWHR6-16	MWHR6-16	MWHR6-22R	MWHR6-22	MWHR6-23S	MWHR6-23D	MWHR6-19	MWHR6-19
			York	CHEMTECH	York	CHEMTECH	York	York	York	CHEMTECH
			03070846-08	L8330ASP-021850	03070846-03	P2144-06	03070846-04	03070846-05	03070846-07	L8330ASP-021848
			7/29/2003	5/11/2000	7/29/2003	4/10/2002	7/29/2003	7/29/2003	7/29/2003	5/11/2000
			Routine	Baseline	Baseline	Baseline	Baseline	Baseline	Routine	Baseline
			TCC	EA ENGINEERING	TCC	ENGINEERING	TCC	TCC	TCC	EA ENGINEERING
PARAMETERS	STANDARDS	UNIT	Results	Results	Results	Results	Results	Results	Results	Results
POTASSIUM	ns	ug/L	10,400	835	91,100	8,070	10,300	37,100	18,600	2
SELENIUM	10	ug/L		1	nd@10	nd@3.0	nd@10	nd@10		4
SILVER	50	ug/L		1.1	nd@3	nd@1.0	nd@3	nd@3		nd@1.1
SODIUM	20,000	ug/L	20,400	15,300	59,300	543,000	50,500	35,800	56,600	115,000
THALLIUM	0.5	ug/L		nd	nd@10	5	nd@10	nd@10		nd
VANADIUM	ns	ug/L		nd@10	nd@5	0.70	nd@5	nd@5		nd
ZINC	2000**	ug/L		30.0	21	41.0	13	12		24
ORGANIC PARAMETERS										
1,1,1,2-TETRACHLOROETHANE	*	ug/L		nd@10		nd@1.5				nd@10
1,1,1-TRICHLOROETHANE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
1,1,2,2-TETRACHLOROETHANE	*	ug/L		nd@10	nd@1	nd@2.2	nd@1	nd@1		nd@10
1,1,2-TRICHLOROETHANE	1	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
1,1-DICHLOROETHANE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
1,1-DICHLOROETHYLENE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
1,1-DICHLOROPROPYLENE	*	ug/L			nd@1		nd@1	nd@1		
1,2,3-TRICHLOROBENZENE	*	ug/L			nd@1	nd@1.6	nd@1	nd@1		
1,2,3-TRICHLOROPROPANE	nd	ug/L		nd@10	nd@1	nd@2.2	nd@1	nd@1		nd@10
1,2,3-TRIMETHYLBENZENE	*	ug/L			nd@1		nd@1	nd@1		
1,2,4-TRICHLOROBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
1,2,4-TRIMETHYLBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
1,2-DIBROMO-3-CHLOROPROPANE	nd	ug/L		nd@10	nd@1	nd@2.1	nd@1	nd@1		nd@10
1,2-DIBROMO-3-CHLOROPROPANE	nd	ug/L		nd@10		nd@2.1				nd@10
1,2-DIBROMOETHANE	ns	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
1,2-DICHLOROBENZENE	3	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
1,2-DICHLOROETHANE	1	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
1,2-DICHLOROETHYLENE (TOTAL)	*	ug/L			nd@1		nd@1	nd@1		
1,2-DICHLOROPROPANE	1	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
1,3,5-TRIMETHYLBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
1,3-DICHLOROBENZENE	3	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
1,3-DICHLOROPROPANE	*	ug/L			nd@1		nd@1	nd@1		
1,4-DICHLOROBENZENE	3	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
1-CHLOROHEXANE	ns	ug/L			nd@1		nd@1	nd@1		
2,2-DICHLOROPROPANE	*	ug/L			nd@1		nd@1	nd@1		
2-BUTANONE	ns	ug/L		nd@10						nd@10
2-CHLOROETHYL VINYL ETHER	ns	ug/L				nd@9.6				
2-CHLOROTOLUENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
2-HEXANONE	50	ug/L		nd@10		nd@12				nd@10
4-CHLOROTOLUENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
4-METHYL-2-PENTANONE	ns	ug/L		nd@10						nd@10
ACETONE	50	ug/L		nd@10		nd				nd@10
ACROLEIN	*	ug/L				nd@43				
ACRYLONITRILE	ns	ug/L		nd@50		nd@7.5				nd@50

Table 2 - Groundwater Quality Data
Hudson River Psychiatric Center, Landfill Area 6

General Location Client Sample ID Lab Lab Sample ID Date Sampled NYCRR Part 360 List Sampled By			UPGRADIENT FROM LANDFILL						OFF-SITE	
			MWHR6-18	MWHR6-18	MWHR6-22R	MWHR6-22	MWHR6-23S	MWHR6-23D	MWHR6-19	MWHR6-19
			York	CHEMTECH	York	CHEMTECH	York	York	York	CHEMTECH
			03070846-08	L8330ASP-021850	03070846-03	P2144-08	03070846-04	03070846-05	03070846-07	L8330ASP-021848
			7/29/2003	5/11/2000	7/29/2003	4/10/2002	7/29/2003	7/29/2003	7/29/2003	5/11/2000
			Routine	Baseline	Baseline	Baseline	Baseline	Baseline	Routine	Baseline
			TCC	EA ENGINEERING	TCC	ENGINEERING	TCC	TCC	TCC	EA ENGINEERING
PARAMETERS	STANDARDS	UNIT	Results	Results	Results	Results	Results	Results	Results	Results
BENZENE	1	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
BROMOBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
BROMOCHLOROMETHANE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
BROMODICHLOROMETHANE	50	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
BROMOFORM	ns	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
BROMOMETHANE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
CARBON DISULFIDE	ns	ug/L		nd@10						nd@10
CARBON TETRACHLORIDE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
CHLORO BENZENE	*	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
CHLOROETHANE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
CHLOROFORM	7	ug/L		nd@10	nd@1		1	nd@1		nd@10
CHLOROMETHANE	ns	ug/L		nd@10	nd@1	nd@1.5	nd@1	nd@1		nd@10
CIS-1,2-DICHLOROETHENE	*	ug/L		nd@10						nd@10
CIS-1,3-DICHLOROPROPYLENE	1	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
DIBROMOCHLOROMETHANE	*	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
DIBROMOMETHANE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
DICHLORODIFLUOROMETHANE	*	ug/L			nd@1		nd@1	nd@1		
ETHYLBENZENE	*	ug/L		nd@10	nd@1	nd@1.5	nd@1	nd@1		nd@10
HEXACHLOROBUTADIENE	1	ug/L			nd@1	nd@1	nd@1	nd@1		
ISOPROPYLBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
ISOPROPYLBENZENE	*	ug/L				nd@1				
METHYL tert-BUTYL ETHER (MTBE)	10	ug/L			3	2	nd@1	nd@1		
METHYLENE CHLORIDE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
NAPHTHALENE	20**	ug/L			nd@1	nd@1	nd@1	nd@1		
n-BUTYLBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
n-PROPYLBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
o-XYLENE	*	ug/L		nd@10	nd@1	nd@1.7	nd@1	nd@1		nd@10
p- & m-XYLENES	*	ug/L		nd@10	nd@1	nd@1.5	nd@1	nd@1		nd@10
p-ISOPROPYLTOLUENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
sec-BUTYLBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
STYRENE	*	ug/L		nd@10	nd@1	nd@1	nd@1	nd@1		nd@10
tert-BUTYLBENZENE	*	ug/L			nd@1	nd@1	nd@1	nd@1		
TETRACHLOROETHYLENE	*	ug/L		nd@10	nd@1	nd@1.6	nd@1	nd@1		nd@10
TOLUENE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
TRANS-1,2-DICHLOROETHENE	*	ug/L		nd@10						nd@10
TRANS-1,3-DICHLOROPROPYLENE	1	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
TRICHLOROETHYLENE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
TRICHLOROFLOUROMETHANE	*	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10
VINYL ACETATE	ns	ug/L		nd@10						nd@50
VINYL CHLORIDE	2	ug/L		nd@10	nd@1		nd@1	nd@1		nd@10

Table 2 - Groundwater Quality Data
Hudson River Psychiatric Center, Landfill Area 6

General Location Client Sample ID Lab Lab Sample ID Date Sampled NYCRR Part 360 List Sampled By			DOWNGRADIENT FROM LANDFILL							
			MWHR6-20S	MWHR6-20S	MWHR6-20D	MWHR6-21S	MWHR6-21S	MWHR6-21D	Seep	Seep
			York	CHEMTECH	York	York	CHEMTECH	York	Chemtech	York
			03070846-06	P2144-01	03070846-01	03070846-09	P2144-03	03070846-02	21849S	0401434-01
			7/29/2003	4/10/2002	7/29/2003	7/29/2003	4/10/2002	7/29/2003	5/11/2000	1/20/2004
NYCRR Part 360 List			Routine	Baseline	Baseline	Routine	Baseline	Baseline	Baseline	Routine
Sampled By			TCC	EA ENGINEERING	TCC	TCC	EA ENGINEERING	TCC	EA Engineering	TCC
PARAMETERS	STANDARDS	UNIT	Results	Results	Results	Results	Results	Results	Results	Results
FIELD PARAMETERS										
Temperature	ns	degrees celcius	18.9	9.96	12.7	13.4	10.43	12.4		6.6
CONDUCTIVITY	ns	umhos/cm	na	1.50	na	na	1.24	na		580
pH	ns	units	6.81	6.48	7.59	7.14	6.55	7.64		6.94
TURBIDITY (visual)	ns		clear	na	clear	clear	8	clear		clear
LEACHATE INDICATORS										
TOTAL KJELDAHL NITROGEN	ns	mg/L		11	1		9.0	1	1	
AMMONIA	2,000	ug/L	95,000	4,200	nd@50	39,400	5,400	nd@50	390	770
NITRATE	10,000	ug/L	nd@50	nd@50	nd@50	nd@50	nd@50	90	nd @ 500	50
C.O.D	ns	ug/L	24,000	23,000	nd@10000	39,000	2,000	16,000	15,000	14
B.O.D. (5-DAY)	ns	mg/L		38	1.0		7	nd@1.0	4	
TOTAL ORGANIC CARBON	ns	mg/L	13	17	nd@1.0	6.4	5.3	1.6	4.1	2.4
TOTAL DISSOLVED SOLIDS	ns	mg/L	816	1,500	508	657	720	440	510	300
TURBIDITY (analytical)	ns	NTU	na		11.30	na		5.06		9.26
SULFATE	250,000	ug/L	14,900	52,000	66,900	60	1,500	65,500	250,000	17,800
ALKALINITY AS CaCO3	ns	mg/L		520			420		350	
ALKALINITY-TOTAL ²		mg/l								214
PHENOLS, TOTAL	1	ug/L	nd@50	nd@2.5	nd@50	nd@50	nd@2.5	nd@50	28	nd@50
CHLORIDE	250,000	ug/L	27,400	130,000	133,000	259,000	140,000	48,800	210,000	16,200
BROMIDE	2,000	ug/L	300	nd@1	nd@200	nd@200	nd@1	nd@200	nd @ 1000	
HARDNESS, TOTAL	ns	mg/L CaCO3	639	450	304	277	360	305	1,000	217
COLOR	ns	Pt-Co units		480	50		420	20	5	
BORON	1,000	ug/L		18			60			
INORGANIC PARAMETERS										
ALUMINUM	100	ug/L		nd@7.3	40		67	24	1,740	
ANTIMONY	2	ug/L		nd@4.7	nd@8		nd@4.7	nd@8		
ARSENIC	25	ug/L		nd@2.8	nd@10		nd@2.8	nd@10	13	
BARIUM	ns	ug/L		163	166		393	26	482	
BERYLLIUM	3**	ug/L		nd@0.10	nd@1		nd@0.10	nd@1		
CADMIUM	5	ug/L	nd@5	nd@0.40	nd@3	nd@5	nd@0.40	nd@3	nd @ 1.3	nd@5
CALCIUM	ns	ug/L	205,000	139,000	99,100	86,100	113,000	105,000	110,000	73,900
CHROMIUM	5	ug/L		nd@0.60	nd@5		1	nd@5	nd @ 1.3	
CHROMIUM, HEXAVALENT	5	ug/L		nd@10	nd@10		nd@10	nd@10	nd @ 0.01	
COBALT	5	ug/L		5	nd@5		0.60	nd@5	5	
COPPER	200	ug/L		nd@0.90	nd@6		3	nd@6	20	
CYANIDE, TOTAL	200	ug/L		nd@10	nd@10		nd@10	nd@10	nd @ 10	
IRON	300	ug/L	40,300	18,900	1,500	32,600	58,700	664	178,000	6,880
LEAD	25	ug/L	nd@5	3.0	nd@3	nd@5	nd@2.1	nd@3	35	nd@5
MAGNESIUM	35000**	ug/L	30,900	26,000	13,600	15,000	19,200	10,300	14,700	7,840
MANGANESE	300	ug/L	10,500	3,230	445	12,000	1,250	114	4,310	634
MERCURY	1	ug/L		nd@0.20	nd@0.2		nd@0.20	nd@0.2		
NICKEL	100	ug/L		9	nd@9		nd@1.8	nd@9	nd @ 1	

Table 2 - Groundwater Quality Data
Hudson River Psychiatric Center, Landfill Area 6

General Location Client Sample ID Lab Lab Sample ID Date Sampled NYCRR Part 360 List Sampled By			DOWNGRADIENT FROM LANDFILL							
			MWHR6-20S	MWHR6-20S	MWHR6-20D	MWHR6-21S	MWHR6-21S	MWHR6-21D	Seep	Seep
			York	CHEMTECH	York	York	CHEMTECH	York	Chemtech	York
			03070846-06	P2144-01	03070846-01	03070846-09	P2144-03	03070846-02	21849S	0401434-01
			7/29/2003	4/10/2002	7/29/2003	7/29/2003	4/10/2002	7/29/2003	5/11/2000	1/20/2004
			Routine	Baseline	Baseline	Routine	Baseline	Baseline	Baseline	Routine
PARAMETERS			TCC	EA ENGINEERING	TCC	TCC	EA ENGINEERING	TCC	EA Engineering	TCC
STANDARDS			Results	Results	Results	Results	Results	Results	Results	Results
UNIT										
POTASSIUM	ns	ug/L	26,300	12,600	10,800	83,300	4,340	93,600	3,610	1,540
SELENIUM	10	ug/L		nd@3.0	nd@10		nd@3.0	nd@10	9	
SILVER	50	ug/L		nd@1.0	nd@3		nd@1.0	nd@3		
SODIUM	20,000	ug/L	22,800	90,600	28,800	85,400	65,000	17,400	106,000	7,540
THALLIUM	0.5	ug/L		nd@5.4	nd@10		5	nd@10	26	
VANADIUM	ns	ug/L		nd@0.70	nd@5		0.70	nd@5	15	
ZINC	2000**	ug/L		54	18		40	14	96	
ORGANIC PARAMETERS										
1,1,1,2-TETRACHLOROETHANE	*	ug/L		nd@1.5			nd@1.5		nd @ 10	
1,1,1-TRICHLOROETHANE	*	ug/L		nd@1.5	nd@1		nd@1.5	nd@1		
1,1,2,2-TETRACHLOROETHANE	*	ug/L		nd@1.5	nd@1		nd@2.2	nd@1	nd @ 10	
1,1,2-TRICHLOROETHANE	1	ug/L		nd@1.1	nd@1		nd@1.1	nd@1		
1,1-DICHLOROETHANE	*	ug/L		nd@1	nd@1		nd@1	nd@1		
1,1-DICHLOROETHYLENE	*	ug/L		nd@1.6	nd@1		nd@1.6	nd@1		
1,1-DICHLOROPROPYLENE	*	ug/L		nd@1.3	nd@1		nd@1.3	nd@1		
1,2,3-TRICHLOROBENZENE	*	ug/L		nd@1.6	nd@1		nd@1.6	nd@1		
1,2,3-TRICHLOROPROPANE	nd	ug/L		nd@2.2	nd@1		nd@2.2	nd@1	nd @ 10	
1,2,3-TRIMETHYLBENZENE	*	ug/L			nd@1		nd@1	nd@1		
1,2,4-TRICHLOROBENZENE	*	ug/L		nd@1	nd@1		nd@1	nd@1		
1,2,4-TRIMETHYLBENZENE	*	ug/L		nd@1	nd@1		nd@1	nd@1		
1,2-DIBROMO-3-CHLOROPROPANE	nd	ug/L		nd@2.1	nd@1		nd@2.1	nd@1		
1,2-DIBROMO-3-CHLOROPROPANE	nd	ug/L		nd@2.1			nd@2.1		nd @ 10	
1,2-DIBROMOETHANE	ns	ug/L		nd@1	nd@1		nd@1	nd@1		
1,2-DICHLOROBENZENE	3	ug/L		nd@1	nd@1		nd@1	nd@1	nd @ 10	
1,2-DICHLOROETHANE	1	ug/L		nd@2.5	nd@1		nd@2.5	nd@1		
1,2-DICHLOROETHYLENE (TOTAL)	*	ug/L			nd@1			nd@1		
1,2-DICHLOROPROPANE	1	ug/L		nd@3.6	nd@1		nd@3.6	nd@1		
1,3,5-TRIMETHYLBENZENE	*	ug/L		nd@1	nd@1		nd@1	nd@1		
1,3-DICHLOROBENZENE	3	ug/L		nd@1	nd@1		nd@1	nd@1	nd @ 10	
1,3-DICHLOROPROPANE	*	ug/L		nd@1	nd@1		nd@1	nd@1		
1,4-DICHLOROBENZENE	3	ug/L		nd@1	nd@1		nd@1	nd@1	nd @ 10	
1-CHLOROHXANE	ns	ug/L			nd@1			nd@1		
2,2-DICHLOROPROPANE	*	ug/L		nd@1.1	nd@1		nd@1.1	nd@1		
2-BUTANONE	ns	ug/L					nd@5.6			
2-CHLOROETHYL VINYL ETHER	ns	ug/L		nd@9.6			nd@9.6			
2-CHLOROTOLUENE	*	ug/L		nd@1	nd@1		nd@1	nd@1		
2-HEXANONE	50	ug/L		nd@12			nd@12			
4-CHLOROTOLUENE	*	ug/L		nd@1	nd@1		nd@1	nd@1		
4-METHYL-2-PENTANONE	ns	ug/L					nd@3			
ACETONE	50	ug/L		13			nd@5.8			
ACROLEIN	*	ug/L		nd@43			nd@43			
ACRYLONITRILE	ns	ug/L		nd@7.5			nd@7.5		nd @ 50	

Table 2 - Groundwater Quality Data

Hudson River Psychiatric Center, Landfill Area 6

NOTES

¹The standard for the sum of the CIS- and TRANS- isomers is 0.4 ug/L

²Reported "as CaCO₃" for Chemtech data

* The principal organic contaminant standard for groundwater of 5 ug/L applies to this substance.

** The given number is a guidance value. No standard has been established.

A blank in the table indicates that the sample was not tested for that analyte.

Entries of the form "nd@" indicate that the analyte was not detected above the minimum detection level. The minimum detection level is given by the number following the ampersand.

Entries of "nd" indicate that the analyte was not detected above the minimum detection level, but the minimum detection level was not specified by the laboratory.

Values reported in the "HARDNESS, TOTAL" line were identified as "Hardness as CaCO₃" (measured in mg/L) in the ChemTech reports and as "Total Hardness" (measured in mg /L CaCO₃) in the York report.

Values reported in the "AMMONIA" line were identified as "Nitrogen, Ammonia" in the ChemTech reports and as "Ammonia" in the York report.

Chemtech reports included wells numbered MW4R6-19 and MW4R6-22. These are assumed in this report to be misreadings from the chain of custody of "MWHR6-19" and "MWHR6-22", and have been changed.

Due to the installation of couplets and the reinstallation of one well, the following changes were made in designations of pre-existing wells:

MWHR6-20 was renamed MWHR6-20S

MWHR6-21 was renamed MWHR6-21S

MWHR6-22 was replaced and renamed MWHR6-22RP

Table 3 - Landfill Monitoring Data
Landfill Six

SUMMARY OF LANDFILL GAS MONITORING AT AREA 6

Identification Number	Depth to Bottom (ft)	Percent Lower Explosive Limit	Percent Carbon Dioxide	Percent Methane	Percent Oxygen	Total Volatile Hydrocarbons (ppm _v) ^(a)	Distance Between Probes (ft)
A6G-01	3	0.0	0.0	0.0	20.6	0.0	---
A6G-02	3	0.0	0.0	0.0	20.7	1.5	95
A6G-03	3	0.0	2.4	0.0	15.6	4.3	95
A6G-04	3	0.0	0.0	0.0	20.6	1.2	95
A6G-05	3	0.0	0.0	0.0	20.6	0.0	95
A6G-06	3	404.0	8.4	22.2	1.9	0.0	95
A6G-07	3	336.0	9.1	21.8	3.2	0.0	95
A6G-08	3	0.0	0.0	0.0	20.2	0.0	83
A6G-09	3	0.0	0.1	0.0	20.1	0.0	54
A6G-10	3	0.0	1.2	0.0	18.8	0.0	95
A6G-11	3	0.0	0.0	0.0	20.5	0.0	95
A6G-12	3	0.0	0.4	0.0	19.9	0.0	95
A6G-13	3	0.0	0.2	0.0	20.2	0.0	95
A6G-14	3	0.0	0.1	0.0	20.1	0.0	55
A6G-15	3	0.0	0.0	0.0	20.2	0.0	52
A6G-16	3	0.0	0.2	0.0	19.7	0.0	69
A6G-17	3	0.0	0.5	0.0	19.7	0.0	94
A6G-18	3	0.0	0.0	0.0	20.5	0.0	91
A6G-19	3	0.0	2.9	0.0	18.3	0.0	81
A6G-20	3	4.0	0.3	0.2	19.8	0.0	80
A6G-21	3	0.0	0.0	0.0	20.2	0.0	44
A6G-22	3	0.0	2.7	0.0	17.3	0.0	51
(a) Based on measurements taken with photoionization detector. Photoionization detector measurements considered a conservative approximation of total volatile hydrocarbon concentrations at sample location due to instrument response limitations.							
NOTE: Dashes (---) indicate initial probe location.							

Sampling date: 6/21/00

Source: EA, 2001, Landfill Characterization Investigation Report, Areas 1, 2, 3, 5, 6, 7 and 8.

Table 4 - Landfill Six
Surface Water Samples
Collected July 12, 2004

6 NYCRR Part 360 Parameter List			7/12/2004 Baseline	7/12/2004 Baseline
PARAMETERS	NYSDOH TOGS 1.1.1 Class D Surface Water Standard *	UNIT	SW-1 (upstream)	SW-2 (downstream)
CONDUCTIVITY	ns	umhos/cm	730	710
CONDUCTIVITY (laboratory)	ns	umhos/cm	952	825
pH	ns	units	8.0	7.7
pH (laboratory)	ns	units	7.88	7.60
TURBIDITY (visual)	ns	none	clear	clear
TURBIDITY (laboratory)	ns	NTU	1.88	5.20
TOTAL KJELDAHL NITROGEN	ns	mg/L	0.49	0.39
AMMONIA	**	ug/L	80	120
NITRATE	10,000	ug/L	1,100	950
C.O.D	ns	mg/L	nd	nd
B.O.D. (5-DAY)	ns	mg/L	9	7
TOTAL ORGANIC CARBON	ns	mg/L	1.7	1.7
TOTAL DISSOLVED SOLIDS	ns	mg/L	588	543
SULFATE	250,000	ug/L	31,100	31,800
ALKALINITY-TOTAL	ns	mg/l	234	240
PHENOLS, TOTAL	1	ug/L	nd	nd
CHLORIDE	250,000	ug/L	131,000	112,000
BROMIDE	2,000	ug/L	nd	nd
HARDNESS, TOTAL	ns	mg/L CaCO3	259	266
COLOR	ns	Pt-Co units	10	20
ALUMINUM	100	ug/L	109	50
ANTIMONY		ug/L	nd	nd
ARSENIC		ug/L	nd	nd
BARIUM	1,000	ug/L	56	50
BERYLLIUM		ug/L	nd	nd
CADMIUM		ug/L	nd	nd
CALCIUM	ns	ug/L	86,600	88,900
CHROMIUM		ug/L	nd	nd
CHROMIUM, HEXAVALENT		ug/L	nd	nd
COBALT		ug/L	nd	nd
COPPER		ug/L	nd	nd
CYANIDE, TOTAL		ug/L	nd	nd
IRON	300	ug/L	315	837
LEAD		ug/L	nd	nd
MAGNESIUM	35,000	ug/L	10,400	10,700
MANGANESE	300	ug/L	123	179
MERCURY		ug/L	nd	nd
NICKEL		ug/L	nd	nd
POTASSIUM	ns	ug/L	3,210	2,740
SELENIUM		ug/L	nd	nd
SILVER		ug/L	nd	nd
SODIUM	20,000	ug/L	105,000	81,600
THALLIUM		ug/L	nd	nd
VANADIUM		ug/L	nd	nd
ZINC	262-268***	ug/L	9	7
1,1,1,2-TETRACHLOROETHANE		ug/L	nd	nd
1,1,1-TRICHLOROETHANE		ug/L	nd	nd
1,1,2,2-TETRACHLOROETHANE		ug/L	nd	nd
1,1,2-TRICHLOROETHANE		ug/L	nd	nd
1,1-DICHLOROETHANE		ug/L	nd	nd
1,1-DICHLOROETHYLENE		ug/L	nd	nd
1,1-DICHLOROPROPYLENE		ug/L	nd	nd
1,2,3-TRICHLOROBENZENE		ug/L	nd	nd
1,2,3-TRICHLOROPROPANE		ug/L	nd	nd
1,2,3-TRIMETHYLBENZENE		ug/L	nd	nd
1,2,4-TRICHLOROBENZENE		ug/L	nd	nd
1,2,4-TRIMETHYLBENZENE		ug/L	nd	nd
1,2-DIBROMO-3-CHLOROPROPANE		ug/L	nd	nd
1,2-DIBROMOETHANE		ug/L	nd	nd
1,2-DICHLOROBENZENE		ug/L	nd	nd
1,2-DICHLOROETHANE		ug/L	nd	nd
1,2-DICHLOROETHYLENE (TOTAL)		ug/L	nd	nd

Table 4 - Landfill Six
Surface Water Samples
Collected July 12, 2004

6 NYCRR Part 360 Parameter List			7/12/2004 Baseline	7/12/2004 Baseline
PARAMETERS	NYSDEC TOGS 1.1.1 Class D Surface Water Standard *	UNIT	SW-1 (upstream)	SW-2 (downstream)
1,2-DICHLOROPROPANE		ug/L	nd	nd
1,3,5-TRIMETHYLBENZENE		ug/L	nd	nd
1,3-DICHLOROBENZENE		ug/L	nd	nd
1,3-DICHLOROPROPANE		ug/L	nd	nd
1,4-DICHLOROBENZENE		ug/L	nd	nd
1-CHLOROHEXANE		ug/L	nd	nd
2,2-DICHLOROPROPANE		ug/L	nd	nd
2-BUTANONE		ug/L	nd	nd
2-CHLOROETHYL VINYL ETHER		ug/L	nd	nd
2-CHLOROTOLUENE		ug/L	nd	nd
2-HEXANONE		ug/L	nd	nd
4-CHLOROTOLUENE		ug/L	nd	nd
4-METHYL-2-PENTANONE		ug/L	nd	nd
ACETONE		ug/L	nd	nd
ACROLEIN		ug/L	nd	nd
ACRYLONITRILE		ug/L	nd	nd
BENZENE		ug/L	nd	nd
BROMOBENZENE		ug/L	nd	nd
BROMOCHLOROMETHANE		ug/L	nd	nd
BROMODICHLOROMETHANE		ug/L	nd	nd
BROMOFORM		ug/L	nd	nd
BROMOMETHANE		ug/L	nd	nd
CARBON DISULFIDE		ug/L	nd	nd
CARBON TETRACHLORIDE		ug/L	nd	nd
CHLOROBENZENE		ug/L	nd	nd
CHLOROETHANE		ug/L	nd	nd
CHLOROFORM		ug/L	nd	nd
CHLOROMETHANE		ug/L	nd	nd
cis-1,2-DICHLOROETHENE		ug/L	nd	nd
cis-1,3-DICHLOROPROPYLENE		ug/L	nd	nd
DIBROMOCHLOROMETHANE		ug/L	nd	nd
DIBROMOMETHANE		ug/L	nd	nd
DICHLORODIFLUOROMETHANE		ug/L	nd	nd
ETHYLBENZENE		ug/L	nd	nd
HEXACHLOROBUTADIENE		ug/L	nd	nd
ISOPROPYLBENZENE		ug/L	nd	nd
METHYL tert-BUTYL ETHER (MTBE)		ug/L	nd	nd
METHYLENE CHLORIDE		ug/L	nd	nd
NAPHTHALENE		ug/L	nd	nd
n-BUTYLBENZENE		ug/L	nd	nd
n-PROPYLBENZENE		ug/L	nd	nd
o-XYLENE		ug/L	nd	nd
p- & m-XYLENES		ug/L	nd	nd
p-ISOPROPYLTOLUENE		ug/L	nd	nd
sec-BUTYLBENZENE		ug/L	nd	nd
STYRENE		ug/L	nd	nd
tert-BUTYLBENZENE		ug/L	nd	nd
TETRACHLOROETHYLENE		ug/L	nd	nd
TOLUENE		ug/L	nd	nd
TRANS-1,2-DICHLOROETHENE		ug/L	nd	nd
TRANS-1,3-DICHLOROPROPYLENE		ug/L	nd	nd
TRICHLOROETHYLENE		ug/L	nd	nd
TRICHLOROFLOUROMETHANE		ug/L	nd	nd
VINYL ACETATE		ug/L	nd	nd
VINYL CHLORIDE		ug/L	nd	nd

"na" indicates data is not available
 "ns" indicates no surface water standard is listed in NYSDEC TOGS 1.1.1
 "nd" indicates the parameter was not detected above the laboratory method detection limit
 * Standards listed for detected parameters. If no standard was listed for a "Class D" water in TOGS 1.1.1, then the next most stringent standard listed in TOGS 1.1.1 was used. Results which exceed the surface water standard have been shaded.
 ** refer to pH-temperature chart in TOGS 1.1.1; lowest reported standard is 820 ppb
 *** the standard for Zinc was calculated according to the hardness equations specified in NYSDEC TOGS 1.1.1

Table 5 - Qualitative Human Health Exposure Matrix
Landfill Six Site

Contaminant Source	Contaminant Release & Transport Mechanism	Point of Exposure	Route of Exposure	Potentially Exposed Populations Under Proposed Future Use	Complete Exposure Pathway	Risk of Exposure
Solid Waste	Solid waste only exposed if exhumed or unburied.	No waste presently exposed other than small bank exposures near stream headwall	Dermal. Particulate Inhalation (dust, ash)	Informal contact by residents or visitors from larger project property.	Yes	Low (based on limited exposed waste mass and limited threat level)
Groundwater	Groundwater passes through solid waste and becomes contaminated	None. No known nearby potable wells	Dermal. Ingestion.	None	No	None (based on incomplete Exposure Pathway)
Landfill Gas	Gas migrates vertically to grade in select areas	Emissions directly over landfill.	Inhalation. Explosive Hazard.	Those walking or parking on Landfill Six.	Yes	Low (based on low putrescible waste fraction, small landfill size, limited explosive gas readings, and non-contained site)
Sediments Impacted by Leachate along the Creek	Leachate precipitates inorganic load at soil/atmosphere interface.	Surface soils immediately adjacent to stream bank (estimated 50 square feet)	Dermal	Informal contact by residents or visitors from larger project property.	Yes	Low (based on limited area of stained soils, limited exceedence of "moderate" impact threshold, and limited likelihood of dermal contact)
Stream water and Streambed Sediments	Streambottom sediments and the stream receive leachate outflows from Landfill Six	Stream and Streambed	Dermal	Informal contact by residents or visitors from larger project property.	Yes	Low (based on limited sediment exceedence of "moderate" impact threshold (arsenic), and increases only in aesthetic water quality exceedences (iron))

Table 6 – Proposed Construction Schedule

September 27, 2004

Hudson Heritage, LLC - Hudson River Psychiatric Center

Town of Poughkeepsie, NY

TCC Job #40307.00

RE: Area 6 Landfill Closure - Draft Construction & Project Schedule

ID	Task Name - Description	Duration (days)	Start	Finish
1	NYSDEC review of Final Remedial Action Work Plan	9	9/15/04	9/24/04
2	Remedial Action Work Plan approved	1	9/24/04	9/25/04
3	Develop and publish Fact Sheet	5	9/25/04	9/30/04
4	Public comment period	30	10/1/04	10/31/04
5	Secure access agreement for railroad right-of-way; if possible	120	10/31/04	2/28/05
6	Complete SWPPP Per NYSDEC Stormwater GP-02-01 SPDES Permit for Construction Activity	31	11/1/04	12/1/04
34	Submit NOT to Close NYSDEC Stormwater GP-02-01 SPDES Permit for Construction Activity	14	11/1/06	11/14/06
35	Demobilization	14	11/1/06	11/14/06
36	Submit Final Engineering Landfill Closure Report (Modeled after Engineer Certification Report from Part 360)	90	11/15/06	2/13/07
37	NYSDEC review of Engineering Report	45	2/14/07	3/31/07
38	Engineering Report approved	30	4/1/07	4/30/07
39	Implement O&M Plan (Modeled after Post Closure OM&M Plan from Part 360).	730	5/1/07	5/1/09

Note: The above schedule includes potential delays due to interference with other on-site construction activities and inclement weather conditions.

Appendix A:
Health & Safety Plan

SITE SPECIFIC HEALTH AND SAFETY PLAN

Plan Preparation Date: July 22, 2004

Project Name: Hudson River Psych Center – Landfill Area 6

Project Number: 40307.00

Site Location: Route 9, Poughkeepsie, New York

Description of Work to be Completed: This project includes closure work at a landfill, including limited waste remobilization, general grading, and capping. The bulk of landfill wastes have been confirmed to be construction debris ash, and soil cover layers. The Chazen Companies will observe operations of a drill rig for well abandonment and various heavy vehicles used for landfill closure, such as excavators, bulldozers, bobcat and dump trucks. TCC will not operate this equipment. The role of TCC is to screen soils for contamination by odor and/or PID readings, classify soil types, advise implementation of the contingency plan if hazardous materials are identified, and collect geotechnical samples confirming landfill construction requirements.

On-site Contractors: To be determined.

Underground Utilities: Utility marking is needed. As per TCC policy, the contractor shall call in utility markouts.

Primary Hazards: Heavy equipment contact. Slip/trip/fall accidents. Adequate outdoor ventilation is expected which should minimize respiratory exposure to any airborne solid waste particulates. No VOC or chemical/dermal hazards are expected, based on prior test pitting during site investigation work.


PPE Needed: Modified Level D to include street clothes, workshoes, hardhat and safety glasses when working around heavy equipment and traditional drilling rig. Safety glasses and nitrile gloves optional when collecting samples.

Health and Safety Precautions: Adequate outdoor ventilation is expected which should minimize respiratory exposure. If any signs of chemical contamination or explosive gases are encountered, such as unusual odor, surface staining, leachate, PID reading at or above 1 ppm, or visual observations of contamination, the project should be temporarily halted. The project should not resume until the substances/odors are identified, and employee safety is assessed and appropriate health and safety precautions are formulated and conveyed to the project team. An upgrade to Level C should be made if site circumstances warrant additional protection. Drilling or site waste relocation work should not commence until utilities have been clearly marked and utility locations have been conveyed to the project team. All personnel should remain at a safe distance from heavy equipment. Personnel should remain at least twenty feet from equipment during excavating and should be clearly visible by the equipment operator at all times. A distance of at least one hundred feet should be maintained when clearing any brush or trees.

EMERGENCY SERVICES:

Hospital: St. Francis Hospital 241 North Road Poughkeepsie, New York	845-483-5000
Ambulance, Fire, Police:	911
Poison Control Center:	1-800-336-6997
National Response Center	1-800-424-8802
NYSDEC Oil & Chemical Spills <i>24-hour Hotline</i>	1-800-457-7362

Directions to St. Francis Hospital and route map are attached.



THE
Chazen
COMPANIES

ENGINEERS/SURVEYORS
PLANNERS
ENVIRONMENTAL SCIENTISTS

Dutchess County Office:
21 Fox St. Poughkeepsie, NY 12601
Phone: (845) 454-3980

Orange County Office:
263 Route 17K Newburgh, NY 12550

Capital District Office:
20 Gurley Avenue Troy, NY 12182

Glens Falls Office:
110 Glen Street Glens Falls, NY 12801

Hudson River Psychiatric Center Route To Saint Francis Hospital

Poughkeepsie, Dutchess County, New York

USGS Topographic Map of the Poughkeepsie NY Quadrangle, 1995
7.5 Minute Series Dutchess County Real Property Services - Tax Parcel Data

Date:
September 2004

Scale:
1 inch = 1,000 feet

Project #:
40307.00

Appendix B:
Contingency Plan

CONTINGENCY PLAN

This contingency plan has been developed to provide courses of action that should be taken in responding to events that may occur during landfill reclamation activities. This section has been written to meet the requirements of 6 NYCRR Part 360-2.18. This contingency plan supplements the site-specific Health and Safety Plan (H&SP) prepared for the site.

1.0 SITE SAFETY

1.1 Training Requirements

The site engineer or their representative at the landfill site will be required to have, at a minimum, 40-hour hazardous waste operations initial training and annual 8-hour refresher training. Personnel operating monitoring equipment will be familiar with that equipment and its use. In addition, site personnel will be familiar with the correct use of personal protective equipment. A Site Health and Safety Officer will be designated on a full-time basis during waste relocation activities and during any other period when wastes may be exhumed, such as when installing anchor trenches. The Site Health and Safety Officer will be trained in hazardous waste and emergency response operations.

1.2 Personal Protective Equipment Requirements

It is anticipated that Level D personal protective equipment will be used for all site activities. Level D will consist of the following:

- Steel-toed boots
- Hard hat when equipment is in use
- Gloves (chemically resistant gloves will be available if required)
- Disposable coveralls, if necessary

Should hazard conditions exceed the anticipated personal protective equipment requirements, operations will be suspended by the Site Safety and Health Officer until adjustments can be made to assure safety for site workers.

2.0 ON-SITE PERSONAL INJURY/EMERGENCY

If an emergency is encountered during solid waste relocation, the site workers should evacuate to a safe location upwind, if possible, from the source of the emergency if the emergency is of a hazardous material nature. The Site Safety and Health Officer should specify this location at the start of

work activities, and will determine if all personnel are present and accounted for. If emergency services are needed, they should be notified immediately. The Project Manager and Site owner will be notified as soon as possible. Directions to the nearest hospital are provided with the H&SP.

The following information will be provided when reporting an emergency:

1. Name and location of person reporting
2. Location of incident/accident
3. Name and affiliation of injured party
4. Description of injuries, fire, spill, and explosion
5. Status of medical aid and/or other emergency control efforts
6. Details of any chemical involved
7. Summary of accident, including suspected cause and time it occurred
8. Temporary control measures taken to minimize further risk

This information is not to be released under any circumstances to parties other than those listed in this section and emergency response team members.

3.0 SITE HAZARDS

The following subsections describe physical hazards that may potentially be present at the site.

3.1 Excavation Area

The Site Safety and Health Officer will observe areas where excavations will take place or are occurring. The site will be visually inspected for the presence of general safety hazards (e.g., trip/slip hazards, unstable surfaces or steep grades, sharp objects) prior to beginning work. If any hazards are present, these hazards will be recorded and precautionary measures, such as the removal of the hazards or marking potential hazards, will be taken to prevent injury.

It is not anticipated that any underground utilities will be discovered; nevertheless, no excavation activities will commence until UFPO (1-800-962-7962) has been notified of the anticipated excavation activities and underground utilities are marked out.

Heavy machinery will be required to stay a minimum of 10 ft from any aboveground utilities, such as cables, power lines, electrical lines, or electrical equipment. Personnel should be aware that although an area may be cleared, it does not mean that unanticipated hazards will not appear.

Hazards from invasive excavation include electrical hazards, explosion, and asphyxiation, as well as costly and time consuming hazards associated with damaging communication, sewer, and water lines.

During excavation activities, any utilities marked/flagged in the area of the excavation should be hand dug to prevent incidental damage from heavy equipment. If resistance is encountered and the source of resistance cannot be definitely identified, the area should be hand dug until identification of the material can be made. No one is to enter any excavation over 4 ft in depth unless proper shoring has been placed or the sidewalls are maintained with a sidewall slope of 45 degrees, in accordance with Occupational Safety and Health Administration Standards for Excavations (29 CFR 1926.650-.652).

3.2 Heavy Equipment

The use of heavy equipment (bulldozers, excavators, backhoes, etc.) may pose safety hazards to site workers. Heavy equipment work must be conducted only by trained, experienced personnel. If possible, personnel must remain outside the turning radius of large, moving equipment. At a minimum, personnel must maintain visual contact with the equipment operator. No guards, safety appliances, or other devices may be removed or made ineffective unless repairs or maintenance is required, and then only after power has been shut off and locked out. Safety devices must be replaced once repair or maintenance is complete. Exhaust from equipment must be directed so that it does not endanger workers or obstruct the view of the operator. When not operational, equipment must be set and locked so that it cannot be activated, released, dropped, etc. Site workers will be warned of the dangers when working around construction equipment and the swinging arms of any heavy machinery. Fire extinguishers will be maintained in company vehicles.

Although the work site is somewhat remotely located, pedestrians may still be susceptible to site hazards or may present a hazard to site workers. Equipment must be located in an area that does not present a danger to pedestrians or bystanders. Barriers must be used to separate the work area from vehicular traffic if it exists. Safety cones should be placed around the work area to create a buffer, and the site workers should wear safety vests constructed of a highly reflective material.

3.3 Weather Conditions

Weather conditions should always be taken into consideration. Whenever unfavorable conditions or potential for lightning arise, the TCC Project Manager or their representative will evaluate both the safety hazards and the

inability of employees to effectively perform given tasks under such conditions. Activities will be halted at the discretion of TCC or Contractors.

3.4 Fires

Since the potential for fires is always present, the Site Health and Safety Officer must continuously monitor the area for combustible gases or flammable materials when waste relocation operations have the potential to generate a spark, and employees should always be alert for unexpected events such as ignition of chemicals or a sudden release of materials under pressure, and be prepared to act in these emergencies. Fire extinguisher will be present onsite and site personnel will be informed of their locations. Emergency phone numbers are listed in the Health & Safety Plan.

3.5 Explosion

The potential for explosion exists whenever working in an area with unknown materials. As in the case of fires, workers will always be alert for unexpected events and be prepared to act in these emergencies. Workers should also be aware that explosions can happen as a result of a fire and likewise fires can happen as a result of an explosion. Emergency phone numbers are listed in the Health & Safety Plan.

3.6 Landfill Gases (Chemical)

During excavation operations, air monitoring will be conducted using a combustible gas indicator and a photoionization detector. Monitoring will be performed when an activity is started, intermittently in the breathing zone or at the point of vapor generation. Background measurements will be taken before work is started and noted in the field notebook.

3.7 Dust

If excessive dust appears during operations, donning of appropriate personal protection equipment (i.e., dust masks) by onsite workers will be considered. Water control and suppression techniques will immediately be employed to control excessive dust and to avoid any delays or safety and health problems.

3.8 Litter/Odor Control

Litter/odor control will be part of the daily activity to control blowing litter/waste and odors. When appropriate, special efforts will be made to remove litter that could potentially be blown offsite. Odor/litter control will also be maintained by the daily covering of active excavation and

consolidation areas at the end of the day, as required. If odors increase to an intolerable level, lime can be mixed with the waste to reduce odors. If odor or litter problems are encountered, these areas will be covered with coal ash or clean fill after each day to minimize the potential for odors or litter.

3.9 Noise

Work around large equipment often creates excessive noise. Noise can cause workers to be startled, annoyed, or distracted; can cause physical damage to the ear, resulting in pain and temporary and/or permanent hearing loss; and can interfere with communication. If workers are subjected to noise exceeding an 8-hour time-weighted average sound level of 85 dBA (decibels on the A-weighted scale), hearing protection will be selected with an appropriate noise reduction rating to comply with 29 CFR 1910.95 and reduce noise levels to or below the permissible values. Hearing protection will be available at the work site.

3.10 Vectors

Vector problems related to reclamation activities are not anticipated. However, if vectors are encountered, actions will be taken to prevent vectors from endangering site workers or nearby areas. These actions will include use of a professional exterminator, if required, to control vector populations. Particular attention should be paid to vectors such as rodents, deer ticks, mosquitoes, spiders, poisonous plants, and any other creatures which could induce illness when bitten or touched. Site workers will take the necessary precautions to ensure their safety against these vectors. Measures should include:

- Insect repellent
- Coveralls
- Boots
- Gloves
- Hard hats.

3.11 Release of Hazardous Materials

The site Health & Safety Officer or TCC Project Manager or their representative will halt all work activities in the event of a release of hazardous materials. All workers will then report to a predetermined location for a head count. If emergency services are needed, they should be notified immediately (H&SP). The Project Manager will be notified as soon as possible.

3.12 Drums or Other Containers

Items such as metal or plastic drums, 55-gal drums, or liquid-filled containers may be encountered during landfill reclamation. If encountered, these containers could pose a threat to workers and/or the environment. A drum is defined as an item made of metal, which has in the past, is presently, or has been designed to contain a liquid, solid, or sludge. For excavation purposes, drums must contain non-refuse product. Drum carcasses are defined as any segment or portion of a drum that is not intact or able to contain a liquid, solid, or sludge. To limit potential exposure to hazards, the following procedures will be followed if containers are encountered:

- Care will be taken to prevent damaging containers that are uncovered during excavation. If possible, containers that are observed in the landfill mass will be removed in a manner that will maintain their integrity.
- Containers that are removed will be placed on plastic sheeting or secondary containment (drum overpacks or containment skids). If leaks or stained soils are suspected or observed, worker's breathing zone and downwind areas will be monitored with a photoionization detector, flame ionization detector, or combustible gas indicator.
- If impacted soil is encountered, it will be segregated and placed on plastic sheeting. Analytical sampling will be selected by TCC. Disposal options for stained soil, drummed material, or other material suspected to be impacted will be determined following receipt of analytical laboratory results.

3.13 Asbestos Material (Friable or Non-Friable)

Although not anticipated, the potential exists for asbestos material to be present in the landfill mass. Asbestos material, if encountered, may pose a threat to site workers if it is in a friable or airborne form. Asbestos material is more likely to become airborne if dry or uncovered. The following procedures will be followed to limit potential exposure hazards:

- If suspected asbestos material is encountered, care will be taken to keep the material covered and/or moist. The material will be sampled by a New York State Certified Asbestos Inspector to assess whether the material is asbestos or whether it may contain friable or non-


friable material. Pending receipt of sample results, no further excavation will be completed in that portion of the landfill.

- If friable or non-friable asbestos material is confirmed to be present, it will be removed in coordination with an asbestos removal contractor. Site personnel will not attempt to disturb, excavate, or move asbestos-containing material.

3.14 Tires

Although tires are not anticipated to pose a safety or health threat to site workers, tires will be segregated from other landfill material. Tires will be stockpiled and removed from the site for disposal at a transfer station, permitted landfill, or recycling facility.

Appendix C:
Design Drawing Set



SITE PLANS PREPARED FOR

AREA 6 LANDFILL CLOSURE

AT THE

HUDSON RIVER PSYCHIATRIC CENTER


TOWN OF POUGHKEEPSIE, DUTCHESS COUNTY NEW YORK

OWNER/APPLICANT

HUDSON HERITAGE LLC

21 FOX STREET
POUGHKEEPSIE, NY 12601
ATTN: MR. ALEX REESE
PH: (845) 454-3980
FAX: (845) 454-4026

LIST OF DRAWINGS:		
SHEET	TITLE	
T 1	TITLE SHEET	
SP 1	EXISTING CONDITIONS PLAN	
SP 2	PROPOSED WASTE GRADING & DEMOLITION PLAN	
SP 3	PROPOSED FINAL CAP GRADING, UTILITY & EROSION CONTROL PLAN	
SC 1	LANDFILL CROSS SECTIONS	
SD 1	LANDFILL CLOSURE DETAILS	
SD 2	EROSION CONTROL DETAILS & NOTES	
SD 3	STORMWATER AND WATER DETAILS	



ALL RIGHTS RESERVED. COPY OR REPRODUCTION OF THIS PLAN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF THE DESIGNER IS PROHIBITED. THE DESIGNER'S LIABILITY FOR THIS PLAN IS LIMITED TO THE PROFESSIONAL STANDARD OF CARE. THE DESIGNER'S LIABILITY FOR THIS PLAN IS LIMITED TO THE PROFESSIONAL STANDARD OF CARE. THE DESIGNER'S LIABILITY FOR THIS PLAN IS LIMITED TO THE PROFESSIONAL STANDARD OF CARE.

THE
Chazen
COMPANIES
Engineers / Planners
Environmental Scientists

CHAZEN ENGINEERING & LAND SURVEYING CO., P.C.

Regional Design Office
2111 Route 9W, Suite 200
Poughkeepsie, NY 12601
Phone: (845) 454-3980

Global Design Office
2111 Route 9W, Suite 200
Poughkeepsie, NY 12601
Phone: (845) 454-3980

Global Design Office
2111 Route 9W, Suite 200
Poughkeepsie, NY 12601
Phone: (845) 454-3980

Global Design Office
2111 Route 9W, Suite 200
Poughkeepsie, NY 12601
Phone: (845) 454-3980

REV.	DATE	DESCRIPTION
1	09/17/04	REVISION PER CLIENT COMMENTS
2	09/20/04	REVISION PER NYSDC COMMENTS

HUDSON HERITAGE LLC

AREA 6 LANDFILL CLOSURE

TITLE SHEET

TOWN OF POUGHKEEPSIE, DUTCHESS COUNTY, NEW YORK

drawn

checked

DATE

02/09/04



PROJECT NO.

40307.00


SHEET NO.

11

ISSUED FOR NYSDC REVIEW - NOT FOR CONSTRUCTION



ALL RIGHTS RESERVED. CITY OF REPRODUCTION OF THIS PLAN FOR ANY PURPOSES WITHOUT THE WRITTEN PERMISSION OF THE DESIGN ENGINEER, SURVEYOR, OR ARCHITECT. ANY REPRODUCTION OF THIS PLAN WITHOUT THE WRITTEN PERMISSION OF THE DESIGN ENGINEER, SURVEYOR, OR ARCHITECT, SHALL BE AT THE REPRODUCER'S SOLE RISK AND WITHOUT LIABILITY.





THE
Chazen
COMPANIES
Engineers/Planners
Environmental Scientists

CHAZEN ENGINEERING & LAND SURVEYING CO., P.C.
Buffalo County Office: 200 County Route 112, Buffalo, NY 14203, Phone: (716) 424-3800
Orleans County Office: 200 County Route 112, Orleans, NY 14693, Phone: (716) 252-5000
Hamilton County Office: 100 Main Street, Hamilton, NY 12050, Phone: (518) 537-1133
Madison County Office: 100 Main Street, Madison, NY 13853, Phone: (518) 812-0913

REV.	DATE	DESCRIPTION
1	06/17/24	REVISED FOR CLIENT COMMENTS
2	06/20/24	REVISED FOR CLIENT COMMENTS



HUDSON HERITAGE LLC
AREA 6 LANDFILL CLOSURE
LANDFILL CROSS SECTIONS
TOWN OF POUGHKEEPSIE, DUTCHESS COUNTY, NEW YORK

Drawn: [blank] Checked: [blank]
Date: 02/09/24 AS SHOWN
Project No.: 2024-001
Sheet No.: SC1




- NOTES:**
1. ALTERNATE CONFIGURATION OF 2 CATCH BASIN UNIT MAY BE SUBMITTED BY CONTRACTOR WITH APPROVAL FROM PROJECT ENGINEER. CLEAR SPACE ABOVE BATTLE SHALL BE 12\"/>

1 WATER QUALITY CATCH BASIN SPLITTER BOX DETAIL
SCALE: NOT TO SCALE




2 PRECAST CONCRETE STORM SEWER MANHOLE/CATCH BASIN
SCALE: NONE




STONE LINED CHANNEL AND APRON SECTIONS				
MIN THICKNESS (IN)	STONE FILLING (CY)	STONE SIZE (IN)	PERCENT OF TOTAL WEIGHT	MANHOLE REQUIREMENT
9"	11.0 PFS	2.3.4	50-100	0.0314
15"	13.0 PFS	2.3.4	50-100	0.0382
18"	15.5 PFS	2.3.4	50-100	0.0385
30"	17.0 PFS	2.3.4	50-100	0.0423

- NOTES:**
1. STONE SIZES, OTHER THAN WEIGHTS, REFER TO THE AVERAGE OF THE MAXIMUM AND MINIMUM DIMENSIONS OF A STONE. CHANNELS ARE DIMENSIONED BY THE DIAMETER.
 2. STONE DIMENSIONS SHALL BE DIMENSIONED BY THE DIAMETER.
 3. AIR-CURED BLAST FURNACE SLAC, COBBLES OR GRAVEL, HAVING AT LEAST ONE FRACTURED FACE PER ACCEPTABLE SUBSTITUTES FOR STONE UNDER THESE ITEMS, PROVIDED THAT SOUNDNESS AND GRADATION REQUIREMENTS ARE MET.
 4. SOURCE: SOURCE DESIGN PROCEDURE 3RD, BANK AND CHANNEL PROTECTIVE LINING DESIGN PROCEDURES

3 STONE LINE CHANNEL WITH STONE FILLING REQUIREMENTS
SCALE: NONE




6 LEVEL SPREADER DETAIL F5
SCALE: NOT TO SCALE




7 TYPICAL WATER PIPE IN TRENCH DETAIL
SCALE: NOT TO SCALE

8 WATERLINE OFFSET DETAIL
SCALE: NOT TO SCALE



4 CORROGATED HDPE PIPE BEDDING
SCALE: NONE



9 CLEANOUT DETAIL-GRAVITY FLOW
SCALE: NOT TO SCALE

SCHEDULE OF JOINT RESTRAINT (NO. OF PIPE LENGTHS - 18' LENGTH)				
PIPE SIZE (INCHES)	90°	45°	22 1/2°	TIE
6"	4	2	1	4
8"	2	1	1	2

- NOTES:**
1. FOR FLUOS, RESTRAIN PIPE LENGTH GIVEN FOR 90° BEND.
 2. LENGTH OF PIPE TO BE RESTRAINED IS THE LENGTH FOR EACH SIDE OF THE FITTING, IE: FOR 6\"/>

ISSUED FOR NYSDC REVIEW - NOT FOR CONSTRUCTION

THE CHAZEN COMPANIES
Engineers/Surveyors
Planners
Environmental Scientists

CHAZEN ENGINEERING & LAND SURVEYING CO., P.C.

Planning Company Office
100 West 19th Street
New York, NY 10011
Phone: (212) 333-3800

Design/Build Office
100 West 19th Street
New York, NY 10011
Phone: (212) 333-3800

Design/Build Office
100 West 19th Street
New York, NY 10011
Phone: (212) 333-3800

Design/Build Office
100 West 19th Street
New York, NY 10011
Phone: (212) 333-3800

AREA 6 LANDFILL CLOSURE STORMWATER AND WATER DETAILS

HUDSON HERITAGE LLC

TOWN OF POLICEKEEPER, DUTCHESS COUNTY, NEW YORK

Drawn: []
Checked: []
Scale: []
Project: []
Sheet: []
SD3