

Quarterly Coordination Meeting

**NYSDEC / USEPA Region 2
Northrop Grumman Systems Corporation
NAVFAC**


December 14, 2016

Northrop Grumman Discussion Topics

- Status of Northrop Grumman/Navy Cooperation
 - Technical Exchange Meeting was held on November 16, 2016
 - Navy Wells sampled by Northrop Grumman
- Update on Northrop Grumman OU2 Activities
 - ONCT System OM&M/Effectiveness
- Update on Northrop Grumman OU3 Activities
 - Off-Site RW-21 Project Area Groundwater Investigation/Remediation
 - Park Soils
 - Hydraulic Effectiveness Study
 - Residential Properties

Update on Northrop Grumman OU2 Activities

- ONCT System OM&M
- ONCT System Effectiveness



ONCT System OM&M

- Uptime & Performance for 3Q 2016
 - **T96 System: 99.5% uptime**


	<u>% Uptime</u>	<u>% Design Flow Volume</u>
• Well 1:	97	100
• Well 3R:	97	138
 - **T102 System: 99.9% uptime**

	<u>% Uptime</u>	<u>% Design Flow Volume</u>
• Well 17:	95	100
• Well 18:	94	157
• Well 19:	90	99

ONCT System OM&M – cont'd


- Downtime due to alarm conditions, periodic system/well maintenance, and electrical and communications disruptions
 - Maintenance activities included: T96 blower repair and meter calibration, Well 19 VFD fan replacement
 - Repair of treated water distribution pipeline
 - Northrop Grumman has installed new communications system for more reliable and uninterrupted communications (August)
 - >99% treatment efficiency, discharge is compliant
- Cumulative Mass Removal
 - ~197,700 lbs VOCs removed from start up of ONCT System in 4Q 1998 through 3Q 2016

Cumulative TVOC Mass Removed, On-Site Groundwater Remedial System, Northrop Grumman Systems Corporation, Bethpage, New York




VOC Mass Removal ONCT (OU2)

Annual TVOC Mass Removed, On-Site Groundwater Remedial System,
Northrop Grumman Systems Corporation, Bethpage, New York




Steady decreases in VOC mass recovery reflect improvements in onsite groundwater



GM-21D2 Study


- Well GM-21D2 (January – October 2016)
 - GM-21D2 TVOCs continuing to decrease since February 2016
 - Since July 2016, rate of decline is less but still decreasing
 - Variability in GM-21D2 TVOCs inconsistent with nearby wells and is localized
 - GM-21D2 within ONCT capture zone
- Study results support continuing ONCT Effectiveness

TVOC Trends in GM-21D2



- TVOCs in GM-21D2 continuing to decrease since February 2016
- Since June 2016, rate of TVOC decline is less but still decreasing

TVOC Trends in GM-21D2/nearby wells




- TVOCs in GM-21D2 continuing to decrease since February 2016
- Since June 2016, rate of TVOC decline is less but still decreasing
- Water Quality Changes in GM-21D2 inconsistent with nearby wells and are localized
- GM-21D2 within ONCT capture zone

GM-21D2 – Continued Monitoring

- Plan for continued monitoring following study
 - Changes in monitoring frequency:
 - Return to quarterly for Remedial Wells 17, 18, and 19
 - Return to semiannually for Monitoring Wells GM-73D2 and GM-74D2
 - Adjust GM-21D2 from biweekly to monthly
 - Well 18 flow rate maintained at 1000 gpm at this time


RE108 D1 TVOCs vs Time



Declining trend of
TVOCs at RE-108D1
well location

Notes:
µg/L: Micrograms per liter
TVOCs: Total Volatile Organic Compounds

RE108 D2 TVOCs vs Time



Declining trend of TVOCs at RE-108D2 well location

Notes:
µg/L: Micrograms per liter
TVOCs: Total Volatile Organic Compounds

Time

Groundwater Monitoring







- Summary of TVOCs and 1,4-dioxane results for 2Q-2016 by Hydrogeologic Zone (73 wells sampled)


Range of TVOCs and 1,4-dioxane in samples collected in Second Quarter 2016		
Hydrogeologic Zone	Range of TVOCs (µg/L)	Range of 1,4-dioxane (µg/L)
Shallow	ND - 6.6	ND - 7.34
Intermediate	ND - 49.0	ND - 4.2
Deep	ND - 160	ND - 8.63
Deep 2	ND - 460	ND - 10.9
Deep 3	ND - 67.0	ND - 4.54

Update on Northrop Grumman OU3 Activities

- Off-Site RW-21 Project Area
- OU-3 Activities (Park Soils)
- Other

RW-21 Project Area Overview


-  NYSDEC- approved, TOB permitted well
-  NYSDEC-approved, TOB permit-pending well
-  Proposed treatment building
-  Proposed buried treated water line and flow direction
-  Proposed buried water line and flow direction
-  Existing Navy GM-38 buried treated water line and flow direction










Additional OU3 Activities (RW-21 Area Groundwater)

- Continue to communicate with residents and Town of Oyster Bay regarding upcoming work
- Remedial Well RW-20 approved by NYSDEC and waiting for TOB permit
- Remedial Well RW-21 installed and developed
- Remedial Well RW-22 installed and being developed
- VPBs 13, 14, 15 and 16 drilled/sampled
- MW 13, 14, 15 and 16 installed and sampled

RW-21 Project Area



-  Width of Area of Highest VOC Mass Discharge
-  Proposed Remedial Well
-  Approved Remedial Well
-  Approved Boring/Monitoring Well

Plume Contours, ug/L	
	500
	1,000
	5,000

Key Elements of the RW 21 System

Three Groundwater Remedial Wells

- Below-ground vaults for wells installed to extract groundwater
- Groundwater pumped to treatment system in buried pipes

Treatment System

- Removes contamination from the groundwater
- Includes water and air treatment, and other required equipment

Discharge Pipe

- Clean water from treatment system pumped to new recharge basin near Arthur Avenue or to the existing basin on Arthur Avenue

Additional OU3 Activities

- Hydraulic Effectiveness Study
 - Inspected two offsite wells, plan to abandon and replace
 - Drill additional VPBs and MWs as a follow up to first phase
- Residential Properties