





Proprietary



THE CLOSED-LOOP IN SITU  
BIOREMEDIATION SYSTEM



16 March 2004

1

Proprietary

## Agenda

- Company Overview
- The Closed Loop In-Situ Bioremediation System
  - Description
  - Operation
  - Additives
  - Case Studies
  - Advantages
- NWIRP Bethpage AOC 22 Project Overview
- Questions and Discussion

16 March 2004

2

## ARUSI Company Overview

- Multi-Disciplined Environmental, Construction Management, Engineering and Design Firm
- 8(a) Certified Minority Owned and Operated with a Proven Track Record of Success
- Formed in 1987 and Have Completed Over \$50 Million in Projects of Varying Scopes
- Headquartered in Phoenix, Arizona with Offices in Various Locations in the Southwest
- 2-Time Recipient of the Outstanding Minority Business Achievement Award from the City of Phoenix
- Selected as the Grand Canyon Minority Supplier of the Year in 2002

## Locus Company Overview

- Highly Innovative ENR 200 Environmental Consulting and Engineering Firm
- Locus specializes in:
  - Consulting
  - Design
  - Construction
  - Information Management
  - Automation Services
- Headquartered in Walnut Creek, California with Offices throughout California, in Phoenix AZ, Boston MA, Asheville NC, and Paris France

## Company Overview

Who we serve:




16 March 2004

5

## The Closed-Loop *In-Situ* Bioremediation System

### System Description


- In Situ Bioremediation
- Utilizes Indigenous Microorganisms
- Creates a Subsurface Environment Conducive to Biodegradation of Contaminants
- Continuous Monitoring of the Environment Using Above Ground Bioreactor



## The Closed-Loop *In-Situ* Bioremediation System

### System Description

- Combines Proven Technologies:
  - Vapor Extraction with Free Product Recovery
  - Air Sparging
  - Surfactant Assisted Desorption



## The Closed-Loop *In-Situ* Bioremediation System


### System Operation

Liquid media is recirculated through the bioreactor. O<sub>2</sub> and nutrients are added to promote growth of desired microorganisms.

Soil vapor is sparged into the adsorption tank

Soil vapor is extracted from Subsurface bioreactor

Prior to starting the system, Any existing free product is recovered



Vapor containing the desired microorganism, moisture, nutrients and heat exits the adsorption tank

Nutrients, heat, and surfactant are added and injected into the subsurface environment

A subsurface bioreactor is created and maintained.


Vapor from the above-ground Bioreactor oxygenates the groundwater and volatilizes the contaminant



## The Closed-Loop *In-Situ* Bioremediation System

### System Operation


- Control of injection and extraction process at central manifold
- Well spacing allows for overlapped injection and extraction influence



## The Closed-Loop *In-Situ* Bioremediation System

### System Operation

- Nested injection and extraction wells
- Targets treatment at a precise depth
- Accounts for heterogeneous soil strata



## The Closed-Loop *In-Situ* Bioremediation System

### The Biotreatment Additives

- Meta-Boost<sup>SM</sup> – Enhances the metabolic rate of bacteria
- Nitro-Boost<sup>SM</sup> – Provides nitrogen, phosphorus, and other nutrients
- Desorb-A<sup>SM</sup> – Foam surfactant that emulsifies adsorbed hydrocarbons, transports nutrients, oxygen, and microorganisms
- Deep-Treat<sup>SM</sup> – Provides an oxygen rich environment, removes competitive microorganisms
- All additives are completely biodegradable

## The Closed-Loop *In-Situ* Bioremediation System

### Meta-Boost<sup>SM</sup>

- Metabolic and growth stimulator for bacteria
- Promotes bacteria reproduction
- Contains slow release carbons (humic and fulvic acids) and alkaloids
  - Slow release carbons provide a ready food source to support and promote bacterial growth
  - Alkaloids promote rapid cell growth resulting in accelerated bacterial reproduction
- Completely biodegradable

## The Closed-Loop *In-Situ* Bioremediation System

### Nitro-Boost <sup>SM</sup>

- Nutrient solution for bacteria
- Provides nitrogen, phosphorus, and other nutrients
- Contains micro nutrients including ammonium nitrate, monoammonium phosphate
- Completely biodegradable

## The Closed-Loop *In-Situ* Bioremediation System


### Deep-Treat <sup>SM</sup>

- Provides an oxygen rich environment, removes competitive microorganisms
- Contains hydrogen peroxide and mineral water
- Variable H<sub>2</sub>O<sub>2</sub> concentration for different applications:
  - Fenton's Reagent – 5-20% H<sub>2</sub>O<sub>2</sub> concentration with chelated iron
  - Oxigenating the subsurface – 2 ppm H<sub>2</sub>O<sub>2</sub> concentration
  - Removing biomass build-up – 3% H<sub>2</sub>O<sub>2</sub> concentration
- Completely biodegradable


## The Closed-Loop *In-Situ* Bioremediation System

### Key Ingredient

- Key ingredient in additives derived from Leonardite deposit aged 75 million years
- Optimum quality due to unique geologic history
- 12% Humic Acid
- 2-3% Fulvic Acid



Sealed Rock Cap Covering Humic Deposit



Humic Shale Deposit

## The Closed-Loop *In-Situ* Bioremediation System

### Desorb-A<sup>SM</sup>


- Biosurfactant wetting agent
- Foam surfactant that emulsifies adsorbed hydrocarbons
- Acts as the transport media for nutrients, oxygen, and microorganisms to the subsurface bioreactor
- Contains mixture of ionic and neutral surfactants including naturally generated surfactant from *pseudomonas aeruginosa* bacteria
- Completely biodegradable



## The Closed-Loop *In-Situ* Bioremediation System

### Case Study 1 – Major Pipeline Company


- Refined Product Pipeline Release of Gasoline with MTBE, Jet Fuel
- South of Metropolitan Phoenix, Arizona, November 1999 - July 2000



## The Closed-Loop *In-Situ* Bioremediation System

### Case Study 1 – Continued

- Reduction in Benzene & MTBE Over 8 Months of Operation
- Concurrent Growth of Microorganism Colonies
- Engineered Closed-Loop System Yielded Accelerated Results



## The Closed-Loop *In-Situ* Bioremediation System

### Case Study 2 – Major Oil Company



- Former Underground Storage Tank Release of Refined Gasoline and Petroleum
- Yuma, Arizona, July 2002 – March 2003



## The Closed-Loop *In-Situ* Bioremediation System

### Case Study 2 – Continued

- Free Product Removal in Less Than 60 Days
- Reduction in BTEX Over 5 Months of Operation
- Concurrent Growth of Microorganism Colonies
- Engineered Closed-Loop System Yielded Accelerated Results



## The Closed-Loop *In-Situ* Bioremediation System

### System Advantages

- Integration of Known Remediation Techniques
- Time Efficient = Cost Effective
  - Less Time On-Site for Remediation
  - Faster Return of the Property to Productivity
- Effective Remediation of Soil and Groundwater
- Closed-Loop – No Atmospheric Emissions or Effluent Streams Produced
- In-Situ Treatment – Minimizes Site Disruption

## The Closed-Loop *In-Situ* Bioremediation System

### System Advantages

- Demonstrated Effectiveness vs. BTEX, MTBE and “Heavy End” Petroleum Constituents
- Adapted to Address Solvents and Perchlorates
- Accepted by NFESC Under the Innovative Technologies BAA
  - Abstract can be viewed on the DENIX website
  - Titled: “The Closed-Loop Bioreactor System for *In-Situ* Bioremediation of Contaminated Soil and Groundwater”

DENIX . OSD .

## NWIRP Bethpage AOC 22 Project Overview

### Project Background

- Former UST site located south of Plant 3.
- Investigations between 1997-2002 confirmed the presence of petroleum product in soils at 10-60 ft bgs.
- The Navy has selected an active remediation approach based on NYSDEC comments.
- The pilot project objective is mass removal of fuel oil #4 and #6 from soil between 10-60 ft bgs.
- VOC impacted groundwater at AOC 22 is being addressed separately under another project.

## NWIRP Bethpage AOC 22 Project Overview

### Project Approach


- Free Product Recovery (3-4 Months)
- Mobilization of Fuel Oil #6 (2 Months)
  - Surfactant application to soil above water table
  - Hydrogen Peroxide (Fenton's Reagent) oxidation below water table
- Closed-Loop Bioremediation (12 Months)
  - Creation of subsurface bioreactor
  - 12 treatment cycles, 1 month each



# NWIRP Bethpage AOC 22 Project Overview


## Project Approach

Remediation Wells and Piping Design



# NWIRP Bethpage AOC 22 Project Overview

## Project Approach



## NWIRP Bethpage AOC 22 Project Overview

### Project Milestones

Design, Plans, Permits	2/04 – 7/04
Mobilization, System Installation	7/04 – 10/04
System Operation	10/04 – 10/05
- Groundwater Sampling & Analysis	Monthly
- Soil Sampling & Analysis	Every 2 Months
Final Report / Closeout	11/05 – 3/06
Site Restoration	3/06 – 5/06

Additional Questions & Discussion

ID	Phase	Task Name	Duration	Start	Finish	Calendar			
						Nov	Dec	1st Quarter	2nd Qu
1	1000	1 Task 1 - Pre Design Meeting / Site Walk	56 days	Wed 12/3/03	Thu 2/26/04				
2	1010	2 Fact Finding Conference Call	1 day	Wed 12/3/03	Wed 12/3/03				
3	1020	3 Pre Design Meeting	3 days	Mon 12/15/03	Wed 12/17/03				
4	1030	4 Site Walk	3 days	Mon 12/15/03	Wed 12/17/03				
5	1040	5 Project Proposal	11 days	Thu 12/18/03	Fri 1/9/04				
6	1050	6 Customer Review and Negotiations	34 days	Mon 1/12/04	Thu 2/26/04				
7	1060	7 Project Award	0 days	Thu 2/26/04	Thu 2/26/04				
8	1500	8 Task 1.5 CLB Technology Introductions and Presentation	290 days	Mon 3/15/04	Tue 5/3/05				
9	1510	9 Technology Introduction to NYSDEC	3 days	Mon 3/15/04	Wed 3/17/04				
10	1520	10 RAB Meeting 1 (April 2004)	3 days	Fri 4/30/04	Tue 5/4/04				
11	1530	11 RAB Meeting 2 (August 2004)	3 days	Tue 8/31/04	Thu 9/2/04				
12	1540	12 RAB Meeting 3 (December 2004)	3 days	Thu 12/30/04	Tue 1/4/05				
13	1550	13 RAB Meeting 4 (April 2005)	3 days	Fri 4/29/05	Tue 5/3/05				
14	2000	14 Task 2 - Develop RAP, HASP, System Design Drawings	100 days	Fri 2/27/04	Mon 7/19/04				
15	2010	15 Develop Remedial Action Plan, Health & Safety Plan 50% Drafts	20 days	Fri 2/27/04	Thu 3/25/04				
16	2020	16 Complete Remedial Action Plan, Health & Safety Plan Draft	20 days	Fri 3/26/04	Thu 4/22/04				
17	2030	17 Develop System Design	10 days	Fri 2/27/04	Thu 3/11/04				
18	2040	18 Develop System Design & Drawings	10 days	Fri 3/12/04	Thu 3/25/04				
19	2050	19 RAP, HASP, Design Presentation	3 days	Fri 3/26/04	Tue 3/30/04				
20	2060	20 NAVFAC, NYSDEC Review of Drafts	20 days	Fri 4/23/04	Thu 5/20/04				
21	2070	21 Response to NAVFAC, NYSDEC	10 days	Fri 5/21/04	Fri 6/4/04				
22	2080	22 Final Draft Submission	10 days	Mon 6/7/04	Fri 6/18/04				
23	2090	23 Final Draft - Client Approval (not to exceed 45 days)	20 days	Mon 6/21/04	Mon 7/19/04				
24	3000	24 Task 3 - Site Construction, Environmental, and Drilling Permits	5 days	Fri 2/27/04	Thu 3/4/04				
25	3010	25 Site Construction Permits (if Necessary)	5 days	Fri 2/27/04	Thu 3/4/04				
26	3020	26 Environmental Permits (if Necessary)	5 days	Fri 2/27/04	Thu 3/4/04				
27	3030	27 Drilling Permits (if Necessary)	5 days	Fri 2/27/04	Thu 3/4/04				
28	3040	28 Site Cleared for Work	0 days	Thu 3/4/04	Thu 3/4/04				
29	4000	29 Task 4 - CLB Well and Piping Infrastructure Installation	226 days	Wed 12/3/03	Tue 10/26/04				
30	4010	30 Utility Location (Potholing)	3 days	Tue 7/20/04	Thu 7/22/04				
31	4020	31 Drilling Mobilization	1 day	Fri 7/23/04	Fri 7/23/04				
32	4030	32 Drilling and Installation of 28 Deep Treatment Wells	45 days	Mon 7/26/04	Mon 9/27/04				
33	4040	33 Drilling and Installation of 6 Shallow Treatment Wells	5 days	Mon 7/26/04	Fri 7/30/04				
34	4060	34 Decontamination, Collection and Disposal of IDW	45 days	Mon 7/26/04	Mon 9/27/04				
35	4070	35 Drilling and Installation, Decon, IDW 50% Complete Milestone	0 days	Wed 12/3/03	Wed 12/3/03				
36	4080	36 Demobilization	1 day	Tue 9/28/04	Tue 9/28/04				
37	4090	37 Trenching and Infrastructure Installation	20 days	Wed 9/29/04	Tue 10/26/04				

Project: Belhpage CLB Pilot Demo  
Date: Mon 3/1/04

Task  Milestone  External Tasks 

Split  Summary  External Milestone 

Progress  Project Summary  Deadline 



ID	Phase	Task Name	Duration	Start	Finish	Per			
						Nov	Dec	1st Quarter	2nd Qu
38	4100	38 Soil Analytical	55 days	Mon 7/26/04	Mon 10/11/04				
39	4110	39 Groundwater Analytical	55 days	Mon 7/26/04	Mon 10/11/04				
40	4500	40 Task 4.5 - Overhead Power Distribution System	40 days	Tue 7/20/04	Tue 9/14/04				
41	4510	41 Design Coordination and Approval	20 days	Tue 7/20/04	Mon 8/16/04				
42	4520	42 Installation	20 days	Tue 8/17/04	Tue 9/14/04				
43	5000	43 Task 5 - Start Up and Operation of the CLB System	480 days	Wed 12/3/03	Wed 10/26/05				
44	5005	44 Mobilization and System Start Up	5 days	Wed 10/27/04	Tue 11/2/04				
45	5010	45 System Performance (Sliding Scale)	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
46	5015	46 First Milestone 10% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
47	5020	47 Second Milestone 20% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
48	5025	48 Third Milestone 30% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
49	5030	49 Fourth Milestone 40% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
50	5035	50 Fifth Milestone 50% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
51	5040	51 Sixth Milestone 60% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
52	5045	52 Seventh Milestone 70% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
53	5050	53 Eighth Milestone 80% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
54	5055	54 Ninth Milestone 90% Reduction	0 days	Wed 12/3/03	Wed 12/3/03	◆	◆	◆	◆
55	5060	55 1st Treatment Cycle	31 days	Tue 11/2/04	Fri 12/17/04	◆	◆	◆	◆
74	5155	74 2nd Treatment Cycle	30 days	Thu 12/2/04	Mon 1/17/05				
93	5250	93 3rd Treatment Cycle	33 days	Sat 1/1/05	Wed 2/16/05				
106	5315	106 4th Treatment Cycle	33 days	Sat 1/29/05	Wed 3/16/05				
119	5380	119 5th Treatment Cycle	33 days	Sat 2/26/05	Wed 4/13/05				
132	5445	132 6th Treatment Cycle	33 days	Sat 3/26/05	Wed 5/11/05				
145	5510	145 7th Treatment Cycle	33 days	Sat 4/23/05	Thu 6/9/05				
158	5575	158 8th Treatment Cycle	32 days	Sat 5/21/05	Thu 7/7/05				
171	5640	171 9th Treatment Cycle	32 days	Sat 6/18/05	Wed 8/3/05				
184	5705	184 10th Treatment Cycle	33 days	Sat 7/16/05	Wed 8/31/05				
197	5770	197 11th Treatment Cycle	32 days	Sat 8/13/05	Wed 9/28/05				
210	5835	210 12th Treatment Cycle	33 days	Sat 9/10/05	Wed 10/26/05				
223	6000	223 Task 6 - Confirmation Borings	223 days	Mon 1/3/05	Mon 11/14/05				
224	6010	224 Soil Confirmation Boring 1	26 days	Mon 1/3/05	Mon 2/7/05				
225	6020	225 Drilling Mobilization	1 day	Mon 1/3/05	Mon 1/3/05				
226	6030	226 Drilling and Sample Collection	5 days	Tue 1/4/05	Mon 1/10/05				
227	6040	227 IDW Collection, Transportation, and Disposal	5 days	Tue 1/11/05	Mon 1/17/05				
228	6050	228 Soil Analytical	15 days	Tue 1/18/05	Mon 2/7/05				
229	6060	229 Soil Confirmation Boring 2	26 days	Mon 2/28/05	Mon 4/4/05				
230	6070	230 Drilling Mobilization	1 day	Mon 2/28/05	Mon 2/28/05				

Project: Beahpage CLB Pilot Demo  
Date: Mon 3/1/04

Task: Milestone: External Tasks:

Split: Summary: External Milestone:

Progress: Project Summary: Deadline:



ID	Phase	ID	Task Name	Duration	Start	Finish	1st Quarter		2nd Qu	
							Nov	Dec	Jan	Feb
231	6080	231	Drilling and Sample Collection	5 days	Tue 3/1/05	Mon 3/7/05				
232	6090	232	IDW Collection, Transportation, and Disposal	5 days	Tue 3/8/05	Mon 3/14/05				
233	6100	233	Soil Analytical	15 days	Tue 3/15/05	Mon 4/4/05				
234	6110	234	<b>Soil Confirmation Boring 3</b>	<b>26 days</b>	<b>Mon 4/25/05</b>	<b>Tue 5/31/05</b>				
235	6120	235	Drilling Mobilization	1 day	Mon 4/25/05	Mon 4/25/05				
236	6130	236	Drilling and Sample Collection	5 days	Tue 4/26/05	Mon 5/2/05				
237	6140	237	IDW Collection, Transportation, and Disposal	5 days	Tue 5/3/05	Mon 5/9/05				
238	6150	238	Soil Analytical	15 days	Tue 5/10/05	Tue 5/31/05				
239	6160	239	<b>Soil Confirmation Boring 4</b>	<b>26 days</b>	<b>Mon 6/20/05</b>	<b>Tue 7/26/05</b>				
240	6170	240	Drilling Mobilization	1 day	Mon 6/20/05	Mon 6/20/05				
241	6180	241	Drilling and Sample Collection	5 days	Tue 6/21/05	Mon 6/27/05				
242	6190	242	IDW Collection, Transportation, and Disposal	5 days	Tue 6/28/05	Tue 7/5/05				
243	6200	243	Soil Analytical	15 days	Wed 7/6/05	Tue 7/26/05				
244	6210	244	<b>Soil Confirmation Boring 5</b>	<b>26 days</b>	<b>Mon 8/15/05</b>	<b>Tue 9/20/05</b>				
245	6220	245	Drilling Mobilization	1 day	Mon 8/15/05	Mon 8/15/05				
246	6230	246	Drilling and Sample Collection	5 days	Tue 8/16/05	Mon 8/22/05				
247	6240	247	IDW Collection, Transportation, and Disposal	5 days	Tue 8/23/05	Mon 8/29/05				
248	6250	248	Soil Analytical	15 days	Tue 8/30/05	Tue 9/20/05				
249	6260	249	<b>Soil Confirmation Boring 6</b>	<b>26 days</b>	<b>Mon 10/10/05</b>	<b>Mon 11/14/05</b>				
250	6270	250	Drilling Mobilization	1 day	Mon 10/10/05	Mon 10/10/05				
251	6280	251	Drilling and Sample Collection	5 days	Tue 10/11/05	Mon 10/17/05				
252	6290	252	IDW Collection, Transportation, and Disposal	5 days	Tue 10/18/05	Mon 10/24/05				
253	6300	253	Soil Analytical	15 days	Tue 10/25/05	Mon 11/14/05				
254	7000	254	<b>Task 7 - Final Report and Petition for Site Closure</b>	<b>90 days</b>	<b>Tue 11/15/05</b>	<b>Wed 3/22/06</b>				
255	7010	255	Final Report - 50% Draft	20 days	Tue 11/15/05	Tue 12/13/05				
256	7020	256	Final Report - Draft	20 days	Wed 12/14/05	Wed 1/11/06				
257	7030	257	NAVFAC, NYSDEC Review of Drafts	20 days	Thu 1/12/06	Wed 2/8/06				
258	7040	258	Final Draft Submission	10 days	Thu 2/9/06	Wed 2/22/06				
259	7050	259	Final Draft - Client Approval (not to exceed 45 days)	20 days	Thu 2/23/06	Wed 3/22/06				
260	8000	260	<b>Task 8 - Site Restoration</b>	<b>32 days</b>	<b>Thu 3/23/06</b>	<b>Fri 5/5/06</b>				
261	8010	261	Drill Rig Mobilization	1 day	Thu 3/23/06	Thu 3/23/06				
262	8020	262	Well Abandonment	10 days	Fri 3/24/06	Thu 4/6/06				
263	8030	263	Drill Rig Demobilization	1 day	Fri 4/7/06	Fri 4/7/06				
264	8040	264	Site Restoration	20 days	Mon 4/10/06	Fri 5/5/06				
265	8050	265	<b>Optional</b>	<b>1 day?</b>	<b>Wed 12/3/03</b>	<b>Wed 12/3/03</b>				
266	4050	266	Two Shallow Treatment Well Installation	1 day?	Wed 12/3/03	Wed 12/3/03				
267	8060	267	Two Shallow Treatment Well Abandonment	1 day?	Wed 12/3/03	Wed 12/3/03				


Project: Bethpage CLB Pilot Demo  
Date: Mon 3/1/04

Task Split Progress

Milestone Summary Project Summary


External Tasks External Milestone Deadline

Year	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter																	
May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun




Project: Bethpage CLB Pilot Demo  
Date: Mon 3/1/04

Year	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter			
May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun



Project: Bethpage CLB Pilot Demo  
 Date: Mon 3/1/04

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	



Project: Bethpage CLB Pilot Demo  
 Date: Mon 3/1/04

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	



# AOC 22 TECHNOLOGY MEETING

MARCH 16, 2004

NAME	ORGANIZATION	PHONE EMAIL
Jim COLTER (NAVY RPTM)	EFA NORTHEAST, NAVFAC	610-595-0567 x163 JAMES.COLTER@NAVY.MIL
Mark Leipert (NAVY RPTM)	EFA NE, NAVFAC	610-595-0567 x-146 Mark.Leipert@navy.mil
David Peskin (Locus)	LOCUS TECHNOLOGIES	602-685-1173 PESKIND@LOCUSTEC.COM 602-431-2175
EDMUNDO URIBE	ARUSI-MCC	<del>MCC TECHNOLOGIES</del> MCCWORLD@MCCWORLD.COM
Dan Lohavaniyaya	ARUSI	602 431-2175 dan.lohavaniyaya@arusi.net
NICK ACAMPORA	NYSDEC	631.444.0322 NJACAMPOR@GW.DEC.STATE.NY.US
STEVEN Scharf	NYSDEC BURIA	(516) 402-1622 SXSCSCHARF@GW.DEC.STATE.NY.US
AL TAORMINA	NAVAIR FAC. MGR.	516-346-0344 ALTAORMINA@WORLDNET.ATT.NET



David M. Peskin  
Senior Project Manager

668 North 44th Street  
Suite 300  
Phoenix, Arizona 85008-6547  
Tel: 602-685-1173  
Fax: 602-275-5709  
peskind@locustec.com  
http://www.locustec.com

ENVIRONMENTAL  
CONSULTING  
ENGINEERING  
CONSTRUCTION

Soily Agua Technologies, Inc.



Celebrating Our 75th Million Year

Edmundo Uribe  
President

480-451-9799  
602.677.3609 Mobile

15863 N. Greenway-  
Hayden Loop, Suite 120  
Scottsdale, AZ 85260

### Naval Facilities Engineering Command

Mark Leipert, PG



10 Industrial Highway  
Lester, PA 19113-2090

Phone: (610) 595-0567

leipertmx@efdnorth.navfac.navy.mil

mark.leipert@navy.mil



**Edmundo Uribe**  
Environmental Services-R&D

AR Utility Specialists, Inc.

2840 S. 36th St. • Phoenix, AZ 85034 • edmundo.uribe@arusi.net  
Tel 602-431-2175 • Fax 602-431-2163 • Cell 602-677-3609



**Dan Lohavanijaya**  
Project Manager

AR Utility Specialists, Inc.

2840 S. 36th St. • Phoenix, AZ 85034 • dan.lohavanijaya@arusi.net  
Tel 602-431-2175 • Fax 602-431-2163 • Cell 602-509-5766