

PERIODIC REVIEW REPORT

**ACTIVE INDUSTRIAL UNIFORM SITE
63 WEST MONTAUK HIGHWAY
LINDENHURST, NEW YORK**

Prepared for:

**NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
ALBANY, NEW YORK**

Prepared by:

**DVIRKA AND BARTILUCCI CONSULTING ENGINEERS
WOODBURY, NEW YORK**

DECEMBER 2011

**PERIODIC REVIEW REPORT
ACTIVE INDUSTRIAL UNIFORM SITE
73 WEST MONTAUK HIGHWAY
LINDENHURST, NEW YORK**

TABLE OF CONTENTS

<u>Section</u>	<u>Description</u>	<u>Page</u>
	EXECUTIVE SUMMARY	ES-1
1.0	INTRODUCTION.....	1-1
2.0	SITE OVERVIEW.....	2-1
2.1	Site Operations and Description	2-1
2.2	Site Impacts and Investigation History	2-1
3.0	OPERATION AND MAINTENANCE (O&M) PLAN COMPLIANCE	3-1
3.1	O&M Plan Requirements and Compliance Status.....	3-1
3.2	Evaluation of O&M Activities.....	3-8
4.0	MONITORING PLAN COMPLIANCE	4-1
4.1	Monitoring Requirements and Compliance Status	4-1
4.2	Treatment System Performance Standards and Compliance Status	4-5
4.3	Treatment System Performance Evaluation.....	4-6
4.4	Groundwater Monitoring Network Evaluation	4-12
4.5	Interim Remedial Measures	4-15
5.0	INSTITUTIONAL CONTROL/ENGINEERING CONTROL (IC/EC) CERTIFICATION PLAN REPORT.....	5-1
6.0	GREEN REMEDIATION MONITORING PLAN	6-1
6.1	Qualitative Overview of Environmental Impacts	6-1

TABLE OF CONTENTS (continued)

<u>Section</u>	<u>Description</u>	<u>Page</u>
7.0	COST EVALUATION.....	7-1
8.0	CONCLUSIONS AND RECOMMENDATIONS.....	8-1
8.1.	Conclusions.....	8-1
8.2	Recommendations.....	8-1

List of Appendices

Historical Off-Site Plume Maps.....	A
Details of System Shutdowns and Non-Routine Maintenance	B
Non-Routine Maintenance Reports.....	C
System Monitoring Data Packages	D
Data Validation Checklists	E
SPDES Permit Equivalency	F
Air Discharge Permit Equivalency	G
Historical Monitoring Well Concentration Graphs.....	H
Active Industrial Uniform Site Deed	I
Institutional and Engineering Control Form	J
Monitoring and Extraction Well As-Builts.....	K

TABLE OF CONTENTS (continued)

List of Figures

1-1	Site Location Map.....	1-2
2-1	On-Site Features and Sample Locations (1998)	2-3
2-2	On-Site Monitoring Wells and Recovery Well and Pertinent Historical Features.....	2-6
2-3	Off-Site Monitoring Wells and Recovery Well Location Map	2-7
4-1	Historical Results of RW-1 Influent Analysis – Site Specific VOCs.....	4-8
4-2	Historical Results of RW-2 Influent Analysis – Site Specific VOCs.....	4-10

List of Tables

3-1	Routine Inspection and Maintenance Services Summary.....	3-3
3-2	Summary of Non-Routine Maintenance/Alarm Conditions and Associated Downtime	3-5
3-3	Treatment System Performance Summary	3-9
4-1	Treatment System Monitoring Summary.....	4-3
4-2	Treatment System Air Discharge VOC Exceedance Summary	4-7
7-1	Treatment System Cost Summary	7-2

EXECUTIVE SUMMARY

The Active Industrial Uniform Site (the Site) groundwater extraction and treatment system (GWE&TS) is located in the Village of Lindenhurst, Suffolk County, New York. The GWE&TS was designed to recover and treat a chlorinated solvent-contaminated groundwater contamination plume emanating from the Site and discharge the treated groundwater to Little Neck Creek in accordance with all applicable discharge standards.

Based on evaluation of the performance, effectiveness and protectiveness of the remedy throughout this reporting period (February 2005 through December 2010), the following conclusions and associated recommendations are briefly summarized:

- O&M Plan – The Operation and Maintenance (O&M) scope of services was performed in accordance with the requirements outlined in the site-specific Operations and Maintenance Manual (OMM), dated April 2002. The following O&M recommendations have been proposed in order to enhance the performance, effectiveness and protectiveness of the GWE&TS:
 - Installation of additional heat tracing on the stripper tower pressure transducers;
 - Maintain yield of extraction well RW-1 at a rate of greater than 100 gpm; and
 - Maintain spare parts on-site to minimize system downtime.
- Monitoring Plan – System monitoring requirements were maintained throughout this reporting period in accordance with the requirements outlined in the site-specific OMM, dated April 2002. The following monitoring recommendations have been proposed in order to enhance the performance, effectiveness and protectiveness of the GWE&TS:
 - Further investigation of the potential/suspected “source” area in the southeastern area of the site in the vicinity of MW-106;
 - Installation of downgradient temporary wells in order to optimize the GWE&TS and verify the plume location; and
 - Reduce the frequency of groundwater monitoring in targeted groundwater monitoring wells.
- Institutional Control/Engineering Control (IC/EC) Plan – Institutional Controls, as listed on the IC/EC Certification Form, are not currently recorded with the Suffolk County Clerk or the Village of Lindenhurst. The Engineering Controls for the site are currently in place and operating in accordance with the requirements of the

March 1997 Record of Decision. Based on this information, the following recommendations are provided:

- The GWE&TS EC should remain in place until remedial objectives have been obtained;
- Groundwater use and land use restrictions should be filed with the Suffolk County Clerk and the Village of Lindenhurst for the Site; and
- The IC/EC form provided by the NYSDEC should be revised to include the GWE&TS as an EC for the Site.


1.0 INTRODUCTION

The purpose of this Periodic Review Report (PRR) is to summarize and evaluate the performance of the groundwater extraction and treatment system (GWE&TS) at the Active Industrial Uniform Site (the Site). The Site is located at 63 Montauk Highway in the Village of Lindenhurst, Suffolk County, New York (see Figure 1-1). The information provided in this report covers the period from February 2005 through December 2010. However, portions of the report incorporate pertinent historical site background information and monitoring data, as appropriate.

The GWE&TS consists of two 4-inch diameter extraction wells, with one located on-site in the southwest portion of the Site (RW-1), and one located off-site, approximately 1,500 feet southwest of the Site (RW-2). Note that extraction well RW-2 was shut-down in April 2010, as directed by the NYSDEC, due to low historical concentrations of site-specific VOCs and a continued decline in total VOC concentrations. Extracted groundwater is conveyed to the GWE&TS building via underground piping to two series-configured packed-tower air strippers. The treated groundwater is subsequently pumped via underground piping to a storm water basin located approximately 1,000 feet west of the Site, which then discharges the treated water into Little Neck Creek, in accordance with all applicable discharge standards.

Exhaust gas from each air stripper was treated utilizing two granular activated carbon (GAC) vessels in series during this reporting period. However, based on low historic contaminant concentrations detected in the air stripper exhaust gas, the air stripper exhaust piping was reconfigured to bypass the GAC vessels and discharge directly to the atmosphere in June 2011, per the direction of the NYSDEC. The GWE&TS is equipped with instrumentation and controls which allow for automated startup and operation, and an autodial alarm notification system.

The GWE&TS was put into operation in 2001 and was operated by others until Dvirka & Bartilucci Consulting Engineers (D&B) assumed site management activities in February 2005.



SOURCE: GOOGLE EARTH 2005

db Dvirka
and
Bartilucci
CONSULTING ENGINEERS
A DIVISION OF WILLIAM F. COSULICH ASSOCIATES, P.C.

ACTIVE INDUSTRIAL UNIFORM SITE
VILLAGE OF LINDENHURST, NEW YORK

SITE LOCATION MAP

FIGURE 1-1

From February 2005 through January 2010, D&B was responsible for operation, monitoring and reporting, with maintenance being completed by EnviroTrac Ltd. under subcontract with D&B from February 2005 through October 2006 and Systematic Technologies, Inc. under subcontract with D&B from November 2006 through December 2009. From January 2010 through the end of this reporting period, Environmental Assessment and Remediation (EAR), a NYSDEC “call-out” contractor, was responsible for operation, monitoring and maintenance, while all reporting and engineering services were completed by D&B.

As per the direction of the NYSDEC, this report encompasses the period from when D&B assumed site management activities in February 2005 to the end of December 2010. Future PRRs will be completed on an annual frequency, until otherwise directed by the NYSDEC.

The objectives of the PRR for the Site include:

- Presenting background information;
- Identifying the remedial goals established for the Site;
- Presenting a description of the remediation system components;
- Reviewing the Site monitoring protocols;
- Evaluating the GWE&TS operation and performance; and
- Presenting recommendations regarding the operation of the GWE&TS with respect to the system’s performance, effectiveness and protectiveness and its ability to achieve goals established for the Site.

The remainder of this document consists of five sections: Section 2.0 provides a site overview, including a site description, a summary of background information and remedial history; Section 3.0 presents an evaluation of remedy performance, effectiveness and

protectiveness; Section 4.0 provides a cost evaluation; Section 5.0 provides a discussion of the remedy with regard to sustainable and “green” initiatives consistent with the NYSDEC DER-31 policy; and Section 6.0 provides conclusions and recommendations regarding the operation and overall performance of the system.

2.0 SITE OVERVIEW

2.1 Site Operations and Description

The Site is a NYSDEC Class 2 Inactive Hazardous Waste Site and is listed on the New York State Registry of Inactive Hazardous Waste Sites (Site No. 1-52-125). Laundering operations began at the Site in 1945 and continued until 1993. Dry cleaning activities were also conducted at the Site for a 17-year period between 1970 and 1987. All on-site buildings associated with these operations were subsequently demolished in February 1995.

The Site is approximately 1/2 acre in size. The surrounding properties are primarily commercial, with the exception of a residential area located to the south of the Site on Tompkins Lane. Access to the Site is from Tompkins Lane.

2.2 Site Impacts and Investigation History

Initial Investigation Activities

An initial investigation of the Site was completed in December 1987 by the property owner, American Linen Supply. Soil and groundwater samples collected at the Site exhibited elevated concentrations of chlorinated volatile organic compounds (VOCs), including PCE. The sources of the contamination were determined to be three former PCE storage tanks. The tanks were removed between 1985 and 1987; however, it was not determined if the contamination was the result of leaks, spills or both. Based on the results of the initial investigation, a Soil Vapor Extraction (SVE) system was installed in the southeast portion of the Site as part of an Interim Remedial Measure (IRM). The SVE system was placed into operation in July 1991. The goal of the IRM was to remove on-site soil contamination and to prevent migration of soil vapor off-site.

Figure 2-1, depicts the locations of former on-site features, including the former Active Industrial Uniform building, former dry wells/cesspools, a former soil vapor extraction (SVE) system, the locations of the former tetrachloroethene (PCE) tanks, as well as sample locations associated with previous investigations.


A Remedial Investigation (RI) was performed between October 1993 and April 1994. Based on the results of the RI, both shallow and deep groundwater contaminant plumes were identified extending from the Site in southwesterly directions toward Little Neck Creek (approximately 800 feet away from the Site). The shallow plume was found to have concentrations of PCE of as high as 20 milligrams per liter (mg/l) migrating south-southwest. The deep plume had a more southerly direction and was believed to be following a confining clay layer reported to be located at approximately 70 feet bgs. Soil contamination was identified in the on-site dry wells/cesspools with PCE concentrations of as high as 40,000 milligram per kilogram (mg/kg) identified in the southern portion of the Site. Elevated concentrations of PCE were also found in the soil at the former locations of the PCE tanks with concentrations of up to 30,000 mg/kg. Copies of the historical off-site plume maps are provided in Appendix A.

Record of Decision

Based on the findings of the RI, the NYSDEC issued a Record of Decision (ROD) in March 1997. In order to eliminate or mitigate threats to human health and the environment, the NYSDEC selected the following remedies:

- Continued operation of the existing SVE system to remediate shallow source area soil and expansion of the system to treat contaminated soil in the area of the dry wells/cesspools on the north side of the site and under portions of the former building;
- Removal of VOCs from the SVE system emissions by activated carbon;
- Installation of an air-sparging (AS) system to remediate shallow on-site groundwater;
- Installation of a GWE&TS to capture and treat shallow off-site groundwater and discharge the treated groundwater to the storm water sewer system;

F:\2578\FIGURE 1.dwg, FIG 2-1, 12/11/2008 12:24:22 PM, DBCadd



- Environmental monitoring of groundwater existing upgradient, on-site and downgradient of the Site and periodic reviews; and
- Implementation of a deed restriction, including restrictions on soil excavation and other disturbance of on-site soil, and implementation of a groundwater use restriction for the property.

Pre-Design Investigation

Following the selection of the remedial alternative outlined in the ROD, a Pre-Design Investigation (PDI) was completed in 1998. The purpose of the PDI was to further define on-site soil and groundwater contamination, and off-site groundwater contamination, and to perform groundwater modeling studies to assess various pumping scenarios to best address the contaminant plumes.

The on-site soil and groundwater investigation conducted as part of the PDI targeted the on-site dry wells/cesspools. The locations of the sampling points are depicted on Figure 2-1. Analytical results generated from the PDI identified the on-site cesspools as a significant source of contamination at the Site. Similar to the results of remedial investigations conducted at the Site between October 1993 and April 1994, the greatest concentrations of chlorinated VOCs were identified in soil samples collected from the southern portion of the site. PCE concentrations of up to 760,000 mg/kg were detected in the 0 to 4-foot bgs sample collected at soil boring GP-22, located in the southeastern portion of the site. Additionally, elevated concentrations of petroleum hydrocarbons, most notably total xylenes, were identified in the soil on the southern portion of the property. The maximum recorded concentration of total xylenes was 62,000 ug/kg, detected in the 10 to 11-foot bgs sample collected at soil boring GP-21. Soil boring GP-21 was located in the southeastern portion of the Site. The greatest on-site groundwater concentrations of total VOCs in groundwater were identified at temporary groundwater sample point GP-1 (26,000 ug/l), located in the western portion of the site. All on-site groundwater samples were collected from 10 to 16-feet bgs.

Based on the results of the off-site groundwater investigation, the most significant VOC contamination was present in the Upper Glacial aquifer, between 26 to 40 feet bgs, extending in

a southwesterly direction from the Site. The PDI investigation determined Little Neck Creek to be the discharge point for the contaminant plume.


In order to better monitor on-site and off-site groundwater contaminant concentrations, 11 groundwater monitoring wells were installed as part of the PDI, prior to installation of the GWE&TS. Eight groundwater monitoring wells were installed on-site (MW-101 through MW-108) and three groundwater monitoring wells were installed off-site (MW-109, MW-110 and MW-111), downgradient of the Site (see Figures 2-2 and 2-3).

Based on the results of the pre-design investigation, the remedial system design initially outlined in the ROD was modified by moving the off-site recovery well location further downgradient of the site than originally proposed and increasing the design extraction flow rates from 60 gpm to 100 gpm.

Additionally, a second IRM was completed in November 2000 based on the results of the PDI, which consisted of the excavation and off-site disposal of approximately 600 cubic yards of unsaturated contaminated soil from the northeastern and southeastern portions of the Site. A total of nine drywell structures were also removed and disposed of as part of these activities. The lateral extent of the soil excavation, as well as the former locations of the drywells are provided on Figure 2-2.

In a letter dated February 5, 2001, the NYSDEC determined that the November 2000 soil excavation IRM activities had removed the on-site sources of contamination and, as a result, the air sparging system to be installed as per the requirements of the March 26, 1997 ROD would not be installed. The NYSDEC further concluded that if any residual contamination remained on-site, installation of an on-site extraction well (RW-1) pumping at a rate of 100 gpm, would have sufficient radius of influence to capture any contamination that would have otherwise been addressed by the air sparging system.

\\N14\cadwork\2578\FIGURE 5-2.dwg, FIG 2-4, 12/8/2008 4:52:50 PM, PMartorano



SOURCE: GOOGLE EARTH 2005

0 300
SCALE IN FEET

db Dvirka
and
Bartilucci
CONSULTING ENGINEERS
A DIVISION OF WILLIAM F. COSULICH ASSOCIATES, P.C.

ACTIVE INDUSTRIAL UNIFORM SITE
VILLAGE OF LINDENHURST, NEW YORK
**OFF-SITE MONITORING WELLS
AND RECOVERY WELLS LOCATION MAP**

FIGURE 2-3

The installation of the on-site GWE&TS began in June 2001 and was completed in December 2001. It is our understanding that the former SVE system was shut down and dismantled during the GWE&TS construction process. The on-site GWE&TS was placed into routine operation on December 27, 2001 and was operated by others until D&B assumed site management activities in February 2005.

3.0 OPERATION AND MAINTENANCE (O&M) PLAN COMPLIANCE

3.1 O&M Plan Requirements and Compliance Status

The O&M scope of services for the Site GWE&TS consists of general facility maintenance activities, routine treatment system maintenance activities, non-routine treatment system maintenance activities and system alarm/shutdown response activities, in accordance with the requirements of the site-specific Operations and Maintenance Manual (OMM), dated April 2002.

Presented below is a summary of the O&M activities performed throughout this reporting period.

General Facility Maintenance Activities

General facility maintenance work items are those tasks which involved the maintenance and upkeep of the GWE&TS, as well as grounds keeping of the treatment facility property. General facility maintenance activities completed during this reporting period include:

- Inspection of the perimeter fence for tears and breaks;
- Lubrication of gate locks;
- Verification of posted safety information to ensure all information is current and accurate;
- Inspection of the groundwater recovery and monitoring wells to ensure the wells are secure and accessible;
- Snow removal services;
- Removal of overgrown vegetation; and
- Inspection of vehicle driveway for potholes and other damage.

Routine Treatment System Inspection and Maintenance Activities

Routine GWE&TS inspection and maintenance activities completed during this reporting period include:

- Monthly inspection/monitoring of GWE&TS equipment (recovery wells, packed-tower air strippers, transfer pumps, vacuum blower, vapor phase carbon absorption vessel and solids filtration system);
- Monthly inspection of the ground water recovery pumps to check for operating pressure, drawdown, periods of cycling and operation of controls;
- Quarterly inspection and routine preventive maintenance of the vacuum blower unit;
- Bi-annual inspection and routine preventive maintenance of the transfer pumps;
- As-needed acid washing of each of the two packed-tower air strippers;
- As-needed removal and replacement of packing materials in each of the two packed-tower air strippers;
- As-needed removal and replacement of the granular activated carbon (GAC) in each of the two carbon absorption vessels; and
- As-needed removal and replacement of the solids filter cartridges in the effluent particulate filter.

A summary of the routine treatment system inspection and maintenance services and their typical frequencies of completion is provided on Table 3-1. Overall, the treatment system was non-operational for approximately 2 days (41 hours) throughout this reporting period as a result of routine maintenance activities.

TABLE 3-1
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125

ROUTINE INSPECTION AND MAINTENANCE SERVICES SUMMARY

Routine Inspection/Maintenance Item	Frequency			
	Monthly	Tri-Monthly	Semiannual	As-Needed
Extraction Wells (RW-1/RW-2)				
Flow Rate (gpm)	X			
Total Flow (gal)	X			
Pump Pressure (psi)	X			
Drawdown	X			
Controls Inspection	X			
Air Stripper Towers (ST-1/ST-2)				
Stripper Inlet Pressure (psi)	X			
Transfer Pump (P-1) Outlet Pressure (psi)	X			
Sump Level (inches)	X			
Discharge Speed (%)	X			
Air Stripper Blower (B-1)				
Moisture Knockout Influent Vacuum (inches H ₂ O)	X			
Blower Influent Vacuum (inches H ₂ O)	X			
Blower Effluent Pressure (inches H ₂ O)	X			
Blower Effluent Velocity (feet/minute)	X			
Blower Effluent Temperature (°F)	X			
Blower Effluent Flow Rate (ft ³ /minute)	X			
Treated Water Discharge				
Flow Rate (gpm)	X			
Total Flow (gal)	X			
Vapor Phase Carbon				
Lead vessel pressure (inches H ₂ O)	X			
Lead vessel temperature (°F)	X			
Lag vessel pressure (inches H ₂ O)	X			
Lag vessel temperature (°F)	X			
Cartridge Filter System				
Inlet Pressure (psi)	X			
Outlet Pressure (psi)	X			
Pressure Differential (psi)	X			
Routine Maintenance Items				
Pressure Blower Maintenance		X		
Particulate Filter Maintenance	X			
Transfer Pump Maintenance			X	
Air Stripper Maintenance				X
GAC Removal and Replacement				X
Air Stripper Packing Removal and Replacement				X

Non-Routine Treatment System Maintenance Activities

Non-routine treatment system maintenance activities are those tasks which involve out-of-scope maintenance and upkeep of the GWE&TS equipment, as well as out-of-scope maintenance in response to system alarms and/or shut downs. Non-routine maintenance, associated downtime, total number of alarm events, percent of total alarm shutdown time and the current status associated with each activity is summarized on Table 3-2. Copies of the GWE&TS shutdown logs, which include details of the non-routine maintenance activities that have occurred throughout this reporting period, are provided in Appendix B. Copies of non-routine maintenance reports are provided in Appendix C.

Overall, the GWE&TS was non-operational for approximately 387 days (9,290 hours) throughout this reporting period as a result of non-routine maintenance activities. As shown on Table 3-2, the majority of the system downtime is associated with freezing of the stripper tower pressure transducers, valves and other outside piping. Note, heat blankets and insulation have been installed in these areas; however, as the pressure transducer areas still periodically freeze it is warranted to further insulate these areas.

System Alarms

The GWE&TS is equipped with an autodialer alarm notification system which is programmed to call technicians in the event of an alarm condition. The following is a list of the current alarms for the system:

- Alarm #1 – Temperature Alarm
- Alarm #2 – Sound Level Alarm
- Alarm #3 – General Alarm
- Alarm #4 – High Pressure Stripper No. 1/2
- Alarm #5 – High Level Stripper No. 1/2
- Alarm #6 – High Pressure Transfer Pump No. 1/2
- Alarm #8 – Low Flow Extraction Well No. 1/2

**TABLE 3-2
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125**

**SUMMARY OF NON-ROUTINE MAINTENANCE/ALARM CONDITIONS AND ASSOCIATED DOWNTIME
FEBRUARY 2005 THROUGH DECEMBER 2010**

NON-ROUTINE MAINTENANCE/ALARM ACTIVITY	DOWNTIME (HOURS)	TOTAL NUMBER OF ALARM EVENTS	PERCENT OF TOTAL ALARM SHUTDOWN TIME	STATUS/RESOLUTION
Freezing of the air stripper pressure transducers, valves and other outside piping.	2,639	10	36%	Insulation, heat blankets and heat tape were installed around air stripper sumps, aqueous effluent piping and transducers in January 2011, to prevent freezing in the event of a system shutdown.
Damaged transfer pump, causing the building sump to overflow.	1,995	1	27%	Damage to the impeller and internal parts of transfer pump No. 2, caused treated groundwater to pool in the building sump. A sump overflow alarm was then triggered, notifying technicians of the overflow condition. After considering several pump replacement options, the NYSDEC authorized the replacement of the pump in October 2009.
Replace malfunctioning programmable logic controller (PLC) card.	952	--	--	The PLC malfunction caused several erratic alarm conditions. The PLC replacement was completed following several diagnostic attempts.
Downtime associated with failure of treatment system auto dialer to notify technicians of a system failure.	930	--	--	Item has only sporadically occurred during this reporting period, but has resulted in a relatively large amount of downtime.
Redevelopment of extraction well RW-1 in order to increase well yield.	681	--	--	Work was completed in December 2007 in order to increase the yield of RW-1. As of April 2009, extraction well RW-1 was retrofitted with the Aqua Gard™ Preventative Well Maintenance System to facilitate periodic redevelopment, without having to remove the extraction well pump and associated piping.
System alarm due to high level in air stripper towers No. 1 or 2.	321	18	4.4%	Air stripper tower sumps were drained to low levels and the treatment system was restarted. It is believed that the PLC card malfunction described above may have caused several of these alarm conditions
System alarm due to overheating of variable frequency drives.	299	2	4.1%	VFD cooling fans were replaced. It may be warranted to stock replacement fans at the site, to limit such downtime in the future.
System alarm due to variable frequency drive malfunction.	281	17	3.8%	Variable frequency drives were evaluated for faults and reset.
Repair of treatment system building heaters.	218	--	--	Periodic restarting of the heaters has been required. As of 12/23/10, the heaters were off and not repaired through the remainder of this reporting period. Based on an HVAC technician's assessment of the heating system performed following this reporting period, the height of the heater exhaust stacks may not be tall enough to prevent wind gusts from entering the stacks and potentially extinguishing the heater pilot lights.

TABLE 3-2
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125

SUMMARY OF NON-ROUTINE MAINTENANCE/ALARM CONDITIONS AND ASSOCIATED DOWNTIME
FEBRUARY 2005 THROUGH DECEMBER 2010

NON-ROUTINE MAINTENANCE/ALARM ACTIVITY	DOWNTIME (HOURS)	TOTAL NUMBER OF ALARM EVENTS	PERCENT OF TOTAL ALARM SHUTDOWN TIME	STATUS/RESOLUTION
System alarm due to low flow from extraction well RW-1.	178	4	2.4%	Influent globe valve for RW-1 was adjusted and treatment system was restarted.
Redevelopment of extraction well RW-1 utilizing the proprietary Aqua Freed® process technology and installation of the Aqua Gard™ Preventative Well Maintenance System. Installation of a pitless adaptor for	170	--	--	Work was completed in April 2009 in order to increase and maintain the yield of RW-1.
Replace the globe valve at extraction well RW-1.	154	--	--	Damaged/non-functional valve was replaced.
System alarm due to a high level alarm condition in air stripper towers No. 1 and 2 caused by a malfunctioning float.	133	2	1.8%	Malfunctioning floats were replaced.
System alarm due to a high level in treatment system building sump.	103	3	1.5%	Assessed treatment system piping, equipment and valves, and made repairs as necessary. Sump was pumped to low level and the treatment system was restarted.
Repairs and maintenance associated with extraction well RW-2, including wiring repair, replacement of the extraction well piping elbow, diagnosis of a ground fault malfunction and replacement of the motor and pump due to wear of the pump/motor splines.	86 (total system) 29,300 (RW-2 only)	--	--	The extraction well pump at RW-2 was replaced in January 2011; however, as of April 21, 2010, RW-2 was shut down due to low VOC concentrations, per the direction of the NYSDEC. Existing off-site monitoring wells and extraction well RW-2 should continue to be sampled for site specific VOCs and additional off-site monitoring wells may be needed to better monitor off-site contaminant concentrations.
System alarm due to high level in air stripper tower No. 2 caused by inability of transfer pump No. 2 to sufficiently evacuate the stripper sump.	73	2	1.0%	Proportional integral derivative controller (PID controller) setpoints were adjusted to allow transfer pump No. 2 to pump at a higher velocity.
Boroscope system effluent piping to investigate a possible blockage causing high pressures in the effluent piping.	70	--	--	Boroscopy of the effluent piping was initiated in June 2010. During excavations performed as part of accessing below grade portions of the effluent piping, two USTs were encountered. Further boroscopy of the effluent line was put on hold to investigate the USTs, per the direction of the NYSDEC.
System alarm due to the building sump overflow caused by a leak from backflow prevention device.	54	2	0.7%	Backflow prevention device was replaced.
Painting of PVC piping.	10	--	--	The exterior PVC system piping was painted in order to improve the appearance of the Site per the direction of the NYSDEC.
Replacement of broken/malfunctioning gauges, valves and/or sampling ports.	6	--	--	Repairs are completed as necessary.
Reconfiguration of the aqueous-phase influent and effluent system piping.	6	--	--	Targeted areas of the system piping were replaced in order to enhance safety and facilitate repairs.

**TABLE 3-2
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125**

**SUMMARY OF NON-ROUTINE MAINTENANCE/ALARM CONDITIONS AND ASSOCIATED DOWNTIME
FEBRUARY 2005 THROUGH DECEMBER 2010**

NON-ROUTINE MAINTENANCE/ALARM ACTIVITY	DOWNTIME (HOURS)	TOTAL NUMBER OF ALARM EVENTS	PERCENT OF TOTAL ALARM SHUTDOWN TIME	STATUS/RESOLUTION
System alarm due to a high pressure at the effluent cartridge filter.	5	5	0.1%	Cartridges were replaced as necessary.
Repairs associated with building sump pump and associated piping.	4	--	--	Drainage piping within the treatment system building sump pump was altered to allow for the installation of an air bleed valve.
Patch hole in aqueous-phase effluent solids filter.	3	--	--	Work has been completed.
Replacement of equipment fuses.	2	--	--	Work has been completed. It may be warranted to stock replacement fuses at the site, to limit such future downtime.
System alarm due to a transfer pump fault.	2	1	0.08%	Transfer pump setpoints were evaluated and changed as necessary. Restarted treatment system.
System alarm due to a loss of power at the treatment system building.	1	1	0.02%	Reset transfer pump VFDs and restarted treatment system.

Notes:

Reporting period elapsed time is 51,144 hours.

Reporting period total downtime is 9,290 hours.

3.2 Evaluation of O&M Activities

General Facility Evaluation

Throughout the course of this reporting period, general facility maintenance activities were completed as specified in the OMM. Overall, the scope of services for general facility maintenance activities is satisfactory.

Extraction and Treatment System Inspection and Operation Evaluation

Throughout the course of the monitoring period, various routine maintenance and monitoring activities were completed in accordance with the frequencies specified in the OMM. The scope of services for routine GWE&TS inspection and maintenance activities is generally considered adequate.

The minimum operating requirements of the major GWE&TS components are as follows:

- Extraction wells: The design flow rate for the extraction wells RW-1 and RW-2 is 100 gpm. However, based on information presented in the Active Industrial Final Design documents, dated March 2000, containment of the chlorinated plume could be achieved with the on-site extraction well pumping at a minimum of 80% of the design flow rate of 100 gpm (80 gpm);
- Packed-tower air strippers: The design of the packed-tower air strippers is based on the removal of influent contaminant concentrations at the design combined flow rate of 200 gpm, plus an additional 50 gpm, to levels below the specified design effluent concentrations.
- Vacuum blower: The design flow rate for the vacuum blower is 1,350 cubic feet per minute (CFM).

A summary of the GWE&TS operating conditions, including average influent flow rates, average VOC removal efficiencies and estimated average removal rates, estimated system runtimes, total gallons treated as measured at the treatment system effluent flow meter and cumulative total VOC removal is provided in Table 3-3. As summarized on Table 3-3, RW-1

TABLE 3-3
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125

TREATMENT SYSTEM PERFORMANCE SUMMARY
FEBRUARY 2005 THROUGH DECEMBER 2010

SAMPLE COLLECTION DATE	SYSTEM INFLUENT AVERAGE EXTRACTION RATE (gpm)	SYSTEM INFLUENT TOTAL VOC CONCENTRATION (ug/L)	SYSTEM EFFLUENT TOTAL VOC CONCENTRATION (ug/L)	TOTAL VOC REMOVAL EFFICIENCY (%)	ESTIMATED AVERAGE TOTAL VOC REMOVAL RATE (lb/hr)	ESTIMATED SYSTEM RUNTIME (hr)	CUMULATIVE TOTAL GALLONS TREATED (gallons)	CUMULATIVE TOTAL VOC REMOVAL (lbs)
--	--	--	--	--	--	--	--	784.00 ⁽¹⁾
2/23/2005	84.60 (RW-1) 0.00 (RW-2)	484	< 5.0	98.97%	2.05E-02	172	176,156,016	787.53
3/21/2005	83.90 (RW-1) 0.00 (RW-2)	303	< 5.0	98.35%	1.27E-02	838	178,988,176	798.19 ⁽²⁾
4/19/2005	79.80 (RW-1) 0.00 (RW-2)	562	3 J	99.47%	2.24E-02	444	182,214,592	808.15
5/16/2005	77.67 (RW-1) 0.00 (RW-2)	636	< 5.0	99.21%	2.47E-02	644	185,114,336	824.08
6/20/2005	75.85 (RW-1) 0.00 (RW-2)	693	< 5.0	99.28%	2.63E-02	1083	188,735,200	852.56 ⁽²⁾
7/25/05 ⁽³⁾	69.61 (RW-1) 82.32 (RW-2)	378	< 5.0	98.68%	2.87E-02	576 (RW-1) 464 (RW-2)	194,633,664	867.36
8/30/05 ⁽³⁾	70.25 (RW-1) 83.00 (RW-2)	277	< 5.0	98.19%	2.12E-02	599 (RW-1) 599 (RW-2)	--	880.08
9/30/05 ⁽³⁾	68.70 (RW-1) 82.50 (RW-2)	535	< 5.0	99.07%	4.05E-02	755 (RW-1) 460 (RW-2)	205,155,680	904.13 ⁽²⁾
10/24/2005	67.10 (RW-1) 82.70 (RW-2)	397	< 5.0	98.74%	2.97E-02	559 (RW-1) 559 (RW-2)	210,285,088	920.76
11/21/2005	63.83 (RW-1) 81.58 (RW-2)	464	< 5.0	98.92%	3.37E-02	669 (RW-1) 669 (RW-2)	211,349,504	943.35
12/19/2005	63.82 (RW-1) 80.60 (RW-2)	244	< 5.0	97.95%	1.76E-02	969 (RW-1) 969 (RW-2)	215,060,928	960.44 ⁽²⁾
1/24/2006	63.00 (RW-1) 78.85 (RW-2)	258	< 5.0	98.06%	1.83E-02	566 (RW-1) 566 (RW-2)	222,502,112	970.79
2/24/2006	67.00 (RW-1) 79.00 (RW-2)	390	< 5.0	98.72%	2.85E-02	673 (RW-1) 442 (RW-2)	227,176,816	989.97
3/22/2006	66.55 (RW-1) 0.00 (RW-2)	540	< 5.0	99.07%	1.80E-02	848 (RW-1) 0 (RW-2)	229,496,144	1,005.21 ⁽²⁾
4/14/2006	65.46 (RW-1) 0.00 (RW-2)	560	< 5.0	99.11%	1.83E-02	395 (RW-1) 0 (RW-2)	231,529,680	1,012.46
5/23/2006	64.27 (RW-1) 0.00 (RW-2)	223	< 5.0	97.76%	7.17E-03	423 (RW-1) 0 (RW-2)	233,404,400	1,015.49
6/22/2006	64.76 (RW-1) 0.00 (RW-2)	567	< 5.0	99.12%	1.84E-02	918 (RW-1) 0 (RW-2)	236,046,544	1,032.35 ⁽²⁾
7/20/2006	65.32 (RW-1) 0.00 (RW-2)	550	< 5.0	99.09%	1.80E-02	473 (RW-1) 0 (RW-2)	238,472,464	1,040.86
8/17/2006	63.60 (RW-1) 91.30 (RW-2)	258	< 5.0	98.06%	2.00E-02	719 (RW-1) 96 (RW-2)	241,194,432	1,055.23
9/19/2006	60.33 (RW-1) 90.31 (RW-2)	294	< 5.0	98.30%	2.22E-02	1016 (RW-1) 1016 (RW-2)	248,561,776	1,077.73 ⁽²⁾
10/9/2006	59.18 (RW-1) 0.00 (RW-2)	666	< 5.0	99.25%	1.97E-02	209 (RW-1) 0 (RW-2)	251,381,904	1,081.85
11/1/2006	58.40 (RW-1) 0.00 (RW-2)	840	< 5.0	99.40%	2.45E-02	550 (RW-1) 0 (RW-2)	253,203,280	1,095.35
12/8/2006	56.70 (RW-1) 0.00 (RW-2)	474	< 5.0	98.95%	1.34E-02	1418 (RW-1) 0 (RW-2)	255,660,176	1,114.41 ⁽²⁾
1/5/2007	54.22 (RW-1) 0.00 (RW-2)	405	< 5.0	98.77%	1.10E-02	85 (RW-1) 0 (RW-2)	257,655,728	1,115.35
2/26/2007	56.28 (RW-1) 0.00 (RW-2)	244	< 5.0	97.95%	6.87E-03	756 (RW-1) 0 (RW-2)	259,973,632	1,120.54
3/16/2007	52.37 (RW-1) 0.00 (RW-2)	281	< 5.0	98.22%	7.36E-03	505 (RW-1) 0 (RW-2)	261,066,656	1,124.26 ⁽²⁾
6/15/2007	51.33 (RW-1) 0.00 (RW-2)	269	< 5.0	98.14%	6.91E-03	213 (RW-1) 0 (RW-2)	262,766,944	1,125.73 ⁽²⁾
7/12/2007	52.26 (RW-1) 0.00 (RW-2)	257 ⁽⁴⁾	< 5.0	98.05%	6.72E-03	266 (RW-1) 0 (RW-2)	264,603,936	1,127.52
8/10/2007	52.47 (RW-1) 0.00 (RW-2)	251	< 5.0	98.01%	6.59E-03	692 (RW-1) 0 (RW-2)	266,827,600	1,132.08
9/12/2007	51.57 (RW-1) 0.00 (RW-2)	295	< 5.0	98.31%	7.61E-03	1232 (RW-1) 0 (RW-2)	269,237,344	1,141.46 ⁽²⁾
10/22/2007	50.10 (RW-1) 0.00 (RW-2)	247	< 5.0	97.98%	6.19E-03	504 (RW-1) 0 (RW-2)	271,948,960	1,144.58
11/13/2007	49.28 (RW-1) 0.00 (RW-2)	250	6.0	97.60%	6.16E-03	1019 (RW-1) 0 (RW-2)	273,529,584	1,150.85 ⁽²⁾
1/28/2008	42.64 (RW-1) 0.00 (RW-2)	207	< 5.0	97.58%	4.42E-03	650 (RW-1) 0 (RW-2)	276,417,824	1,153.72
2/22/2008	44.75 (RW-1) 0.00 (RW-2)	241	< 5.0	97.93%	5.39E-03	473 (RW-1) 0 (RW-2)	277,665,952	1,156.28
3/14/2008	43.71 (RW-1) 0.00 (RW-2)	231	< 5.0	97.83%	5.05E-03	923 (RW-1) 0 (RW-2)	279,000,320	1,160.94 ⁽²⁾
4/21/2008	40.16 (RW-1) 0.00 (RW-2)	209	< 5.0	97.60%	4.19E-03	552 (RW-1) 0 (RW-2)	281,259,424	1,163.25
5/14/2008	38.81 (RW-1) 0.00 (RW-2)	153	< 5.0	96.72%	2.96E-03	0 (RW-1) 0 (RW-2)	282,533,536	1,163.25
6/19/2008	40.21 (RW-1) 0.00 (RW-2)	205	< 5.0	97.56%	4.12E-03	0 (RW-1) 0 (RW-2)	284,523,744	1,169.26 ⁽²⁾
7/14/2008	39.96 (RW-1) 0.00 (RW-2)	308	< 5.0	98.38%	6.16E-03	317 (RW-1) 0 (RW-2)	285,937,696	1,171.21
8/6/2008	36.42 (RW-1) 0.00 (RW-2)	408	< 5.0	98.77%	7.43E-03	215 (RW-1) 0 (RW-2)	286,360,864	1,172.81
9/12/2008	33.56 (RW-1) 70.01 (RW-2)	277 (RW-1) 39 (RW-2)	< 5.0	95.36%	4.65E-03 (RW-1) 1.37E-03 (RW-2)	1,228 (RW-1) 838 (RW-2)	289,078,880	1,179.67 ⁽²⁾
10/22/2008	19.22 (RW-1) 82.51 (RW-2)	91.9	< 5.0	94.56%	4.68E-03	483 (RW-1) 483 (RW-2)	295,142,528	1,181.93
11/21/2008	24.64 (RW-1) 79.18 (RW-2)	97.6	< 5.0	94.88%	5.07E-03	718 (RW-1) 718 (RW-2)	299,845,696	1,185.57

TABLE 3-3 (cont.)
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125

TREATMENT SYSTEM PERFORMANCE SUMMARY
FEBRUARY 2005 THROUGH DECEMBER 2010

SAMPLE COLLECTION DATE	SYSTEM INFLUENT AVERAGE EXTRACTION RATE (gpm)		SYSTEM INFLUENT TOTAL VOC CONCENTRATION (ug/L)	SYSTEM EFFLUENT TOTAL VOC CONCENTRATION (ug/L)	TOTAL VOC REMOVAL EFFICIENCY (%)	ESTIMATED AVERAGE TOTAL VOC REMOVAL RATE (lb/hr)	ESTIMATED SYSTEM RUNTIME (hr)		CUMULATIVE TOTAL GALLONS TREATED (gallons)	CUMULATIVE TOTAL VOC REMOVAL (lbs)
12/16/2008	24.55 (RW-1)	79.22 (RW-2)	80.6	< 5.0	93.80%	4.18E-03	740 (RW-1)	740 (RW-2)	303,779,968	1,188.67 ⁽²⁾
1/13/2009	25.50 (RW-1)	78.57 (RW-2)	68.0	< 5.0	92.65%	3.54E-03	0.75 (RW-1)	0.75 (RW-2)	304,703,936	1,188.67
2/27/2009	29.98 (RW-1)	87.28 (RW-2)	81.0	< 5.0	93.83%	4.75E-03	157 (RW-1)	157 (RW-2)	305,501,216	1,189.42
4/1/2009	29.79 (RW-1)	86.99 (RW-2)	78.1	< 5.0	93.60%	4.56E-03	754 (RW-1)	754 (RW-2)	311,345,504	1,192.85 ⁽²⁾
4/24/2009	29.38 (RW-1)	83.02 (RW-2)	89.1	< 5.0	94.39%	5.01E-03	527 (RW-1)	527 (RW-2)	315,293,888	1,195.50
5/14/2009	88.43 (RW-1)	82.80 (RW-2)	330 (RW-1) 15 (RW-2)	< 5.0	98.48%	1.46E-02 (RW-1) 6.21E-04 (RW-2)	305 (RW-1) 408 (RW-2)		318,877,568	1,200.20
6/24/2009	86.12 (RW-1)	84.37 (RW-2)	152.8	< 5.0	96.73%	1.30E-02	157 (RW-1)	157 (RW-2)	328,417,856	1,202.25
10/1/2009	86.12 (RW-1)	84.37 (RW-2)	152.8	< 5.0	96.73%	1.30E-02	210 (RW-1)	210 (RW-2)	330,192,973	1,204.99
10/28/2009	90.59 (RW-1)	84.78 (RW-2)	109.6	7.7	92.97%	9.61E-03	621 (RW-1)	621 (RW-2)	339,669,152	1,210.96
11/17/2009	92.34 (RW-1)	84.78 (RW-2)	321 (RW-1) 14 (RW-2)	< 5.0	98.44%	1.48E-02 (RW-1) 5.9E-04 (RW-2)	440 (RW-1) 27 (RW-2)		342,584,480	1,217.50
12/23/2009	88.69 (RW-1)	0.00 (RW-2)	525	< 5.0	99.05%	2.33E-02	865 (RW-1)	0 (RW-2)	347,588,256	1,237.66
3/1/2010	65.06 (RW-1)	66.18 (RW-2)	338.0 (RW-1) 13.0 (RW-2)	< 5.0	98.52%	1.10E-02 (RW-1) 4.3E-04 (RW-2)	721 (RW-1) 136 (RW-2)		351,586,210	1,245.66
3/25/2010	79.42 (RW-1)	79.42 (RW-2)	392.6 (RW-1) 13.0 (RW-2)	< 5.0	98.73%	1.56E-02 (RW-1) 5.2E-04 (RW-2)	638 (RW-1) 523 (RW-2)		357,216,512	1,255.88
4/29/2010	138.00 (RW-1)	66.42 (RW-2)	637.0 (RW-1) 13.0 (RW-2)	< 5.0	99.22%	4.40E-02 (RW-1) 4.3E-04 (RW-2)	464 (RW-1) 275 (RW-2)		364,420,768	1,276.38
5/27/2010	128.63 (RW-1)	0.00 (RW-2)	560.0	< 5.0	99.11%	3.60E-02	671 (RW-1)	0 (RW-2)	369,933,664	1,300.56
6/24/2010	124.45 (RW-1)	0.00 (RW-2)	510.6	< 5.0	99.02%	3.18E-02	822 (RW-1)	0 (RW-2)	375,115,264	1,326.70
7/28/2010	121.10 (RW-1)	0.00 (RW-2)	400.0	< 5.0	98.75%	2.42E-02	649 (RW-1)	0 (RW-2)	381,192,791	1,342.43
8/31/2010	117.77 (RW-1)	0.00 (RW-2)	367.6	< 5.0	98.64%	2.17E-02	815 (RW-1)	0 (RW-2)	387,127,584	1,360.08
9/27/2010	115.31 (RW-1)	0.00 (RW-2)	371.5	< 5.0	98.65%	2.14E-02	734 (RW-1)	0 (RW-2)	391,715,840	1,375.81
10/26/2010	112.29 (RW-1)	0.00 (RW-2)	283.3	< 5.0	98.24%	1.59E-02	613 (RW-1)	0 (RW-2)	396,475,584	1,385.55
11/30/2010	109.58 (RW-1)	0.00 (RW-2)	232.7	< 5.0	97.85%	1.28E-02	831 (RW-1)	0 (RW-2)	402,077,824	1,396.15
12/31/2010 ⁽⁵⁾	110.00 (RW-1)	0.00 (RW-2)	232.7	< 5.0	97.85%	1.28E-02	543 (RW-1)	0 (RW-2)	405,658,434	1,403.10

NOTES:

1. Total mass of VOC recovered through December 31, 2004 based on information contained in the Fourth Quarter 2004 Operation and Maintenance Report prepared by Blue Water Environmental Inc.
2. Estimated through the end of the reporting period.
3. Extraction well RW-2 restarted on 7/5/05 @16:20. Mass removal rates reflect operation of both extraction wells RW-1 and RW-2.
4. COMB-INF result approximated as average of 3/16/07 and 7/12/07 results due to laboratory reporting error.
5. No sampling event completed in December due to large amount of downtime. RW-1 flow rate and COMB-INF result approximated the same as the 11/30/2010 sampling event.

ABBREVIATIONS

gpm: gallons per minute
ug/L: micrograms per liter
lb/hr: pounds per hour

has been operating at a flow rate of between 20 gpm and 138 gpm (averaging approximately 67 gpm) and RW-2 has been operating at a flow rate of between 66 gpm and 91 gpm (averaging approximately 81 gpm). The GWE&TS has treated and discharged approximately 405,658,400 gallons of contaminated groundwater and removed approximately 613 pounds of total VOCs throughout this reporting period. With regard to the overall operation of the GWE&TS, all components functioned as intended, with the exception of the following items:

- Extraction well RW-1 yields fluctuated from a high of 138 gpm (April 2010) to a low of 20 gpm (November 2008), which is below the minimum design flow rate of 80 gpm. Decreases in RW-1 yields were determined to be a result of significant amounts of iron fouling within the extraction well screen. As a result, D&B recommended the redevelopment of extraction well RW-1 in December 2007 and May 2009. Redevelopment of RW-1 was accomplished in May 2009 per the approval of the NYSDEC utilizing the Aqua Freed[®] process, a proprietary technology. The redevelopment of extraction well RW-1 using this process increased yield to above the minimum design flow rate of 80 gpm. In addition, as part of the work completed, an Aqua Gard[™] Preventative Well Maintenance System was installed in conjunction with a new pitless adaptor at the extraction well in order to facilitate future redevelopment of the extraction well utilizing this process without needing to remove the extraction well pump/motor and riser pipe.
- Extraction well RW-2 was not operational from February 2006 through August 2006 due to a faulty wire connection between the treatment system building control panel and the extraction well vault. The faulty wire connection was ultimately identified and repaired in August 2006.
- Extraction well RW-2 was not operational from September 2006 through August 2008 due to a failure of the extraction pump motor. At the request of the NYSDEC, D&B completed an evaluation of the extraction well pump to determine if the originally-fitted pump and motor were properly sized for the anticipated headloss from the extraction well to the treatment system building prior to the NYSDEC's purchase of a new pump and motor. Based on D&B's review, the originally-fitted pump and motor were considered adequate. Following D&B's pump and motor evaluation, several cost estimates were then obtained to replace the extraction well pump and motor. Following the NYSDEC's review of the cost estimates, the NYSDEC authorized the replacement of the pump and motor in June 2008. Field activities associated with the replacement of the extraction well pump and motor were subsequently performed in August 2008.
- Extraction well RW-2 was not operational from October 29, 2009 through February 12, 2010 due to worn splines on the shaft of the extraction well motor. A new extraction well motor and pump were installed in January 2010. In addition, the

extraction well was retrofitted with a pitless adaptor in February 2010 in order to facilitate future removal of the extraction well pump, if required.

Note that, as directed by the NYSDEC, extraction well RW-2 was shut down on April 21, 2010 due to low historical concentrations of site-specific VOCs and a continued decline in total VOC concentrations detailed in groundwater samples collected from the well. It should also be noted that extraction well RW-1's flow rate was increased to approximately 130 gpm in April 2010, following the shutdown of RW-2, in order to increase its radius of influence and better capture chlorinated VOC-contaminated groundwater on-site. Since this time, RW-1 has operated at an average flow rate of 120 gpm; however, RW-1's flow has decreased from a high of 130 gpm on April 21, 2010, to a low of 110 gpm on November 30, 2010.

Extraction and Treatment System Downtime Evaluation

As noted above, GWE&TS experienced approximately 387 days (9,290 hours) of downtime throughout this reporting period due to system alarm/shutdown conditions, the majority of which were associated with freezing of the air stripper pressure transducers and outside piping. These downtime events are detailed on Table 3-2. A brief summary of system alarm/shutdown conditions is provided below:

- System shutdowns occurring during winter months due to the freezing of system water within the air stripper sumps, primarily located within the area of the pressure transducers and outside piping. In order to prevent these areas from freezing, heat tracing and insulation were installed throughout the lower portion of the air stripper sump, as well as on all exposed exterior piping and pressure transducers.
- A malfunction of transfer pump No. 2 resulted in a large amount of GWE&TS downtime from July 9, 2009 through October 1, 2009 while the NYSDEC considered several pump replacement options. The malfunction was diagnosed as a broken impeller and damaged internal parts, and the transfer pump was replaced in-kind.
- Recurring high-pressure alarms at extraction well RW-1 caused the GWE&TS to shut down on several occasions from October 2007 through December 2007. In response to these alarms, and due to a steady decline in RW-1 well yield since D&B assumed site management duties in February 2005, the well pump and motor were removed

and the extraction well was redeveloped in December 2007. During redevelopment of the well, a large amount of sludge was observed on the outside of the pump which subsequently tested positive for *Gallionella ferruginea*, an iron-oxidizing, chemolithotrophic bacterium. Upon redevelopment and reinstallation of the extraction well pump and motor, the extraction well yield had improved, but continued to decline over the following 2 years. As detailed above, redevelopment of extraction well RW-1 was also completed in May 2009 per the approval of the NYSDEC, utilizing the Aqua Freed[®] process. In addition, as part of the work completed, an Aqua Gard[™] Preventative Well Maintenance System was also installed in order to facilitate future redevelopment of the extraction well, potentially reducing future downtime for such activities.

- General system alarms due to malfunctions associated with the transfer pump VFDs have recurred throughout this reporting period. It was ultimately diagnosed that the majority of these malfunctions were caused by a malfunctioning cooling fan within the VFD, which was replaced in August 2005 and again in February 2010. In order prevent this issue from causing future downtime, it may be warranted to maintain a set of replacement fans at the site.
- General system alarms due to high-high level conditions within air strippers No. 1 and 2 have recurred throughout this reporting period. It is believed that a programmable logic controller (PLC) card malfunction may have caused several of the high-high level alarm conditions.

4.0 MONITORING PLAN COMPLIANCE

4.1 Monitoring Requirements and Compliance Status

The monitoring scope of services for the Site GWE&TS consists of treatment system monitoring activities and groundwater monitoring activities completed in accordance with the requirements of the site-specific OMM, dated April 2002. Presented below is a summary of each monitoring activity performed throughout this reporting period, as well as associated performance standards, performance evaluation and compliance status.

Treatment System Monitoring Activities

GWE&TS monitoring activities performed throughout this reporting period included the sampling of the various treatment system processes to monitor overall system removal efficiencies, while at the same time, ensuring that all treatment system discharges are below applicable standards and/or discharge limits. The GWE&TS monitoring activities completed during this reporting period include the following:

- Collection and analysis of combined groundwater extraction well influent and system effluent samples on a monthly basis. Combined extraction well influent and system effluent samples are analyzed for Target Compound List (TCL) VOCs by Method 8260. Additionally, the combined extraction well influent samples are analyzed for Target Analyte List (TAL) metals by Method 6010B and for pH by Method 9040B on a monthly basis. System effluent samples are also analyzed for TAL metals by Method 6010B on a quarterly basis and for pH by Method 9040B, chemical oxygen demand (COD) by Method 410.4, alkalinity by Method 310.1, total suspended solids (TSS) by Standard Method (SM) 2540D and total dissolved solids (TDS) by SM 2540C on a semiannual basis. Additionally, system effluent samples are field monitored for dissolved oxygen, specific conductance, turbidity and chlorine on a semiannual basis.
- Collection and analysis of samples from each of the recovery well influent pipe sample taps, as well as collection of a “mid” sample located between the two air strippers on a quarterly basis. Influent samples are analyzed for TCL VOCs by Method 8260, TAL metals by Method 6010B and pH by Method 9040B. The “mid” samples are analyzed for TCL VOCs by Method 8260.

- Collection and analysis of vapor phase influent, midfluent and effluent samples from the carbon adsorption vessels on a monthly basis. Influent, midfluent and effluent samples are analyzed for TCL VOCs by Method TO-15.

Since D&B assumed O&M responsibilities for the Site in February 2005, TCL VOCs were analyzed utilizing Method 8260; however, as required by the NYSDEC, from May 2010 through the end of this reporting period, TCL VOCs were analyzed utilizing Method 624. Note Method 624 does not report cis-1,2-dichloroethylene (cis-1,2-DCE) and as a result, total VOC concentrations from May 2010 through the end of the reporting period will not be directly comparable to historic total VOC concentrations. In addition, based on D&B's recommendation, cis-1,2-DCE will be included in the reporting list for future sampling events. A summary of the routine treatment system monitoring analytes and their typical frequency of completion is provided on Table 4-1.

Groundwater Monitoring Activities

Groundwater monitoring activities performed throughout this monitoring period included the sampling of nine on-site groundwater monitoring wells (MW-101 through MW-108 and MW-5S) and three off-site groundwater monitoring wells (MW-109, MW-111 and MW-2S). Groundwater monitoring activities consists of the collection and analysis of samples from each of the twelve monitoring wells on a quarterly basis. Groundwater monitoring well locations are provided in Figures 2-2 and 2-3. As described above, the groundwater samples were analyzed for VOCs by Method 8260 since February 2005; however, from May 2010 through the end of this reporting period TCL VOCs were analyzed utilizing Method 624.

Note that, sampling of groundwater monitoring wells MW-2S and MW-5S is not required as per the site-specific O&M Plan, dated April 2002. However, based on elevated concentrations of chlorinated VOCs detected in monitoring well MW-2S during groundwater sampling activities completed as part of a November 2007 Vapor Intrusion Investigation completed by the NYSDEC, this well was added to the routine groundwater monitoring program. In addition, monitoring well MW-5S was discovered during the completion of the April 2010

TABLE 2
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
TREATMENT SYSTEM AND GROUNDWATER SAMPLING SUMMARY

Sampling Location	Sampling Frequency			Analytical Parameters				
	Monthly	Quarterly	Semi-Annual	VOC (EPA Method 624)	VOC (EPA Method TO-15)	SPDES Parameters ⁽¹⁾	TAL Metals (EPA SOW ILM 04.0)	pH (EPA Method 9040)
Recovery Well No. 1	X			X			X	X
Recovery Well No. 2		X		X			X	X
Air Stripper Aqueous Effluent	X			X				
Air Stripper Aqueous Effluent		X		X			X	
Air Stripper Aqueous Effluent			X	X		X		
Air Stripper Vapor Effluent			X		X			
Groundwater Monitoring Wells MW-103 through MW-107, MW-2S and MW-5S		X		X				
Groundwater Monitoring Wells MW-101, MW-102, MW-108, MW-109 and MW-111			X	X				

(1) SPDES parameters include COD by EPA Method 410.1/410.2, Alkalinity by EPA Method 310.1, TSS by EPA Method 160.28 and TDS by EPA Method 160.1.

underground storage tank removal excavation described above. In order to provide additional on-site groundwater contaminant concentration data in this area, monitoring well MW-5S was added to the routine groundwater monitoring program per the direction of the NYSDEC.

Lastly, and as detailed in each quarterly monitoring report, groundwater monitoring well MW-110 was reportedly paved over in 2005 and could not be located throughout this reporting period. Therefore groundwater monitoring well MW-110 has not been sampled since the beginning of this reporting period.

Data Analysis

All aqueous samples collected from February 2005 through January 2010 were submitted to Mitkem Corporation (Mitkem) for analysis. All aqueous samples collected from February 2010 through December 2010 were submitted to Test America Laboratories, Inc. (TAL) for analysis.

All vapor-phase air samples collected from February 2005 through September 2006 were submitted to Severn Trent Laboratories Vermont (STL), a subcontractor to Mitkem. All vapor-phase air samples collected from October 2006 through December 2009 were submitted to Centek Laboratories, LLC (Centek) for analysis. All vapor-phase air samples collected from January 2010 through December 2010 were submitted to TAL for analysis.

Mitkem, STL, Centek and TAL are all New York State Department of Health (NYSDOH) Environmental Laboratory Approval Program (ELAP)-certified laboratories.

All data packages were reviewed for completeness and compliance with NYSDEC Analytical Services Protocol (ASP) Quality Assurance/Quality Control (QA/QC) requirements. Any QA/QC issues arising with the sample results were qualified in the Active Industrial quarterly monitoring reports. Copies of all data packages received throughout the course of the monitoring period are provided in Appendix D. Copies of all Data Validation Checklists are provided in Appendix E.

4.2 Treatment System Performance Standards and Compliance Status

Aqueous Phase Effluent Discharge Standards and Compliance Status

The treated groundwater discharged from the air stripper towers is pumped via underground piping to Little Neck Creek. This discharge is authorized by NYSDEC under a State Pollution Discharge Elimination System (SPDES) permit equivalency, which provides for site specific VOCs, metals, pH and wet chemistry parameter discharge limits. A copy of the SPDES permit equivalency and a summary of the site-specific aqueous phase effluent discharge limits, as included in the O&M Manual for the Site, is provided in Appendix F.

Based on the analytical data, all analytes in the treated groundwater discharged from the GWE&TS were in compliance with all SPDES requirements throughout this reporting period, with the exception of a pH value detected in the grab sample collected from the air stripper discharge on January 28, 2008. The grab sample field-screened for pH was reported at a value of 5.85, which is slightly below the NYSDEC site-specific effluent range limitation of 6.9. However, the results of split samples collected for laboratory analysis of pH by Method 9040 was within the NYSDEC site-specific effluent range of 6.9.

Vapor Phase Effluent Discharge Standards and Compliance Status

Exhaust gas generated by the air stripper towers as a result of the air stripping process are directed through two series-configured 5,000-pound vapor phase granular activated carbon (GAC) vessels, connected in a series configuration, prior to discharge to the atmosphere. This discharge is authorized by the NYSDEC under an air discharge permit equivalency, which provides for site-specific discharge parameters. A copy of the air discharge permit equivalency document and a summary of site-specific vapor phase effluent limits, as included in the site-specific OMM are provided in Appendix G.

A summary of the exceedances noted at the effluent of the GWE&TS during this reporting period are provided on Table 4-2. As detailed on Table 4-2, several VOCs were detected at concentrations exceeding their respective site-specific effluent limits on twenty-two occasions during this reporting period.

All vapor-phase air discharge exceedances were immediately reported to the NYSDEC upon review of the data and were also noted in the quarterly monitoring reports. Per the direction of the NYSDEC, the GWE&TS was not shut down due to these exceedances since the total VOC emission rate was less than 0.5 lbs/hr at the time of each occurrence. GAC change-outs are discussed in Section 4.3.

4.3 Treatment System Performance Evaluation

Groundwater Treatment Performance

Based on the influent sample results for this reporting period, total combined influent VOC concentrations ranged from a low of 68.0 micrograms per liter (ug/l) to a high of 840 ug/l, detected on November 1, 2006. RW-1 influent VOC concentrations ranged from a low of 153 ug/l to a high of 840 ug/l, detected on November 1, 2006, and RW-2 influent VOC concentrations ranged from a low of 13.02 ug/l to a high of 58.0 ug/l, detected on September 30, 2005.


Based on the influent sample results, cis-1,2-DCE, trichloroethylene (TCE) and PCE have been detected at concentrations in RW-1 influent groundwater above their applicable NYSDEC Class GA groundwater standard or guidance value throughout this reporting period. A graph depicting the concentrations of cis-1,2-DCE, TCE and PCE throughout the reporting period, is provided as Figure 4-1. As shown on Figure 4-1, PCE was the predominate site-specific VOC that was detected in RW-1 influent groundwater, ranging from a low of 100 ug/l to

TABLE 4-2
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125

TREATMENT SYSTEM AIR DISCHARGE VOC EXCEEDANCE SUMMARY
FEBRUARY 2005 THROUGH DECEMBER 2010

Date	Exceedance	Emission Rate (lbs/hr)	NYSDEC Permit Equivalency Discharge Limit (lbs/hr)
8/30/2005	1,2-Dichloroethene (total)	3.5E-03	3.0E-03
10/24/2005	1,2-Dichloroethene (total)	1.1E-02	3.0E-03
11/21/2005	1,2-Dichloroethene (total)	1.2E-02	3.0E-03
4/18/2006	1,2-Dichloroethene (total)	7.3E-03	3.0E-03
7/31/2006	1,2-Dichloroethene (total)	3.3E-03	3.0E-03
8/17/2006	1,2-Dichloroethene (total)	9.4E-03	3.0E-03
9/19/2006	1,2-Dichloroethene (total)	1.0E-02	3.0E-03
10/9/2006	1,2-Dichloroethene (total)	1.3E-02	3.0E-03
11/1/2006	1,2-Dichloroethene (total)	9.0E-03	3.0E-03
12/8/2006	1,2-Dichloroethene (total)	8.1E-03	3.0E-03
	Trichloroethylene	1.3E-02	6.0E-03
1/5/2007	1,2-Dichloroethene (total)	3.3E-03	3.0E-03
	Trichloroethylene	9.1E-03	6.0E-03
2/26/2007	Tetrachloroethylene	5.0E-02	7.0E-03
	Trichloroethylene	1.0E-02	6.0E-03
4/21/2008	Xylenes (total)	2.5E-03	1.0E-03
3/1/2010	1,2-Dichloroethene (total)	3.7E-03	3.0E-03
4/29/2010	1,2-Dichloroethene (total)	6.0E-03	3.0E-03
5/27/2010	1,2-Dichloroethene (total)	4.1E-03	3.0E-03
6/24/2010	1,2-Dichloroethene (total)	3.6E-03	3.0E-03
7/28/2010	1,2-Dichloroethene (total)	3.7E-03	3.0E-03
8/31/2010	1,2-Dichloroethene (total)	4.4E-03	3.0E-03
9/27/2010	1,2-Dichloroethene (total)	6.8E-03	3.0E-03
10/26/2010	1,2-Dichloroethene (total)	5.7E-03	3.0E-03
11/30/2010	1,2-Dichloroethene (total)	8.1E-03	3.0E-03
	Trichloroethylene	1.2E-02	6.0E-03

FIGURE 4-1
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-25-125
HISTORICAL RESULTS OF RW-1 INFLUENT ANALYSIS
SITE SPECIFIC VOCs




a high of 510 ug/l, detected on November 1, 2006. PCE has exhibited several spikes in concentration, but has maintained an overall slightly decreasing trend throughout this reporting period. The most recent spike of PCE on May 27, 2010 occurred immediately following the increase of RW-1's flow rate to approximately 130 gpm and is likely due to the increased on-site radius of influence. Cis-1,2-DCE and TCE were detected at overall lower concentrations, ranging from lows of 27.0 ug/l and 24.0 ug/l to highs of 230 ug/l and 180 ug/l, respectively. Overall, both cis-1,2-DCE and TCE have shown a general decreasing trend throughout this reporting period.

Based on the influent sample results, cis-1,2-DCE, TCE and PCE have been detected at concentrations in RW-2 influent groundwater above their applicable NYSDEC Class GA Groundwater Standards throughout the majority of the beginning and middle of this reporting period. A graph depicting the concentrations of cis-1,2-DCE, TCE and PCE throughout this reporting period is provided as Figure 4-2. As shown on Figure 4-2, cis-1,2-DCE was the predominate site-specific VOC that was detected in RW-2 influent groundwater ranging from a low of 3.6 ug/l to a high of 37.0 ug/l, detected on July 7, 2005. PCE and TCE were detected at overall lower concentrations, ranging from lows of non-detect and 2.8 ug/l to highs of 6.0 ug/l to 11.0 ug/l, respectively. Overall, all site specific contaminants have shown a decreasing trend throughout the reporting period and have been detected below their applicable NYSDEC Class GA Groundwater Standard from July 2009 through the end of this reporting period. As a result of this trend, RW-2 was shut down in April 2010 per the direction of the NYSDEC.

As discussed in Section 4.2, the GWE&TS has effectively been treating the extracted groundwater to below the required effluent standards. Approximately 619 pounds of VOCs were removed from the extracted groundwater during this reporting period and the total pounds per hour (lb/hr) average VOC removal rate for this reporting period ranged from a low of 2.96×10^{-3} lb/hr to a high of 4.05×10^{-2} lb/hr detected on September 30, 2005. The average total VOC

FIGURE 4-2
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-25-125
HISTORICAL RESULTS OF RW-2 INFLUENT ANALYSIS
SITE SPECIFIC VOCs



removal efficiency for the treatment system throughout this reporting period was approximately 97.8%. A summary of the treatment system performance results for the reporting period is provided on Table 3-6.

Vapor Phase Treatment Performance

Based on the effluent sample results for this reporting period, total effluent VOCs ranged from a low of 19.5 micrograms per cubic meter (ug/m^3) to a high of 13,833 ug/m^3 , detected on February 26, 2007. The lb/hr average VOC emission rate for this period ranged from a low of 9.3×10^{-5} to a high of 6.6×10^{-2} , also detected on February 26, 2007. As VOC removal efficiency requirements are not provided in the April 2002 O&M Plan, the efficiency of the GAC vessels was evaluated throughout this reporting period based on the contaminant concentrations in effluent vapor, as compared to the site-specific effluent limits and a total effluent VOC limit of 0.5 lbs/hr as per the NYSDEC.

As discussed in Section 4.2, concentrations of cis-1,2-DCE, TCE and PCE were detected slightly in exceedance of their respective site-specific effluent limits in effluent vapor during various months throughout this reporting period. It should be noted, that the GWE&TS was not shut down due to these exceedances, as per the direction of the NYSDEC, and due to the fact that the total VOC emission rate was less than 0.5 lb/hr at the time of each occurrence.

In response to these effluent limit exceedances, removal and replacement of the GAC within each vessel was performed in March 2007. Effluent vapor VOC exceedances have again been noted from March 2010 through the end of this reporting period. Based on these exceedances it was initially recommended to remove or replace the GAC. However, based on the low total effluent contaminant concentrations, and as directed by the NYSDEC, the GAC will be removed from the carbon vessels and the system effluent vapor will then be discharged directly to the atmosphere, without carbon treatment.

4.4 Groundwater Monitoring Network Evaluation

On-Site Monitoring Well Network (MW-101 through MW-108)

A summary of the site-specific VOCs (PCE, TCE, VC and cis-1,2-DCE) detected throughout this reporting period in each of the eight on-site groundwater monitoring wells are graphically presented on Figures 1 through 8, provided in Appendix H. A summary of the results from the groundwater monitoring events completed during this reporting period are summarized below:

- MW-101: Concentrations of site-specific VOCs have been detected at concentrations below their respective Class GA Groundwater Standards from March 2005 through the end of this reporting period. While, as detailed above, cis-1,2-DCE was not reported from April 2010 through December 2010, this site contaminant has historically been non-detect or detected at concentrations well below its Class GA Groundwater Standard in this well.
- MW-102: Concentrations of site-specific VOCs have been detected at concentrations below their respective Class GA Groundwater Standards from June 2005 through the end of this reporting period. While, as detailed above, cis-1,2-DCE was not reported from April 2010 through December 2010, this site contaminant has historically been non-detect or detected at concentrations well below its Class GA Groundwater Standard in this well.
- MW-103: Site-specific VOC concentrations have been detected below Class GA Groundwater Standards since June 2010 and have exhibited generally decreasing trends throughout this reporting period. PCE has been the site-specific VOC predominately detected within MW-103, with concentrations ranging from non-detect to 75.6 ug/l, detected in October 2004. While cis-1,2-DCE was not reported from April 2010 through December 2010, this site contaminant has been sporadically detected prior to April 2010 at concentrations ranging from 4.0 ug/l to 3,100 ug/l, detected in December 2008. However, cis-1,2-DCE exhibited non-detect concentrations from June 2009 through March 2010.
- MW-104: Site-specific VOC concentrations have consistently been detected at concentrations in exceedance of the Class GA Groundwater Standards in MW-104. PCE and TCE have been the site-specific VOCs predominately detected within MW-104 as follows:
 - PCE was detected at concentrations ranging from 8.0 ug/l to 1,660 ug/l, detected in October 2004. Overall, PCE concentrations have exhibited a decreasing trend throughout this reporting period; and

- TCE was detected at concentrations ranging from 0.6 ug/l to 60.9 ug/l, detected in October 2004. Overall, PCE concentrations have exhibited a slightly increasing trend. However, note that TCE concentrations have been below its Class GA Groundwater Standard from June 2010 through the remainder of this reporting period.
- MW-105: Site-specific VOC concentrations have been detected below Class GA Groundwater Standards since December 2009 and have exhibited overall decreasing trends throughout this reporting period. PCE has been the site-specific VOC predominately detected within MW-105, with concentrations ranging from 0.47 ug/l to 149 ug/l, detected in October 2004. While cis-1,2-DCE was not reported from April 2010 through December 2010, this site-specific contaminant has historically been non-detect or detected at concentrations below Class GA Groundwater Standards from March 2005 through March 2010; with the exception of a concentration of 18.0 ug/l detected in September 2009.
- MW-106: Site-specific VOC concentrations have been detected at concentrations in exceedance of Class GA Groundwater Standards. PCE, TCE, cis-1,2-DCE and VC have been the site-specific VOCs predominately detected within MW-106, as follows:
 - PCE was detected at concentrations ranging from 3.8 ug/l to 380 ug/l, with the maximum concentration detected in April 2009. Overall, PCE concentrations have exhibited an increasing trend throughout this reporting period;
 - TCE was detected at concentrations ranging from 2.4 ug/l to 610 ug/l, with the maximum concentration detected in September 2008. Overall, TCE concentrations have exhibited a decreasing trend throughout this reporting period;
 - Cis-1,2-DCE was detected at concentrations ranging from 150 ug/l to 6,200 ug/l, with the maximum concentration detected in September 2008. Overall, cis-1,2-DCE concentrations have exhibited an increasing trend; however, note that from June 2009 through March 2010, cis-1,2-DCE concentrations exhibited a decreasing trend from a high of 540 ug/l to 150 ug/l; and
 - VC was detected at concentrations ranging from 2.9 ug/l to 500 ug/l, with the maximum concentration detected in September 2008. Overall, VC concentrations have exhibited a decreasing trend throughout this reporting period.

Based on the historical contaminant concentration trends and relatively high VOC concentrations detected in MW-106, a “hot spot” area may be present in close proximity to MW-106. Note that, as detailed in Section 2.2, contaminated soil was identified and removed in the vicinity of MW-106 in November 2000. Based on

review of historical records, approximately 600 cubic yards of unsaturated soil was removed from this area.

- MW-107: Site-specific VOC concentrations have been detected below Class GA Groundwater Standards since June 2010 and have generally exhibited overall decreasing trends throughout this reporting period. PCE has been the site-specific VOC predominately detected within MW-107, with concentrations ranging from non-detect to 198 ug/l, detected in June 2004. While cis-1,2-DCE was not reported from April 2010 through December 2010, this site contaminant has historically been detected at concentrations below its Class GA Groundwater Standard from January 2008 through March 2010.
- MW-108: Site-specific VOCs have been detected at concentrations below their respective Class GA Groundwater Standards and Guidance Values from June 2010 and have generally exhibited overall decreasing trends through the end of this reporting period. While cis-1,2-DCE was not reported from April 2010 through December 2010, this site contaminant has historically been non-detect or detected at concentrations less than its Class GA Groundwater Standard, from June 2004 through March 2010.
- MW-5S: As detailed above, following discovery of the well as part of the UST excavation, MW-5S has been sampled as part of D&B's work assignment since June 2010. Site specific VOCs have been detected at concentrations below their respective Class GA Groundwater Standards from June 2010 through the end of this reporting period.

Overall, site-specific VOCs have shown a decreasing trend since on-site extraction well RW-1's flow rate was increased to approximately 130 gpm on April 21, 2010, as detailed in Section 3.2. Also likely contributing to the overall decreasing contaminant concentration trends, is the excavation of the USTs, below grade drainage structure, and associated contaminated soil in June 2010, as described in Section 2.2. As detailed above, further investigation of the southwestern and eastern areas of the site is warranted, and additional details regarding these recommendations is provided in Section 8.0.

Off-Site Monitoring Well Network (MW-109, MW-111 and MW-2S)

A summary of the site-specific VOCs (PCE, TCE, VC and cis-1,2-DCE) detected during the reporting period in each of the three off-site groundwater monitoring wells located downgradient of the GWE&TS are graphically represented on Figures 9 through 11, provided in

Appendix H. Results from the groundwater monitoring events completed during this reporting period are summarized below:

- MW-109: Monitoring well MW-109 is located approximately 1,800 feet south of the site. Site-specific VOCs have been detected at concentrations below their respective Class GA Groundwater Standards from June 2006 through the end of this reporting period.
- MW-111: Monitoring well MW-111 is located approximately 580 feet southwest of the site. Site-specific VOCs have been detected at concentrations below their respective Class GA Groundwater Standards throughout this reporting period.
- MW-2S: Monitoring well MW-2S is located approximately 220 feet south of the site. One or more of the site-specific VOCs have been detected at concentrations in exceedances of their respective Class GA Groundwater Standards from September 2008 through the end of this reporting period. PCE, TCE, cis-1,2-DCE and VC have been the site-specific VOCs predominately detected within MW-2S as follows:
 - PCE was detected at concentrations ranging from 2.2 ug/l to 85 ug/l, with the maximum concentration detected in March 2009. Overall, PCE concentrations have exhibited a slightly increasing trend throughout this reporting period;
 - TCE was detected at concentrations ranging from 2.3 ug/l to 250 ug/l, with the maximum concentration detected in December 2009. Overall, TCE concentrations have exhibited a slightly increasing trend throughout this reporting period; however, note that from June 2010 throughout the end of this reporting period, TCE concentrations were below its Class GA Groundwater Standard of 5.0 ug/l;
 - Cis-1,2-DCE was detected at concentrations ranging from 1.2 ug/l to 2,500 ug/l, with the maximum concentration detected in December 2009. Overall, cis-1,2-DCE concentrations have exhibited an increasing trend throughout this reporting period; and
 - VC was detected at concentrations ranging from 0.95 ug/l to 6.6 ug/l, with the maximum concentration detected in September 2010. Overall, VC concentrations have exhibited a slightly increasing trend throughout this reporting period.

4.5 Interim Remedial Measures

As detailed in the Active Industrial Uniform Site Quarterly Report No. 22, two USTs, several buried below grade drainage structures, including several drywells, floor drain, trap, a valve and a fractured pipe and approximately 300 to 360 cubic yards of contaminated soil, were

identified and excavated within the vicinity of MW-104 between April and June 2010 as part of an interim remedial measure (IRM). The USTs and below grade structures were disposed of off-site and the contaminated soil was remediated on-site utilizing an ex-situ soil vapor extraction system. In addition, a limited site soil and groundwater investigation, consisting of the investigation of the dry wells identified during the excavation, and the “pre-characterization” of an area in the southwestern portion of the site, was completed in order to assess the need for additional IRM actions following the excavation of the USTs and associated below grade structures.

The “pre-characterization” soil and groundwater sampling program identified elevated chlorinated VOC concentrations in association with the drywells and in the southwestern portion of the site. In order to further remediate on-site soil and maintain the effectiveness and protectiveness of the groundwater treatment system, D&B has recommended to remove the identified on-site drywells and excavate additional soil in the southwestern area of the site. Note, this work was completed in June and July 2011, and will be summarized in the subsequent PRR prepared for the Site.

5.0 INSTITUTIONAL CONTROL/ENGINEERING CONTROL (IC/EC) CERTIFICATION PLAN REPORT

The intent of this section is to provide a description of the Institutional and Engineering Controls (IC/ECs) in place for the Site, as well as mechanisms used to monitor and enforce such controls.

Institutional Controls

By definition, an IC is any non-physical means for enforcing restriction on the use of real property that limits human health and environmental exposure, restricts the use of groundwater, provides notice to potential owners, operators, or member of the public, or prevents action that would interfere with the effectiveness and/or integrity of operation, maintenance and monitoring activities at or pertaining to the remedial site.

ICs in the form of a groundwater use restriction and land-use restriction are mandatory controls required for the Site as per the site-specific ROD dated March 1997. In an effort to confirm that such controls exist, a copy of the deed for the Active Industrial Uniform property was obtained from the Suffolk County Clerk's Office and a Freedom of Information request was submitted to the Village of Lindenhurst. A copy of this documentation is provided in Appendix I. Based on the information received, the property deed does not include any groundwater or land use restrictions. Additionally, the Village of Lindenhurst does not have any restrictions on file for the property. Note that while the restrictions are not formally recorded, the intent of the ICs are currently being met since there is no on-site use of groundwater for potable purposes and no structures have been built on-site, other than the GWE&TS. In order to ensure that future property owners are aware of these restrictions, D&B recommends instituting the appropriate deed restrictions for groundwater and land use at the Site.

Engineering Controls

By definition, an EC is any physical barrier or method employed to actively or passively contain, stabilize or monitor contamination, restrict the movement of contamination to ensure long-term effectiveness of a remedial program, or eliminate potential exposure pathways to contamination. The GWE&TS is currently the only EC in place for the Site and has generally operated in accordance with the design standards throughout the majority of this reporting period.

It should be noted, however, that the IC/EC Certification Form provided by the NYSDEC does not currently list the GWE&TS. The IC/EC Certification Form should be revised to include the groundwater extraction and treatment system as an EC. A copy of the completed IC/EC certification form, as provided by the NYSDEC, is included as Appendix J.

6.0 GREEN REMEDIATION MONITORING PLAN

In accordance with the NYSDEC's new DER-31 Green Remediation policy, the following section provides a qualitative assessment of the overall environmental impacts or "footprint" associated with the operation of the Site GWE&TS. In addition, recommendations are provided in order to minimize the environmental impacts of the remedy.

6.1 Qualitative Overview of Environmental Impacts

Electric Usage

Based on a review of the electric utility bills from the most recent operational year of this reporting period (January 2010 through December 2010), the groundwater extraction and treatment system used a total of approximately 125,160 kilowatt-hours (KWH) of electricity, at an average of 344 KWH/day. The GWE&TS currently obtains 100% of its electricity from the local electric utility, Long Island Power Authority (LIPA). Based on publically available information, LIPA currently supplies electricity from a variety of fuel sources, including fossil fuels (46%), nuclear (11%), refuse burning (4%) and renewables (3%). The remaining 35% of its electric is supplied from other outside electric utilities.

Electricity usage associated with the GWE&TS is mainly attributed to operation of the submersible extraction well pumps (RW-1 and RW-2), pressure blower and effluent transfer pumps. Currently, only the transfer pumps are equipped with variable frequency drives to modulate their flow and associated electric usage. Minor electricity usage can also be attributed to building and site lighting, building HVAC and treatment system controls.

Fossil Fuel Usage

The groundwater extraction and treatment system directly uses fossil fuels (e.g., natural gas) for the operation of the building heaters. In addition, fossil fuels are indirectly used during the completion of maintenance and monitoring activities associated with the overall operation of the GWE&TS. Fossil fuel use results from completion of the following site related activities:

- Operation of the natural gas building heaters;
- Transportation to and from the Site for monitoring, sampling and system alarm response;
- Operation of a portable generator to power a submersible pump for groundwater monitoring well sampling activities;
- Off-site transportation and shipment of samples collected for laboratory analysis; and
- Disposal of waste, such as spent GAC, generated at the Site.

Water Usage

The GWE&TS does not directly use water for operation. However, as the treatment system building is connected to the Suffolk County Public Water Supply, a nominal amount of water was utilized during the completion of maintenance and monitoring activities associated with the GWE&TS and groundwater monitoring well network.

Air Emissions

Exhaust gas from each packed-tower air stripper is directed into two series-configured 5,000-pound capacity GAC vessels, which are designed to remove VOCs from the exhaust gas prior to discharge to the atmosphere. Note that while the GWE&TS is equipped with GAC vessels to capture VOCs emitted from the GWE&TS, there is a potential for emission of VOCs from the GWE&TS once the GAC is exhausted. However, the effluent air is monitored on a routine basis to prevent or limit these instances.

In addition, monitoring and maintenance activities associated with the GWE&TS also result in indirect emissions to the air through the off-site generation of electricity utilized to power the treatment system and the combustion of fossil fuels, as discussed above.

Consumption of Materials and Generation of Waste

Monitoring, maintenance and reporting activities associated with the GWE&TS result in material consumption and the generation of waste. A summary of the current material consumption and waste generation activities for the system are summarized below:

- Personal protective equipment associated with GWE&TS and groundwater sampling, such as nitrile gloves and hearing protection, etc.;
- Polyethylene tubing, twine and bailers associated with groundwater sampling;
- Packaging material and ice used to pack and preserve samples to be submitted for laboratory analysis;
- Florescent light bulbs for building lighting;
- Paper and office supplies associated with GWE&TS site logs, monitoring logs and report preparation;
- Repair and replacement of equipment associated with the GWE&TS; and
- GAC usage and off-site transportation and disposal/regeneration.

7.0 COST EVALUATION

The total cost of operation of the treatment system from February 2005 through December 2010 was approximately \$954,430. This total includes engineering and subcontractor costs, as well as utility costs associated with the operation of the GWE&TS (electric, natural gas, telephone and water). It should be noted that this total does not include any administrative costs incurred by NYSDEC throughout the reporting period in support of this project. A review of these costs is provided on Table 7-1. The following provides a brief review of each cost item:

- Subcontractors include the analytical laboratory and maintenance contractors associated with the routine/non-routine maintenance of the GWE&TS. As summarized on Table 7-1, subcontractor costs were approximately 49% of the total costs for this reporting period.
- Engineering costs include effort invoiced in association with project management, monitoring, sampling, subcontractor oversight and alarm response, report preparation, project planning and other office-related work items. As summarized on Table 7-1, engineering costs were approximately 36% of the total costs for this reporting period.
- Utilities consumed in support of the overall operation of the GWE&TS include electric, telephone, gas and water. As summarized on Table 7-1, utility costs were approximately 14% of the total costs for this reporting period, primarily due to electric usage.
- Expenses include, but are not necessarily limited to, sample shipment, auto travel, reproduction and other miscellaneous costs associated with the operation and maintenance of the GWE&TS (e.g., sampling/equipment supplies, PPE, etc.). As summarized on Table 7-1, expense costs were approximately 2% of the total costs for this reporting period.

TABLE 7-1

**ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
TREATMENT SYSTEM COST SUMMARY**

COST ITEM	BUDGET EXPENDED (FEBRUARY 2005 THROUGH DECEMBER 2010)	PERCENT OF TOTAL
ENGINEERING SUPPORT		
Dvirka and Bartilucci Consulting Engineers	\$ 339,537.49	35.6%
SUBCONTRACTORS		
NYSDEC Call-Out Contractor (Routine/Non-routine Maintenance Activities)	\$ 247,265.58	25.9%
Mitkem Corporation (Analytical Laboratory)	\$ 83,583.01	8.8%
Systematic Technologies (Routine/Non-routine Maintenance Activities)	\$ 68,892.76	7.2%
Envirotrac Ltd. (Routine/Non-routine Maintenance Activities)	\$ 27,702.87	2.9%
Subsurface Technologies (Proprietary Well Redevelopment Contractor)	\$ 23,199.75	2.4%
NYSDEC Call-Out Laboratory (Analytical Laboratory)	\$ 12,340.07	1.3%
Con-Test Analytical Laboratory (Analytical Laboratory)	\$ 5,175.00	0.54%
Action Trucking (Waste Disposal Contractor)	\$ 1,780.00	0.19%
SUB-TOTAL	\$ 469,939.04	49.2%
UTILITIES		
Electric	\$ 115,773.17	12.1%
Gas	\$ 6,709.75	0.70%
Telephone	\$ 6,118.25	0.64%
Water	\$ 1,267.06	0.13%
SUB-TOTAL	\$ 129,868.23	13.6%
EXPENSES		
Shipping (FedEx/USP)	\$ 4,857.56	0.51%
Equipment Rental	\$ 3,154.46	0.33%
Miscellaneous	\$ 3,065.93	0.32%
Auto Travel	\$ 2,858.79	0.30%
Supplies	\$ 558.86	0.06%
Reproduction	\$ 312.84	0.03%
Gas and Oil	\$ 156.94	0.02%
Equipment Usage	\$ 120.00	0.01%
SUB-TOTAL	\$ 15,085.38	1.6%
TOTAL	\$ 954,430.14	
AVERAGE COST/MONTH	\$ 13,442.68	
COST/POUND OF VOC REMEDIATED	\$ 1,558.36	

Based on the total cost of \$954,430 incurred during this reporting period, the average cost of monthly system operation is approximately \$13,443 per month. In addition, when compared to a total of 612 pounds of VOCs removed throughout this reporting period (as summarized on Table 3-4), the average contaminant (total VOC) removal cost is approximately \$1,558 per pound of VOC.

8.0 CONCLUSIONS AND RECOMMENDATIONS

8.1 Conclusions

Based on the evaluation of the GWE&TS performance, effectiveness and protectiveness throughout this reporting period, and as detailed in the preceding sections, the following conclusions have been established:

- O&M Plan – As noted in Section 3.2, the O&M scope of services was performed in accordance with the requirements of the site-specific O&M Plan, dated April 2002, with the exception of low yield conditions at extraction well RW-1. However, it should be noted that, RW-1's yield has been restored to above the minimum-required flow rate of 80 gpm, as specified in Active Industrial Uniform Contract Documents. As of the end of this reporting period, the extraction well yield is greater than 100 gpm in order to ensure that the GWE&TS is adequately capturing the full extent of the on-site plume and to prevent the off-site migration of site-specific contaminants;
- Monitoring Plan – As noted in Section 4.1, monitoring requirements were maintained throughout the reporting period in accordance with the requirements of the site-specific O&M Plan, dated April 2002; and
- IC/EC Compliance Status – As noted in Section 5.1, institutional controls consisting of groundwater and land-use restrictions are not currently filed with the Suffolk County Clerk's office or the Village of Lindenhurst. However, the intent of both on-site restrictions is currently being met since there is no on-site use of groundwater for potable purposes and no structures have been built on-site, other than the groundwater extraction and treatment system. All EC requirements are currently in place and operating as intended; however, the GWE&TS is not currently listed on the IC/EC form provided by the NYSDEC.

8.2 Recommendations

Based on evaluation of the operation of GWE&TS throughout this reporting period, and as detailed in the preceding sections, the following recommendations have been established to improve the overall performance, effectiveness and protectiveness of the GWE&TS:

Operation and Maintenance Recommendations

- Additional Insulation: The pressure transducers located at each packed-tower air stripper sump are not properly insulated or protected with heat tracing, contributing to the majority of the system downtime associated with alarm conditions. As such, D&B recommends the installation of additional heat tracing and insulation within the area of the pressure transducers and any exposed exterior piping to prevent future freezing and subsequent downtime;
- Extraction Well RW-1 Yields: In order to ensure that the GWE&TS is adequately capturing the full extent of the on-site plume and to prevent off-site migration of site-specific contaminants, D&B recommends continuing operation of extraction well RW-1 at a minimum flow rate of 100 gpm. In addition, D&B also recommends completing an on-site radius of influence test utilizing the existing groundwater monitoring well network to confirm that a minimum flow rate of 100 gpm at RW-1 is adequate to influence all areas of the site. In addition, based on the decreasing flow trend exhibited by RW-1 throughout the reporting period, it is likely that extraction well RW-1 may require redevelopment utilizing the Aqua Freed[®] process within the next reporting period to maintain a minimum flow rate of 100 gpm; and
- Spare VFD Fans: In order to minimize future downtime associated with the replacement of malfunctioning VFD cooling fans, D&B recommends purchasing spare fans and storing them on-site.

Monitoring Recommendations

- On-Site Source Area Assessment: In order to investigate the possibility of an additional “source area” in the vicinity of monitoring well MW-106, D&B recommends installing soil boring locations in this area. Note that, based on available records, an IRM consisting of the removal of approximately 600 cubic yards of unsaturated soil was completed in this area in November 2000. As such, in order to characterize any potentially remaining soil contamination in this area, it is recommended to advance the soil borings from grade to a minimum depth of 20 feet below grade. However, if evidence of contamination is observed at the terminal depth at any soil boring, that soil boring should be extended accordingly in an effort to define the vertical extent of contamination. Upon approval of this recommendation, D&B will provide the NYSDEC with a soil boring installation and sampling scope of work for review and approval;
- Off-Site Groundwater Plume Assessment: D&B recommends installing up to six temporary Geoprobe wells downgradient of the Site in order to more accurately define the current off-site location and configuration of the groundwater plume. Based on the results of the samples collected from the temporary wells, it may be warranted to install additional permanent groundwater monitoring wells to be

included as part of long term groundwater monitoring at the Site. Upon approval of this recommendation, D&B will provide the NYSDEC with a temporary well installation and sampling scope of work for review and approval; and

- Reduction in Groundwater Monitoring: Based on the consistent low concentrations of site-specific VOCs detected within monitoring wells MW-101, MW-102, MW-108, MW-109 and MW-111, D&B recommends reducing the sampling of these groundwater monitoring wells to a semiannual frequency. This reduction will result in lower groundwater sampling labor and laboratory analytical costs. Additionally, this reduction will also provide for an overall decrease in environmental impacts associated with the performance of such activities.
- Reduction in Air Stripper Vapor Effluent Sampling Frequency: Based on consistent low concentrations of site-specific VOCs detected in air stripper vapor effluent samples, D&B has recommended reducing the sampling of air stripper vapor effluent from quarterly to a semiannual frequency.

Also note that sampling of air stripper vapor influent and midfluent is no longer performed since the air stripper exhaust piping was reconfigured to bypass the GAC vessels and discharge directly to the atmosphere in June 2011, per the direction of the NYSDEC.

Institutional and Engineering Control Recommendations

- Institutional Controls: Based on available information, institutional controls (ICs) such as groundwater and land-use restrictions are not currently in place for the Site. These ICs should be included with the property deed as a legal document to ensure that the current property owner and any future property owners are aware of these site-specific restrictions until no longer deemed necessary by the NYSDEC; and
- Engineering Controls: The IC/EC form should be revised and updated to include the GWE&TS as an active EC for the Site.

Green and Sustainability Recommendations

- Extraction Well Pump RW-1 VFD: The influent flow rate for extraction well RW-1 is currently controlled by a globe valve in the system influent piping. As such, the extraction well is pumping at 100% capacity regardless of how much water is introduced to the system from this extraction well. Therefore, in order to reduce the electric usage associated with the operation of extraction well pump RW-1, D&B recommends installing a VFD to control the extraction well pump motor. If the flow rate were controlled by a VFD rather than the globe valve, the pump would use less

electricity, and subsequently be less costly to operate at a flow rate below its maximum capacity;

- Building Lighting: In order to reduce the electric usage associated with site lighting, D&B recommends investigating the feasibility of installing motion sensors on the existing building exterior lights. Adding motion sensor lighting would increase Site security and reduce electrical costs. In addition, it is recommended that all light bulbs within building lighting fixtures be replaced with high efficiency bulbs to further reduce electricity costs;
- Renewable Energy Feasibility Assessment: Electricity provided from the local utility is mainly generated from non-renewable sources. In order to off-set the electricity usage for the GWE&TS from non-renewable sources, D&B recommends evaluating the feasibility of installing alternate energy sources or purchasing renewable energy credits;
- Geothermal Feasibility Assessment: In order to reduce the fossil fuel usage associated with the building heaters, D&B recommends evaluating the feasibility of installing a geothermal heat pump system utilizing the existing groundwater piping. A geothermal heat pump system uses a fraction of the electricity of an electric heater, does not directly burn any fossil fuels and is subsequently less costly to operate. Note that the existing building heaters would remain as backup heaters. In addition, it is recommended to maintain the building heat at no more than 50°F in the winter season;
- Monitoring Well Sampling Frequency Reduction: In order to further reduce the fossil fuel usage associated with Site groundwater sampling, D&B recommends reducing the quarterly sampling frequency of groundwater monitoring wells MW-101, MW-102, MW-108, MW-109 and MW-111 to a semiannual frequency, as presented above; and
- Reduction of Paper Use: In order to reduce the use of paper associated with report preparation, it is recommended to transmit reports electronically as PDF files.

General Recommendations


- As per the NYSDEC, the requirements of the O&M Plan, Monitoring Plan and IC/EC Plan shall be included as part of a Site Management Plan (SMP) for the Site. An SMP does not currently exist for the Site. Therefore, in order to remain consistent with this requirement, an SMP shall be prepared and submitted to the NYSDEC for review and approval;
- D&B recommends the completion of a Remedial System Optimization (RSO) evaluation in order to improve the efficiency, effectiveness and net environmental benefit of the GWE&TS, while at the same time, identifying potential

modifications/alternatives for reducing overall project costs and expedite closure of the Site; and

- Based on a review of the guidance documents provided by the NYSDEC, it is recommended that periodic review be maintained and completed on an annual basis. The frequency of follow-up Periodic Review Reports shall be determined by the NYSDEC based on future Site conditions and compliance.

APPENDIX A

HISTORICAL OFF-SITE PLUME MAPS



NOTES

1. MONITORING DATA ARE BASED ON THE INTERPOLATION OF AVAILABLE DATA, INCLUDING COMPREHENSIVE DETECTION, DETECTION AND HYDROLOGICAL DATA.
2. THIS MAP IS A COMPARISON OF THE MAP DATA AND ACTUAL 1973 SURVEY LOCATIONS OF TEST BOREHOLE AND MONITORING WELLS. IT DOES NOT REPRESENT A PROPERTY LINE SURVEY.

MAP INTERPRETATION

1. COUNTY OF SUFFOLK REAL PROPERTY TAX SURFACE, HIGHWAY, TOWN OF SUFFOLK, VILLAGE OF LACONIA, NEW HAMPSHIRE, PROPERTY MAPS, SECTIONS 11 AND 12.

LEGEND

- MW-80 MONITORING WELL LOCATION AND NUMBER (TYPICAL)
- SB-11 SOIL BORING LOCATION AND NUMBER (TYPICAL)
- 1.0 TOTAL VOC% DETECTION @ 20' (1ST NUMBER)
- 10.0 TOTAL VOC% DETECTION @ 80' (2ND NUMBER)
- (-) INDICATES NO SAMPLE COLLECTED AT THIS DEPTH
- 10.0/L TOTAL VOC% ISOPLETH @ 20'
- 10.0/L TOTAL VOC% ISOPLETH @ 80'
- ▲ STREAM GAUGE

FIGURE 5
HORIZONTAL DISTRIBUTION OF
TOTAL VOC IN GROUNDWATER
BASED ON HYDROPUNCH SAMPLES
ACTIVE INDUSTRIAL UNIFORM CO., INC.
VILLAGE OF LINDENHURST SUFFOLK COUNTY, NY

APPENDIX B

DETAILS OF SYSTEM SHUTDOWNS AND NON-ROUTINE MAINTENANCE

**ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
APPENDIX B - SUMMARY OF SYSTEM SHUTDOWNS AND NON-ROUTINE MAINTENANCE**

SHUT-OFF DATE/TIME	RESTART DATE/TIME	CAUSE FOR SHUTDOWN
2/15/05 4:35 AM	2/17/05 2:30 PM	Alarm Condition No. 5 - High level air stripper sump No. 1. Alarm generated as a result of a faulty high level float switch in air stripper sump. Replaced switch and restarted system.
3/8/05 9:48 PM	3/10/05 8:30 AM	Alarm Condition No. 5 - High level air stripper sump No. 1. Caused by VFD overload in air stripper No. 1 transfer pump. Reset VFD and restarted system.
4/1/05 8:04 AM	4/1/05 9:20 AM	Performance monitoring - Shut down system for schedule particulate filter maintenance event. Replace filter media and restarted system.
4/8/05 10:37 AM	4/8/05 11:15 AM	Alarm condition No. 5 - High water level in air stripper No. 1 caused system to go into alarm. Alarm generated is a result of an overload in the variable frequency drive (VFD) for transfer pump P-1. Reset VFD, drained air stripper No. 1 to low level and restarted system.
5/6/05 8:46 AM	5/6/05 9:05 AM	Fixed broken piping for sump pump. System restarted after pump piping was repaired and tightened.
5/6/05 9:12 AM	5/6/05 11:05 AM	Performance monitoring - Replaced damaged process control valve BV-22 and restarted system.
5/13/05 9:04 AM	5/13/05 9:55 AM	Performance monitoring - Shut down system for schedule particulate filter maintenance event. Replace filter media and restarted system.
6/16/05 2:15 PM	6/16/05 4:15 PM	Performance monitoring - shut down system for scheduled particulate filter, pressure blower and transfer pumps maintenance events. Restarted system after completion of the required maintenance.
6/16/05 4:15 PM	6/16/05 4:45 PM	Performance monitoring - shut down system for scheduled particulate filter, pressure blower and transfer pumps maintenance events. Restarted system after completion of the required maintenance.
6/16/05 4:45 PM	6/16/05 5:15 PM	Performance monitoring - shut down system for scheduled particulate filter, pressure blower and transfer pumps maintenance events. Restarted system after completion of the required maintenance.
6/17/05 1:48 PM	6/17/05 5:45 PM	Alarm condition No. 5 - High water level in air stripper No. 1 caused system to go into alarm. Alarm generated is a result of an overload in the variable frequency drive (VFD) for transfer pump P-1. Reset VFD, drained air stripper No. 1 to low level and restarted system.
7/5/05 4:00 PM	7/5/05 4:20 PM	System shut down to restart extraction well RW-2. RW-2 restarted at a flow rate of 81 gpm. System combined influent flow rate approximately 152 gpm.
7/26/05 9:10 AM	7/26/05 10:15 AM	System maintenance - Shut down system for scheduled particulate filter maintenance event. Replaced filter media and restarted system.
8/18/05 3:04 AM	8/18/05 4:57 PM	Alarm condition #3 & #5 - High level in air stripper #2. Drained sump to low level and restarted system.
8/18/05 5:05 PM	8/18/05 5:35 PM	Alarm condition #3 - General alarm due to high pressure in cartridge filter. Drained cartridge filter. Restarted system.
8/18/05 7:33 PM	8/29/05 4:45 PM	Alarm condition #3 & #5 - Air stripper transfer pump #2 down due to a malfunctioning muffin fan in variable frequency drive, causing a high level larm in stripper #2. New fan ordered and replaced on 8/29/05. Restarted system.
9/13/05 4:30 PM	9/26/05 11:30 AM	Shutdown extraction well RW-2, at the request of the NYSDEC, due to a residential complaint of a water leak at the extraction well vault. Inspection of RW-2 revealed a leak in the extraction piping and fitting within the extraction wellhead assembly. Repairs to wellhead completed on 9/26/05. Extraction well RW-1 remained operational during the period when RW-2 was being repaired.
9/14/05 9:30 AM	9/14/05 2:50 PM	System maintenance - Shut down system while repairs for RW-2 were being conducted. Restarted RW-1 upon completion of work.
9/19/05 8:50 AM	9/19/05 12:10 PM	System maintenance - Shut down system while repairs for RW-2 were being conducted. Restarted RW-1 upon completion of work.
9/20/05 8:45 AM	9/20/05 9:32 AM	System maintenance - Shut down system for scheduled particulate filter maintenance event. Replaced filter media and restarted RW-1.
9/26/05 9:00 AM	9/26/05 11:30 AM	System maintenance - Shut down system while repairs for RW-2 were being conducted. Restarted RW-1 and RW-2 upon completion of work.
9/26/05 12:00 PM	9/26/05 12:15 PM	Alarm condition #3 - General alarm due to high pressure in cartridge filter. Restarted system.
9/26/05 12:30 PM	9/26/05 12:55 PM	Alarm condition #3 - General alarm due to high pressure in cartridge filter. Reconfigured system set points and opened optional filter cartridge bypass valves 100%. Restarted system.
10/13/05 8:26 AM	10/13/05 3:15 PM	Alarm condition #3 & #5 - High level in air stripper #2 due to transfer pump #2 fail. Pump #2 failed due to VFD #2 malfunction. Reset VFD #2. Changed VFD #2 OFF set point from 20" to 10". Drained both sumps to low level and restarted system.
10/24/05 11:40 AM	10/24/05 1:20 PM	System Maintenance - Shutdown system for scheduled filter cartridge changeout, blower maintenance
10/24/05 11:40 AM	10/24/05 1:20 PM	Pressure switch replacement and cartridge filter inlet and outlet pressure gauge replacement.

**ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
APPENDIX B - SUMMARY OF SYSTEM SHUTDOWNS AND NON-ROUTINE MAINTENANCE**

SHUT-OFF DATE/TIME	RESTART DATE/TIME	CAUSE FOR SHUTDOWN
12/1/05 3:17 PM	12/1/05 4:03 PM	System Maintenance - Shutdown system for scheduled filter cartridge changeout.
12/1/05 4:09 PM	12/1/05 4:11 PM	System Maintenance - System effluent flow meter not recording total flow. Reset system power in order to reset effluent flow meter. Turned system back on and flow meter responded.
12/19/05 11:15 AM	12/19/05 12:00 PM	System Maintenance - Shutdown system for scheduled filter cartridge changeout and blower maintenance.
12/19/05 12:00 PM	12/19/05 12:25 PM	System Maintenance - Shutdown system for scheduled filter cartridge changeout and blower maintenance.
1/30/06 8:58 AM	1/30/06 9:53 AM	System Maintenance - Shutdown system for scheduled filter cartridge changeout.
2/1/06 5:46 PM	2/2/06 8:56 PM	Alarm condition #3 & #5 - High level in air stripper #1. Drained both sumps to low level and restarted system.
2/12/06 12:00 AM		Estimated malfunction date for extraction well RW-2 based on total gallons pumped for RW-2, recorded on 1/24/06 and 2/24/06. RW-2 was not in operation for the remainder of the 1st quarter.
2/21/06 2:18 PM	2/24/06 2:40 PM	System Error - Extraction well RW-2 observed to not be running upon arrival at site, but RW-1 and system was still running. Turned off system and reset circuit breaker for both extraction wells. Restart system. Extraction well RW-1 failed due to "overcurrent" error from the Coyote monitoring panel and RW-2 failed due to "phase" error from the Coyote monitoring panel. Returned to site on 2/24/06 with EnviroTrac to troubleshoot extraction well problems. Extraction well RW-1 error was a result of incorrect wiring to the Coyote monitoring panel. Extraction well RW-2 error likely due to a faulty wire connection between the treatment system building and the RW-2 well head. Restarted extraction well RW-1 only.
3/1/06 9:09 PM	3/2/06 9:05 AM	Alarm condition #3 & #5 - High level in air stripper #1 due to VFD #1 and VFD #2 underload condition. Reset both VFD #1 and VFD #2. Drained both sumps to low level and restarted extraction well RW-1 only.
5/5/06 2:10 PM	5/5/06 2:40 PM	Performance Monitoring - Routine blower maintenance.
5/5/06 2:10 PM	5/23/06 6:10 PM	RW-2 inadvertently turned on instead of RW-1 after system maintenance (RW-2 not running due to pump malfunction; thus treatment system was not running)
7/18/06 11:30 PM	7/19/06 5:00 PM	Alarm condition No. 3 and No. 5 - A high level stripper No. 2 caused the system to go into alarm. Opened the system control panel and VFD No. 2 blinking. Reset VFD No. 2 and system turned on.
10/9/06 8:35 PM	10/12/06 12:27 PM	Alarm condition No. 3 and 8 - A low flow from extraction well pump RW-1 caused the system to go into alarm. Reset control panel and restarted system.
10/12/06 12:38 PM	10/12/06 12:48 PM	System Troubleshoot - System shut down due the failure of extraction well pump RW-2 to restart. Reset power to entire system and restarted system.
10/12/06 1:10 PM	10/12/06 1:14 PM	System Troubleshoot - System shut down due the failure of extraction well pump RW-2 to restart. Reset the motor starter for extraction well pump RW-2, however RW-2 would not restart. Restarted extraction well pump RW-1 only.
11/8/06 10:46 AM	11/10/06 3:15 PM	Alarm condition No. 3 and 8 - A low flow from extraction well pump RW-1 caused the system to go into alarm. Reset control panel and restarted extraction well pump RW-1 only.
11/26/06 3:30 PM	11/27/06 3:50 PM	Alarm condition No. 3 and 5 - A high level stripper No. 1 caused the system to go into alarm. Opened the system control panel and VFD No. 1 blinking. Reset VFD No. 1 and restarted extraction well pump RW-1 only.
11/28/06 8:50 AM	11/29/06 4:00 PM	Alarm condition No. 3 and 8 - A low flow from extraction well pump RW-1 caused the system to go into alarm. Reset control panel and restarted extraction well pump RW-1 only.
11/30/06 10:15 AM	12/1/06 4:00 PM	Alarm condition No. 3 and 5 - A high level stripper No. 1 caused the system to go into alarm. Opened the system control panel and VFD No. 1 blinking. Reset VFD No. 1 and restarted extraction well pump RW-1 only.
12/6/06 8:15 AM	12/6/06 8:45 AM	⁽¹⁾ Blower Maintenance - Performed routine blower maintenance and restarted extraction well pump RW-1 once maintenance was completed.
1/3/07 2:20 PM	1/4/07 6:40 PM	Alarm condition #5 and #8 - High level air stripper sump/ Low flow RW-1. Purge both air strippers, press reset - no action. Sump pit full due to leaking pipes. Purge sump pit and restarted system.
1/9/07 2:30 PM	1/10/07 4:00 PM	Alarm condition #3 - High sump pit level. Sump pit filled with water from leaking plumbing (backflow valve). Turned off water and purged sump pit. Restarted system.
1/24/07 8:20 AM	1/24/07 9:20 AM	Solids filtration change-out

**ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
APPENDIX B - SUMMARY OF SYSTEM SHUTDOWNS AND NON-ROUTINE MAINTENANCE**

SHUT-OFF DATE/TIME	RESTART DATE/TIME	CAUSE FOR SHUTDOWN
1/24/07 9:20 AM	1/24/07 12:00 PM	transfer pump maintenance.
1/24/07 12:00 PM	1/24/07 3:48 PM	Sump pit high level bypassed due to malfunctioning pump. Restarted system.
1/26/07 1:30 AM	1/28/07 1:00 PM	Alarm condition #3 and #5 - High level air stripper sump. Purge air stripper sump #1. Air stripper sump #2 will not purge and is reading either 0 or 120 inches and high transfer pump pressure. Possible frozen pipe. Wait for ambient air temperature to rise above freezing and restarted system.
2/5/07 2:40 AM	2/21/07 4:00 PM	Alarm condition #3 and #5 - High level air stripper sump. Both air stripper sump frozen and must wait for ambient air temperature to rise. Attempt to restart on both 2/5 and 2/6 - failed. System restarted on 2/21.
3/6/07 7:40 AM	3/9/07 9:20 PM	Alarm condition #3 and #5 - High level air stripper sump/ high pressure transfer pump #2 alarm. Both air stripper sump frozen and must wait for ambient air temperature to rise. Transfer pumps 1&2 VFDs not grounded properly. New ground cables installed. Restarted system.
3/21/07 7:55 AM	3/22/07 4:10 PM	Alarm condition #3 - High level air stripper sump #2 and high level sump pit. Air strippers and sump pit purged. Restarted system.
3/24/07 2:15 PM	3/27/07 5:00 PM	Alarm condition # 3 & 5 - High level air stripper sump. Purge both air stripper sumps and attempt restart. System went into general alarm with a high level air stripper sump #2 light. System unresponsive. Float in air stripper #2 broken. Float repaired.
3/27/07 5:00 PM	3/27/07 6:00 PM	Blower Maintenance - Performed routine blower maintenance and restarted system once maintenance was completed.
3/27/07 6:00 PM	4/1/07 12:00 AM	System did not call out on 3/27 and was down for the remainder of the quarter. Approximate shut-off date/time for system based on total flow and downtime from 3/16/07 through 4/20/07.
4/1/07 12:00 AM	4/27/07 4:45 PM	System did not call out on 3/27/07. Approximate shut-off date/time for system based on total flow and downtime from 3/16/07 through 4/20/07.
4/27/07 5:00 PM	6/6/07 8:40 AM	System down due a faulty PLC and system troubleshooting. Replaced PLC on 6/6/07 and restarted system.
6/7/07 8:00 AM	6/7/07 8:00 PM	Routine Maintenance Event - Granular activated carbon (GAC) removal and replacement. Also repaired damaged GAC bed screen.
6/28/07 5:30 PM	6/28/07 6:00 PM	Routine Maintenance Event - Pressure blower maintenance.
6/28/07 7:22 PM	7/1/07 12:00 AM	Alarm condition #3 - High level air stripper sump #1. Air stripper sump pit purged. Restarted system on 7/1/07 @ 13:50.
7/1/07 12:00 AM	7/1/07 1:50 PM	Alarm condition #3 - High level air stripper sump #1. Air stripper sump pit purged. Restarted system.
7/17/07 1:30 PM	7/17/07 4:45 PM	Routine System Maintenance - Transfer pump maintenance event.
9/18/07 9:00 AM	9/18/07 9:30 AM	Routine System Maintenance - Blower maintenance event.
10/11/07 5:00 PM	10/12/07 8:00 AM	Alarm condition #3 & #8 - High pressure RW-1. Restart system, but panel still indicates a high pressure RW-1.
11/27/07 11:15 AM	11/27/07 3:15 PM	Alarm condition #3 & #8 - High pressure RW-1. Restart system, but panel still indicates a high pressure RW-1.
11/28/07 11:20 AM	11/29/07 8:00 AM	Alarm condition #3 & #8 - High pressure RW-1. Restart system, but panel still indicates a high pressure RW-1.
11/29/07 11:10 AM	11/30/07 8:45 AM	Alarm condition #3 & #8 - High pressure RW-1. Restart system, but panel still indicates a high pressure RW-1.
11/30/07 4:15 PM	12/26/07 11:45 AM	Alarm condition #3 & #8 - High pressure RW-1. Non-routine Maintenance - Extraction well RW-1 redeveloped and pump pulled, inspected and cleaned between 12/21/07 and 12/28/07. Restarted system.
12/27/07 8:00 AM	12/27/07 12:30 PM	Non-routine maintenance - Replacement of 3" ball valve in RW-1 vault.
1/3/08 12:15 AM	1/3/08 7:25 AM	Alarm condition #3 & #5 - High stripper #1. Pump stripper #1 to low level and restart system.
1/3/08 7:40 AM	1/3/08 7:45 AM	Alarm condition #3 - High pressure filter. Restart system.
1/3/08 9:10 AM	1/3/08 10:10 AM	Routine maintenance event - Performed blower and transfer pump routine maintenance and changeout particulate filter. Restart system.

ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
APPENDIX B - SUMMARY OF SYSTEM SHUTDOWNS AND NON-ROUTINE MAINTENANCE

SHUT-OFF DATE/TIME	RESTART DATE/TIME	CAUSE FOR SHUTDOWN
1/3/08 10:10 AM	1/3/08 10:40 AM	Routine maintenance event - Performed blower and transfer pump routine maintenance and changeout particulate filter. Restart system.
1/3/08 10:40 AM	1/3/08 11:30 AM	Routine maintenance event - Performed blower and transfer pump routine maintenance and changeout particulate filter. Restart system.
1/19/08 8:45 AM	1/19/08 10:30 AM	Alarm condition #3 & #5 - High stripper #1 and transfer pump #1 fault. Sump flooded out. Pump stripper #1 to low level and restart system.
2/11/08 12:45 AM	2/11/08 8:30 AM	Alarm condition #3 & #5 - High stripper #1. Pipes and sensors frozen. Wait till ice melts and restarted system.
2/11/08 9:30 AM	2/13/08 6:20 PM	Alarm condition #3 & #5 - High stripper #1. Pipes frozen. Wait till ice melts, pumped air stripper #1 to low level and restarted system.
2/14/08 11:45 AM	2/15/08 5:30 PM	Alarm condition #3 & #5 - High stripper #1. Pump stripper #1 to low level and restart system.
2/15/08 6:15 PM	2/15/08 6:45 PM	Alarm condition #3 & #5 - High stripper #1. Transfer pump #2 not keeping up with transfer pump #1 resulting in high level stripper #2. Set points changed for transfer pump #1 and air stripper #1. Restart system.
2/17/08 3:00 AM	2/18/08 9:45 AM	Alarm condition #3 & #5 - Low flow extraction well #1. Adjust valve in building for extraction well #1 and reduce the flow rate from ~50 gpm to ~45 gpm.
3/26/08 4:00 PM	3/26/08 5:00 PM	Routine maintenance event - Performed blower maintenance. Restart system.
6/8/08 8:30 PM	6/9/08 8:30 AM	General alarm - High stripper #1 - Reset VFD's. Pump stripper sump #1 to low level. Restart system
6/9/08 9:10 AM	6/9/08 1:10 PM	General alarm - High pressure cartridge filter/High stripper #1 - Pump stripper #1 to low level. Restart system
6/17/08 8:00 AM	6/17/08 8:45 AM	Routine maintenance event - Performed blower routine maintenance. Restart system.
7/10/08 7:17 AM	7/10/08 2:30 PM	Alarm condition #3 & #5 - General alarm/High air stripper #1. Pump air strippers to low levels. Restarted system.
7/17/08 1:00 PM	7/23/08 6:00 PM	Upon arrival at site for monthly maintenance event, water observed to be overflowing out of Extraction Well RW-1 vault. System manually shut down. Non-Routine Maintenance Event - Inspected piping in vault and observed a crack in the ball valve piping. Ordered new parts. Non-Route Maintenance Event - RW-1 ball valve repaired. Restarted system. Also diagnosed inoperable roof vent and replaced drive belt.
7/28/08 3:30 PM	8/5/08 11:15 AM	System went down due to apparent power surge and also affected the auto dialer. System shutdown time approximated based on total gallons pumped from RW-1 on 7/23/08 through 8/6/08 and RW-1 flow rate recorded on 7/23/08. Restarted system and reset auto dialer circuit breaker.
8/8/08 3:00 PM	8/8/08 4:20 PM	Routine Maintenance Event - Performed routine transfer pump maintenance. Restarted system.
8/21/08 10:15 AM	8/21/08 10:45 AM	Routine Maintenance Event - Performed routine blower maintenance. Restarted system.
8/22/08 6:30 PM	8/22/08 8:05 PM	Non-Route Maintenance Event - System shutdown to properly seal RW-2 electrical connection at well-head after replacement. Restarted system.
8/30/08 7:11 PM	8/31/08 10:00 PM	Alarm condition #3 & #5 - High level air stripper. Tripped/restarted/reset breaker. Hand pumped air stripper level down. Restarted system.
9/12/08 7:00 AM	9/12/08 8:00 AM	Routine Maintenance Event - Filter maintenance. Changed filters and gasket.
9/12/08 8:00 AM	9/12/08 9:45 AM	Non-Routine Maintenance - Replaced fuses for RW-2; provided temporary fix sump pump piping. Restarted system.
9/12/08 7:00 PM	9/15/08 7:20 PM	Alarm condition #3 & #5 - High level air stripper #2. Pump down air stripper strippers; restarted system. System stays on for a few minutes and shuts off. Transfer pumps are not able to pump water out of strippers as fast as water is pumped in. This is due to the operation, RW-2 @ 85 GPM. Set new data points on PLC for transfer pumps. Restarted system.
10/9/08 10:30 AM	10/10/08 5:00 PM	Alarm condition 3 & 5 - High Level Air Stripper #1:
11/21/08 8:45 AM	11/21/08 9:15 AM	Routine Maintenance Event - Performed routine blower maintenance. Restarted system.
12/22/08 3:50 AM	1/1/09 12:00 AM	Alarm condition 3 & 5 - High Level Air Stripper #1: System not running upon arrival for sampling on 1/13/09. Shutdown time approximated based on gallons pumped since 12/16/08 monitoring event. Downtime continues into Quarter 17.

**ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
APPENDIX B - SUMMARY OF SYSTEM SHUTDOWNS AND NON-ROUTINE MAINTENANCE**

SHUT-OFF DATE/TIME	RESTART DATE/TIME	CAUSE FOR SHUTDOWN
1/1/09 12:00 AM	1/13/09 8:15 AM	Alarm condition 3 & 5 - High Level Air Stripper #1: System not running upon arrival for sampling. System shut down during Quarter 16 (12/22/08 @ 3:50 AM). Hand pumped strippers #1 and #2 to low level. Restarted system.
1/14/09 7:00 AM	2/21/09 12:00 AM	Alarm condition 3 & 5 - High Level Air Stripper #1: Hand pumped strippers #1 and #2 to low level. Unable to restart system. Non-routine maintenance: Pressure transducer for air stripper #2 is malfunctioning, possibly due to the freezing of the air stripper sumps. Replaced broken transducer with a new transducer on 2/21/09. Insulated piping and transducers to prevent future problems with freezing. Restarted system.
2/22/09 6:00 AM	2/23/09 8:00 AM	Alarm condition 3 & 5 - High Level Air Stripper #1 - Hand pumped strippers #1 and #2 to low level. Restarted system.
3/2/09 10:47 AM	3/3/09 8:15 AM	Alarm condition 3 & 5 - High Level Air Stripper #1: Hand pumped strippers #1 and #2 to low level. Restarted system.
4/1/09 1:40 PM	4/1/09 3:50 PM	Non-routine maintenance - Repaired wiring to sump pump; Installed new valve; and Installed back-up battery system.
4/3/09 2:15 PM	4/3/09 4:00 PM	Alarm condition 3 & 5 - Reset VFDs. Hand pumped strippers #1 and #2 to low level. Restarted system.
4/27/09 1:23 PM	4/27/09 2:45 PM	Non-routine maintenance - Aqua-Freed application for RW-1 and Aquaguard installation. Restart only RW-1 to test pumping rate.
4/27/09 4:00 PM	4/30/09 9:35 AM	Non-routine maintenance - Aqua-Freed application for RW-1 and Aquaguard installation. Restart only RW-2 to run system while introducing purge water from RW-1 redevelopment.
4/27/09 4:00 PM	5/4/09 5:00 PM	Non-routine maintenance - Aqua-Freed application for RW-1 and Aquaguard installation. Restart RW-1.
5/5/09 6:50 AM	5/5/09 4:15 PM	Alarm condition 3 & 5 - Reset VFDs. Hand pumped strippers #1 and #2 to low level. Restarted system.
5/5/09 4:52 PM	5/5/09 5:16 PM	Alarm condition 3 & 5 - Reset VFDs. Hand pumped strippers #1 and #2 to low level. Reset PID set points based on high flows. Restarted system.
6/12/09 3:36 AM	6/12/09 7:18 PM	Alarm condition 3 & 5 - Reset VFDs. Hand pumped strippers #1 and #2 to low level. Restarted system.
6/16/09 7:37 PM	6/19/09 3:30 PM	Alarm condition 3 - High level building sump. Hand pumped sump level to low level. Restarted system.
6/24/09 9:20 AM	6/24/09 12:45 PM	Routine/Non-Routine Maintenance Event - Performed routine blower maintenance. Patch hole in effluent filter with epoxy. Restart system.
7/7/09 3:50 PM	7/7/09 6:20 PM	Alarm condition 3 & 5 - Reset VFDs. Hand pumped strippers #1 and #2 to low level. Restarted system.
7/9/09 9:00 PM	10/1/09 12:00 AM	Alarm condition 3 - High level in sump due to leak from transfer pump #2; system shutdown to repair/replace transfer pump #2, repair non-pressure rated pipe fitting and broken valves, and repair/replace the moisture knock-out drum tank.
10/29/09 10:42 AM		Extraction Well RW-2 shuts down due to wear of the pump/motor splines. Repairs completed in January 2010.
10/30/09 4:47 PM	11/1/09 10:30 AM	Alarm condition 3 and 5: Reset VFDs. Hand pumped strippers #1 and #2 to low level. Restarted system.
12/8/09 10:00 AM	12/8/09 10:15 AM	Routine/Non-Routine Maintenance Event ⁽¹⁾ - Performed routine blower maintenance. Diagnosed and reset heaters.
1/3/10 12:00 AM	1/27/10 12:00 PM	Alarm response due to general alarm. Unable to restart treatment system. RW-2 was also pulled and replaced in the time period with a pitless adaptor. Air strippers were winterized
1/29/10 3:32 PM	1/29/10 6:00 PM	Alarm due to building sump filled with water. Leak from faulty ball valve associated with filter. Cut off valve and capped PVC pipe going into filter.
2/12/10 9:00 AM	2/12/10 5:30 PM	Routine/Non-Routine Maintenance Event ⁽¹⁾ - Performed routine blower maintenance. Diagnosed and reset heaters.
2/16/10 12:00 AM	2/16/10 11:00 AM	High high air stripper number 1
2/19/10 12:00 AM	2/19/10 3:04 PM	High high air stripper number 1
2/22/10 12:00 AM	2/23/10 2:00 PM	Alarm conditions due to VFD overheating. Fans replaced.
2/24/10 8:30 AM	2/24/10 2:00 PM	Reconfigure influent piping
3/4/10 12:00 AM	3/4/10 10:00 AM	High high air stripper number 1

**ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
APPENDIX B - SUMMARY OF SYSTEM SHUTDOWNS AND NON-ROUTINE MAINTENANCE**

SHUT-OFF DATE/TIME	RESTART DATE/TIME	CAUSE FOR SHUTDOWN
3/6/10 12:00 AM	3/6/10 4:00 PM	High high air stripper number 1
3/7/10 12:00 AM	3/9/10 3:00 PM	Problem with VFD1 fan. Replace and restart system.
3/15/10 12:00 AM	3/15/10 1:00 PM	Unknown
3/15/10 2:00 PM	3/15/10 7:00 PM	Unknown
3/17/10 1:25 PM	3/17/10 3:35 PM	Troubleshooting of RW2 Coyote monitor
3/20/10 10:00 AM	3/20/10 3:00 PM	High high air stripper number 1; vfd lost power
4/12/10 10:00 AM	4/15/10 8:00 AM	Video tape effluent line for blockage due to high pressure from transfer pump 2. Discovered USTs near building when digging to scope effluent line.
6/10/10 12:06 AM	6/10/10 9:00 AM	General alarm - High high alarm in air stripper #1. Pump down. Restarted system.
7/15/10 9:15 AM	7/15/10 2:00 PM	Non-routine maintenance - Painting of PVC piping.
7/16/10 8:25 AM	7/16/10 1:20 PM	Non-routine maintenance - Painting of PVC piping.
10/4/10 9:40 AM	10/4/10 11:31 AM	Transfer pump fault. Reset and restarted system.
10/26/10 2:23 PM	10/26/10 3:45 PM	Non-routine maintenance - Replacement of ports.
10/28/10 12:44 PM	10/28/10 2:00 PM	Non-routine maintenance - Replacement of ports.
11/5/10 1:32 PM	11/5/10 2:48 PM	Loss of Power. Reset VFOs and restarted system.
12/16/10 5:56 AM	12/16/10 12:10 PM	General alarm - High level in Tower 1 and ice.
12/23/10 7:17 AM	12/23/10 9:30 AM	General alarm - High level AST. Responded to alarm. Shut down and restarted system

APPENDIX C

NON-ROUTINE MAINTENANCE REPORTS

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: May 06, 2005				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
James Wilkinson	Sr. Technician	8:00 am	11:30 am	3 onsite / 1.5 setup and travel

Check off Items that were completed: <input type="checkbox"/> Snow Removal <input type="checkbox"/> Pressure Blower Maintenance <input type="checkbox"/> Pressure Blower Fan Wheel Replacement <input type="checkbox"/> Transfer Pump Maintenance <input type="checkbox"/> Air Stripper Maintenance	<input type="checkbox"/> Carbon Removal and Replacement <input type="checkbox"/> Remove and Replace Air Stripper Packing <input type="checkbox"/> Solids Filtration System Maintenance <input checked="" type="checkbox"/> Non-routine Maintenance <input type="checkbox"/> Other
--	---

Work Completed:

Replaced leaking Ball Valve BV-22 and associated piping. Restarted system.

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
Tee		Walters West End Supply	4 inch PVC	1 ea
Union		Walters West End Supply	4 inch PVC	1 ea
Elbow 90		Walters West End Supply	4 inch PVC	2 ea
Coupling		Walters West End Supply	4 inch PVC	1 ea
Valve		Walters West End Supply	4 inch PVC	1 ea
Pipe		Walters West End Supply	4 inch PVC	6 ft
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Anthony Fiorentine 6/22/05 . Signature / Print / Date
 Anthony Fiorentine

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: May 13, 2005				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
James Wilkinson	Sr. Technician	8:00 am	10:00 am	2 onsite / 1.5 prep and travel

Check off Items that were completed: <input type="checkbox"/> Snow Removal <input type="checkbox"/> Pressure Blower Maintenance <input type="checkbox"/> Pressure Blower Fan Wheel Replacement <input type="checkbox"/> Transfer Pump Maintenance <input type="checkbox"/> Air Stripper Maintenance	<input type="checkbox"/> Carbon Removal and Replacement <input type="checkbox"/> Remove and Replace Air Stripper Packing <input checked="" type="checkbox"/> Solids Filtration System Maintenance <input type="checkbox"/> Non-routine Maintenance <input type="checkbox"/> Other
--	---

Work Completed:

Remove and replace the solids filtration cartridges.

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
50 micron Particulate filter		Nugent and Potter	EFP 50	75
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Anthony Fiorentino 6/22/05
Anthony Fiorentino

Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: June 16, 2005				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
James Wilkinson	Sr. Technician	4:00 pm	5:30 pm	1.5 onsite / 1.5 prep and travel
Orazio Levanti	Sr. Technician	2:30 pm	5:30 pm	3.0 onsite / 1.5 prep and travel

Check off Items that were completed:

- ☐ Snow Removal
- ☒ Pressure Blower Maintenance
- ☐ Pressure Blower Fan Wheel Replacement
- ☒ Transfer Pump Maintenance
- ☐ Air Stripper Maintenance

- ☐ Carbon Removal and Replacement
- ☐ Remove and Replace Air Stripper Packing
- ☒ Solids Filtration System Maintenance
- ☐ Non-routine Maintenance
- ☐ Other

Work Completed:

Remove and replace the solids filtration cartridges. Perform maintenance on pressure blower, greased motor. Performed maintenance on water knock-out transfer pump and greased four transfer pumps.

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
50 micron Particulate filter		Nugent and Potter	EFP 50	75
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Anthony Fiorentino 6/22/05 . Signature / Print / Date

Anthony Fiorentino

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: October 24, 2005				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
James Wilkinson	Sr. Technician	11:00	13:30	2.5 onsite/ 1.0 prep and travel
Steve Sussman	Sr. Technician	11:00	13:30	2.5 onsite / 1.0 prep and travel

Check off Items that were completed:

- ☐ Snow Removal
- ☒ Pressure Blower Maintenance
- ☐ Pressure Blower Fan Wheel Replacement
- ☐ Transfer Pump Maintenance
- ☐ Air Stripper Maintenance

- ☐ Carbon Removal and Replacement
- ☐ Remove and Replace Air Stripper Packing
- ☒ Solids Filtration System Maintenance
- ☐ Non-routine Maintenance
- ☐ Other

Work Completed:

Remove and replace the solids filtration cartridges. Perform maintenance on pressure blower, greased motor. Replaced pressure switches (supplied by D&B). Replaced pressure gauges to monitor pressure drop across the solids filter (supplied by D&B).

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
50 micron Particulate filter		Nugent and Potter	EFP 50	75
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Anthony Fiorentine 12/28/05. Signature / Print / Date *Anthony Fiorentine*

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: December 1, 2005				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Steve Sussman	Sr. Technician	15:00	16:30	1.5 onsite / 1.5 prep and travel

Check off Items that were completed:

- ☐ Snow Removal
- ☐ Pressure Blower Maintenance
- ☐ Pressure Blower Fan Wheel Replacement
- ☐ Transfer Pump Maintenance
- ☐ Air Stripper Maintenance

- ☐ Carbon Removal and Replacement
- ☐ Remove and Replace Air Stripper Packing
- ☒ Solids Filtration System Maintenance
- ☐ Non-routine Maintenance
- ☐ Other

Work Completed:

Remove and replace the solids filtration cartridges.

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
50 micron Particulate filter		Nugent and Potter	EFP 50	75
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Anthony Fiorentine 12/28/05 . Signature / Print / Date *Anthony Fiorentine*

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: December 19, 2005				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Steve Sussman	Sr. Technician	11:00	12:30	1.5 onsite/ 1.5 prep and travel

Check off Items that were completed:

- ☐ Snow Removal
- ☒ Pressure Blower Maintenance
- ☐ Pressure Blower Fan Wheel Replacement
- ☐ Transfer Pump Maintenance
- ☐ Air Stripper Maintenance

- ☐ Carbon Removal and Replacement
- ☐ Remove and Replace Air Stripper Packing
- ☒ Solids Filtration System Maintenance
- ☐ Non-routine Maintenance
- ☐ Other

Work Completed:

Remove and replace the solids filtration cartridges. Perform maintenance on pressure blower. Interior of blower in good condition.

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
50 micron Particulate filter		Nugent and Potter	EFP 50	75
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Anthony Fiorentino 12/28/05 . Signature / Print / Date *Anthony Fiorentino*

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: February 24, 2006				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Orazio Levanti	Sr. Engineer	8:30	16:30	8 onsite / 1 prep and travel

Check off Items that were completed:

- ☐ Snow Removal
- ☐ Pressure Blower Maintenance
- ☐ Pressure Blower Fan Wheel Replacement
- ☐ Transfer Pump Maintenance
- ☐ Air Stripper Maintenance

- ☐ Carbon Removal and Replacement
- ☐ Remove and Replace Air Stripper Packing
- ☐ Solids Filtration System Maintenance
- ☒ Non-routine Maintenance
- ☐ Other

Work Completed:

Troubleshooting RW-1 and RW-2 pump failures.
 Corrected wiring for RW-1 pump in control panel.
 Diagnosed RW-2 pump problem – electrical conduit, wiring and junction box in well vault need to be replaced.

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Signature / Print / Date

James Wilkinson

James Wilkinson

3/16/06

MAINTENANCE AND INSPECTION REPORT**ACTIVE INDUSTRIAL SITE, LINDENHURST, NY**

Date: January 30, 2006				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Steve Sussman	Sr. Technician	15:00	16:30	1.5 onsite / 1.5 prep and travel

Check off Items that were completed:

- ☐ Snow Removal
- ☐ Pressure Blower Maintenance
- ☐ Pressure Blower Fan Wheel Replacement
- ☐ Transfer Pump Maintenance
- ☐ Air Stripper Maintenance

- ☐ Carbon Removal and Replacement
- ☐ Remove and Replace Air Stripper Packing
- ☒ Solids Filtration System Maintenance
- ☐ Non-routine Maintenance
- ☐ Other

Work Completed:

Remove and replace the solids filtration cartridges.

Name of Part / Supply / Material		Manufacturer / Supplier	Model Number	Quantity Used
50 micron Particulate filter		Nugent and Potter	EFP 50	75
Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Signature / Print / Date

James Wilkinson

3/16/06

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: May 5, 2006				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Jim Wilkinson	Engineer	1:00	2:30	1.5 onsite/ 1.5 prep and travel

Check off Items that were completed: <input type="checkbox"/> Snow Removal <input checked="" type="checkbox"/> Pressure Blower Maintenance <input type="checkbox"/> Pressure Blower Fan Wheel Replacement <input type="checkbox"/> Transfer Pump Maintenance <input type="checkbox"/> Air Stripper Maintenance	<input type="checkbox"/> Carbon Removal and Replacement <input type="checkbox"/> Remove and Replace Air Stripper Packing <input checked="" type="checkbox"/> Solids Filtration System Maintenance <input type="checkbox"/> Non-routine Maintenance <input type="checkbox"/> Other
---	---

Work Completed:

Perform maintenance on pressure blower. Interior of blower in good condition.

Name of Part / Supply / Material	Manufacturer / Supplier	Model Number	Quantity Used
			75

Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

Jim Wilkinson / Jim Wilkinson / 6/14/06. Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT
ACTIVE INDUSTRIAL SITE, LINDENHURST, NY

Date: August 14, 2006				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Jim Wilkinson	Engineer	8:00	4:30	8.5 onsite/ 1.5 prep and travel

Check off Items that were completed: <input type="checkbox"/> Snow Removal <input type="checkbox"/> Pressure Blower Maintenance <input type="checkbox"/> Pressure Blower Fan Wheel Replacement <input type="checkbox"/> Transfer Pump Maintenance <input type="checkbox"/> Air Stripper Maintenance	<input type="checkbox"/> Carbon Removal and Replacement <input type="checkbox"/> Remove and Replace Air Stripper Packing <input type="checkbox"/> Solids Filtration System Maintenance <input checked="" type="checkbox"/> Non-routine Maintenance <input type="checkbox"/> Other
--	---


Work Completed:

Dewatering well vault for electrical repairs by electricians. Transferred water from RW-2 well vault to treatment system using submersible pump and 55-gallon drums. Electricians repaired corroded wiring in pull box and well vault.

Name of Part / Supply / Material	Manufacturer / Supplier	Model Number	Quantity Used

Description of Waste	Volume of Waste	Disposal Facility Name & Address	Transporter Name & Address	Method of Disp.
No regulated waste generated				

In signing this I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between EnviroTrac Ltd., and Dvirka and Bartilucci.

 Jim Wilkinson 10/10/06 . Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 12/6/06				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Luke Sorensen	President	0800	1300	5

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Changeout
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|---|

Description of Work:

- 1.) Pressure Blower Maintenance.
- 2.) Non Routine Maintenance: a.) Diagnosed electrical fault at RW-2: found short circuits to Ground in down-well pump motor/power cable assembly (2 hrs.); b.) Diagnosed inoperable building heaters. Found tripped safety switches in both units. Reset switches. Corrected problem (2.25 hours).

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Grease	ExxonMobil	Mobilith SHC 100	1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between

STI and Dvirka and Bartilucci. Luke Sorensen 12/15/06
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 1/24/07

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
Luke Sorensen	President	0800	1400	8

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input checked="" type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input checked="" type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|---|

Description of Work:

- 1.) Solids filter maintenance.
- 2.) Transfer pump maintenance.
- 3.) Non-routine maintenance: a.) Picked up replacement reduced pressure zone (RPZ) valve in Medford, picked up replacement transfer pump companion flange gaskets in Holbrook (2.5 hours, round-trip); b.) Replaced RPZ valve (1 hour).

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Grease	ExxonMobil	Mobilith SHC 100	Not measurable
Solids filter elements	Harmsco	931-10	25
2" Companion flange gasket	Jones-Stevens	Unknown	1
3" Companion flange gasket	Jones-Stevens	Unknown	1
1" RPZ valve	Wilkins	975XL	1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)
Spent solids filter media (remains on site, will be picked up week of 1/28/07)	1 DOT 17H drum (AKA 55 gallon drum)	Trans: AHMM, 303 Middle Country Road, Middle Island, NY 11953 Disp: MDWPT, 49350 I-94 Service Drive, Belleville, Michigan 48111	

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between

STI and Dvirka and Bartilucci Luke Sorensen 1/24/07
Signature / Print / Date

BLACKMAN®

Website: www.blackman.com

TIME: 12:06:38
DATE: 1/24/07

SHIPPED FROM

BLACKMAN PILE DRILLING TO INC
2700 ROUTE 112
MEDFORD, NY 11763

Phone # 631 475 3173

SALES ORDER
1771547 R
PICK TICKET
C.O.D.

SOLD TO

631-475-3173
5765 STAMATIC TECH
BLACKMAN MEDFORD CORP.
2700 ROUTE 112
MEDFORD NY 11763

SHIP TO

2700 ROUTE 112
MEDFORD NY 11763

SPECIAL INSTRUCTIONS

WILL CALL

WHITENBY	DATE OF ORDER	ACCOUNT NO.	JOB NAME	JOB NUMBER	CUSTOMER'S ORDER NO.	SLMN	SHIPPED VIA	FREIGHT	PAGE NO.
----------	---------------	-------------	----------	------------	----------------------	------	-------------	---------	----------

LINE NO.	LOCATION	QUANTITY ORDERED	QUANTITY SHIPPED	QUANTITY BACK ORD.	DESCRIPTION	CASH	HSE	UNIT PRICE	AMOUNT
----------	----------	------------------	------------------	--------------------	-------------	------	-----	------------	--------

001	EB 050	1	1	0	WILKINS 1" 975XL RPZ W/BV				1
-----	--------	---	---	---	---------------------------	--	--	--	---

STEEL	COPPER	BRASS	PLASTIC	SOIL	COILS	VALVES	BAGS	BUNDLES	CARTONS	GRATES	PIECES
-------	--------	-------	---------	------	-------	--------	------	---------	---------	--------	--------

ORDER FILLED BY	ORDER CHECKED BY	MATERIAL RECEIVED IN GOOD CONDITION PURSUANT TO TERMS OF SALE ON REVERSE (Signature)									
-----------------	------------------	--	--	--	--	--	--	--	--	--	--

PRINT NAME HERE	FIRM NAME
-----------------	-----------

THANK YOU FOR YOUR ORDER

ANY CLAIMS FOR SHORTAGES MUST BE MADE WITHIN 48 HOURS. RETURNS MUST HAVE PRIOR CONSENT. ALL RETURNS SUBJECT TO REHANDLING AND RESTOCKING CHARGES.

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 3/9/07				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	Technician	1615	2145	5.5

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal


<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Non-Routine Maintenance, One Technician: Diagnosed electrical interference issue with PLC; inspected AS-2 discharge; primed transfer pumps; re-started system.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 3/31/07
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 3/27/07

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	Technician	1600	1815	2.25

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material |
| <input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance | <input type="checkbox"/> Item 7: Solids Filtration Change-out |
| <input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement | <input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
| <input type="checkbox"/> Item 3: Transfer Pump Maintenance | |
| <input type="checkbox"/> Item 4: Air Stripper Maintenance | |
| <input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | |

Description of Work:

- 1.) Pressure blower maintenance;
- 2.) Non-Routine Maintenance, One Technician: Diagnosed inoperable float switch in AS-2, replaced with that from acid recirculation tank; re-started system.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Mobil	Mobilith SHC 100	Not measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

Luke Sorensen 3/31/07

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 5/17/07					
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours	
L. Sorensen	President				

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Replaced PLC analog input module

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Analog Input Module	Automation Direct	F2-08AD-1	1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci

 Luke Sorensen 6/14/07
Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 6/7/07

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President			

Check off Items that were completed:

- | | |
|--|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input checked="" type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|--|

Description of Work:

- 1.) GAC removal and replacement
- 2.) Replacement of GAC bed screen

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Carbon Media	Global Minerals	4 x 8 Virgin VGAC	10,000#
Carbon Bed Screen	CGL	3/16 Polypropylene, 3/32 Holes on 5/16 Staggered Centers	1 Set
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci

 Luke Sorensen 6/14/07
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 6/11/07					
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours	
L. Sorensen	President				
R. Wickers	Technician				

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Cleared vegetation within compound

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci

Signature / Print / Date

[Signature] Luke Sorensen 6/14/07

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 6/28/07				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1730	1800	0.5

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|---|

Description of Work:

Item 2: Pressure Blower Maintenance

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	ExxonMobil	Mobilith SHC100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

Luke Sorensen 8/22/07

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 7/17/07

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1405	1635	2.5

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material |
| <input type="checkbox"/> Item 2: Pressure Blower Maintenance | <input type="checkbox"/> Item 7: Solids Filtration Change-out |
| <input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement | <input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
| <input checked="" type="checkbox"/> Item 3: Transfer Pump Maintenance | |
| <input type="checkbox"/> Item 4: Air Stripper Maintenance | |
| <input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | |

Description of Work:


Item 3: Transfer Pump Maintenance

Item 8: Non-Routine Maintenance Services: Supply/install 3" pipe repair coupling on TP-1 intake

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	ExxonMobil	Mobilith SHC100	Not Measurable
Pipe Repair Coupling	Dresser	3"	1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

 Luke Sorensen 8/22/07

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 7/31/07

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1300	1730	4.5

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material |
| <input type="checkbox"/> Item 2: Pressure Blower Maintenance | <input type="checkbox"/> Item 7: Solids Filtration Change-out |
| <input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement | <input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
| <input type="checkbox"/> Item 3: Transfer Pump Maintenance | |
| <input type="checkbox"/> Item 4: Air Stripper Maintenance | |
| <input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | |

Description of Work:

Item 8: Non-Routine Maintenance Services:


- 1.) Repaired damaged fence
- 2.) Filled sinkhole in parking lot

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Repair Section of Chain-Link Fence	Unknown	72"x24" Galvanized	1
Recycled Concrete/Asphalt Blend	N/A	N/A	1 Cubic Yard

Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

 Luke Sorensen 8/22/07

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 9/18/07

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0900	0930	1

Check off items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material |
| <input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance | <input type="checkbox"/> Item 7: Solids Filtration Change-out |
| <input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement | <input type="checkbox"/> Item 8: Non-Routine Maintenance Services |
| <input type="checkbox"/> Item 3: Transfer Pump Maintenance | |
| <input type="checkbox"/> Item 4: Air Stripper Maintenance | |
| <input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | |

Description of Work:

Item 2: Pressure Blower Maintenance

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	ExxonMobil	Mobilith SHC100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci

Signature / Print / Date

Luke Sorensen 9/19/07

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 11/29/07				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1615	1715	1

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8:

- Re-started building heaters
- Diagnosed RW-1 low level alarm: well appears to be running dry

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

Luke Sorensen Luke Sorensen 12/4/07

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 12/21/07				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0745	1845	12 (incl. trvl.)

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal


<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8: Non-Routine Maintenance Services: RW-1 surging/pump cleaning

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Pressure Gauge	Weksler	AY44-2	2
Bicycle Pump	Blackburn	MTB	1
Pneumatic Groundwater Level Sensing Assembly	Systematic Technologies		1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 1/17/08
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 12/27/07				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0830	1230	5 (incl. trvl.)

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal


<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8: Replacement of 3" ball valve in RW-1 vault; re-start system; monitor/adjust RW-1 flow-rate

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
3" Sch. 80 PVC F x F True-Union Ball Valve	Hayward		1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 1/17/08
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 1/3/08

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0915	1145	2.5

Check off Items that were completed:

☐ Item 1: Snow Removal

☒ Item 2: Pressure Blower Maintenance

☐ Item 2A: Pressure Blower Fan Wheel Replacement

☒ Item 3: Transfer Pump Maintenance

☐ Item 4: Air Stripper Maintenance

☐ Item 5: Granular Activated Carbon Removal and Replacement

☐ Item 6: Removal and Replacement of Air Stripper Packing Material

☒ Item 7: Solids Filtration Change-out

☐ Item 8: Non-Routine Maintenance Services

Description of Work:

Item 7: Solids Filtration Change-out

Item 3: Transfer Pump Maintenance

Item 2: Pressure Blower Maintenance

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Solids Filter Cartridges	Harmsco	931-10	25
Bearing Grease	Exxonmobil	Mobilith SHC-100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)
Spent Filter Media	1 Drum	MDWPT, 49350 I-94 Service Dr., Belleville, Michigan 48111	AHMM, 303 Middle Country Rd., Middle Island, NY 11953

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Luke Sorensen 1/17/08
Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 3/26/08

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1600	1700	1

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|---|

Description of Work:

- Item 2: Pressure blower maintenance

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Exxon Mobil	Mobilith SHC 100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci

Signature / Print / Date

Luke Sorensen 3/27/08

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 6/17/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0800	0845	2.25 (incl. travel)
E. sorensen	Technician	0800	0845	2.25 (incl. travel)

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|---|

Description of Work:

Item 2: Pressure Blower Maintenance

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	ExxonMobil	Mobilith SHC100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Luke Sorensen 6/29/08

Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 7/18/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1315	1415	2.5 (incl. travel)
E. Sorensen	Technician	1315	1415	2.5 (incl. travel)

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal


<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8: Non-Routine Maintenance Services: Assess leaking valve in RW-1 well-head enclosure

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 8/14/08
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 7/23/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1400 (1 Hr picking up materials prior)	1945	8.25 (incl. travel)
E. Sorensen	Technician	1400 (1 Hr picking up materials prior)	1945	8.25 (incl. travel)

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8: Pick up materials at three local suppliers, replace ball valve in RW-1 well-head enclosure; diagnose inoperable roof vent, replace drive belt.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
3" True-Union Ball Valve	Hayward		1
3" x Close Gal NPT Pipe Nipple	Ward		1
V-Belt	Advance		1
3" Gal Riser Clamp	Unknown		1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 8/4/08
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 8/5/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0940	1310	5 (incl travel, eq. pickup, drop off)
E. Sorensen	Technician	0940	1310	5 (incl travel, eq. pickup, drop off)

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal
<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8: Non-Routine Maintenance – Vegetation Removal

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

Luke Sorensen 8/15/08

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 8/8/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0800	1815	11.75 (incl. travel)
E. Sorensen	Technician	0800	1815	11.75 (incl. travel)

Check off Items that were completed:

- | | |
|--|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input checked="" type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|--|

Description of Work:

1.) Item 8: Non-Routine Maintenance:

Removed/replaced RW-2 pump, motor, power cord; surged well with rubber block; installed pressure gauge/isolation valve on well-head discharge piping; re-installed pump assembly but unable to connect discharge piping due to accumulation of silt in bottom of well that prevents installation of pump to full depth; notified S. Tauss, operations put on hold until a later date after D&B selects a solution for removal of silt;


Left four (4) pressure gauges and isolation valves in treatment building for installation at later date;

Adjusted tension on roof vent fan that was making "squealing" noise – problem corrected;

Called back to site by S. Tauss after departure to respond to a system shutdown. Met "Kevin" of D&B, gave direction on re-starting system.

2.) Item 3: Transfer Pump Maintenance

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Well Pump	Grundfos	150S100-5	1
Motor	Franklin	2366124020	1
Pressure Gauge	Weksler	AY44-2	5
Isolation Valve	Apollo	1/4BRBVMXF	5
Motor Cord	Morris	10/3AWG50FTXLPE	1

Splice Kit	Polaris	4-14AWG	4
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)
<p>In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.</p> <p> Luke Sorensen 8/15/08</p> <p>Signature / Print / Date</p>			

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 8/21/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1030	1415	3.75 on site
E. Sorensen	Technician	1030	1415	3.75 on site

Check off Items that were completed:

- | | |
|--|--|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|--|

Description of Work:

Item 2: Pressure Blower Maintenance

1. Inspected fan wheel for wear and corrosion;
2. Inspected fan wheel for buildup of materials;
3. Inspected motor winding for dust and dirt;
4. Lubricated motor bearings.

Item 8: Non-Routine Maintenance Services

1. Picked up garbage from site exterior
2. Vacuumed/mopped building interior

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Mobil	Mobilith SHC100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 11/3/08

Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 8/22/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0800	2015	12.25 on site
E. Sorensen	Technician	0800	2015	12.25 on site

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8: Non-Routine Maintenance

Removed RW-2 well pump, bailed sand from well, placed sand in drum on site, re-installed well pump.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
DOT 17H Drum			1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)
Sand	½ Drum		

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

[Signature] Luke Sorensen 11/3/08

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 8/29/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0700	1000	3 on site
E. Sorensen	Technician	0700	1000	3 on site

Check off Items that were completed:

- | | |
|---|---|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input checked="" type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|---|

Description of Work:

Item 8: Non-Routine Maintenance

1. Furnish and install brass fittings for level gauge on RW-2;
2. Furnish and install sump pump fuses

Item 7: Solids Filtration Change-Out

1. Removed and replaced filter cartridges
2. Fabricated and replaced gasket

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Filter Cartridges	Harmsco	2.5x10	75
Fuse	Amptrap	20A	3
Brass fittings	Mueller	Unknown	Lot
Solids Filter Gasket	Systematic	N/A	1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)
Spent Filters	½ Drum		

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.


 Luke Sorensen 11/3/08
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 9/12/08

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0700	1000	3 on site
E. Sorensen	Technician	0700	1000	3 on site

Check off Items that were completed:

- | | |
|---|---|
| <input type="checkbox"/> Item 1: Snow Removal
<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input checked="" type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|---|

Description of Work:

Item 8: Non-Routine Maintenance

1. Furnish and install brass fittings for level gauge on RW-2;
2. Furnish and install sump pump fuses

Item 7: Solids Filtration Change-Out

1. Removed and replaced filter cartridges
2. Fabricated and replaced gasket

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Filter Cartridges	Harmsco	2.5x10	75
Fuse	Amptrap	20A	3
Brass fittings	Mueller	Unknown	Lot
Solids Filter Gasket	Systematic	N/A	1
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)
Spent Filters	1/2 Drum		

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

Luke Sorensen 11/3/08

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 11/21/08

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0840	0920	0.66 on site
E. Sorensen	Technician	0840	0920	0.66 on site

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|---|

Description of Work:

Item 2: Pressure Blower Maintenance

1. Inspected fan wheel for wear and corrosion – none found.
2. Inspected fan wheel for buildup of materials – none found.
3. Inspected motor winding for dust and dirt – none found.
4. Lubricated motor bearings.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Mobil	Mobilith SHC100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 11/30/08
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 2/13/09				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1350	1600	3.75, incl. travel

Check off Items that were completed:

- | | |
|---|--|
| <input type="checkbox"/> Item 1: Snow Removal

<input type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|---|--|

Description of Work:

Item 8: Non-Routine Maintenance

1. Replaced broken pipe fittings on eyewash station;
2. Diagnosed inoperable system. Found Air Stripper #2 level transmitter inoperable;
3. Re-ignited building heaters

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Pipe fittings	Misc.	Misc.	3
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

 Luke Sorensen 3/4/09
 Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 3/3/09

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
J. Sorensen	Technician	1130	1215	2.25, incl. travel

Check off Items that were completed:

- ☒ Item 1: Snow Removal
- ☐ Item 2: Pressure Blower Maintenance
- ☐ Item 2A: Pressure Blower Fan Wheel Replacement
- ☐ Item 3: Transfer Pump Maintenance
- ☐ Item 4: Air Stripper Maintenance
- ☐ Item 5: Granular Activated Carbon Removal and Replacement
- ☐ Item 6: Removal and Replacement of Air Stripper Packing Material
- ☐ Item 7: Solids Filtration Change-out
- ☐ Item 8: Non-Routine Maintenance Services

Description of Work:

Item 1: Snow Removal

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Luke Sorensen 3/4/09
Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 3/4/09

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	0830	0945	1.15 on site

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material |
| <input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance | <input type="checkbox"/> Item 7: Solids Filtration Change-out |
| <input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement | <input type="checkbox"/> Item 8: Non-Routine Maintenance Services |
| <input type="checkbox"/> Item 3: Transfer Pump Maintenance | |
| <input type="checkbox"/> Item 4: Air Stripper Maintenance | |
| <input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | |

Description of Work:

Item 2: Pressure Blower Maintenance

1. Inspected fan wheel for wear and corrosion – none found.
2. Inspected fan wheel for buildup of materials – none found.
3. Inspected motor winding for dust and dirt – none found.
4. Lubricated motor bearings.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Mobil	Mobilith SHC100	Not Measurable

Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Signature / Print / Date

Luke Sorensen 3/4/09

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 6/24/09

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
J. Sorensen	Technician	0910	1310	4 on site
O. Rodriguez	Technician	0910	1310	4 on site

Check off Items that were completed:

- | | |
|--|--|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|--|

Description of Work:

Item 2: Pressure Blower Maintenance

1. Inspected fan wheel for wear and corrosion – none found.
2. Inspected fan wheel for buildup of materials – none found.
3. Inspected motor winding for dust and dirt – none found.
4. Lubricated motor bearings.

Item 8: Non-Routine Maintenance

1. Vegeation clearing
2. Repaired leak in solids filter housing using epoxy

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Mobil	Mobilith SHC100	Not Measurable
Fuel	BP	87 Octane Gasoline	5 Gallons
Epoxy Repair Kit	Devcon	Fasmetal	1 Kit

Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)
--------------------------------	-----------------	---------------------------------------	---------------------------------------

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci

 Luke Sorensen 7/13/09
Signature / Print / Date

MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 4/1/09

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1320	1610	2.833 On Site, 1.5 Travel

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material |
| <input type="checkbox"/> Item 2: Pressure Blower Maintenance | <input type="checkbox"/> Item 7: Solids Filtration Change-out |
| <input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement | <input checked="" type="checkbox"/> Item 8: Non-Routine Maintenance Services |
| <input type="checkbox"/> Item 3: Transfer Pump Maintenance | |
| <input type="checkbox"/> Item 4: Air Stripper Maintenance | |
| <input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | |

Description of Work:

Item 8: Non-Routine Maintenance Services:

- 1.) Install UPS System
- 2.) Install vacuum breaker
- 3.) Diagnose/repair inoperable sump float switch (open circuit)

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
UPS System	APC	BE550G	1
Vacuum Breaker	McMaster-Carr	4817K55	1

Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)


In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.

Luke Sorensen 4/13/09
Signature / Print / Date


1 Connect Battery

For safety, the Back-UPS ES is shipped with one battery wire disconnected. The UPS will not operate until the wire is connected to the touch-safe battery terminal. **NOTE:** Small sparks may occur during battery connection. This is normal.


1 Turn the Back-UPS ES over and press in the release tab. Slide the plastic battery cover off of the Back-UPS.



2 Connect the battery wire firmly to the battery terminal.




3 Insert the battery back into the compartment. Slide the plastic battery cover until the release tab locks into place.



2 Connect Equipment

Battery Back-up + Surge Protection

These outlets are powered whenever the Back-UPS ES is switched ON. During a power outage or other utility problems (brownouts, over-voltages), these outlets will be powered for a limited time by the Back-UPS ES. Plug your computer, monitor, and other peripheral devices into the outlets.



Surge Protection

These outlets provide full-time protection from surges even if the Back-UPS ES is switched OFF. Plug your printer, fax machine, scanner, or other peripherals that do not need battery power into these outlets.

Place the Back-UPS ES to avoid:

- Direct sunlight
- Excessive heat
- Excessive humidity or contact with fluids



Plug the Back-UPS ES power cord directly into a wall outlet; not into a surge protector or power strip.


Connect Computer Cable

The supplied cable and software provide automatic file saving and shutdown of the operating system in the case of a sustained power outage.

Connect the cable to the Data Port of the Back-UPS ES. Connect the other end of the cable to the USB port on your computer. The software will automatically find the computer's USB Port.

Connect Modem / Phone / DSL / Fax

The Back-UPS protects a single line (2-wire) phone (including Digital Subscriber Line - DSL), Home Phoneline Networking Association (HPNA) type equipment, modem, or fax machines from surges when connected through the UPS as shown in the drawing below.



3 Turn the Unit On and Install the Software

Press the ON/OFF switch turn the unit ON.

A single short beep and the green "Power On" indicator confirms the Back-UPS ES is on and ready to provide protection.

The Back-UPS ES should charge for at least 16 hours to ensure sufficient runtime. The unit is being charged whenever it is connected to utility power, whether the unit is turned ON or OFF.

If the red Building Wiring Fault indicator (located on the end near the power cord) is lit, your building wiring presents a shock hazard that should be corrected by a qualified electrician.

Install the PowerChute Personal Edition software. Place the PowerChute CD into the computer and following the installation instructions on the screen.

4 Transfer Voltage and Sensitivity Adjustment (Optional)

To adjust the transfer voltage:

1. Plug the Back-UPS into the utility power source. The Back-UPS will be in "Standby mode" (no indicators are lit).
2. Press the ON/OFF push button fully in for 10 seconds. The Online LED will begin glowing in a cyclical order: GREEN-AMBER-RED, indicating it is going into "Program mode".
3. The Back-UPS will then indicate the current sensitivity, as shown in the Transfer Voltage and Sensitivity Adjustment table below.
4. To select the LOW sensitivity setting, press the ON/OFF push button until the LED begins flashing GREEN.
5. To select the MEDIUM sensitivity setting, press the ON/OFF push button until the LED begins flashing RED.
6. To select the HIGH sensitivity setting, press the ON/OFF push button until the LED begins flashing AMBER.
7. To exit Programming mode, once sensitivity is set, wait approximately 5 seconds, and all of the LED indicators will be off (unit).

Status Indicators

The Back-UPS ES indicates operating status using a combination of visual and audible indicators. Use the following table to identify the status of the Back-UPS ES.

Status	Visual Indications (Power On - Green) (Replace Battery - Red)	Audible Indication	Alarm Terminates When
Power On - UPS is supplying conditioned utility power to the load.	Power On pushbutton - ON (lit)	None	Not applicable.
On Battery - UPS is supplying battery power to the load connected to the Battery outlets.	Power On pushbutton - ON (off during beep)	Beeping 4 times every 30 seconds	UPS transfers back to Power On operation, or when UPS is turned off.
Low Battery Warning - UPS is supplying battery power to the load connected to the battery outlets, and the battery is near exhaustion.	Power On indicator is flashing	Rapid beeping (every 1/2 second)	UPS transfers back to normal operation, or when UPS is turned off.
Replace Battery - The battery is disconnected.	Replace Battery indicator is Flashing	Constant tone	UPS is turned off with the power switch.
The battery is in need of charging, or is at the end of its useful life and must be replaced.	Power On and Replace Battery indicators - flashing (alternating)	Constant tone	
Overload Shutdown - During On Battery operation a battery power supplied outlet overload was detected.	None	Constant tone	UPS is turned off with the power switch.
Sleep Mode - During On Battery operation the battery power has been completely exhausted and the UPS is waiting for utility power to return to normal.	None	Beeping once every 4 seconds	Utility power is restored, or if utility power is not restored within 32 seconds, or the UPS is turned off.
Building Wiring Fault - Your building wiring presents a shock hazard that should be corrected by a licensed electrician.	Building Wiring Fault LED (red) - ON	None	UPS is unplugged, or UPS is plugged into a properly wired outlet.

Indicators Flashing	Sensitivity Setting	Input Voltage Range (For Utility Operation)	When to Use
Green Flashing	LOW	88-142	Input voltage is extremely low or high. Not recommended for computer loads.
Red Flashing	MEDIUM (factory default)	92-139	Back-UPS frequently goes on battery.
Amber Flashing	HIGH	96-136	Connected equipment is sensitive to voltage fluctuations.

Troubleshooting

Problem	Probable Cause	Solution
Back-UPS ES will not turn on.	The battery is disconnected, and either power is unavailable at the wall outlet, or utility power is having a "brownout" or an "over voltage" condition.	Connect the battery (see <i>Connect Battery</i>) and ensure power is available at the wall outlet. If battery is connected and power is unavailable, the unit can be "cold started" (operated on battery power) by holding the power button down until two beeps are heard.
No power available at the Surge Protection outlets.	Surge Protection outlets were overloaded. Utility power not available at the wall outlet.	Reduce the amount of equipment plugged into the Surge Protection outlets. Ensure the fuse or circuit breaker for the outlet is not tripped, and that the wall switch controlling the outlet (if any) is in the ON position.
Back-UPS is on, but Replace Battery indicator flashes, and unit emits a constant tone.	Battery is disconnected.	Connect the battery (see <i>Connect Battery</i> diagram).
Connected equipment loses power.	Equipment is connected to the "Surge Protection" outlets. The Back-UPS ES is overloaded. PowerChute Personal Edition software has performed a shutdown due to a power failure. The Back-UPS ES has exhausted its available battery power. Connected equipment does not accept the step-approximated sine waveform from the Back-UPS ES. The Back-UPS ES may require service.	Ensure the equipment you want to stay powered during a power failure is plugged into the "Battery Backup plus Surge Protection" outlets and NOT the "Surge Protection Only" outlets. Make sure the equipment plugged into the outlets of the unit are not overloading its capacity. Try removing some of the equipment and see if the problem continues. The Back-UPS ES is operating normally. The Back-UPS ES can only operate on battery power for a limited amount of time. The unit will eventually turn off when the available battery power has been used. Allow the unit to recharge for 16 hours before expecting maximum runtime. The output waveform is designed for computers and computer-related equipment. It is not designed for use with motor-type equipment. Contact APC Technical Support for further troubleshooting.
The Power On indicator is lit and the Back-UPS ES beeps four times every 30 seconds.	The Back-UPS ES is On Battery.	The Back-UPS ES is operating normally, and using battery power. Once On Battery, you may want to save your current work, power down your equipment, and turn the unit OFF. Once normal power is restored, you may turn the unit back ON, and power your equipment.
The Power On indicator flashes and the Back-UPS beeps twice per second at the same time.	Battery capacity is low (about 2 minutes of use remaining).	The Back-UPS ES is about to shut off due to a low battery charge condition! When the unit beeps twice every second, the battery has about 2 minutes of power remaining. Immediately power down your computer, and turn the unit OFF. When normal power returns, the unit will recharge the battery.
Building Wiring Fault indicator is lit.	Your building wiring presents a shock hazard. Using the Back-UPS with this condition will void the warranty.	Call a qualified electrician for service.
Inadequate runtime.	The battery is not fully charged. Battery is near the end of useful life.	Allow the unit to charge by leaving it plugged into the wall at least 16 hours. As a battery ages, the amount of runtime available will decrease. You can replace the battery by ordering one at www.apc.com . Batteries also age prematurely if the Back-UPS ES is placed near excessive heat.
No phone/fax/DSL signal from the Back-UPS.	Data line from the ISP or wall outlet is connected to the wrong jack on the Back-UPS.	Make sure the data line from the wall outlet is connected to the jack labeled "Wall Outlet".
Internet connection lost during power outage.	Modem lost AC power.	Plug the modem's AC power cord into one of the "Battery Back-up Plus Surge Protection outlets".

Specifications

Model BE450/550G		
Input	Voltage	120 Vrms nominal
	Frequency	60 Hz \pm 3
	Brownout Transfer	92 Vrms, typical
	Over-voltage Transfer	139 Vrms, typical
Output	UPS Capacity (4 outlets)	450 VA/550 VA ; 257 W/330 W
	Total Amperage (8 outlets)	12 Amps (including UPS output)
	Voltage - On Battery	115 Vrms \pm 8% (step-approximated sine wave)
	Frequency - On Battery	60 Hz \pm 1 Hz
	Transfer Time	6 ms typical, 10 ms maximum
Protection and Filter	AC Surge Protection	Full time, 340 joules
	Phone/fax/DSL Surge Protection	Single line (2-wire)
	EMI/RFI Filter	Full time
Battery	AC Input	Resettable circuit breaker
	Type	Sealed, maintenance-free lead acid
Physical	Average Life	3 - 5 years depending on the number of discharge cycles and environmental temperature
	Net Weight	Back-UPS 450: 10 lb (4.5 kg) Back-UPS 550: 12.4 lb (5.6 kg)
	Size	11.2 in (H) x 7.1 in (W) x 3.4 in (D) (28.2 cm x 18 cm x 8.7 cm)
	Operating Temperature	+32°F to 104°F (0°C to 40°C)
	Storage Temperature	+5°F to 113°F (-15°C to 45°C)
	Operating Relative Humidity	0 to 95% non-condensing
	Operating Elevation	0 to 10,000 ft (0 to 3,000m)
	Safety Approvals	TUV C-US certified; UL 1778 standard per CSA standard C22.2 No. 107.3, FCC part 68 & FCC part 15 Class B, NOM certified
Safety and Regulatory	EMC Compliance	Notice: This device complies with part 68 and part 15 of the FCC rules. Operation is subject to the following two conditions: (1) This device may not cause harmful interference, and (2) This device must accept any interference received, including interference that may cause undesired operation. "On the bottom of this equipment is a label that contains, among other information, the FCC registration number and ringer equivalence number (REN) for this equipment. If requested, this information must be provided to the telephone company."

Order Replacement Battery

Replace with an APC qualified battery. Replacement batteries can be ordered from www.apc.com (valid credit card required). The replacement battery part number for this Back-UPS 450 is RBC 114, and for Back-UPS 550 is RBC 110.

Warranty

The standard warranty is 3 years from the date of purchase. APC's standard procedure is to replace the original unit with a factory reconditioned unit. Customers who must have the original unit back due to assigned asset tags and set depreciation schedules must declare such a need at first contact with APC Technical Support. APC will ship the replacement unit once the defective unit is received by the repair department or cross-ship upon the provision of a valid credit card number. The customer pays for shipping to APC, and APC pays ground freight transportation costs back to the customer.

Service

Please DO NOT RETURN Back-UPS ES to the place of purchase under any circumstances.

- Consult the Troubleshooting section to eliminate common problems.
- Verify the battery is connected (see *Connect Battery*) and that the Circuit Breaker is not tripped (see *Troubleshooting* section).

If you still have problems or questions, please contact APC via the internet or at one of the phone numbers listed below.

- Before contacting APC, please be sure to record the date purchased, UPS model, and serial number (on bottom of unit).
- Be prepared to troubleshoot the problem over the telephone with a Technical Support Representative. If this is not successful, the representative will issue a Return Material Authorization Number (RMA#) and a shipping address.
- Pack the unit in its original packaging. If the original packaging is not available, ask APC Technical Support about obtaining a new set. Pack the unit properly to avoid damage in transit. Never use foam beads for packaging. Damage sustained in transit is not covered under warranty (insuring the package for full value is recommended).
- Write the RMA# on the outside of the package.
- Return the unit by insured carrier to the address given to you by APC Technical Support.

APC Contact Information

Online Technical Support: <http://support.apc.com>
<http://www.apc.com/support>
esupport@apcc.com
www.apc.com
 Web Site:
 USA/Canada: 1.800.800.4272
 Mexico: +52.292.0253 / 52.292.0255
 Brazil: +0800.12.72.1
 Worldwide: +1.401.789.5735


Check & Vacuum-Breaking Valves

For information about check valves, see page 470. For information about pipe size, see pages 2-3.

Backwater Swing Check Valves

- Maximum Pressure: 0 psi (gravity flow)
- Cracking Pressure: 0 psi
- Temperature Range: PVC: 33° to 140° F; ABS: 33° to 180° F

Prevent backflow in drain, waste, and vent piping systems. Valves have a top clean-out lid for easy access. Seal is Buna-N. Approvals: BOCA, IAPMO, and SBCCI. CSA certified. *Note:* Cv factor not rated. For horizontal use only. **PVC valves** are white and have a PVC seat; **ABS valves** are black and have an ABS seat. **Connections:** Socket weld (not threaded).



PVC

Pipe Size	End-to-End Lg.	PVC Each	ABS Each
1 1/2"	4 3/16"	4670K12 \$40.94	4670K52 \$40.94
2"	4 1/2"	4670K14 40.94	4670K54 40.94
3"	7 3/8"	4670K16 45.29	4670K56 45.29
4"	9 3/4"	4670K18 52.08	4670K58 52.08
6"	15 1/8"	4670K22 159.51	4670K62 148.51

ABS Swing Check Sump Pump Valves

- Maximum Pressure: 50 psi @ 73° F
- Cracking Pressure: 1.5 psi
- Temperature Range: 40° to 140° F

Designed for sump pump line connections, valves are ABS with PVC end connections. They're easy to install—simply slip over ABS, PVC, steel pipe, or copper tubing, and tighten the Type 301 stainless steel hose clamps. Install vertically or horizontally. Disc is EPDM rubber over stainless steel; EPDM acts as soft seat. Color is black. *Note:* Cv factor not rated. **Connections:** Flexible couplers with pipe clamps.




Pipe Size	End-to-End Lg.	Each
1 1/4" to 1 1/2"	4 3/4"	7744K11 \$13.19
2"	4 1/2"	7744K12 26.18

Vacuum Swing Check Valves

- Maximum Vacuum: 29.9" Hg
- Temperature Range: -25° to +176° F

These check valves are used in vacuum lines, relying on back pressure for instant operation in any position. Tapered ends easily connect to soft thermoplastic tubing (arrows on valve indicate direction of free flow). Body is polyethylene, disc is neoprene and acts as soft seat. Color is white. *Note:* Cracking pressure and Cv factor not rated. **Connections:** Barbed.




Fit Tube ID	End-to-End Lg.	Each
5/16" to 1/4"	2 3/4"	4610K13 \$6.80
1/2" to 3/8"	3 1/16"	4610K17 9.43

Vacuum-Breaking Valves with Garden Hose Connections

Connect these vacuum breaking valves to hose bibbs and sill cocks or wall/yard faucets. Meant for intermittent use only, valves are not for connections subject to continuous pressure. Body is brass, internal parts are stainless steel, and diaphragm is rubber. Meet American Society of Sanitation Engineers (ASSE) Standard 1011, ANSI A1121.3, and Universal Plumbing Code (UPC). Listed by International Association of Plumbing and Mechanical Officials (IAPMO) and certified by CSA B64.2. Maximum pressure is 125 psi. Temperature range is 33° to 180° F. **Removable valves** are secured with a set screw. **Removable valves with a breakaway set screw** are secured with a plastic set screw. The head of the screw can be broken off to prevent tampering and removal of the valve. **Permanent-mount valves** cannot be removed once they are threaded onto your hose.

Connections: 3/4" garden-hose thread female inlet and male outlet.



For use with Hose Bibbs and Sill Cocks

For use with Wall/Yard Faucets

O'all Ht.	Brass Each	Chrome-Plated Brass Each
For Use with Hose Bibbs and Sill Cocks		
Removable		
1 1/2"	46605K55 \$19.12	46605K58 \$24.91
Removable w/Breakaway Screw		
1 3/8"	46605K75 9.47	46605K85 19.84
Permanent Mount		
1 3/4"	46605K65 22.94	46605K68 26.27
For Use with Wall/Yard Faucets		
Removable		
2"	46605K88 24.26	46605K89 36.08

■ Overall height is 1 1/2".

Bronze Horizontal-Lift Check Valves

- Maximum Pressure:
 - Class 125: 200 psi @ 150° F,
 - Steam: 125 psi @ 353° F;
 - Class 300: 1000 psi @ 150° F,
 - Steam: 300 psi @ 421° F
- Cracking Pressure: Less than 1 psi
- Temp. Range: Class 125: -20° to +406° F; Class 300: -20° to +450° F



These rugged valves handle pulsating flow conditions that would cause excessive wear in a swing check valve, meet MSS-SP-80-Type 1, and are rated for steam service. They have a bronze body and work in water, noncorrosive liquids, and gases. Disc is bronze, except 4894K47, which is brass. All have metal-to-metal seat. **Connections:** NPT female.

Pipe Size	Cv Factor	End-to-End Lg.	Each	Class 125	Class 300
1/2"	2.87	2 5/32"	4894K47 \$57.98	2 9/16"	4894K81 \$136.87
3/4"	5.24	2 1/2"	4894K12 91.55	3"	4894K82 165.31
1"	8.86	3"	4894K13 116.82	3 1/2"	4894K83 281.44
1 1/4"	15.67	3 19/32"	4894K14 154.00	4 1/8"	4894K84 375.81
1 1/2"	21.83	3 7/8"	4894K15 206.22	4 9/8"	4894K85 407.27
2"	37.84	4 21/32"	4894K16 306.40	5 1/4"	4894K86 505.00

Forged Steel Horizontal-Lift Piston Check Valves—Class 800

- Maximum Pressure: 1975 psi
- Cracking Pressure: 0.26 to 0.35 psi
- Maximum Temperature: 800° F

Also known as gravity-lift valves, these are API 602, ASME B16.34 certified. The bolted body and cap provide maximum strength for high pressure applications. Piston is Type 410 stainless steel; gasket is Type 316L stainless steel and graphite. Seat is metal-to-metal. *Note:* For horizontal use only. **Connections:** NPT female or socket weld (not threaded).



Socket Weld

Pipe Size	End-to-End Lg.	Cv Factor	NPT Female Each	Socket Weld Each
1/2"	3 5/32"	1.2	4895K63 \$60.87	4895K83 \$60.31
3/4"	3 35/64"	2.8	4895K64 65.77	4895K84 65.17
1"	4 21/64"	5	4895K65 76.96	4895K85 76.26
1 1/4"	5 29/32"	9	4895K66 151.17	4895K86 149.80
1 1/2"	5 29/32"	12.5	4895K67 151.17	4895K87 150.63
2"	7 3/32"	17.5	4895K68 211.45	4895K88 211.45

FDA-Compliant Nylon Check Valves

- Maximum Pressure: 150 psi @ 70° F
- Cracking Pressure: 0.5 psi
- Temperature Range: -60° to +200° F

Made of material that meets FDA requirements for use with soft tubing in food and beverage applications, these check valves fit into tight spots and have good chemical resistance. Diaphragm is silicone. Color is natural white. *Note:* Cv factor is not rated. **Connections:** Barbed.




For Tube ID	End-to-End Lg.	Each	For Tube ID	End-to-End Lg.	Each
1/8"	1 5/16"	2987K21 \$3.70	1/4"	1 11/16"	2987K25 \$3.70
3/16"	1 11/16"	2987K23 3.70	3/8"	1 5/8"	2987K27 3.87

Inline Vacuum-Breaking Valves

For use on steam coils, heat exchangers, and space heaters to prevent water hammer, these valves fit directly into vessels or your processing line. Ball is spring-loaded and kept closed by pressure. When pressure drops below atmospheric, creating a vacuum situation, the valve opens and lets in air. As soon as the vacuum is broken and the pressure rises above atmospheric, the valve quickly closes again. Choose a brass or Type 303 stainless steel valve body. All have stainless steel internal parts with an EPR (ethylene propylene rubber) seat. Maximum pressure is 300 psi. Temperature range is -20° to +365° F. **Connections:** NPT male inlet; choose from NPT female outlet or unthreaded hole diameter.



w/NPT Female Outlet



w/Unthreaded Outlet

Pipe Size, Inlet x Outlet	Tube OD	Ht.	Brass Each	Type 303 Stainless Steel Each
3/8" x 1/4"	1 1/2"	9 1/16"	4817K13 \$43.93	4817K63 \$80.92
1/2" x 3/8"	1 3/4"	1 1/16"	4817K54 46.48	4817K64 93.34
3/4" x 1/2"	2 1/8"	1 3/16"	4817K55 60.54	4817K65 121.32
1" x 3/4"	2 3/8"	1 1/16"	4817K56 108.97	4817K66 157.61
1 1/4" x 1"	2 15/16"	1 5/16"	4817K57 172.69	4817K67 207.04
1 1/2" x 1 1/4"	3 1/16"	1 9/16"	4817K58 173.78	4817K68 230.77

♥ Available with NPT female outlet only.



ENVIRONMENTAL
ASSESSMENT &
REMEDIATIONS

Active Industrial Uniform
63 West Merrick Road
Lindenhurst, NY
NYSDEC Site # 152125

EAR Photos From Initial Site Walk (07-22-09)



Non-pressure rated elbow

Replace elbow and all
PVC between existing
flange and new flange

Cut, and insert flange





Effluent transfer
pump to be removed
for evaluation/repair



ENVIRONMENTAL
ASSESSMENT &
REMEDICATIONS



Non-Pressure Rated Elbow



Air/Water Separator to be replaced

Leak from bottom of drum



ENVIRONMENTAL
ASSESSMENT &
REMEDIATIONS



Sump pump piping to be replaced/reconfigured



ENVIRONMENTAL
ASSESSMENT &
REMEDIATIONS

Transfer pump to be removed and evaluated/repaired

Effluent filter basket to be potentially replaced



ENVIRONMENTAL
ASSESSMENT &
REMEDIATIONS



Pressure meter to potentially be replaced



ENVIRONMENTAL
ASSESSMENT &
REMEDIATIONS

Broken handle on globe valve



Supports recommended for potable water line



Paul Martorano

From: Trego, Donald A. [Trego@ENVIRO-ASMNT.COM]
Sent: Friday, July 24, 2009 1:07 PM
To: Payson Long
Cc: Paul Martorano; Hough, Kevin
Subject: FW: Magnatex Pumps Quote T-3662 by CP

Mr. Long,

Please see below for a shipping estimate from Magnatex. If you want the entire exact pump from Magentex, the total cost would be \$6797.56 (without our contract markup).

If you decide to replace the pump with the exact replacement, rather than a similar pump with equal specifications, I would be required to submit a single source vendor request for approval by NYSDEC contract and payments section (CPS).

Please let me know how you would like us to proceed.

Sincerely,

Donald A Trego
Vice President
Environmental Assessment & Remediations
Trego@Enviro-Asmnt.com
Phone: 1-888-EAR-6789
Fax: 631-447-6497
www.Enviro-Asmnt.com

Notice:

This communication, including any attachments, is for the exclusive use of the person(s) addressed above and may contain proprietary, confidential or privileged information. If you are not the intended recipient; any use, reproduction, disclosure, dissemination or distribution is strictly prohibited. If you are not the intended recipient, please notify the sender immediately by return e-mail, delete this communication and destroy all copies.

From: Christi Prust [mailto:cprust@magnatexpumps.com]
Sent: Friday, July 24, 2009 12:53 PM
To: Trego, Donald A.
Cc: lhoff@magnatexpumps.com
Subject: RE: Magnatex Pumps Quote T-3662 by CP

Donald,

Due to our current shop load, lead time would be 2-4 weeks for the parts and/or the pump.
We will not collect sales tax in NY.
Shipping FedEx 3 days – for parts - \$44.40
Shipping FedEx 3 days – for pump - \$707.56
Shipping quote is only valid for (1) week.

12/22/2009

Please let me know if you have any questions or if there is anything I can do to further assist you. Thanks and have a great day!

Best Regards,

Christi Prust
Magnetex Pumps, Inc.
719-329-0777

From: Trego, Donald A. [mailto:Trego@ENVIRO-ASMNT.COM]
Sent: Friday, July 24, 2009 9:15 AM
To: Christi Prust
Subject: RE: Magnetex Pumps Quote T-3662 by CP

Can you please provide a cost for shipping to Patchogue, NY and any applicable sales tax? I need a firm total cost to provide to my client. Also, what is the lead time on the parts and pump?

Thanks.

Donald A Trego
Vice President
Environmental Assessment & Remediations
Trego@Enviro-Asmnt.com
Phone: 1-888-EAR-6789
Fax: 631-447-6497
www.Enviro-Asmnt.com

Notice:

This communication, including any attachments, is for the exclusive use of the person(s) addressed above and may contain proprietary, confidential or privileged information. If you are not the intended recipient; any use, reproduction, disclosure, dissemination or distribution is strictly prohibited. If you are not the intended recipient, please notify the sender immediately by return e-mail, delete this communication and destroy all copies.

From: Christi Prust [mailto:cprust@magnetexpumps.com]
Sent: Friday, July 24, 2009 11:10 AM
To: Trego, Donald A.
Subject: FW: Magnetex Pumps Quote T-3662 by CP

Dear Donald,

Per our phone conversation – the price of the inner magnet + impeller assembly is \$4912 and the price for the complete bare pump, MTA-A10-P-F20-2-FE is \$6090.

Please let me know if you have any questions or if there is anything I can do to further assist you. Thanks and have a great afternoon!

12/22/2009

Best regards,

Christi Prust
Magnatex Pumps, Inc.
719-329-0777
cprust@magnatexpumps.com
www.magnatexpumps.com

12/22/2009



ENVIRONMENTAL
ASSESSMENT &
REMEDICATIONS

Active Industrial Uniform 63 West Merrick Road Lindenhurst, NY NYSDEC Site # 152125

EAR Photos Of Damage To Effluent Transfer Pump
(07-23-09/07-24-09)



Effluent transfer
pump





Broken Parts

Model: MTA-A10-P-F20-2-FE
 Size: 3x2x6
 Material: PFA
 HP: 15
 Serial # T-502111-1B/P2



Damage to PFA
 Liner and Casing



Other Damaged Parts




Explode View Drawing Of Transfer Pump

13b. EXPLODED VIEW DRAWING

MODEL MTA-A10

<u>Item no.</u>	<u>Description</u>
001	Casing
015	Shaft support
018	Shaft
028	Bracket
051	Bushing
052	Mouth ring
054	Front thrust ring
056	Rear thrust ring
057	Outer magnet
058+013	Inner magnet + Impeller
060	Rear casing
101-1	Casing gasket
101-5	Drain gasket
102	Drain flange
902	Motor adapter



Paul Martorano

From: Trego, Donald A. [Trego@ENVIRO-ASMNT.COM]
Sent: Monday, July 27, 2009 11:52 AM
To: Payson Long
Cc: Paul Martorano; Stephen Tauss; Hough, Kevin
Subject: Site ID 152125 Active Industrial Remedial Services Call-out 118404 - Effluent Pump

Mr. Long,

I have contacted another supplier (Hayes Pump) of a magnetic drive, Teflon lined, close coupled transfer pump that is rated for the same performance specifications (250 GPM @ 160 TH) as the transfer pump previously in service (Magnatec). Their applications engineer provided the attached quote. As you can see from the attached PDF, their recommended pump requires a 25 HP motor. This increase in HP would not only greatly increase electrical usage cost, but would require a change in several system electrical components (Variable Freq Drive, wiring, etc.). Also, the cost of \$18,436 (before tax, and shipping) is far greater than the cost of replacing the pump end on the previous in service pump (Magantec \$6797.56).

Please call to discuss.

Sincerely,

Donald A Trego
Vice President
Environmental Assessment & Remediations
Trego@Enviro-Asmnt.com
Phone: 1-888-EAR-6789
Fax: 631-447-6497
www.Enviro-Asmnt.com

Notice:

This communication, including any attachments, is for the exclusive use of the person(s) addressed above and may contain proprietary, confidential or privileged information. If you are not the intended recipient; any use, reproduction, disclosure, dissemination or distribution is strictly prohibited. If you are not the intended recipient, please notify the sender immediately by return e-mail, delete this communication and destroy all copies.

12/22/2009

Environmental Assessment & Remediations

Lew Blanche
Hayes Pump
295 Fairfield Ave
Fairfield NJ 07004
Phone: 973-808-0606
Fax: 973-808-7311
Email: Lblanche@hayespump.com

INQ NO: Email of 7/27/09
Proposal No: LAB09-07-27 01
Item No: ITEM 001

July 27, 2009

Attn: Mr. Donald A Trego

MODEL:3298 M SIZE:2x3-8 QTY: 1

Operating conditions

SERVICE	Transfer
LIQUID	Water / 5 % Hydrochoric Acid Temp. 70.0 deg F, SP.GR 1.000, Viscosity 1.000 cp, rated / max. suction pressure 0.0 / 0.0 psi g
CAPACITY Rated	250.0 gpm
HEAD	160.0 (ft)

Performance at 3560 RPM

PUBLISHED EFFY	57.0% (CDS)
RATED EFFY	56.5%
RATED POWER	17.9 hp (Run out 20.6 hp)
NPSHR	17.4 ft
DISCH PRESSURE(R)	76.4 psi g (96.9 psi g @ Shut off) Based on 0.0 psi g Suc.press
PERF. CURVE	5229-1 (Rotation CW viewed from coupling end)
SHUT OFF HEAD	223.8 ft
MIN. FLOW	Continuous Stable: 44.0 gpm Hydraulic: 44.0 gpm Thermal: N/A

PRICE in USD	
Pump Unit	Incl
Driver	Incl
Boxing	
Testing	
Freight	
Accessories	
Total 1 Unit	18,436
Shipment: 4 to 6 weeks Ex-Works / Factory	

Materials

CONSTRUCTION	Tefzel lined (close coupled)
CASING	Ductile iron/ Tefzel lined (max.casing.pres. @ rated temp. 225.0 psi g)
MAGNETS	Neodymium-Iron
IMPELLER	CFR Tefzel - Enclosed (7.3750 in rated, max=8.3800 in, min=5.5000 in)
STAT. SHAFT MAT.	Silicon Carbide
MAG DRIVE ASSY	D07717A03
BASEPLATE	Channel steel E01096A01

Casing connections

Casing drain flanged

Flanges

150# raised face

Liquid end features

Containment Shell O-ring in Viton
Impeller balance holes
Magnets balanced to ISO 1940 G6.3 balance levels
Thrust and radial bearings-carbon

Testing

Non witnessed casing hydrostatic-test

Painting

Goulds Blue standard painting

Protection devices

0.4-10A (PS20, 100-240VAC)

Driver : Electric motor Manufacturer : Pump mfg's Choice

FURNISHED BY	Pump mfg	MOUNTED BY	Pump mfg
RATING	25.0 hp (18.6 KW)	ENCLOSURE	TEFC - Epact Efficient
PHASE/FREQ/VOLTS	3/60 Hz/208-230/460	SPEED	3600 RPM
INSULATION/SF	F/1.15	FRAME	284TSC

Weights and Measurements

TOTAL NET UNIT WEIGHT / VOLUME	766.0 lb / 10.7 ft ³
TOTAL GROSS UNIT WEIGHT / GROSS VOLUME	862.0 lb / 19.2 ft ³

Program Version 1.30.0.0

Our offer does not include specific review and incorporation of any Statutory or Regulatory Requirements and the offer is limited to the requirements of the design specifications. Should any Statutory or Regulatory requirements need to be reviewed and incorporated then the Customer is responsible to identify those and provide copies for review and revision of our offer.

Our quotation is offered in accordance with our comments and exceptions identified in our proposal.

[Click here](#) to download the pump Bulletin

PUMPSMART FLOW ECONOMY ESTIMATES

FIXED SPEED

13.3
gpm/kW

Expected range for typical
operation 10.4 to 16.2 gpm/kW




PUMPSMART

19.5
gpm/kW

Expected range for typical
operation 15.9 to 22.5 gpm/kW

[Click Here To Learn More!](#)

Estimated Annual Savings 2,600 USD



Pump specification

SUCT.FLANGE SIZE 3"	DRILLING ANSI 150#	FACING RF	FINISH SMOOTH
DISCH.FLANGE SIZE 2"	DRILLING ANSI 150#	FACING RF	FINISH SMOOTH
PUMP ROTATION (LOOKING AT PUMP FROM MOTOR)	CW		
TYPE OF LUBRICATION	N/A		COOLED NO
TYPE OF STUFFING BOX	N/A		COOLED NO
TYPE OF SEALING	SEALLESS PUMP		

Weights and Measurements

PUMP	176.0 lb
MOTOR	340.0 lb
BASEPLATE	250.0 lb
TOTAL	766.0 lb
GR.VOLUME w/BOX	19.2 ft ³
GR.WEIGHT w/BOX	862.0 lb

Motor specification

MOTOR BY	PUMP MFG	MOUNT BY	PUMP MFG	MFG.	PUMP MFG'S CHOICE
FRAME	284TSC	POWER	25.0 hp	RPM	3600
PHASE	3	FREQUENCY	60 HZ	VOLTS	208-230/460
INSULATION	F	S.F.	1.15		
ENCLOSURE	TEFC - EPACT EFFICIENT				

Notes and References

- MTR DIMENSIONS ARE APPROXIMATE
- INSTALL FOUNDATION BOLTS IN PIPE SLEEVES
- ALLOW FROM 0.75 to 1.50in. FOR GROUTING. SEE INSTRUCTION BOOK FOR DETAILS.
- **Tolerance is +0 -0.56 in.
- *Tolerance is +0 -0.50 in.
- ** Foundation bolt grip thickness

Auxiliary specification

COUPLING BY	CPLG TYPE
CPL GUARD BY	CPLG GUARD MATL
BASEPLATE	CHANNEL STEEL E01096A01


FOR PUMP TAPPED OPENINGS REFER TO DWG.:
TLAB09-07-27 01 / ITEM 001

DRAWING IS FOR REFERENCE ONLY.
NOT CERTIFIED FOR CONSTRUCTION UNLESS SIGNED.

Customer: Environmental Assessment & Remediations
Serial No:
Customer P.O. No:
Item No: ITEM 001
End User: Environmental Assessment & Remediations
Service: Transfer

Copyright 2009
ITT Corp

DRAWING NO LAB09-07-27 01/ITEM 001



All dimensions are in inches.
Drawing is not to scale
Weights (lbs) are approximate

Model: 3298**Size: 2x3-8****Group: M****60Hz****RPM: 3560****Stages: 1**

Job/Inq.No. : Email of 7/27/09

Purchaser : Environmental Assessment & Remediations

End User : Environmental Assessment & Remediations

Issued by : Lewis Blanche

Item/Equip.No. : ITEM 001

Quotation No. : LAB09-07-27 01

Date : 07/27/2009

Service : Transfer

Order No. :

Certified By :

Rev. : 0

Operating Conditions

Liquid: Water / 5 % Hydrochloric Acid

Temp.: 70.0 deg F

S.G./Visc.: 1.000/1.000 cp

Flow: 250.0 gpm

TDH: 160.0 ft

NPSHa:

Solid size:

% Susp. Solids
(by wtg):

Max. Solids Size: 0.0060 in

Pump Performance

Published Efficiency: 57.0 %

Rated Pump Efficiency: 56.5 %

Rated Total Power: 17.9 hp

Non-Overloading Power: 20.6 hp

Imp. Dia. First 1 Stg(s): 7.3750 in

NPSHr: 17.4 ft

Shut off Head: 223.8 ft

Vapor Press:


Suction Specific Speed: 6,180 gpm(US) ft

Min. Hydraulic Flow: 44.0 gpm

Min. Thermal Flow: N/A

Power@Min. Flow: 11.29 hp

- Notes:** 1. Power and efficiency Losses are not reflected on the curve below.
2. Elevated temperature effects on performance are not included.



Paul Martorano

From: Trego, Donald A. [Trego@ENVIRO-ASMNT.COM]
Sent: Wednesday, July 29, 2009 4:45 PM
To: Payson Long
Cc: Stephen Tauss; Paul Martorano; Hough, Kevin
Subject: Site ID 152125 Active Industrial Remedial Services Call-out 118404 - Effluent Pump

Mr. Long,

As discussed, and approved by yourself and CPS, a replacement Magnatex Pump (MTA-A10-P-F20-2-FE) was ordered today.

I will keep you posted as to the status.

Please let me know if you have any questions.

Donald A Trego
Vice President
Environmental Assessment & Remediations
Trego@Enviro-Asmnt.com
Phone: 1-888-EAR-6789
Fax: 631-447-6497
www.Enviro-Asmnt.com

Notice:

This communication, including any attachments, is for the exclusive use of the person(s) addressed above and may contain proprietary, confidential or privileged information. If you are not the intended recipient; any use, reproduction, disclosure, dissemination or distribution is strictly prohibited. If you are not the intended recipient, please notify the sender immediately by return e-mail, delete this communication and destroy all copies.

Paul Martorano

From: Trego, Donald A. [Trego@ENVIRO-ASMNT.COM]
Sent: Friday, August 07, 2009 2:52 PM
To: Payson Long
Cc: Paul Martorano; Stephen Tauss; Hough, Kevin
Subject: Site ID 152125 Active Industrial Remedial Services Call-out 118404 - Status

Mr. Long,

This e-mail is to provide you with a brief status update on our activities at the above referenced project.

- 1) The effluent transfer pump replacement has been ordered and should ship from the manufacturer today.
- 2) A new 110 gallon 304 SS drum and associated 304 SS materials to construct a new knockout tank have been ordered. The drum should arrive in approximately 2 weeks. We will construct the new knockout tank when all the parts arrive and install upon completion.
- 3) Most of the piping repairs/replacements have been completed. Everything that can be done has been done. We are waiting on the replacement transfer pump to complete the piping repairs/replacements.
- 4) As we discussed today, EAR went to the site this afternoon to conduct basic property maintenance (i.e. grass cutting). We will plan on conducting the maintenance bi-weekly.

Please let me know if you have any comments or questions.

Sincerely,

Donald A Trego
Vice President
Environmental Assessment & Remediations
Trego@Enviro-Asmnt.com
Phone: 1-888-EAR-6789
Fax: 631-447-6497
www.Enviro-Asmnt.com

Notice:

This communication, including any attachments, is for the exclusive use of the person(s) addressed above and may contain proprietary, confidential or privileged information. If you are not the intended recipient; any use, reproduction, disclosure, dissemination or distribution is strictly prohibited. If you are not the intended recipient, please notify the sender immediately by return e-mail, delete this communication and destroy all copies.

12/22/2009

Paul Martorano

From: Trego, Donald A. [Trego@ENVIRO-ASMNT.COM]
Sent: Monday, August 17, 2009 11:36 AM
To: Payson Long
Cc: Paul Martorano; Stephen Tauss; Hough, Kevin
Subject: Site ID 152125 Active Industrial Remedial ServicesCall-out118404

Mr. Long,

As we discussed, the replacement transfer pump has been installed and the piping complete. We will be meeting onsite with D&B today at 15:00 so they can start up the system. We will be there to monitor the pump startup.

If you have any questions or concerns, please let me know.

Sincerely,

Donald A Trego
Vice President
Environmental Assessment & Remediations
Trego@Enviro-Asmnt.com
Phone: 1-888-EAR-6789
Fax: 631-447-6497
www.Enviro-Asmnt.com

Notice:

This communication, including any attachments, is for the exclusive use of the person(s) addressed above and may contain proprietary, confidential or privileged information. If you are not the intended recipient; any use, reproduction, disclosure, dissemination or distribution is strictly prohibited. If you are not the intended recipient, please notify the sender immediately by return e-mail, delete this communication and destroy all copies.

12/22/2009

Paul Martorano

From: Trego, Donald A. [Trego@ENVIRO-ASMNT.COM]
Sent: Thursday, September 03, 2009 11:33 AM
To: Payson Long
Cc: Paul Martorano; Hough, Kevin; Stephen Tauss
Subject: Site ID 152125 Active Industrial Remedial Services Call-out118404

Mr. Long,

As we discussed, the electrical motor for the effluent transfer pump was ordered last week after your approval. The motor has shipped and is expected to arrive at our office on September 8, 2009. Upon arrival, we will install and then meet with D&B to re-start the system.

The new 304 SS knockout tank has been fabricated to the original design and has been installed.

As discussed, when we removed the level sensor from the old knockout tank the bottom float was broken and off of the level rod. Please see attached photo. We have contacted the manufacturer and the replacement float is \$10 + shipping and markup. With your approval we will order the replacement float and repair the level sensor.

Donald A Trego
Vice President
Environmental Assessment & Remediations
Trego@Enviro-Asmnt.com
Phone: 1-888-EAR-6789
Fax: 631-447-6497
www.Enviro-Asmnt.com

Notice:

This communication, including any attachments, is for the exclusive use of the person(s) addressed above and may contain proprietary, confidential or privileged information. If you are not the intended recipient; any use, reproduction, disclosure, dissemination or distribution is strictly prohibited. If you are not the intended recipient, please notify the sender immediately by return e-mail, delete this communication and destroy all copies.

12/22/2009



ENVIRONMENTAL
ASSESSMENT &
REMEDIATIONS

Active Industrial Uniform
63 West Merrick Road
Lindenhurst, NY
NYSDEC Site # 152125

EAR Site Photos 09-18-09

Flange On System Effluent Piping That Was Leaking



Water Leaking From Cracked Flange



Rusted Bolts and Nuts



Inside Of Effluent Pipe



Flange Against Back Wall



Drain Pipe In Front Of Flange



Cut Off Rusted Bolts



New Flange And Piping Repair



New Coupling



Effluent Flow Meter Details





ENVIRONMENTAL
ASSESSMENT &
REMEDIATIONS

Active Industrial Uniform 63 West Merrick Road Lindenhurst, NY NYSDEC Site # 152125

EAR Site Photos 09-10-09

Old, Rusted Steel Knock-Out Tank



New, 304 Stainless Steel Knockout Tank





New Electrical Motor Attached To New Transfer Pump



Finished Re-Piping



Water Line Secured



Yard Maintenance
(Photo from 09-10-09)



MAINTENANCE AND INSPECTION REPORT

ACTIVE INDUSTRIAL UNIFORM SITE, LINDENHURST, NY

Date: 12/8/09

Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1000	1030	0.5, on site
P. Hahn	Technician	1000	1030	0.5, on site

Check off Items that were completed:

- | | |
|--|---|
| <input type="checkbox"/> Item 1: Snow Removal
<input checked="" type="checkbox"/> Item 2: Pressure Blower Maintenance
<input type="checkbox"/> Item 2A: Pressure Blower Fan Wheel Replacement
<input type="checkbox"/> Item 3: Transfer Pump Maintenance
<input type="checkbox"/> Item 4: Air Stripper Maintenance
<input type="checkbox"/> Item 5: Granular Activated Carbon Removal and Replacement | <input type="checkbox"/> Item 6: Removal and Replacement of Air Stripper Packing Material
<input type="checkbox"/> Item 7: Solids Filtration Change-out
<input type="checkbox"/> Item 8: Non-Routine Maintenance Services |
|--|---|

Description of Work:


Item 2: Pressure Blower Maintenance

1. Inspected fan wheel for wear and corrosion – none found.
2. Inspected fan wheel for buildup of materials – none found.
3. Inspected motor winding for dust and dirt – none found.
4. Lubricated motor bearings.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Mobil	Mobilith SHC100	Not Measurable

Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.


 LUKE Sorensen 1/13/10
 Signature / Print / Date

APPENDIX D

SYSTEM MONITORING DATA PACKAGES

APPENDIX E

DATA VALIDATION CHECKLISTS

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
CPCV-INF	2/23/05		3/18/05	No
CPCV-MID	2/23/05		3/18/05	No
SPSV-EFF	2/23/05		3/18/05	No

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. CY001P	YES	INITIAL
2. CY016P	YES	Samples
3. CY017P	YES	QC samples
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/1/05

A. Standard Data Files

Standard 1 ID: <u>CY0002I2</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>CY0005</u>	Conc: <u>0.5</u>
Standard 3 ID: <u>CY005</u>	Conc: <u>5</u>
Standard 4 ID: <u>CY010</u>	Conc: <u>10</u>
Standard 5 ID: <u>CY020, CY040</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem
Reviewer: R.Petrella Date of Review: 5/11/05
Fraction: VOA Date of Calibration: 3/1/05

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/1/05

Date of Continuing Calibration: 3/17, 3/18

File ID: CY010N,
CY010O

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: _____

B. Overall assessment of Continuing Calibration
(list associated samples)

OK, _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
VHBLK2D	Chlorobenzene 2 ug/l <10		Compound not detected in samples, qualification of data not required

List the samples associated with this method blank.

Trip blank clean, all other method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin *Active*

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/11/05

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Date Complete	Yes
I. Raw QC Data Complete	Yes

Comments: D0207- 3 air samples were collected and analyzed for VOA,

Samples were collected on 2/23/05 -

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/11/05

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

Site specific QC was not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes


If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: Franklin Active

Laboratory Name: Mitkem

Reviewer: R. Petrella 

Date of Review: 5/12/05

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Date Complete	Yes
I. Raw QC Data Complete	Yes

Comments: D0256 – 10 water samples and one trip blank were collected and analyzed for VOA

Samples were collected on 3/3/05 and 3/4/05

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/12/05

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
TB-1	3/5/05		3/8/05	No
MW-105	3/5/05		3/9/05	No
MW-103	3/5/05		3/8/05	No
MW-101	3/5/05		3/8/05	No
MW-102	3/5/05		3/8/05	No
Mw-104	3/5/05		3/9/05	No
MW-108	3/5/05		3/9/05	No
MW-107	3/5/05		3/9/05	No
MW-106	3/5/05		3/9, 3/11	No
MW-111	3/5/05		3/9/05	No
MW-109	3/5/05		3/9/05	No

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. V2G7300	YES	INITIAL
2. V2G7320	YES	DILUTION
3. V5F8920	YES	INITIAL
4. V5F8940	YES	SAMPLES
5. V5F8970	YES	SAMPLES
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/10/05, 3/7/05

A. Standard Data Files

Standard 1 ID: <u>V2G7302, V5F8922</u>	Conc: <u>10</u>
Standard 2 ID: <u>V2G7305, V5F8925</u>	Conc: <u>20</u>
Standard 3 ID: <u>V2G7306, V5F8921</u>	Conc: <u>50</u>
Standard 4 ID: <u>V2G7304, V5F8924</u>	Conc: <u>100</u>
Standard 5 ID: <u>V2G7303, V5F8923</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA Date of Calibration: 3/10/05, 3/7/05

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/10/05, 3/7/05

Date of Continuing Calibration: 3/11, 3/8/05, 3/9/05

File ID: V2G7321,
V5F8941,
V5F8972

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

Trip blank clean, all other method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/12/05

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: MW-104 Matrix: water

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes*

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

2 OF 132 SPIKE RECOVERIES WERE OUTSIDE QC LIMITS, 1 OF 66 RECOVERIES WERE OUTSIDE LIMITS

DATA VALIDATION – ORGANICS

Site Name: Franklin *Active*

Laboratory Name: Mitkem

Reviewer: R. Petrella *RP*

Date of Review: 5/12/05

I. Data Deliverable Requirements

- | | |
|----------------------------|-----|
| A. Legible | Yes |
| B. Paginated | Yes |
| C. Arranged in order | Yes |
| D. Consistent dates | Yes |
| E. Case Narrative | Yes |
| F. Chain-of-Custody Record | Yes |
| G. Sample Data Complete | Yes |
| H. Standard Date Complete | Yes |
| I. Raw QC Data Complete | Yes |

Comments: D0202 - 2 water samples were collected and analyzed for VOA, one sample also run for pH, iron and manganese *Samples were preserved w/ HCL*

Samples were collected on 2/23/05

Metals analysis was performed on 3/4-3/5

COMP-INF was reanalyzed at a 1:3 dilution

All metal QC met requirements

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	2/24/05		3/1-3/2	No
COMP EFF	2/24/05		3/1/05	No

*also run for
pH, Fe & Mn

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. V6D5620	YES	INITIAL
2. V6D5660	yes	Samples
3. V6D5690	YES	DILUTION
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 2/28/05

A. Standard Data Files

Standard 1 ID: <u>V6D5622</u>	Conc: <u>10</u>
Standard 2 ID: <u>V6D5625</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6D5621</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6D5624</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6D5623</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory
Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/12/05

Fraction: VOA

Date of Calibration: 2/28/05

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 2/28/05

Date of Continuing Calibration: 3/1/05, 3/2/05

File ID: V6D5661,
V6D5691

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4 %D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

OK, _____

DATA VALIDATION – ORGANICS

Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Station: VOA

Internal Standard Area Summary (GC/MS)

Are all internal standard peak areas within the contract limits ?

Yes

If not, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

Site specific QC was not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: Franklin *Active*

Laboratory Name:Mitkem

Reviewer: R.Petrella 

Date of Review:5/12/05

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Date Complete	Yes
I. Raw QC Data Complete	Yes

Comments: D0415- 3 air samples were collected and analyzed for VOA,

Samples were collected on 3/21/05

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
CPCV-INF	3/22/05		4/9/05	No
CPCV-MID	3/22/05		4/9/05	No
CPCV-EFF	3/22/05		4/9/05	No

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/13/05

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. BZ002P	YES	INITIAL
2. BZ005P	YES	Samples
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/13/05

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 4/5-4/6

A. Standard Data Files

Standard 1 ID: <u>BZ0002</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>BZ0005</u>	Conc: <u>0.5</u>
Standard 3 ID: <u>BZ005</u>	Conc: <u>5</u>
Standard 4 ID: <u>BZ010I2</u>	Conc: <u>10</u>
Standard 5 ID: <u>BZ020, BZ040</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/13/05

Fraction: VOA Date of Calibration: 4/5-4/6/05

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/13/05

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 4/5-4/6/05

Date of Continuing Calibration: 4/8 File ID: BZ010CI2

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: _____

B. Overall assessment of Continuing Calibration
(list associated samples)

OK, _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
VHBLK2D	Chlorobenzene 2 ug/l <10		Compound not detected in samples, qualification of data not required

List the samples associated with this method blank.

Trip blank clean, all other method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/05

Fraction: VOA

Site specific QC was not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: Franklin / ACTIVE

Laboratory Name: Mitkem

Reviewer: R. Petrella *RP*

Date of Review: 5/12/05

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Data Complete	Yes
I. Raw QC Data Complete	Yes

Comments: D0333– 3 water samples and one trip blank were collected and analyzed for VOA, one sample was also run for metals and pH, *VOA samples were preserved with HCL*
Samples were collected on 3/21/05

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	3/22/05		3/30/05	No
COMB EFF	3/22/05		3/30/05	No
MID	3/22/05		3/30/05	No

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. V6D5800	YES	INITIAL
2. V6D5810	YES	samples
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/29/05

A. Standard Data Files

Standard 1 ID: <u>V6D5802</u>	Conc: <u>10</u>
Standard 2 ID: <u>V6D5805</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6D5801</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6D5804</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6D5803</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory
Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/12/05

Fraction: VOA

Date of Calibration: 3/29/05

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/29/05

Date of Continuing Calibration: 3/30

File ID: V6D5811

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/12/05

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/12/05

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

Data Validation Check List

SDG: Active Industrial
Number of Samples: 3 Air
Analysis: VOC

Contractual Compliance

	<u>VOC</u>	<u>Metals</u>
Tunes:	<u>OK</u>	<u></u>
Surrogate Recoveries	<u></u>	<u></u>
Blanks	<u></u>	<u></u>
Initial Calibrations	<u></u>	<u></u>
Continuing Calibrations	<u></u>	<u></u>
Spikes	<u>-</u>	<u></u>
Duplicates	<u>-</u>	<u></u>
Laboratory Control Samples	<u>OK</u>	<u></u>

RP 11/8/05

Comments/Notes: SDG # - 00869

Date Sampled - 7/25/05

Date Analyzed: CPCV-INF - 8/9/05

CPCV-MID - 8/9/05

CPCV-EFF - 8/9/05

Area Counts - OK

Data Validation Check List

SDG: Active Industrial

Number of Samples: 3 water

Analysis: pH, VOC, Metals - Comb Inf

Contractual Compliance Comb Inf Comb Inf

Tunes: VOC Metals
OK OK

Surrogate Recoveries OK OK

Blanks OK OK

Initial Calibrations OK OK

Continuing Calibrations OK OK

Spikes OK OK

Duplicates OK OK

Laboratory Control Samples OK OK

Comments/Notes: SDG #M00792

Comb inf, comb eff, RW-2

Date Sampled - 7/6/05

Date Analyzed - 00792-01A - 7/8/05

02A - 7/17/05

03A - 7/17/05

01B - 7/28-7/29/05

Comb. Inf - 7/17/05, 7/8

Comb. Eff. - 7/17/05

RW-2 - 7/17/05

metals run 7/28-7/29

area cts - OK

Data Validation Check List

SDG:

Active Industrial

Number of Samples:

2 - Water

Analysis:

PH - Comb. inf

VOC - Comb Inf + Eff

Metals - Comb inf

Contractual Compliance

Tunes:

VOC

OK

Metals

—

Surrogate Recoveries

OK

—

Blanks

OK

OK

Initial Calibrations

OK

OK

Continuing Calibrations

OK

OK

Spikes

—

—

Duplicates

—

—

Laboratory Control Samples

OK

OK

Comments/Notes:

D1025

Date collected - 8/30/05

Date Analyzed - Comb Inf - 9/1/05

Comb Eff - 9/1/05

metals run 9/19 - 9/23

No problems with data set.

Data Validation Check List

SDG:

Active Industrial

Number of Samples:

3-aer

Analysis:

VOCs - TD15

Contractual Compliance

Tunes:

VOC

OK

Metals

Surrogate Recoveries

—

Blanks

Clear

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

—

Duplicates

—

Laboratory Control Samples

OK

Comments/Notes:

10 D1027

Date Sampled - 8/30/05

Date Analyzed - 9/18/05

area ct - OK

No problems found with sample results.

Data Validation Check List

SDG: Active Industrial
 Number of Samples: 11 water
 Analysis: VOC

Contractual Compliance

	<u>VOC</u>	<u>Metals</u>
Tunes:	<u>OK</u>	<u> </u>
Surrogate Recoveries	<u>OK</u>	<u> </u>
Blanks	<u>Clear</u>	<u> </u>
Initial Calibrations	<u>OK</u>	<u> </u>
Continuing Calibrations	<u>OK</u>	<u> </u>
Spikes	<u>OK</u>	<u> </u>
Duplicates	<u>OK</u>	<u> </u>
Laboratory Control Samples	<u>OK</u>	<u> </u>

PP 11/8/05

Comments/Notes: # D1033

	<u>Date Collected</u>	<u>Date Analyzed</u>
MW-101	8/31/05	9/3/05
MW-102	8/31	9/3
MW-103	8/31	9/3
MW-104	9/1	9/3, 9/6
MW-105	8/31	9/3
106	9/1	9/3
107	9/1	9/3.
108	9/1	9/3
109	8/31	9/6
111	8/31	9/3 9/6

MW 104 Run as MS/MSD - high recovery of tetrachloroethylene in both the MS and MSD is due to high conc of compound in sample.
 area cts ok

Data Validation Check List

SDG: Active Industrial

Number of Samples: 5 water

Analysis: VOC, PH, Metals

Contractual Compliance

	<u>VOC</u>	<u>Metals</u>
Tunes:	<u>OK</u>	<u>—</u>
Surrogate Recoveries	<u>OK</u>	<u>—</u>
Blanks	<u>OK</u>	<u>OK</u>
Initial Calibrations	<u>OK</u>	<u>OK</u>
Continuing Calibrations	<u>OK</u>	<u>OK</u>
Spikes	<u>—</u>	<u>OK</u>
Duplicates	<u>—</u>	<u>OK</u>
Laboratory Control Samples	<u>OK</u>	<u>OK</u>

Comments/Notes: # D1147

Date collected - 9/30 VTSR 10/3/05

Date Analyzed - Comb Inf - 10/5 + 10/6

RW-1 - 10/5 + 10/6

RW-2 - 10/5 + 10/6

Comb Eff - 10/5

Mid - 10/5

metals run 10/5

Samples were to be delivered on Saturday
But FedEx did not deliver till Monday.

area cts - OK

Data Validation Check List

SDG:

Active Industrial

Number of Samples:

3 AIR

Analysis:

VOC

Contractual Compliance

VOC

Metals

Tunes:

OK

Surrogate Recoveries

—

Blanks

OK

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

—

Duplicates

—

Laboratory Control Samples

OK

Comments/Notes:

01146

Date Sampled - 9/30/05

Date Analyzed - 10/15

area CTS OK

Active

DIS44
air DIS45

Data Validation Check List

SDG:

DIS44

Number of Samples:

5 air

Analysis:

VOA, Met PH

Contractual Compliance

Tunes:

VOA

OK

SVOA

—

Pest/PCB

NA

Metals

NA

Surrogate Recoveries

OK

—

—

NA

Blanks

OK

—

—

OK

Initial Calibrations

OK

—

—

OK

Continuing Calibrations

OK

—

—

OK

Spikes

—

—

—

—

Duplicates

—

—

—

—

Laboratory Control Samples

NA

NA

—

OK

Comments/Notes:

collected 12/19 VT-SR 12/20

VOA 12/21-12/23

PW-1 reanalyzed at a secondary dilution

Active

D1267

AIR - D1268

Data Validation Check List

SDG:

D1267

Number of Samples:

2 Waters

Analysis:

VOA, met, pH

Contractual Compliance

Tunes:

VOA

OK

SVOA

Pest/PCB

NA

Metals

NA

Surrogate Recoveries

OK

Blanks

OK

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

Batch

Duplicates

Batch

Laboratory Control Samples

NA

NA

Comments/Notes:

COMB INF

COMB EFF

Collected 10/24 VTSR 10/25

VOA 10/26, 11/14

met 11/3 - 11/8

COMB INF required reanalysis at a secondary dilution which was performed out of hold result qualified as estimated possibly biased low.

D1268 - SR Burlington

all data run within hold -
no problems found.

Active

D1413
AR - D1414

Data Validation Check List

SDG:

D1413

Number of Samples:

2

Analysis:

VOA, met, pH

Contractual Compliance

Tunes:

VOA

OK

SVOA

Pest/PCB

NA

Metals

NA

Surrogate Recoveries

*

NA

Blanks

OK

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

—

Duplicates

—

Laboratory Control Samples

NA

NA

Comments/Notes:

Comb Inf, Comb Eff

Collected 11/21/05

VOA 11/23, 11/28

VTSR 11/22/05

met 12/1 - 12/13

*BFB put in Comb INF sample rerun at
a dilution all recoveries OK

Inf rerun at 1:2 dilution

D1414 - ST Burlington

Data within hold
no problems found

Active

D1465

MW 101 → MW 109, MW 111

Data Validation Check List

SDG:

Number of Samples:

Analysis:

D1465
10 Waters

Contractual Compliance

Tunes:

Surrogate Recoveries

Blanks

Initial Calibrations

Continuing Calibrations

Spikes

Duplicates

Laboratory Control Samples

VOA

SVOA

Pest/PCB

Metals

NA

NA

OK

OK

OK

OK

OK

OK

NA

NA

Comments/Notes:

VTSR 12/3

collected 12/1, 12/2

VOA Run 12/5, 12/12

MW 104 run as MS/MSD

MW 106 analyzed at a 1:3 dilution out of
since within 10 day from VTSR No
qualification of data required.

DATA VALIDATION – ORGANICS

Site Name: ACTIVE

Laboratory Name: Mitkem

Reviewer: R.Petrella 

Date of Review:5/17/06

I. Data Deliverable Requirements

A. Legible	Yes
------------	-----

B. Paginated	Yes
--------------	-----

C. Arranged in order Yes

D. Consistent dates Yes

E. Case Narrative	Yes
-------------------	-----

F. Chain-of-Custody Record	Yes
----------------------------	-----

G. Sample Data Complete Yes

H. Standard Date Complete Yes

I. Raw QC Data Complete	Yes
-------------------------	-----

Comments: E0077– 3 air samples were collected and analyzed for VOA

Samples were collected on 1/24/06

Samples were subcontracted to STL Burlington

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
VPCV INF	1/27/06		1/30/06	No
VPCV MID	1/27/06		1/30/06	No
VPSV EFF	1/27/06		1/30/06	No

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. BEE01PV	YES	INITIAL
2. BEE04PV	YES	samples
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 1/25/06

A. Standard Data Files

Standard 1 ID: <u>BEE002V2</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>BEE005V</u>	Conc: <u>0.5</u>
Standard 3 ID: <u>BEE05V</u>	Conc: <u>5</u>
Standard 4 ID: <u>BEE10V</u>	Conc: <u>10</u>
Standard 5 ID: <u>BEE20V, BEE40V</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA Date of Calibration: 1/25/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 1/25/06

Date of Continuing Calibration: 1/29 File ID: BEE10CV

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/17/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – METALS

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: ACTIVE

Laboratory Name: Mitkem

Reviewer: R. Petrella 

Date of Review: 5/17/06

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Data Complete	Yes
I. Raw QC Data Complete	Yes

Comments: E0075– 2 water samples analyzed for VOA, one sample was also run for metals and pH and one for metals only

Samples were collected on 1/24/06

Metals run 2/1 and 2/7

DATA VALIDATION – METALS

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 1/17/06

Date of Continuing Calibration: 1/25, 1/26

File ID: V6E0461,
V6E0501

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA Date of Calibration: 1/17/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

Ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 1/17/06

A. Standard Data Files

Standard 1 ID: <u>V6E0262</u>	Conc: <u>10</u>
Standard 2 ID: <u>V6E0265</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6E0261</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6E0264</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6E0263</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. V6E0260	YES	INITIAL
2. V6E0460	YES	samples
3. V6E0500	YES	SAMPLES
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	1/25/06		1/26/06	No
COMB EFF	1/25/06		1/25/06	No

DATA VALIDATION – ORGANICS

Site Name: ACTIVE

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 5/17/06

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Data Complete	Yes
I. Raw QC Data Complete	Yes

Comments: E0205– 2 water samples analyzed for VOA, one sample was also run for metals and pH and one for metals only

Samples were collected on 2/24/06

~~Metals run 2/1 and 2/7~~

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	2/25/06		3/9/06	No
COMB EFF	2/25/06		3/9/06	No

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. V6E0950	YES	INITIAL
2. V6E1060	YES	samples
3. V6E1100	YES	SAMPLES
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/3/06

A. Standard Data Files

Standard 1 ID: <u>V6E0952</u>	Conc: <u>10</u>
Standard 2 ID: <u>V6E0955</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6E0951</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6E0954</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6E0953</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA Date of Calibration: 3/3/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

Ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/3/06

Date of Continuing Calibration: 3/9, 3/10

File ID: V6E1061,
V6E1101

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: ACTIVE

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 5/17/06

I. Data Deliverable Requirements

A. Legible	Yes
------------	-----

B. Paginated	Yes
--------------	-----

C. Arranged in order Yes

D. Consistent dates Yes

E. Case Narrative	Yes
-------------------	-----

F. Chain-of-Custody Record	Yes
----------------------------	-----

G. Sample Data Complete Yes

H. Standard Date Complete Yes

I. Raw QC Data Complete	Yes
-------------------------	-----

Comments: E0206– 3 air samples were collected and analyzed for VOA

Samples were collected on 2/24/06

Samples were subcontracted to STL Burlington

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
VPCV INF	3/1/06		3/14/06	No
VPCV MID	3/1/06		3/14/06	No
VPSV EFF	3/1/06		3/14/06	No

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. BEI01PV	YES	INITIAL
2. BEI11PV	YES	samples
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/6/06

A. Standard Data Files

Standard 1 ID: <u>BEI002V2</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>BEI005V</u>	Conc: <u>0.5</u>
Standard 3 ID: <u>BEI05V</u>	Conc: <u>5</u>
Standard 4 ID: <u>BEI10V</u>	Conc: <u>10</u>
Standard 5 ID: <u>BEI20V, BEI40V</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA Date of Calibration: 3/6/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/6/06

Date of Continuing Calibration: 3/13 File ID: BEI10GV2

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/17/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: ACTIVE

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/17/06

I. Data Deliverable Requirements

A. Legible Yes

B. Paginated	Yes
--------------	-----

C. Arranged in order Yes

D. Consistent dates Yes

E. Case Narrative	Yes
-------------------	-----

F. Chain-of-Custody Record	Yes
----------------------------	-----

G. Sample Data Complete Yes

H. Standard Date Complete	Yes
---------------------------	-----

I. Raw QC Data Complete	Yes
-------------------------	-----

Comments: E0289– 10 water samples and 1 trip blank analyzed for VOA

Samples were collected on 3/13/06 and 3/14

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There are no margins, text, or other markings on the paper.

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: MW-104 Matrix: water

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

2 of 136 spike recoveries were outside limits., all RPD's within limits

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks and trip blank clean

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/3/06

Date of Continuing Calibration: 3/16, 3/17

File ID: V6E1231,
V6E1271

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory
Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/17/06

Fraction: VOA

Date of Calibration: 3/3/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

Ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/3/06

A. Standard Data Files

Standard 1 ID: <u>V6E0952</u>	Conc: <u>10</u>
Standard 2 ID: <u>V6E0955</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6E0951</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6E0954</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6E0953</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/17/06

Fraction: VOA

III. Tune Summary

Tune File I.D. Number	Acceptable ?	Comments
1. V6E0950	YES	INITIAL
2. V6E1230	YES	samples
3. V6E1270	YES	SAMPLES
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
Trip blank	3/15/06		3/16/06	No
MW-105	3/15/06		3/16/06	No
MW-103	3/15/06		3/16/06	No
MW-102	3/15/06		3/16/06	No
MW-101	3/15/06		3/16/06	No
MW-106	3/15/06		3/16/06	No
MW-107	3/15/06		3/16/06	No
MW-104*	3/15/06		3/17/06	No
MW-108	3/15/06		3/17/06	No
MW-111	3/15/06		3/17/06	No
MW-109	3/15/06		3/17/06	No

* run as
MS/MSD

DATA VALIDATION – ORGANICS

Site Name: ACTIVE

Laboratory Name: Mitkem

Reviewer: R.Petrella 

Date of Review: 5/11/06

I. Data Deliverable Requirements

- | | |
|----------------------------|-----|
| A. Legible | Yes |
| B. Paginated | Yes |
| C. Arranged in order | Yes |
| D. Consistent dates | Yes |
| E. Case Narrative | Yes |
| F. Chain-of-Custody Record | Yes |
| G. Sample Data Complete | Yes |
| H. Standard Data Complete | Yes |
| I. Raw QC Data Complete | Yes |

Comments: E0330– 3 water samples and one trip blank were collected and analyzed for VOA, one sample was also run for metals and pH and one for metals only

Samples were collected on 3/22/06

Metals run 3/27/06 and 4/4/06

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/22/06, 3/26

Date of Continuing Calibration: 3/24

File ID: V6E1461,
V6E1501

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory
Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/11/06

Fraction: VOA

Date of Calibration: 3/22/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/22/06

A. Standard Data Files

Standard 1 ID: <u>V6E1392</u>	Conc: <u>10</u>
Standard 2 ID: <u>V6E1395</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6E1391</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6E1394</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6E1393</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/11/06

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. V6E1390	YES	INITIAL
2. V6E1460	YES	samples
3. V6E1500	YES	SAMPLES
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/11/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	3/23/06		3/24/06	No
COMB EFF	3/23/06		3/24/06	No
MID	3/23/06		3/24/06	No

DATA VALIDATION – ORGANICS

Site Name: ACTIVE

Laboratory Name: Mitkem

Reviewer: R. Petrella 

Date of Review: 5/17/06

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Date Complete	Yes
I. Raw QC Data Complete	Yes

Comments: E0335- 3 air samples were collected and analyzed for VOA

Samples were collected on 3/22/06

Samples were subcontracted to STL Burlington

DATA VALIDATION – METALS

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

If No, please note below.

Blank spike was analyzed and all recoveries were within limits

DATA VALIDATION – ORGANICS

Site Name: Franklin

Laboratory Name: Mitkem

Reviewer: R.Petrella

Date of Review: 5/17/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

YES

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

method blanks clean

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 3/29-3/30

Date of Continuing Calibration: 3/31, 4/2

File ID: CDV10BV,
CDV10DV

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be >25% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA Date of Calibration: 3/29-30

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

Protocol allows up to 4 %RSD to be >25% if <40%

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 3/29-3/30/06

A. Standard Data Files

Standard 1 ID: <u>CDV002V2</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>CDV005V</u>	Conc: <u>0.5</u>
Standard 3 ID: <u>CDV05V</u>	Conc: <u>5</u>
Standard 4 ID: <u>CDV10V</u>	Conc: <u>10</u>
Standard 5 ID: <u>CDV20V, CDV40V</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

Fraction: VOA

III. Tune Summary

Samples run within 24 hours of BFB, not 12

Tune File I.D. Number	Acceptable ?	Comments
1. CDV01PV	YES	INITIAL
2. CDV03PV	YES	samples
3. CDV05PV	YES	SAMPLES
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Franklin Laboratory Name: Mitkem

Reviewer: R.Petrella Date of Review: 5/17/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
VPCV INF	3/27/06		4/3/06	No
VPCV MID	3/27/06		4/3/06	No
VPSV EFF	3/27/06		4/3/06	No

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Date Complete	Yes
I. Raw QC Data Complete	Yes

Comments: E1154

3 air SAMPLES – for VOA by TO15

Samples subbed to STL Vermont. Samples collected on 7/31/06 STL did not receive the
samples until 8/4/06

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

No

If No, please note below.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

Yes

If No, please note below.

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

All blanks clean

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 8/9, 8/7

Date of Continuing Calibration: 8/12, 8/11

File ID: BEZ10CV,
CEK10DV2

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: _____

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory
Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

Date of Calibration: 8/9, 8/7

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 8/9, 8/7

A. Standard Data Files

Standard 1 ID: <u>BEZ002V, CEK002V</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>BEZ005V, CEK005V</u>	Conc: <u>0.5</u>
Standard 3 ID: <u>BEZ05V, CEK05V</u>	Conc: <u>5</u>
Standard 4 ID: <u>BEZ10V, CEJ10DV</u>	Conc: <u>10</u>
Standard 5 ID: <u>BEZ20V, BEZ40V,</u> <u>CEK20V, CEK40V</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

III. Tune Summary

Tune File I.D. Number	Acceptable ?	Comments
1. BEZ01PV	YES	INITIAL
2. BEZ04PV	YES	SAMPLES
3.		
4. CEJ07PV	YES	INITIAL
5. CEK05PV	YES	SAMPLES
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
VPCV-EFF	8/4/06		8/12/06	No
VPCV-MID	8/4/06		8/11/06	No
VPCV-INF	8/4/06		8/12/06	No

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella 

Date of Review: 11/13/06

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Date Complete	Yes
I. Raw QC Data Complete	Yes

Comments: E1280

3 air SAMPLES – for VOA by TO15

Samples subbed to STL Vermont. STL did not receive the samples until 9/25/06

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
VPCV-EFF	8/23/06		9/1/06	No
VPCV-MID	8/23/06		9/1/06	No
VPCV-INF	8/23/06		9/5/06	No

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

III. Tune Summary

Tune File I.D. Number	Acceptable ?	Comments
1. BEZ01PV	YES	INITIAL
2. BEZ18PV	YES	SAMPLES
3. BFA02PV	YES	SAMPLES
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 8/9, 9/1

A. Standard Data Files

Standard 1 ID: <u>BEZ002V, BFA002</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>BEZ005V, BFA005V</u>	Conc. <u>0.5</u>
Standard 3 ID: <u>BEZ05V, BFA05V</u>	Conc: <u>5</u>
Standard 4 ID: <u>BEZ10V, BFA010</u>	Conc: <u>10</u>
Standard 5 ID: <u>BEZ20V, BEZ40V, BFA20V, BFA40V</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory
Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

Date of Calibration: 8/9, 9/1

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 8/9, 9/1

Date of Continuing Calibration: 8/31, 9/5

File ID: BEZ10QV,
BFA10AV

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: _____

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

All blanks clean

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

Yes

If No, please note below.

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

No

If No, please note below.

DATA VALIDATION – METALS

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella 

Date of Review:11/13/06

I. Data Deliverable Requirements

A. Legible Yes

B. Paginated	Yes
--------------	-----

C. Arranged in order Yes

D. Consistent dates Yes

E. Case Narrative	Yes
-------------------	-----

F. Chain-of-Custody Record	Yes
----------------------------	-----

G. Sample Data Complete Yes

H. Standard Date Complete Yes

I. Raw QC Data Complete	Yes
-------------------------	-----

Comments: E1256

2 WATER SAMPLES – INF run for VOA, pH and metals, Eff run for VOA only

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	8/18/06		8/21/06	No
COMP EFF	8/18/06		8/21/06	No

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA, SVOA

III. Tune Summary

Tune File I.D. Number	Acceptable ?	Comments
1. V6E4913	YES	INITIAL
2. V6E5390	YES	SAMPLES
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 8/5/06

A. Standard Data Files

Standard 1 ID: <u>V6E4927</u>	Conc: <u>5</u>
Standard 2 ID: <u>V6E4926</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6E4925</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6E4930</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6E4930</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA Date of Calibration: 8/5/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 8/5/06

Date of Continuing Calibration: 8/21 File ID: V6E5391

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: Protocol allows up to 4%D to be > 20% if <40%

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

All blanks clean

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

Yes

If No, please note below.

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

No

If No, please note below.

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

I. Holding times

<u>Sample</u>	<u>Date Received</u>	<u>Date Digested</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	8/18/06		8/29/06	No
COMB EFF	8/18/06		9/1/06	No

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Associated Samples: _____

II. Initial Calibration

1. Were all initial instrument calibrations performed?

Yes

Comments:

2. Were the initial calibration verification standards analyzed at the contract specified frequency?

Yes

Comments:

3. Were the initial calibration results within the control limits listed below?

For tin and mercury: 80-120% of the true value

For all other metals: 90-110% of the true value

Yes

If "No", note analytes _____

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Associated Samples: _____

III. Continuing Calibration

1. Were the continuing calibration verification standards analyzed at the contract specified frequency?

Yes

Comments:

2. Were the continuing calibration results within the control limits listed below?

For tin and mercury: 80-120% of the true value

For all other metals: 90-110% of the true value

Yes

If "No", note analytes _____

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

IV. Blank Summary

A. Method Blanks

1. Was a method blank prepared and analyzed at the contract specified frequency?

Yes

2. Were all the analytes below the CRDL in the method blank?

Yes

Comments:

B. Calibration Blanks

1. Were all initial and continuing calibration blanks analyzed at the contract specified frequency/

Yes

2. Were all the analytes below the CRDL in all the calibration blanks?

Yes

Comments:

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Site specific QC not provided

V. Duplicate Analysis

1. Was a duplicate prepared and analyzed at the contract specified frequency?

Yes

No

Comments:

2. Were control limits for the relative percent differences (RPD) met for each analyte?

Yes

No

Comments:

For sample values >5 times the CRDL, the RPD control limit is $\pm 20\%$.

For sample values ≤ 5 times the CRDL, the RPD control limit is $\pm \text{CRDL}$.

If sample results were outside of the control limits, all data associated with that duplicate sample should have been flagged with a "*".

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Site specific QC not provided

VI. Matrix Spike Analysis

1. Was a matrix spike prepared and analyzed at the contract specified frequency?

Yes

No

Comments:

2. Were the matrix spike recoveries within the contract specified control limits (75-125%)?

Yes

No

If "No", note analytes _____

Data should have been flagged with "N" for analytes out of control limits. If the sample concentration exceeds the spike concentration by a factor of four or more, no flag is required.

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

VII. ICP Interference Check Sample Summary

1. Was the ICP serial dilution analyzed at the contract specified frequency?

Yes

Comments:

2. Were the serial dilution differences within the contract specified limits of $\pm 10\%$?

Yes

Comments:

3. Was the ICP CRDL check standard analyzed at the contract specified frequency for the analytes required?

Yes

Comments:

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

VII. ICP Interference Check Sample Summary (continued):

4. Was the ICP interference check sample analyzed at the contract specified frequency:

Yes

Comments:

5. Were the ICP interference check sample results within the control limit of $\pm 20\%$ of the mean value?

Yes

If "No", not analytes _____

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

VIII. Laboratory Control Sample Analysis

1. Was a laboratory control sample analyzed at the contract required frequency?

Yes

Comments:

2. Were the percent recoveries within the control limits of 80-120% (except for Ag and Sb) for each analyte?

Yes

Comments:

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

Yes

If No, please note below.

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

All blanks clean

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 8/5/06

Date of Continuing Calibration: 9/20, 9/21

File ID: V6E6091,
V6E6121

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: _____

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory
Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

Date of Calibration: 8/5/06

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 8/5/06

A. Standard Data Files

Standard 1 ID: <u>V6E4927</u>	Conc: <u>5</u>
Standard 2 ID: <u>V6E4926</u>	Conc: <u>20</u>
Standard 3 ID: <u>V6E4925</u>	Conc: <u>50</u>
Standard 4 ID: <u>V6E4930</u>	Conc: <u>100</u>
Standard 5 ID: <u>V6E4930</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA, SVOA

III. Tune Summary

Tune File I.D. Number	Acceptable ?	Comments
1. V6E4913	YES	INITIAL
2. V6E6090	YES	SAMPLES
3. V6E6120	YES	DILUTION
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	9/20/06		9/20/06	No
COMP EFF	9/20/06		9/20/06	No
RW-1 INF	9/20/06		9/20,9/21	No
RW-2 INF	9/20/06		9/20/06	No
COMB MID	9/20/06		9/20/06	No

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella *RP/11/13/06*

Date of Review: 11/13/06

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Data Complete	Yes
I. Raw QC Data Complete	Yes

Comments: E1431

5 WATER SAMPLES – INF and EFF run for VOA, pH and metals, the mid sample was run just for VOA

RW-1 required reanalysis at a secondary dilution for concentration of tetrachloroethene.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

No

If No, please note below.

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

I. Holding times

<u>Sample</u>	<u>Date Received</u>	<u>Date Digested</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
COMB INF	9/20/06		9/22/06	No
COMB EFF	9/20/06		9/22/06	No
RW-1 INF	9/20/06		9/22/06	No
RW-2	9/20/06		9/22/06	No

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Associated Samples: _____

II. Initial Calibration

1. Were all initial instrument calibrations performed?

Yes

Comments:

2. Were the initial calibration verification standards analyzed at the contract specified frequency?

Yes

Comments:

3. Were the initial calibration results within the control limits listed below?

For tin and mercury: 80-120% of the true value

For all other metals: 90-110% of the true value

Yes

If "No", note analytes _____

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Associated Samples: _____

III. Continuing Calibration

1. Were the continuing calibration verification standards analyzed at the contract specified frequency?

Yes

Comments:

2. Were the continuing calibration results within the control limits listed below?

For tin and mercury: 80-120% of the true value

For all other metals: 90-110% of the true value

Yes

If "No", note analytes _____

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

IV. Blank Summary

A. Method Blanks

1. Was a method blank prepared and analyzed at the contract specified frequency?

Yes

2. Were all the analytes below the CRDL in the method blank?

Yes

Comments:

B. Calibration Blanks

1. Were all initial and continuing calibration blanks analyzed at the contract specified frequency/

Yes

2. Were all the analytes below the CRDL in all the calibration blanks?

Yes

Comments:

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Site specific QC not provided

V. Duplicate Analysis

1. Was a duplicate prepared and analyzed at the contract specified frequency?

Yes

No

Comments:

2. Were control limits for the relative percent differences (RPD) met for each analyte?

Yes

No

Comments:

For sample values >5 times the CRDL, the RPD control limit is $\pm 20\%$.

For sample values ≤ 5 times the CRDL, the RPD control limit is $\pm \text{CRDL}$.

If sample results were outside of the control limits, all data associated with that duplicate sample should have been flagged with a "*".

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Site specific QC not provided

VI. Matrix Spike Analysis

1. Was a matrix spike prepared and analyzed at the contract specified frequency?

Yes

No

Comments:

2. Were the matrix spike recoveries within the contract specified control limits (75-125%)?

Yes

No

If "No", note analytes _____

Data should have been flagged with "N" for analytes out of control limits. If the sample concentration exceeds the spike concentration by a factor of four or more, no flag is required.

DATA VALIDATION – METALS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

VII. ICP Interference Check Sample Summary

1. Was the ICP serial dilution analyzed at the contract specified frequency?

Yes

Comments:

2. Were the serial dilution differences within the contract specified limits of $\pm 10\%$?

Yes

Comments:

3. Was the ICP CRDL check standard analyzed at the contract specified frequency for the analytes required?

Yes

Comments:

DATA VALIDATION – METALS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

VII. ICP Interference Check Sample Summary (continued):

4. Was the ICP interference check sample analyzed at the contract specified frequency:

Yes

Comments:

5. Were the ICP interference check sample results within the control limit of $\pm 20\%$ of the mean value?

Yes

If "No", not analytes

DATA VALIDATION – METALS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

VIII. Laboratory Control Sample Analysis

1. Was a laboratory control sample analyzed at the contract required frequency?

Yes

Comments:

2. Were the percent recoveries within the control limits of 80-120% (except for Ag and Sb) for each analyte?

Yes

Comments:

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

Site specific QC not provided

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: _____ Matrix: _____

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes

No

If No, please note below.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

Yes

If No, please note below.

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

All blanks clean

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 9/29

Date of Continuing Calibration: 9/29, 10/2

File ID: _____

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: _____

B. Overall assessment of Continuing Calibration
(list associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory
Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

Date of Calibration: 9/29

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration:
(list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/13/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 9/29

A. Standard Data Files

Standard 1 ID: <u>CEP002V</u>	Conc: <u>0.2</u>
Standard 2 ID: <u>CEP005V</u>	Conc: <u>0.5</u>
Standard 3 ID: <u>CEP05V</u>	Conc: <u>5</u>
Standard 4 ID: <u>CEP10V</u>	Conc: <u>10</u>
Standard 5 ID: <u>CEP20V, CEP40V</u>	Conc: <u>20, 40</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

Fraction: VOA

III. Tune Summary

Tune File I.D. Number	Acceptable ?	Comments
1. CEP02PV	YES	INITIAL/SAMPLES
2. CEP03PV	YES	SAMPLES
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/13/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
VPCV-EFF	9/20/06		9/30/06	No
VPCV-MID	9/20/06		10/2/06	No
VPCV-INF	9/20/06		10/2/06	No

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella *RP 11/13/06*

Date of Review: 11/13/06

I. Data Deliverable Requirements

A. Legible	Yes
B. Paginated	Yes
C. Arranged in order	Yes
D. Consistent dates	Yes
E. Case Narrative	Yes
F. Chain-of-Custody Record	Yes
G. Sample Data Complete	Yes
H. Standard Date Complete	Yes
I. Raw QC Data Complete	Yes

Comments: E1432

3 air SAMPLES – for VOA by TO15

Samples subbed to STL Vermont. STL did not receive the samples until 9/25/06

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/14/06

I. Data Deliverable Requirements

A. Legible Yes

B. Paginated	Yes
--------------	-----

C. Arranged in order Yes

D. Consistent dates **Yes**

E. Case Narrative	Yes
-------------------	-----

F. Chain-of-Custody Record	Yes
----------------------------	-----

G. Sample Data Complete Yes

H. Standard Date Complete Yes

I. Raw QC Data Complete	Yes
-------------------------	-----

Comments: E1501

10 WATER SAMPLES – analyzed for VOA

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/14/06

II. Holding Times

<u>Sample I.D.</u>	<u>Date Received</u>	<u>Date Extracted</u>	<u>Date Analyzed</u>	<u>Holding Time Exceeded?</u>
TB-1	9/30/06		10/4-10/6	No
MW-111	9/30/06		10/4-10/6	No
MW-109	9/30/06		10/4-10/6	No
MW-105	9/30/06		10/4-10/6	No
MW-103	9/30/06		10/4-10/6	No
MW-101	9/30/06		10/4-10/6	No
MW-102	9/30/06		10/4-10/6	No
MW-106	9/30/06		10/4-10/6	No
MW-107	9/30/06		10/4-10/6	No
MW-104	9/30/06		10/4-10/6	No
MW-108	9/30/06		10/4-10/6	No

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/14/06

Fraction: VOA, SVOA

III. Tune Summary

Tune File I.D. Number	Acceptable ?	Comments
1. V2H8830	YES	INITIAL
2. V2H8840	YES	SAMPLES
3. V6E6250	YES	INITIAL
4. V6E6610	YES	SAMPLES
5.		
6.		
7.		
8.		
9.		
10.		

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/14/06

Fraction: VOA

IV. Initial Calibration Summary (GC/MS)

Date of Calibration: 10/4, 9/26

A. Standard Data Files

Standard 1 ID: <u>V2H8837, V6E6252</u>	Conc: <u>5</u>
Standard 2 ID: <u>V2H8835, V6E6255</u>	Conc: <u>20</u>
Standard 3 ID: <u>V2H8831, V6E6251</u>	Conc: <u>50</u>
Standard 4 ID: <u>V2H8834, V6E6254</u>	Conc: <u>100</u>
Standard 5 ID: <u>V2H8833, V6E6253</u>	Conc: <u>200</u>

B. 1. All SPCC met Criteria ?

Yes

2. Calculate a SPCC average RRF

Comments: _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory
Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/14/06

Fraction: VOA

Date of Calibration: 10/4, 9/26

IV. Initial Calibration Summary (continued)

2. All CCC met Criteria ?

Yes

Comments: _____

Calculate a CCC % RSD

C. 1. Was the tune for the initial calibration acceptable ?

Yes

2. Was the calibration conducted within 12 hours of the tune

Yes

Comments: _____

D. Overall assessment of the initial calibration: (list the associated samples)

ok

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/14/06

Fraction: VOA

VI. Continuing Calibration Summary (GC/MS)

Date of Initial Calibration: 10/4, 9/26

Date of Continuing Calibration: 10/4, 10/6

File ID: V6H8841,
V6E6610

A. 1. All SPCC met criteria ?

Yes

Calculate a SPCC RRF

Comments: _____

2. All CCC met criteria ?

Yes

Calculate a CCC % D

Comments: _____

B. Overall assessment of Continuing Calibration
(list associated samples)

ok _____

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/14/06

Fraction: VOA

VIII. Internal Standard Area Summary (GC/MS)

Were all internal standard peak areas within the contract limits ?

Yes

If No, please note below

<u>Sample</u>	<u>Internal Standard Outside Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/14/06

Fraction: VOA

All blanks clean

IX. Blank Summary

Date/Time of Analysis: _____ File ID: _____

<u>Compound</u>	<u>Concentration</u>	<u>≤ CROL</u>	<u>Comments</u>
-----------------	----------------------	---------------	-----------------

List the samples associated with this method blank.

DATA VALIDATION – ORGANICS

Site Name: Active Industrial

Laboratory Name: Mitkem

Reviewer: R. Petrella

Date of Review: 11/14/06

Fraction: VOA

X. Surrogate Recovery Summary

Were all surrogate recoveries within the contract limits ?

Yes

If No, please note below.

<u>Sample</u>	<u>Surrogate Compound Outside Recovery Limits</u>	<u>Amount Above Contract Requirement</u>	<u>Comments</u>
---------------	---	--	-----------------

DATA VALIDATION – ORGANICS

Site Name: Active Industrial Laboratory Name: Mitkem

Reviewer: R. Petrella Date of Review: 11/14/06

Fraction: VOA

XI. Matrix Spike/Matrix Spike Duplication Summary

Sample ID: MW-111 Matrix: WATER

Did the MS/MSD recovery data meet the contract recommended requirements ?

Yes*

If No, please note below.

11 of 132 spike recoveries were slightly above limits all RPD's were within limits no action required.

Data Validation Check List

SDG:

F0018

Number of Samples:

2 Waters

Analysis:

VOA, met

Contractual Compliance

<u>VOC</u>	<u>met</u>
<u>OK</u>	<u>—</u>

Tunes:

<u>OK</u>	<u>—</u>
<u>OK</u>	<u>—</u>

Surrogate Recoveries

<u>clear</u>	<u>OK</u>
<u>OK</u>	<u>OK</u>

Blanks

<u>OK</u>	<u>OK</u>
<u>OK</u>	<u>OK</u>

Initial Calibrations

<u>OK</u>	<u>OK</u>
<u>OK</u>	<u>OK</u>

Continuing Calibrations

<u>Blank-OK</u>	<u>—</u>
<u>—</u>	<u>—</u>

Spikes

<u>—</u>	<u>—</u>
<u>OK</u>	<u>OK</u>

Duplicates

<u>OK</u>	<u>OK</u>
<u>OK</u>	<u>OK</u>

Laboratory Control Samples

Comments/Notes:

comb up, comb edf

collected 1/5 VTSR 9/6 Run 1/9, 1/10 (VOA)
1/11, 1/17 (met)

✓ No problems with analysis

Data Validation Check List

SDG:

F0019

Number of Samples:

3 air

Analysis:

VDA-TOL5

Contractual Compliance

Tunes:

VOC
OK

Surrogate Recoveries

OK

Blanks

///

Initial Calibrations

///

Continuing Calibrations

///

Spikes

///

Duplicates

///

Laboratory Control Samples

///

Comments/Notes:

collected 1/5/07

analyzed by Center

No problems with analysis

Samples had high concentrations exceeding calibration range. Samples not rerun at dilutions since canister samples.

Data Validation Check List

SDG:

F0248

Number of Samples:

2 BW

Analysis:

VOA, Met

Contractual Compliance

Tunes:

VOC
OK

Met

Surrogate Recoveries

OK

/

Blanks

OK*

OK

Initial Calibrations

OK

OK

Continuing Calibrations

OK

OK

Spikes

/

OK

Duplicates

/

OK

Laboratory Control Samples

OK

OK

Comments/Notes:

comburf comb eff.

collect 2/26

VTSR 2/27

analyzed 3/5, 3/7 - VOA

Met 3/9, 3/12

No problems with analysis

comburf - rerun at a 1:2 dilution for tetrachloroethene.

* compounds in blank not detected in sample.

Data Validation Check List

SDG:

FO249

Number of Samples:

3 air

Analysis:

IDL5

Contractual Compliance

Tunes:

VOC
OK

Surrogate Recoveries

OK

Blanks

/

Initial Calibrations

/

Continuing Calibrations

/

Spikes

/

Duplicates

/

Laboratory Control Samples

/

Comments/Notes:

collected 2/26,

Analyzed by Centek.

No problems with analysis

Data Validation Check List

SDG:

Number of Samples:

Analysis:

F0337
3 waters
VOC met

Contractual Compliance

Tunes:

Surrogate Recoveries

Blanks

Initial Calibrations

Continuing Calibrations

Spikes

Duplicates

Laboratory Control Samples

Comments/Notes:

Collected 3/16 VTSR 3/17 Run 3/19
met 3/23, 4/4

SMC1

* Combust 117
mid 116

limit
115

no action
Required

No problems with analysis

Data Validation Check List

SDG:

F0340

Number of Samples:

3 air

Analysis:

VOC-TD15

Contractual Compliance

Tunes:

VOC
OK

Surrogate Recoveries

OK

Blanks

OK

Initial Calibrations

✓

Continuing Calibrations

✓

Spikes

✓

Duplicates

✓

Laboratory Control Samples

✓

Comments/Notes:

collected 3/16/07

samples analyzed by Centek

No problems with analysis



Data Validation Check List

SDG:

FO364

Number of Samples:

10 waters

Analysis:

VOC, pH

Contractual Compliance

Tunes:

VOC
OK

Surrogate Recoveries

OK

Blanks

OK*

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

OK

Duplicates

OK

Laboratory Control Samples

OK

Comments/Notes:

collected 3/20, 3/21 VTSR 3/22
Run 3/21, 3/23, 3/24

No problems with analysis

MW-106 required reanalysis
at a 1:40 dilution

MW-104 run as the MS/MSD

*Naphthalene, 1,2,3-trichlorobenzene detected
in method blank run on 3/24 -
compds. detected in MW-109
qualified as

Top blank chloroform IT

Data Validation Check List

SDG:

Active Industrial

F0887

Number of Samples:

10 wells

Analysis:

VOC & pH

Contractual Compliance

Tunes:

VOC
OK

SVOC

PCB

METALS

Surrogate Recoveries

OK

Blanks

OK clean

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

OK

Duplicates

OK

Laboratory Control Samples

OK

Comments/Notes:

MW-105, MW-101, MW-102, MW-103, MW-104,
MW-108, MW-107, MW-106, MW-111, MW-109

collected 6/26, VTSR 6/27 analyzed 7/4

MW-105 run as MS/MSD

no problems found w sample results.

Data Validation Check List

SDG:

Active Industrial

Number of Samples:

2 waters

Analysis:

VOA, Metals

Contractual Compliance

Tunes:

VOG
OK

SVOC

PCB

METALS

Surrogate Recoveries

OK

Blanks

OK

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

blank

Duplicates

—

Laboratory Control Samples

OK

Comments/Notes:

collected 7/12

VTSR 7/13,

Comb 1st

Comb Eff

VOA 7/13

Hg 7/18

area cts - OK

Met 7/26

Data Validation Check List

SDG: Active IndustrialNumber of Samples: 3 air

Analysis: _____

Contractual Compliance

	<u>VOC</u>	<u>SVOC</u>	<u>PCB</u>	<u>METALS</u>
Tunes:	<u>OK</u>			
Surrogate Recoveries	<u>OK</u>			
Blanks	<u>OK</u>			
Initial Calibrations	<u>OK</u>			
Continuing Calibrations	<u>OK</u>			
Spikes	<u>/</u>			
Duplicates	<u>/</u>			
Laboratory Control Samples	<u>OK</u>			
Comments/Notes:	<u>collected 7/17</u>			

Samples rec'd at 7/17No problems

Data Validation Check List

SDG: Active Industrial
 Number of Samples: 2 walls
 Analysis: VOA, met

Contractual Compliance

	VOC	SVOC	PCB	METALS
Tunes:	<u>OK</u>			<u>OK</u>
Surrogate Recoveries	<u>OK</u>			<u>OK</u>
Blanks	<u>OK</u>			<u>OK</u>
Initial Calibrations	<u>OK</u>			<u>OK</u>
Continuing Calibrations	<u>OK</u>			<u>OK</u>
Spikes	<u>Blank</u>			<u>OK</u>
Duplicates	<u>OK</u>			<u>OK</u>
Laboratory Control Samples	<u>OK</u>			<u>OK</u>

Comments/Notes: COMB INF, COMB EFF
Collection 8/10 VTSR 8/11 VOA run 8/17
met 8/21, 8/23

area ct OK

Combluf - 1,2,4 trichlorobenzene, hexachlorobutadiene
naphthalene and 1,2,3,4 trichlorobenzene
detected at 1ug/l also detected
* in blank at 2ug/l. Results
qualified as non-detected due to
blank contamination

No Problems

Data Validation Check List

SDG: Active IndustrialNumber of Samples: 3Analysis: air
VOC

Contractual Compliance

	<u>VOC</u>	<u>SVOC</u>	<u>PCB</u>	<u>METALS</u>
Tunes:	<u>OK</u>	<u>/</u>	<u>/</u>	<u>/</u>
Surrogate Recoveries	<u>OK</u>	<u>/</u>	<u>/</u>	<u>/</u>
Blanks	<u>OK</u>	<u>/</u>	<u>/</u>	<u>/</u>
Initial Calibrations	<u>OK</u>	<u>/</u>	<u>/</u>	<u>/</u>
Continuing Calibrations	<u>OK</u>	<u>SP</u>	<u>SP</u>	<u>SP</u>
Spikes	<u>/</u>	<u>/</u>	<u>/</u>	<u>/</u>
Duplicates	<u>/</u>	<u>/</u>	<u>/</u>	<u>/</u>
Laboratory Control Samples	<u>OK</u>	<u>/</u>	<u>/</u>	<u>/</u>

Comments/Notes:

collected 8/10Centek analyzed air samples
VTSR 8/14No Problems w sample results

Data Validation Check List

SDG: Active IndustrialNumber of Samples: 3 airAnalysis: VOA

Contractual Compliance

Tunes:

Surrogate Recoveries

Blanks

Initial Calibrations

Continuing Calibrations

Spikes

Duplicates

Laboratory Control Samples

Comments/Notes:

VOCSVOCPCBMETALSOKSamples analyzed by Centekcollected 9/12 rec'd at Centek 9/18No Problems with air data

Data Validation Check List

SDG:

Active Industrial

Number of Samples:

3 VOA, metals

Analysis:

Contractual Compliance

Tunes:

VOC
OKSVOCPCBMETALS

Surrogate Recoveries

OK

Blanks

OK

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

OK

Duplicates

OK

Laboratory Control Samples

OK

Comments/Notes:

comp INF, comp EF, MIDcollected 9/121TSR9/13VOA Run 9/14Mercury 9/24metals 9/28area Cts okno problems in sample results.

~~F1410~~
F1410

Data Validation Check List

SDG: Active Industrial
Number of Samples: 10 wells
Analysis: VOC, pH

Contractual Compliance

Tunes:

Surrogate Recoveries

Blanks

Initial Calibrations

Continuing Calibrations

Spikes *

Duplicates

Laboratory Control Samples

<u>VOC</u>	<u>SVOC</u>	<u>PCB</u>	<u>METALS</u>
<u>OK</u>	/	/	/
<u>OK</u>	/	/	/
/	/	/	/
<u>OK</u>	/	/	/
<u>OK</u>	/	/	/
<u>OK</u>	/	/	/
<u>OK</u>	/	/	/
<u>OK</u>	/	/	/

Comments/Notes:

MN-101, MN-102, MN-103, MN-104, MW-105
MW-106, MW-107, MW-108, MW-109, MW-111
collected 9/28
VTSR 9/29
analyzed VOA 10/1 → 10/4

MW-104 run as MS/MSD

MW 104 run 1:8 MW-106 run 1:2

* Tetrachloroethene was detected in sample at 1200 ug/kg
which is 20x that in spike. -

area cts OK -

Naphthalene qualified as ND in sample
MW 101 due to blank contamination

Data Validation Check List

SDG: Active Industrial

Number of Samples: 3 air samples

Analysis: VOC

Contractual Compliance

	<u>VOC</u>			<u>METALS</u>
Tunes:	<u>OK</u>	<u> </u>	<u> </u>	<u> </u>
Surrogate Recoveries	<u>OK</u>	<u> </u>	<u> </u>	<u> </u>
Blanks	<u>OK</u>	<u> </u>	<u> </u>	<u> </u>
Initial Calibrations	<u>OK</u>	<u> </u>	<u> </u>	<u> </u>
Continuing Calibrations	<u>OK</u>	<u> </u>	<u> </u>	<u> </u>
Spikes	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Duplicates	<u> </u>	<u> </u>	<u> </u>	<u> </u>
Laboratory Control Samples	<u>OK</u>	<u> </u>	<u> </u>	<u> </u>

Comments/Notes: F1530 collector 10/22 VTSR 10/23
Centek - subcontracted for air analysis.

mini cans used.

appears canisters were contaminated
as all 3 samples have same compounds
at similar concentrations

Data Validation Check List

SDG: Active IndustrialNumber of Samples: 2 watersAnalysis: Both VOC, INF - Metals

Contractual Compliance

Tunes:

VOCOKMETALS

Surrogate Recoveries

OK*

Blanks

OK

Initial Calibrations

10/12 - OK

Continuing Calibrations

10/23 OK

Spikes

Blank
Spike Run

Duplicates

Laboratory Control Samples

OK

Comments/Notes:

F1529COMB INF10/23Run10/2310/24, 11/5COMB EFF10/2310/23

Comb eff - TOL - d8 recovery 84% - lower limit 85%
qualification of data not required

Dup/spike run on COMB INF

Data Validation Check List

collected 11/13, VTSR 11/14
VOC Run 11/15
Met 11/27
Dibromofluoromethane (surrogate) recovered
slightly above limit of 115 - no action
required.

Data Validation Check List

SDG:

Active Industrial

Number of Samples:

3 air

Analysis:

VOC

Contractual Compliance

Tunes:

VOC
OK

Surrogate Recoveries

OK

Blanks

OK

Initial Calibrations

OK

Continuing Calibrations

OK

Spikes

—

Duplicates

—

Laboratory Control Samples

OKMETALS

Comments/Notes:

subcontracted to Centek.

APPENDIX F

SPDES PERMIT EQUIVALENCY

Groundwater Water Quality For Design and Effluent Limits

<u>Parameter</u>	<u>Influent Concentration</u>	<u>Effluent Concentration*</u>
Trichloroethane	5900 µg/l	10 µg/l
Tetrachloroethene	6800 µg/l	4 µg/l
1,2 Dichloroethene (Total)	2800 µg/l	10 µg/l
1,1,1 Trichloroethane	1200 µg/l	5 µg/l
Xylene	1100 µg/l	5 µg/l**
Vinyl Chloride	190 µg/l	10 µg/l
Iron	1.4 to 4.0 mg/l	4 mg/l
Manganese	2.83 to 10.1 mg/l	2 mg/l
Total Dissolved Solids	130 to 294 mg/l	Monitor
Total Suspended Solids	10 to 29 mg/l	20 mg/l
Aluminum	34 to 1810 ug/l	4000 ug/l
Arsenic	1.4 to 28.5 ug/l	140 ug/l
Cadmium (T)	0.3 to 9.5 ug/l	30 ug/l
Copper (T)	1.5 to 13.3 ug/l	38 ug/l
Nickel (T)	2.8 to 12.4 ug/l	65 ug/l
Silver (T)	0.6 to 2.2 ug/l	9 ug/l
Zinc (T)	15 to 163 ug/l	370 ug/l
Chloride (dissolved)	40 mg/l	NA
COD (dissolved)	mg/l	NA
Conductivity (dissolved) at 25 Deg C	0.28 to 5.1 ms/cm	NA
Turbidity	4 to 425 NTU	NA
pH	6.2	6 to 9
Alkalinity (dissolved)	39 to 80 mg/l	NA
Dissolved Oxygen	0.37 to 2.9 mg/l	NA

* NYSDEC site specific Effluent limitations and monitoring Requirements

** effluent limits for xylene-o = 5 ug/l; Xylene-m&p = 10 ug/l.

APPENDIX G

AIR DISCHARGE PERMIT EQUIVALENCY

ATION FACILITY EMISSION POINT

NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION

COPIES
WHITE - ORIGINAL
GREEN - DIVISION OF AIR
WHITE - REGIONAL OFFICE
WHITE - FIELD REP.
YELLOW - APPLICANT



ADD
CHANGE
DELETE

READ INSTRUCTIONS
CONTAINED IN
FORM DE-11-12
BEFORE ANSWERING
ANY QUESTION

PROCESS, EXHAUST OR VENTILATION SYSTEM
APPLICATION FOR PERMIT TO CONSTRUCT OR CERTIFICATE TO OPERATE

1. NAME OF OWNER / FIRM New York State Dept. of Conservation		9. NAME OF AUTHORIZED AGENT Mike Posillico		13. TELEPHONE 631-752-2145		18. FACILITY NAME (IF DIFFERENT FROM OWNER / FIRM) Active Industrial Uniform Co. Site	
2. NUMBER AND STREET ADDRESS 50 Wolf Road		11. NUMBER AND STREET ADDRESS 1610 New Highway		20. FACILITY LOCATION (NUMBER AND STREET ADDRESS) Wellwood Avenue		22. ZIP 11735	
3. CITY - TOWN - VILLAGE Albany		4. STATE NY		5. ZIP 12233		12. CITY - TOWN - VILLAGE Lyndenhurst, NY	
6. OWNER CLASSIFICATION A <input type="checkbox"/> COMMERCIAL C <input type="checkbox"/> UTILITY F <input type="checkbox"/> MUNICIPAL L <input type="checkbox"/> RESIDENTIAL E <input type="checkbox"/> INDUSTRIAL D <input type="checkbox"/> FEDERAL G <input type="checkbox"/> EDUC. INST. J <input type="checkbox"/> OTHER		7. NAME & TITLE OF OWNER'S REPRESENTATIVE Gerald W. Burke, PM		10. NAME OF P.E. OR ARCHITECT PREPARING APPLICATION Dave Share		14. P.E. OR ARCHITECT LICENSE NO. 075259	
8. SIGNATURE OF OWNER'S REPRESENTATIVE (DATE) (518) 457-9280		16. SIGNATURE OF OWNER'S REPRESENTATIVE OR AGENT WHEN APPLYING FOR A PERMIT TO CONSTRUCT		17. TELEPHONE (518) 2138-0101		19. START UP DATE 01/01	
23. PERMIT TO CONSTRUCT A <input checked="" type="checkbox"/> NEW SOURCE B <input type="checkbox"/> MODIFICATION		24. CERTIFICATE TO OPERATE A <input checked="" type="checkbox"/> NEW SOURCE C <input type="checkbox"/> EXISTING SOURCE B <input type="checkbox"/> MODIFICATION					

25. EMISSION POINT NO.	26. GROUND ELEVATION (FT.)	27. MERTANT ABOVE STRUCTURES (FT.)	28. STACK HEIGHT (FT.)	29. WINDS (MPH)	30. EXH. TEMP. (°F)	31. EXH. VELOCITY (FT./SEC.)	32. EXH. FLOW RATE (ACFM)	33. SOURCE TYPE	34. HRS / DAY	35. DAYS / YR.	36. % OPERATION BY SEASON
00001	10	10	35	8.0	90°F	0.35	1350		24	365	252, 92, 52, 5

37. DESCRIBE PROCESS OR UNIT	1.	
	2.	
	3.	
	4.	
	5.	


38. EMISSION CONTROL EQUIPMENT I.D.	39. CONTROL TYPE	40. MANUFACTURER'S NAME AND MODEL NUMBER	41. DISPOSAL METHOD	42. DATE INSTALLED MONTH / YEAR	43. USEFUL LIFE
01	17	Barneby Sutcliffe Protec™ VS-6	9	10/00	10
02	17	Barneby Sutcliffe Protec™ VS-6	9	10/00	10

CONSTITUENT	GW Inf. Conc. (mg/L)	GW Eff. Conc. (mg/L)	Removed (mg/L)	GW Q (gpm)	Mass Loading (lb/hr)	Carb Removal (%)	ER (lb/hr)
Trichloroethene	5.900	0.010	5.890	200	0.59	99%	0.006
Tetrachloroethene	6.800	0.004	6.796	200	0.68	99%	0.007
1,2-Dichloroethene (total)	2.800	0.010	2.790	200	0.28	99%	0.003
1,1,1-Trichloroethane	1.200	0.005	1.195	200	0.12	99%	0.001
Xylenes	1.100	0.005	1.095	200	0.11	99%	0.001
Vinyl Chloride	0.190	0.010	0.180	200	0.02	20%	0.014


APPENDIX H

HISTORICAL MONITORING WELL CONCENTRATION GRAPHS


APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-101)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-102)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-103)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-103)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-103)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-104)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-104)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-105)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-105)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-106)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-106)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-107)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-107)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-108)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-109)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-2S)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-2S)




APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-2S)



APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-111)



APPENDIX H
ACTIVE INDUSTRIAL UNIFORM SITE
NYSDEC SITE No. 1-52-125
SUMMARY OF GROUNDWATER SAMPLING RESULTS (MW-5S)



APPENDIX I

ACTIVE INDUSTRIAL UNIFORM SITE DEED AND FREEDOM OF INFORMATION REQUEST LETTER

STAMP
280.50

1346



Dist.
02

Section

Block
1.00

Lot

009.001
009.002
025.000

100



THENCE South 6 degrees 17 minutes 50 seconds East, along the westerly side of
Tompkins Lane 37.56 feet;

THENCE South 83 degrees 42 minutes 10 seconds west, 100.00 feet;

THENCE North 16 degrees 17 minutes 50 seconds West, 53.97 feet to the southerly
side of said reserved strip;

THENCE South 86 degrees 58 minutes 50 seconds East, along said reserved strip,
73.18 feet;

THENCE North 18 degrees 02 minutes West, 83.17 feet to the southerly side of
Montauk Highway; and

THENCE North 71 degrees 58 minutes East along the southerly side of Montauk
Highway, 140.00 feet to the point or place of BEGINNING.

Subject to telephone agreement recorded in Liber 1078 op 319.

Subject to any state of facts an accurate survey may reveal.

101
639

FLORIDA
STATE OF NEW YORK, COUNTY OF Suffolk

On the 12th day of November 1979, before me personally came IRVING BECKERMAN

to me known to be the individual described in and who executed the foregoing instrument, and acknowledged that he executed the same.

Donald D. Taylor
Notary Public
Notary Public, State of Florida at Large
My Commission Expires Aug. 24, 1980
Issued by American Title & Guaranty Company

STATE OF NEW YORK, COUNTY OF

On the day of 19, before me personally came to me known, who, being by me duly sworn, did depose and say that he resides at No.

that he is the of

, the corporation described in and which executed the foregoing instrument; that he knows the seal of said corporation; that the seal affixed to said instrument is such corporate seal; that it was so affixed by order of the board of directors of said corporation, and that he signed his name thereto by like order.

FLORIDA
STATE OF NEW YORK, COUNTY OF

On the 12th day of November 1979, before me personally came ESTHER BECKERMAN

to me known to be the individual described in and who executed the foregoing instrument, and acknowledged that she executed the same.

Donald D. Taylor
Notary Public
Notary Public, State of Florida at Large
My Commission Expires Aug. 24, 1980
Issued by American Title & Guaranty Company

STATE OF NEW YORK, COUNTY OF

On the day of 19, before me personally came

the subscribing witness to the foregoing instrument, with whom I am personally acquainted, who, being by me duly sworn, did depose and say that he resides at No.

that he knows

to be the individual described in and who executed the foregoing instrument; that he, said subscribing witness, was present and saw execute the same; and that he, said witness, at the same time subscribed his name as witness thereto.

Title No. TPS-1-711 852

IRVING BECKERMAN and
ESTHER BECKERMAN, his wife


TO

ACTIVE INDUSTRIAL UNIFORM CO., INC.

Bargain and Sale Deed
WITHOUT COVENANT AGAINST CALVERT'S ACRE

The land affected by the within instrument lies in Section in Block on the Land Map of the County of

Recorded at Request of
Active Industrial Uniform Co., Inc.
c/o American Linen Supply Co.
47 South Ninth Street
Minneapolis, Minnesota 55402
Att: B. P. Berry



RESERVE THIS SPACE FOR USE OF RECORDING OFFICE

RECORDED 20.1

DEC 4 9 33 AM '79

RECORDING OFFICE
SUFFOLK COUNTY

100

APPENDIX J

INSTITUTIONAL AND ENGINEERING CONTROL FORM

New York State Department of Environmental Conservation
Division of Environmental Remediation
Bureau of Technical Support, 11th Floor
625 Broadway, Albany, New York 12233-7020
Phone: (518) 402-9553 **Fax:** (518) 402-9595
Website: www.dec.ny.gov



9/8/2008

Site Management Periodic Review 45-Day Reminder Notice

Active Indust Uniform Co Inc
63-65 W. Merrick Rd.
Lindenhurst, N.Y., ZZ 11757

Site Name: Active Industrial Uniform
Site No.: 152125
Site Address: 63 West Merrick Road
Lindenhurst, NY 11757

This is a reminder that a Periodic Review Report (PRR) must be submitted by you, the owner or Remedial Party, to the New York State Department of Environmental Conservation (Department), by Friday, August 15, 2008. The PRR documents compliance with the Site Management Plan, and also includes a signed and completed Institutional and Engineering Controls (IC/EC) Certification Form (See Enclosure 1). Periodic certification, indicating that all ICs / ECs at a site are in-place and effective, is mandated by various statutory and/or regulatory authorities under the New York Environmental Conservation Law and its implementing regulations (See Enclosure 2).

Only one PRR, including one IC/EC Certification, is to be submitted for a site. Hence, if a site is comprised of multiple properties or parcels, then you, as the owner or Remedial Party, shall arrange to submit one consolidated PRR.

Please refer to Enclosure 2 for instructions to complete the IC/EC Certification Form, and to determine if the IC/EC Certifications page needs to be signed by a registered Professional Engineer or another Qualified Environmental Professional. In order to verify current IC/ECs, you may access the [Environmental Site Remediation Database](http://www.dec.ny.gov/cfm/xtapps/derfoil/index.cfm), which includes IC/EC details, and site information such as site summaries, the name(s) of the site / property owner(s), the location, and status of the site, at <http://www.dec.ny.gov/cfm/xtapps/derfoil/index.cfm>.

Note that this form must be submitted even if an IC/EC cannot be certified; however, the Periodic Review process will not be considered complete until all necessary corrective measures are conducted, and all controls are certified.

If you have any questions, or need additional forms, please contact Payson Long, Project Manager at 518-402-9813 .

Enclosures

ec: Payson Long, Project Manager
Robert Knizek, Bureau Director
Hazardous Waste Remediation Engineer, Region 1
Gary Litwin, DOH

cc: Active Indust Uniform Co Inc
Remedial Party / Certificate Holder

SITE NO. 152125

Box 3

Description of Institutional Control

Control Certification

YES NO

ACTIVE INDUST UNIFORM CO INC

Deed Restriction

S_B_L Image: 0103022000100025000

Ground Water Use Restriction

☐ ☐

Landuse Restriction

☐ ☐

S_B_L Image: 0103022000100009002

Ground Water Use Restriction

☐ ☐

Landuse Restriction

☐ ☐

S_B_L Image: 0103022000100009001

Ground Water Use Restriction

☐ ☐

Landuse Restriction

☐ ☐

Box 4

Description of Engineering Control

Control Certification

YES NO

Attach documentation if IC/ECs cannot be certified or why IC/ECs are no longer applicable.
(Also see instructions)

Control Description for Site No. 152125

Control Certification Statement

For each Institutional or Engineering control listed above, I certify by checking "Yes" that all of the following statements are true:

- (a) the Institutional Control and/or Engineering Control employed at this site is unchanged since the date that the Control was put in-place, or was last approved by the Department;
- (b) nothing has occurred that would impair the ability of such Control, to protect public health and the environment;
- (c) nothing has occurred that would constitute a violation or failure to comply with the Site Management Plan for this Control; and
- (d) access to the site will continue to be provided to the Department, to evaluate the remedy, including access to evaluate the continued maintenance of this Control.
- (e) if a financial assurance mechanism is required by the oversight document for the site, the mechanism remains valid and sufficient for its intended purpose established in the document.

IC/EC CERTIFICATIONS
SITE NO. 152125

Box 5

SITE OWNER OR DESIGNATED REPRESENTATIVE SIGNATURE

I certify that all information and statements in Boxes 2 and/or 3 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

I _____ at _____,
print name print business address

am certifying as _____ (Owner or Remedial Party)

for the Site named in the Site Details Section of this form.

Signature of Owner or Remedial Party Rendering Certification

Date

Box 6

QUALIFIED ENVIRONMENTAL PROFESSIONAL (QEP) SIGNATURE

I certify that all information and statements in Box 4 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

I _____ at _____,
print name print business address

am certifying as a Qualified Environmental Professional for the _____

(Owner or Remedial Party) for the Site named in the Site Details Section of this form.

Signature of Qualified Environmental Professional, for
the Owner or Remedial Party, Rendering
Certification

Stamp (if Required)

Date

Enclosure 2

Certification of Institutional Controls/ Engineering Controls (ICs/ECs) Step-by-Step Instructions, Certification Requirements and Definitions

The Owner, or Remedial Party, and when necessary, a Professional Engineer (P.E.), or the Qualified Environmental Professional (QEP), must review and complete the IC/EC Certification Form, sign the IC/EC Certifications Signature Page, and return it, along with the Periodic Review Report (PRR), within 45 days of the date of this notice.

Please use the following instructions to complete the IC/EC Certification.

I. Verification of Site Details (Box 1 and Box 2):

1. Answer the six questions in the Verification of Site Details Section. Questions 5 and 6 only refer to sites in the Brownfield Cleanup Program. Environmental Conservation Law (ECL) Section 27-1415-7(c) is included in section **IV. IC/EC Certification Requirements**, below. The Owner and/or your P.E. or QEP may include handwritten changes and/or other supporting documentation, as necessary.

II. Verification of Institutional / Engineering Controls (Box 3 and Box 4)

1. Review the listed IC/ECs, confirming that all existing controls are listed, and that all existing controls are still applicable. If there is a control that is no longer applicable the Owner / Remedial Party is to petition the Department requesting approval to remove the control.
2. Select "YES" or "NO" for **Control Certification** for each IC/EC, based on Sections (a)-(e) of the **Control Certification Statement**.
3. If you cannot certify "YES" for each Control, please continue to complete the remainder of this **Control Certification** form. Attach supporting documentation that explains why the **Control Certification** cannot be rendered, as well as a statement of proposed corrective measures, and an associated schedule for completing the corrective measures. Note that this **Control Certification** form must be submitted even if an IC or EC cannot be certified; however, the certification process will not be considered complete until corrective action is conducted.

If the Department concurs with the explanation, the corrective measures, and the proposed schedule, a letter authorizing the implementation of those corrective measures will be issued by the Project Manager. Once the corrective measures are complete, a new Periodic Review Report (with IC/EC Certification) is to be submitted within 45 days to the Department. If the Department has any questions or concerns regarding the PRR and/or completion of the IC/EC Certification, the Project Manager will contact you.

III. IC/EC Certification by Signature (Box 5 and Box 6):

1. If you certified "YES" for each Control, please complete and sign the IC/EC Certifications page. To determine WHO signs the **IC/EC Certification**, please use Table 1, Signature Requirements for the IC/EC Certification, below.

Table 1. Signature Requirements for Control Certification Page		
Type of Control	Example of IC/EC	Required Signatures
IC	Environmental Easement Deed Restriction.	A site or property owner or remedial party.
EC which does not include a treatment system or engineered caps.	Fence, Clean Soil Cover, Individual House Water Treatment System, Vapor Mitigation System	A site or property owner or remedial party, and a QEP. (P.E. license not required)
EC that includes treatment system or an engineered cap.	Pump & Treat System providing hydraulic control of a plume, Part 360 Cap.	A site or property owner or remedial party, and a QEP with a P.E. license.

IV. IC/EC Certification Requirements:

ECL requires periodic certification of IC(s) and EC(s) as follows:

Environmental Restoration Program (ERP): ECL Section 56-0503. (Environmental restoration projects; state assistance)

State Superfund Program (SSF): ECL 27-1318. (Institutional and engineering controls)

Brownfields Cleanup Program (BCP): ECL Section 27-1415. (Remedial program requirements)

ECL Section 27-1415-7(c) states:

"At non-significant threat sites where contaminants in groundwater at the site boundary contravene drinking water standards, such certification shall also certify that no new information has come to the owner's attention, including groundwater monitoring data from wells located at the site boundary, if any, to indicate that the assumptions made in the qualitative exposure assessment of offsite contamination are no longer valid. Every five years the owner at such sites shall certify that the assumptions made in the qualitative exposure assessment remain valid. The requirement to provide such certifications may be terminated by a written determination by the Commissioner in consultation with the Commissioner of Health, after notice to the parties on the brownfield site contact list and a public comment period of thirty days."

Voluntary Cleanup Program (VCP): Applicable program guidance.

Response Program - Petroleum Remediation: Applicable program guidance.

Federal Brownfields Program: Applicable program guidance.

Manufactured Gas Plant (MGP) Projects: Applicable division guidance (including non-registry listed MGPs).

WHERE to mail the signed Certification Form by Friday, August 15, 2008:

New York State Department of Environmental Conservation
Division of Environmental Remediation

625 Broadway, BURE
Albany, NY 12233

Attn: Payson Long, Project Manager

Please note that extra postage may be required.

V. Definitions

“Engineering Control” (EC) means any physical barrier or method employed to actively or passively contain, stabilize, or monitor contamination, restrict the movement of contamination to ensure the long-term effectiveness of a remedial program, or eliminate potential exposure pathways to contamination. Engineering controls include, but are not limited to, pavement, caps, covers, subsurface barriers, vapor barriers, slurry walls, building ventilation systems, fences, access controls, provision of alternative water supplies via connection to an existing public water supply, adding treatment technologies to such water supplies, and installing filtration devices on private water supplies.

“Institutional Control” (IC) means any non-physical means of enforcing a restriction on the use of real property that limits human and environmental exposure, restricts the use of groundwater, provides notice to potential owners, operators, or members of the public, or prevents actions that would interfere with the effectiveness of a remedial program or with the effectiveness and/or integrity of operation, maintenance, or monitoring activities at or pertaining to a remedial site.

“Professional Engineer” (P.E.) means an individual or firm licensed, or otherwise authorized under article 145 of the Education Law of the State of New York, to practice engineering.

“Property Owner” means, for purposes of an IC/EC certification, the actual owner of a property. If the site has multiple properties with different owners, the Department requires that the owners be represented by a single representative to sign the IC/EC Certification.

“Oversight Document” means any document the Department issues pursuant to each Remedial Program to define the role of a person participating in the investigation and/or remediation of a site or area(s) of concern. Examples for the various programs are:

BCP (after approval of the BCP application by Department) - Brownfield Site Cleanup Agreement.

ERP (after approval of the ERP application by Department) - State Assistance Contract.

Federal Superfund Sites - Federal Consent Decrees, Administrative Orders on Consent or Unilateral Orders issued pursuant to CERCLA.

Response Program - Order on Consent, or Stipulation pursuant to Article 12 of the Navigation Law (and the ECL).

SSF Program - Administrative Consent Order, Record of Decision.

VCP (after approval of the VCP application by Department) - Voluntary Cleanup Agreement.

RCRA Corrective Action Sites- Federal Consent Decrees, Administrative Orders on Consent or

permit conditions issued pursuant to RCRA.

“Qualified Environmental Professional” (QEP) means a person who possesses sufficient specific education, training, and experience necessary to exercise professional judgment to develop opinions and conclusions regarding the presence of releases or threatened releases to the surface or subsurface of a property or off-site areas, sufficient to meet the objectives and performance factors for the areas of practice identified by this Part. Such a person must:

(1) hold a current professional engineer’s or a professional geologist’s license or registration issued by the State or another state, and have the equivalent of three years of full-time relevant experience in site investigation and remediation of the type detailed in this Part; or

(2) be a site remediation professional licensed or certified by the federal government, a state or a recognized accrediting agency, to perform investigation or remediation tasks consistent with Department guidance, and have the equivalent of three years of full-time relevant experience.

“Qualitative Exposure Assessment” means a qualitative assessment to determine the route, intensity, frequency, and duration of actual or potential exposures of humans and/or fish and wildlife to contaminants.

“Remedial Party” means a person implementing a remedial program at a remedial site pursuant to an order, agreement or State assistance contract with the Department.

“Site Management” (SM) means the activities undertaken as the last phase of the remedial program at a site, which continue after a Certificate of Completion is issued. Site management is conducted in accordance with a site management plan, which identifies and implements the IC/ECs required for a site, as well as any necessary monitoring and/or operation and maintenance of the remedy.

“Site Management Plan” (SMP) means a document which details the steps necessary to assure that the institutional and engineering controls required for a site are in-place, and any physical components of the remedy are operated, maintained and monitored to assure their continued effectiveness, developed pursuant to Section 6 of DER-10, *Technical Guidance for Site Investigation and Remediation*.

“Site Owner” means the actual owner of a site. If the site has multiple owners of multiple properties with ICs and/or ECs, the Department requires that the owners designate a single representative for IC/EC Certification activities.

APPENDIX K

MONITORING AND EXTRACTION WELL AS-BUILTS



1. GRAVEL PACK CONSISTING OF CLEAN MORIE #2 FILTER PACK WILL BE PLACED AROUND THE WELL SCREEN EXTENDING A MINIMUM OF THREE FEET BELOW THE SILT TRAP AND EXTENDING FIVE FEET ABOVE THE TOP OF THE WELL SCREEN.
2. A BENTONITE SEAL TWO FEET THICK WILL BE PLACED ABOVE THE GRAVEL PACK AND THE REMAINING ANNULUS WILL BE GROUTED WITH CEMENT/BENTONITE GROUT.


DATE: 09/23/2002 06:12:35PM
UNIFORM\CAID\FINAL AS-BUILT\T5\AU C-6.DWG.



1. OFF-SITE MONITORING WELLS ARE TO BE APPROXIMATELY 35- FEET DEEP.
2. ON-SITE MONITORING WELLS ARE TO BE APPROXIMATELY 15- FEET DEEP.

ACTIVE INDUSTRIAL UNIFORM
LINDENHURST, SUFFOLK COUNTY,
NEW YORK

AS-BUILT DRAWINGS



LAW

ENGINEERING AND ENVIRONMENTAL SERVICES, P.C.

DRAWING TITLE:

WELL CONSTRUCTION AND
WELLHEAD DETAILS

VINCENT S. WRONIEWICZ
NEW YORK PROFESSIONAL ENGINEER, NO. 045684-1

FIGURE NUMBER: C-6

SCALE: NOT TO SCALE

PROJECT NUMBER: 22000.0.0019

ISSUE DATE: 9/25/02