



US Army Corps of Engineers

Injection Completion Report

Full Scale In-Situ Chemical Oxidation Remedial Action

3800 Area PCE Site

**Fort Drum Installation Restoration
Program
Fort Drum, New York**

October 2017

Contract No.: W912DR-12-D-0007
Delivery Order No.: 0003

Prepared For:

**U.S. ARMY CORPS OF ENGINEERS BALTIMORE
DISTRICT**

10 South Howard Street
Baltimore, Maryland 21201-2536

Prepared By:

PIKA-MP JV LLC
12723 Capricorn Drive, Suite 500
Stafford, Texas 77477





Andy Vitolins, PG
JV Project Manager

Daria Navon, PE
Task Manager

**Injection Completion Report
Full Scale In-Situ Chemical
Oxidation Remedial Action
3800 Area PCE Site**
Installation Restoration Program
Fort Drum, New York

Prepared for:
US Army Corps of Engineers
Contract No. W912DR-12-D-0007
Delivery Order 0003

Prepared by:
PIKA - MP JV LLC
12723 Capricorn Drive, Suite 500
Stafford, Texas 77477

Our Ref.:
GP14DRUM.RIFS
Date:
26 October 2017

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.

1. Introduction	1-1
2. ISCO Activities	2-1
2.1 Site Background	2-1
2.2 Full Scale Remedy Overview	2-2
2.2.1 ISCO Full Scale Design	2-2
2.2.2 Permitting	2-4
2.2.3 Injection Well Installation	2-4
2.2.3.1 Utility Clearance	2-4
2.2.3.2 Drilling and Well Installation	2-5
2.2.3.3 Well Development	2-5
2.2.3.4 Investigation Derived Waste	2-6
2.2.4 Baseline Groundwater Sampling	2-6
2.2.5 Injection Equipment and Methodology	2-6
2.2.5.1 Injection Equipment	2-6
2.2.5.2 Injection Implementation	2-7
2.2.5.3 Process Monitoring	2-8
2.2.6 Post Injection Performance Monitoring	2-9
3. References	3-1

Figures

Figure 1	3800 Area PCE Site and Vicinity
Figure 2	ISCO Injection and Monitoring Well Network
Figure 3	ISCO Injection Concentrations

Tables

Table 1	Summary of Permanganate Injection Volumes
Table 2	Sodium Permanganate Concentrations at Monitoring Wells



Table of Contents

Appendices

- Appendix A Underground Injection Control Program Permit
- Appendix B Well Construction and Development Logs
- Appendix C Bills of Lading for Investigation-Derived Waste
- Appendix D Oxidant Injection Field Logs
- Appendix E Photo Log
- Appendix F Sodium Permanganate Safety Data Sheet
- Appendix G Monitoring Well Water Level Measurements



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

Acronyms and Abbreviations

bgs	below ground surface
CVOC	Chlorinated Volatile Organic Compound
DMP	Data Management Plan
DPW	Department of Public Works
g/kg	grams per kilogram
gpm	gallons per minute
IRP	Installation Restoration Program
ISCO	In-Situ Chemical Oxidation
JV	Joint Venture
MAES	Multiple Award Environmental Services
NaMnO ₄	Sodium Permanganate
NOD	Natural Oxidant Demand
NYSDEC	New York State Department of Environmental Conservation
ORP	Oxidation-Reduction Potential
PCE	Tetrachloroethene
psi	pounds per square inch
PVC	polyvinyl chloride
RI	Remedial Investigation
ROD	Record of Decision
ROI	Radius of Influence
RPZ	Reduced Pressure Zone
QAPP	Quality Assurance Project Plan



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

TCMI Temporary Central Mixing and Injection

USACE United States Army Corps of Engineers

USEPA United States Environmental Protection Agency



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

1. Introduction

The PIKA - MP Joint Venture (JV), LLC¹ (hereinafter referred to as the JV) has prepared this Injection Completion Report to document the activities and procedures used to perform a full-scale chemical oxidant (sodium permanganate) injection at the 3800 Area Tetrachloroethene (PCE) Site (the Site). Oxidant injection activities (including injection well installation and oxidant application) were completed between April and July 2017.

This work was conducted in support of the Installation Restoration Program (IRP) at Fort Drum, New York in accordance with the New York State Department of Environmental Conservation (NYSDEC)-approved *In-Situ Chemical Oxidation Remedial Action Work Plan – 3800 Area PCE Site* (ISCO Remedial Action Work Plan; PIKA-MP JV, 2017). Additionally, field and laboratory activities were conducted in accordance with the Quality Assurance Project Plan (QAPP) and Data Management Plan (DMP) submitted as Appendix A and Appendix B to the NYSDEC-approved *Work Plan, Installation Restoration Program, Fort Drum, New York* (IRP Work Plan; PIKA-MP JV, 2015a). Field work followed the health and safety procedures described in the *Accident Prevention Plan, Installation Restoration Program, Fort Drum, New York* (PIKA-MP JV, 2015b). This work is funded under the United States (US) Army Corps of Engineers (USACE) Baltimore District Multiple Award Environmental Services (MAES) contract, Award No. W912DR-12-D-0007, Delivery Order 0003.

¹ The PIKA-MP LLC Joint Venture is comprised of PIKA International, Inc. and its mentor ARCADIS-U.S. Inc.



2. In-Situ Chemical Oxidation (ISCO) Activities

2.1 Site Background

A Draft Final Remedial Investigation Report (RIR) was completed in February 2013 (PARS, 2013a) and presents the findings of field investigation activities performed between 2010 and 2012 to characterize the extent of PCE and other chlorinated volatile organic compounds (CVOCs) at the Site. A Draft Final addendum to the RIR was prepared in August 2013 (PARS, 2013b) and includes the results of a bench study and a 2012 ISCO pilot study performed at the Site. The target area for the ISCO pilot study was a 0.5-acre area approximately 200 feet down-gradient of Building 1885 in the shallow zone (i.e., 30 to 40 feet below ground surface [bgs]) (Figure 1). Forty injection wells were installed at variable spacing ranging from 15 to 25 feet with screened intervals at 30 to 40 feet bgs. Five-hundred gallons of 10% NaMnO₄ solution were injected at each well at flow rates that ranged from 1 to 8 gallons per minute (gpm) and at pressures that ranged from 10 to 60 pounds per square inch (psi). Details of the November 2012 ISCO pilot study are provided in the Draft Final Remedial Investigation Report – Addendum: Pilot Testing of Permanganate Injection (PARS, 2013b).

In mid-2015, the JV performed a second ISCO pilot study at the Site focused on the presumed source area in the vicinity of Bldg. 1885. The design for the second ISCO pilot study optimized the initial pilot approach by injecting a larger volume of NaMnO₄ solution to improve oxidant distribution. To focus resources on volume distribution, the injected NaMnO₄ concentration was reduced from 10% NaMnO₄, used for the initial pilot study, to approximately 2.6% NaMnO₄. Approximately 1,460 pounds of 40% by weight (wt%) of NaMnO₄ solution were applied per injection well, as compared to approximately 1,100 pounds of 40 wt% NaMnO₄ applied per injection well during the 2012 pilot study (note: liquid NaMnO₄ is obtained from the manufacturer as a 40 wt% solution). Two dose response monitoring wells (IMW-05 and IMW-06) were installed and monitoring well PCERI-MW19S was replaced on May 12 and 13, 2015. Thirty-five ISCO injection wells (designated IW-01 through IW-35) were installed in May and June 2015.

Pilot oxidant injections conducted by the JV took place in June and July 2015. A total of 98,934 gallons of 2.6% NaMnO₄ solution was injected into the 35 newly installed injection wells (Figure 2). With the exception of IW-10, which received 2,714 gallons of solution, all the injection wells achieved the target volume of 2,800 gallons. The average injection rate was 3.55 gpm, with the minimum average rate observed at IW-

16 (1.46 gpm) and the maximum average rate observed at IW-07 (9.03 gpm). Additional details related to the 2015 ISCO Pilot Study are provided in the Final Injection Completion Report (PIKA-MP JV, 2015c).

2.2 Full Scale Remedy Overview

The full scale ISCO remedy for the 3800 Area PCE Site was implemented between May and July 2017, and completed as described in the Record of Decision (ROD) (NYSDEC, 2016) and ISCO Remedial Action Work Plan (PIKA-MP JV, 2017). The ISCO remedy focused on the treatment of silty sands in the lower shallow and upper intermediate zones, where the bulk of the PCE mass is located, and which is the primary source for the PCE mass flux down-gradient. The injection strategy and design parameters were based on data from the RI (PARS, 2013a) as well as the 2012 and 2015 pilot test injections. The 2015 pilot study expanded the original treatment footprint to target dissolved phase PCE upgradient of the original pilot test injection wells, including injection up-gradient of Building1885. The 2015 injection well network was optimized even further for the 2017 injections event through the installation of seven additional injection wells (designated IW-76 through IW-82) to improve remedy effectiveness within the source area as shown in Figure 2.

The design for the full-scale injection optimized the initial pilot approaches by injecting a larger volume of permanganate solution to improve oxidant distribution. To focus resources on volume distribution, the permanganate injection concentration used during the injection was approximately 5% NaMnO_4 at source area wells (IW-08 through IW-18 and IW-76 through IW-78), 3% NaMnO_4 at up-gradient wells (IW-01 through IW-07), and 3% NaMnO_4 at down-gradient wells (IW-19 through IW-75 and IW-79 through IW-82). This translates to approximately 1.02 lbs of 40% permanganate solution applied per gallon of injectate at 5% by weight injection wells and 0.62 lbs of 40% permanganate solution applied per gallon of injectate at 3% by weight injection wells (see Figure 3).

Baseline groundwater monitoring was conducted in May 2016 and post-injection monitoring will commence in August 2017. The ISCO full scale remedy performance monitoring results will be discussed in a future report.

2.2.1 ISCO Full Scale Design

As discussed in the ISCO Remedial Action Work Plan, an oxidant loading evaluation was conducted using the analytical data from the RI and the bench-testing data from the 2012 pilot study (PIKA-MP JV, 2017). This evaluation included stoichiometric

consideration of the contaminant mass based on analytical data, the laboratory-determined natural oxidant demand (NOD), and a safety factor of 20%. Potassium permanganate NOD testing was completed by Carus Remediation Technologies in November 2012 following ASTM D7262-07 Test Method A (PARS, 2013b). The results of the test showed the NOD of the soil is between 0.615 grams per kilogram (g/kg) and 0.664 g/kg. Generally, an oxidant demand less than 20 g/kg is favorable (PARS, 2013b), and the low NOD of the soils will result in minor NaMnO₄ utilization by competing organic material. Based on the stoichiometric evaluation, the target injection concentration was approximately 3% NaMnO₄ by weight. Based on the analytical and investigation data provided from the RI and the previous oxidant injections, the target injection concentration was increased to approximately 5% NaMnO₄ by weight for select injection wells located in the area near Bldg. 1885 (i.e., presumed source area) and in the area near PCERI-MW-04 (Figure 2).

The injection wells installed during the 2012 pilot study are spaced from 15 to 25 feet apart and have 10 ft. screens. The injection wells installed during the 2015 pilot study and prior to the 2017 injection event are spaced approximately 25 feet apart and have 5 foot screens. The target injection volume, $V_{injection}$, necessary to achieve breakthrough of a working strength concentration of permanganate at the injection radius for each injection well was estimated using the following equation, based on the volume of a cylinder:

$$V_{injection} = z * \pi * r^2 * N_m$$

Where: $V_{injection}$ = Required injection volume

z = Saturated injection interval (5 feet for the 2015 and 2017 wells, 10 feet for 2012 wells)

r = Target radius of influence (ROI) (12.5 ft. for the 2015, 2017, and some of the 2012 wells; average of 9 feet for some of the 2012 injection wells)

N_m = Mobile fraction of soils (15 percent [%])

For the ISCO injections:

$$V_{injection} (z=10, r=9) = 10 \text{ ft} * \pi * (9.0)^2 * 0.15 = 381 \text{ ft}^3 * 7.48 \text{ gal/ft}^3 = 2,855 \text{ gallons}$$

$$V_{injection} (z=5, r=12.5) = 5 \text{ ft} * \pi * (12.5)^2 * 0.15 = 368 \text{ ft}^3 * 7.48 \text{ gal/ft}^3 = 2,752 \text{ gallons}$$

$$V_{injection} (z=10, r=12.5) = 10 \text{ ft} * \pi * (12.5)^2 * 0.15 = 736 \text{ ft}^3 * 7.48 \text{ gal/ft}^3 = 5,507 \text{ gallons}$$

The 15% mobile fraction determination for the injection was based on site soil conditions presented in historical documents and those observed during well installation.



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

The design volume of solution ranged from 2,800 gallons to 5,500 gallons for each injection well, as shown in **Table 1**. The target volume was increased by 50% (i.e. to 4,200 gallons) at IW-01 to IW-07, with a target permanganate concentration of 3% to improve oxidant distribution beneath Bldg. 1885. All injection wells and their respective target and actual volumes are shown in **Table 1**. Dose response wells (PCERI-IMW-01, PCERI-IMW-02, PCERI-IMW-03, PCERI-IMW-04, IMW-05, IMW-06, PCERI-MW19S, PCERI-MW19I, PCERI-MW25S, and PCERI-MW25I) were used to confirm the target ROI and to assess whether distribution of the injected solution was achieved.

2.2.2 Permitting

A United States Environmental Protection Agency (USEPA) Inventory of Injection Wells Form 7520-16 was filed with the USEPA Underground Injection Control Section, USEPA Region II Offices in New York City and approved prior to ISCO implementation (**Appendix A**). Borehole and well construction permits were secured through the Fort Drum Department of Public Works (DPW).

2.2.3 Injection Well Installation

This section discusses specific components of the injection well installation including utility clearance, drilling and well installation, well development, and waste characterization.

2.2.3.1 Utility Clearance

Prior to drilling activities, three lines of evidence were utilized to clear utilities. The following lines of evidence were used:

- A Fort Drum Dig Permit was obtained and known utilities were marked by Fort Drum personnel.
- Dig Safely New York One-Call was notified.
- Site-specific markout was performed using a privately contracted utility locator using ground penetrating radar and magnetic locating equipment to identify utilities.
- Boring locations were each cleared to five feet vertical depth by advancing an auger by hand.



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

2.2.3.2 Drilling and Well Installation

Seven new injections wells were installed (IW-76, IW-77, IW-78, IW-79, IW-80, IW-81, and IW-82) between April 24 to May 3, 2017. The target permanganate injection depths and the total depth of monitoring wells in the area were based on RI results as discussed in the ISCO Remedial Action Work Plan. Injection well construction details are as follows:

- Separate boreholes were advanced using hollow stem auger drilling methods with 6.25-inch inner diameter steel augers. Total depth of the injection wells is approximately 42 feet bgs. The injection wells were constructed of 2-inch diameter, Schedule 40 PVC casing and ten feet of PVC wire-wrapped screen. Approximately six inches of sand was placed in the borehole prior to installing the screen. After installing the sand pack, a three foot layer of choker sand was placed above the sand pack. No. 0 sand was used for the filter packs and No. 00 sand for the choker sand. The annular seal consisted of neat cement, which was tremie-grouted from the choker sand to within two feet bgs. The neat-cement consisted of a mixture of 6.5 to 7 gallons of water to one 94-pound sack of Portland cement. Well construction and development logs are provided in **Appendix B**.
- The injection wells were fitted with locking, steel protective casings (flush-mount), set in concrete well pads.

2.2.3.3 Well Development

The wells were developed to improve their hydraulic properties by removing sediment and clearing the well screen of fine particles. Well development was performed no sooner than 24 hours after well installation to allow the neat cement to set and no later than six days after the well has been installed. Prior to developing each injection well, the initial water level and total depth was measured. Following well development, the total depth was again measured to evaluate the quantity of sediment removed (if any).

Well development proceeded with repeated alternating sequences of surging and removal of water from the well. The effectiveness of the development procedure was monitored after each well volume was removed by measurements of field parameters, such as turbidity, pH, oxidation-reduction potential (ORP), temperature, and specific conductivity. Monitoring well development was discontinued after a minimum of 10 well volumes were removed and stabilization of field parameter measurements occurred, or



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

when the turbidity of the discharge water measured 50 nephelometric turbidity units or less.

2.2.3.4 Investigation Derived Waste

Drill cuttings and well development water were staged on-site in 30 cubic yard roll offs and 55-gal drums, respectively, pending waste characterization and appropriate off-site disposal. The drill cuttings and well development water were transported and disposed of by Environmental Products & Services of Vermont; bills of lading are provided in **Appendix C**.

2.2.4 Baseline Groundwater Sampling

Baseline groundwater sampling was conducted in May 2016, prior to initiation of the ISCO injection to establish pre-injection baseline conditions. Groundwater sampling was performed in accordance with the ISCO Pilot Study Work Plan (PIKA-MP JV, 2015d). Baseline and post-ISCO performance monitoring results will be discussed in a future report.

2.2.5 Injection Equipment and Methodology

This section discusses the equipment and procedures used to implement the oxidant injection. Oxidant injection activities were performed between May 22, 2017 and July 6, 2017. Oxidant injection field logs are provided in **Appendix D**.

2.2.5.1 Injection Equipment

Oxidant (NaMnO_4) injections were performed using a temporary central mixing and injection (TCMI) system. Therefore, no permanent injection solution mixing and distributing infrastructure was needed. The injection system consisted of a 6,500-gallon solution storage tank, chemically compatible injection/mixing pump, two chemically compatible dosing pumps, injection manifolds, and well head assemblies (flow meter and pressure gauge). In consultation with Fort Drum DPW, injection water was obtained from one of the fire hydrants located near Bldg 1885. A certified Reduced Pressure Zone (RPZ) backflow device was placed between the hydrant and discharge hose to prevent backflow of water into the distribution system. Additionally, a pressure relieving valve was placed in-line at the hydrant to reduce operating pressures to within safe levels for the TCMI system. The injection water was chemically dosed with sodium permanganate (3% and 5%) using chemically compatible dosing pumps and the



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

solution was deposited into the 6,500-gallon solution storage tank. The injection solution was distributed via above grade hose/pipe to each injection area. Each injection area had a manifold, allowing concurrent injection of at least half of the injection wells. Secondary containment was utilized at the mixing area and each manifold location. Injection solution was delivered in 66 263 gallon totes of NaMnO_4 as a 40% solution. Photographs of injection setup including dosing pumps, 40% NaMnO_4 solution totes, conveyance hoses, and secondary containment can be seen in Appendix E.

Several Fort Drum departments, including Public Works Environmental and Directorate of Emergency Services Fire Department were notified of the oxidant delivery and use before mobilizing to the Site. Fort Drum personnel were also provided a site plan of where the oxidant would be stored and quantity of reagent. In addition, the Safety Data Sheet for NaMnO_4 (**Appendix F**) was provided to site personnel and taped to the mixing tank while work was conducted onsite.

2.2.5.2 Injection Implementation

Following mobilization and setup of the ISCO distribution equipment, initial injection activities included injection startup/shakedown procedures, operation, and performance monitoring. Startup/shakedown procedures were conducted using clean water prior to injecting reagent solutions through the mixing and delivery system. During startup/shakedown operation, system piping, valves, and appurtenances were checked for leaks and proper operation. Based on the clean water prove out two cracked gate valves were replaced and several cam-lock fitting gaskets were replaced and/or supplemented with a bead of silicone. Buckets were added as needed to capture minor leaking. At the conclusion of the clean water prove out, all leaks were fully addressed.

After the clean water injection was completed and the injection piping was primed, oxidant was prepared and injected. During mixing, oxidant was handled in accordance with manufacturer's instructions and with appropriate personal protective equipment. The NaMnO_4 solution was dosed in route to the solution storage tank. In order to mix the 5% solution required for the source area, approximately 10 gallons of concentrated solution was needed per 100 gallons of water. For the 3% solution required at all other wells, approximately 5.5 gallons of concentrated solution was needed per 100 gallons of water. At the target injection concentrations, NaMnO_4 is highly soluble; gentle agitation/stirring with solution recirculation using an in-line diaphragm pump achieved adequate mixing.

The dilute NaMnO_4 injection solution was pumped to the injection well manifold. Injection solution flow rate, cumulative injected volume, and observed wellhead pressure were monitored and recorded at each injection well periodically throughout the injection (i.e., once per every few hundred gallons injected per well). Injection pressures were monitored to reduce the risk of well failure or surfacing of the injection solution. The injection pressure did not exceed 5 pounds per square inch (psi) at any time during the event. The piping components conveying the injection solution were chemically compatible hoses and/or PVC (compatible with NaMnO_4) and were connected via cam locks that were zip tied during use. Flow meters and pressure gauges with chemically compatible wetted components were used to measure injection flow rates, injection pressures, and cumulative volume injected.

A total of 47,483 gallons of 5% sodium permanganate solution was injected into the 14 injection wells located in the source area (IW-08, -09, -10, 11, 12, 13, 14, 15, 16, 17, 18, 76, 77, and 78). A total of 244,938 gallons of 3% sodium permanganate solution was injected into the remaining 67 injection wells. All injection wells achieved respective target volumes ranging from 2,800 to 5,500 gallons. The average injection rate was 2.61 gpm with the minimum average rate observed at IW-10 (0.46 gpm) and the maximum average rate observed at IW-18 (8.15 gpm). All injection wells and their respective target and actual volumes are summarized in **Table 1**.

Observed flow rates and injection pressures were consistent with data collected during the 2015 pilot study. No clogging, apparent fouling, or surface breakthrough was observed during the injection event. All 66 totes of 40% NaMnO_4 solution delivered to the site were used during the injection event. Daily safety briefings and inspections were conducted and no important safety issues were identified; the work was successfully completed without incidents or accidents.

Some of the older injection wells at the site were installed within 4" curb boxes and not centered, necessitating removal of one of the attachment bolt anchors to create space for injection hose connection. Any well curb box that was not able to be secured after the injection and/or had damaged covers or other components was replaced at the conclusion of the event.

2.2.5.3 Process Monitoring

Monitoring wells PCERI-IMW-01, PCERI-IMW-02, PCERI-IMW-03, PCERI-IMW-04, IMW-05, IMW-06, PCERI-MW19I, PCERI-MW19S, PCERI-MW25I, and PCERI-MW25S were used as dose response wells. The injection volume necessary to



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

influence particular ROIs was established by analyzing the specific conductance and pH response at respective dose response wells, compared to the injected volume (see specific conductance and pH graphs in **Appendix D**). Grab samples were collected using a bailer and examined for visual evidence of permanganate (i.e., via visual color analysis). Additionally, a field colorimeter was provided by the permanganate manufacturer as a method for gathering quantitative data throughout the event. Approximately 30 millimeters of the bailed sample was placed in a vial and inserted into the colorimeter that displayed the concentrations of permanganate in milligrams per liter. Data obtained from both colorimetric and permanganate concentration testing on grab samples is provided on Table 2. Manual depth to water measurements were also collected to understand the aquifer response to the applied hydraulic pressure (see Appendix G). Positive dose response was observed at PCERI-IMW-01, PCERI-IMW-04, IMW-05, PCERI-MW19I, PCERI-MW25S, and PCERI-MW25I with both conductivity measurements and visual confirmation of permanganate arrival.

While injection wells PCERI-IMW-2, PCERI-IMW-3 and IMW-6 showed no visual sign of breakthrough during the full-scale injection event, hydraulic response was observed at all three wells as groundwater elevations increased by as much as 0.5 to 1.4 feet during the event. Minimal changes in conductivity and pH were observed throughout the event as shows in the Oxidant Injection Field Logs (Appendix D). Based on these observations permanganate was successfully delivered to the target areas, with 70% of the monitoring wells showing visual breakthrough during the injection event and 100% of the wells showing either positive visual or hydraulic response.

2.2.6 Post Injection Performance Monitoring

Post-injection performance monitoring will be initiated in August 2017. Three rounds of ISCO performance monitoring (i.e., at the same wells sampled for baseline conditions) will be conducted at approximately 45 days, 90 days, and 180 days after injection. Performance monitoring results will be presented in the Remedial Action Construction Completion Report after the third planned groundwater monitoring event.



**Injection Completion
Report
Full Scale ISCO Remedial
Action
3800 Area PCE Site
Fort Drum, New York**

3. References

PARS, 2013a. *Draft Final Remedial Investigation Report for Chlorinated Solvent Contaminants, Fort Drum, New York*. February.

PARS, 2013b. *Draft Final Remedial Investigation Report – Addendum. Pilot Testing of Permanganate Injection. Fort Drum PCE Remedial Investigation for Chlorinated Solvent Contaminants, Fort Drum, New York*. August.

PIKA-MP JV, 2015a. *Work Plan, Installation Restoration Program, Fort Drum, New York*. February.

PIKA-MP JV, 2015b. *Accident Prevention Plan, Fort Drum Installation Restoration Program, Fort Drum, New York*. Updated March.

PIKA-MP JV, 2015c. *Injection Completion Report – In-Situ Chemical Oxidation Pilot Study – 3800 Area PCE Site, Fort Drum Installation Restoration Program, Fort Drum, New York*. September.

PIKA-MP JV, 2015d. *In-Situ Chemical Oxidation Pilot Study and Groundwater Monitoring Work Plan – 3800 PCE Site, Fort Drum Installation Restoration Program, Fort Drum, New York*. February.

PIKA-MP JV, 2017. *In-Situ Chemical Oxidation Remedial Action Work Plan, Fort Drum, New York*. April.

New York State Department of Environmental Conservation (NYSDEC) Division of Environmental Remediation, 2016. *Record of Decision, Fort Drum – Waste Disposal Areas, Operable Unit number 02: 3800 PCE Site. State Superfund Project Fort Drum, Jefferson County, Site No. 623008*. March


Figures

CITY:(CHARLOTTE) DIV:(GROUP: (ENV/GIS) DB: ssutton LD: ssutton PIC: PM: TM: PROJECT: XX000000.0000.00000 PATH: Z:\GISPROJECTS\ENV\ENVY_FORTDRUM_RPMXDPCE Site Injection Completion Report\F1_SITE PLAN.mxd



LEGEND

 Approximate 3800 Area PCE Site Boundary




FORT DRUM
FORT DRUM, NEW YORK
INJECTION COMPLETION REPORT

3800 AREA PCE SITE AND VICINITY




CITY: (CHARLOTTE) DIV: (GROUP: ENV/GIS) DB: MG01044 LD: S.SUTTON PC: PM: TM: DATE SAVED: 8/10/2017 10:30:50 AM
PROJECT: XX000000.0000.000000 PATH: Z:\GIS\Projects\ENVUSACE_Baltimore\FORTDRUM_IRPMXD\PCE Site Injection Completion Report\20170810\F2_IW_LAYOUT.mxd Last Saved By: MG01044



LEGEND

- 2017 ISCO INJECTION DOSE-RESPONSE WELLS
- 2017 ISCO INJECTION WELLS
- MONITORING WELL
- PCE SITE RI MONITORING WELL
- HYDRANT
- FENCE LINE
- ROAD CENTERLINE
- BUILDING
- PARKING AREA



FORT DRUM
FORT DRUM, NEW YORK


INJECTION COMPLETION REPORT

ISCO INJECTION AND MONITORING WELL
NETWORK
3800 PCE SITE



FIGURE
2

CITY:(CHARLOTTE) DIV(GROUP:(ENV/GIS) DB: rjmiller LD: S.SUTTON PIC: PM: TM: DATE SAVED: 9/1/2017 3:47:51 PM
PROJECT: XX000000.0000.000000 PATH: Z:\GIS\Projects\ENV\USACE_Baltimore\FORT DRUM_IR\MXD\PCE_WorkPlan1.mxd Last Saved By: rjmiller




LEGEND

- EXISTING ISCO INJECTION WELLS
- NEW INJECTION WELLS
- ISCO DOSE-RESPONSE WELLS
- MONITORING WELL
- PCE SITE RI MONITORING WELL
- INJECTION MIXING EQUIPMENT LOCATION
- HYDRANT
- FENCE LINE
- DRUM ROAD CENTERLINE
- BUILDING
- PARKING
- IW-35 3% NaMnO4 SOLUTION
- IW-35 5% NaMnO4 SOLUTION
- IW-35 3% NaMnO4 SOLUTION WITH 50% ADDITIONAL VOLUME

NOTES:

- Injection wells IW-01 to IW-35 were installed in May to June, 2015.
- Injection wells IW-36 to IW-75 were installed in October to November, 2012.
- Injection wells IW-76 to IW-82 were installed in May 2017.



FORT DRUM
FORT DRUM, NEW YORK
3800 AREA PCE SITE-ISCO REMEDIAL ACTION

ISCO INJECTION CONCENTRATIONS



FIGURE
3

DRAFT



Tables

Table 1
ISCO Injection Summary
Fort Drum IRP - 3800 PCE Site
Fort Drum, New York

Injection Well ID	Target Injectate Volume (gal)	Actual Injectate Volume (gal)	NaMnO ₄ Target Concentration (% by weight)	NaMnO ₄ Actual Concentration (% by weight)	Mass of 40% NaMnO ₄ (pounds)	Average Flow Rate (gpm)
IW-1	4,200	4,200	3.0	2.8	903	2.40
IW-2	4,200	4,200	3.0	2.8	903	2.58
IW-3	4,200	4,201	3.0	2.8	903	3.56
IW-4	4,200	4,202	3.0	2.8	903	4.27
IW-5	4,200	4,200	3.0	2.8	903	2.35
IW-6	4,200	4,200	3.0	2.8	903	3.10
IW-7	4,200	4,201	3.0	2.8	903	2.53
IW-8	2,800	2,820	5.0	4.4	1,366	2.82
IW-9	2,800	2,810	5.0	4.4	1,366	2.14
IW-10	2,800	2,805	5.0	4.4	1,366	2.87
IW-11	2,800	2,811	5.0	4.4	1,366	2.16
IW-12	2,800	2,818	5.0	4.4	1,366	2.02
IW-13	2,800	2,816	5.0	4.4	1,366	2.18
IW-14	2,800	2,815	5.0	4.4	1,366	2.20
IW-15	2,800	2,826	5.0	4.4	1,366	1.96
IW-16	2,800	2,834	5.0	4.4	1,366	2.23
IW-17	2,800	2,802	5.0	4.4	1,366	2.54
IW-18	2,800	2,805	5.0	4.4	1,366	3.98
IW-19	2,800	2,802	3.0	2.8	903	1.77
IW-20	2,800	2,801	3.0	2.8	903	2.10
IW-21	2,800	2,801	3.0	2.8	903	1.74
IW-22	2,800	2,801	3.0	2.8	903	1.70
IW-23	2,800	2,800	3.0	2.8	903	2.07
IW-24	2,800	2,801	3.0	2.8	903	1.89
IW-25	2,800	2,810	3.0	2.8	903	2.86
IW-26	2,800	2,801	3.0	2.8	903	4.33
IW-27	2,800	2,802	3.0	2.8	903	4.13
IW-28	2,800	2,801	3.0	2.8	903	3.08
IW-29	2,800	2,801	3.0	2.8	903	4.32
IW-30	2,800	2,819	3.0	2.8	903	4.32
IW-31	2,800	2,808	3.0	2.8	903	1.98
IW-32	2,800	2,801	3.0	2.8	903	2.52
IW-33	2,800	2,801	3.0	2.8	903	2.57
IW-34	2,800	2,801	3.0	2.8	903	2.50
IW-35	2,800	2,801	3.0	2.8	903	2.31
IW-36	5,500	5,501	3.0	2.8	903	1.57
IW-37	5,500	5,501	3.0	2.8	903	2.67
IW-38	5,500	5,501	3.0	2.8	903	1.61
IW-39	5,500	5,501	3.0	2.8	903	2.10
IW-40	5,500	5,501	3.0	2.8	903	5.30
IW-41	5,500	5,505	3.0	2.8	903	1.81
IW-42	5,500	5,501	3.0	2.8	903	2.86
IW-43	5,500	5,502	3.0	2.8	903	1.95
IW-44	5,500	5,502	3.0	2.8	903	2.23
IW-45	5,500	5,501	3.0	2.8	903	2.88
IW-46	5,500	5,502	3.0	2.8	903	1.58
IW-47	5,500	5,500	3.0	2.8	903	2.88
IW-48	2,850	2,852	3.0	2.8	903	2.98
IW-49	2,850	2,851	3.0	2.8	903	2.31
IW-50	2,850	2,851	3.0	2.8	903	2.26
IW-51	2,850	2,851	3.0	2.8	903	2.06
IW-52	2,850	2,851	3.0	2.8	903	1.65
IW-53	2,850	2,851	3.0	2.8	903	1.64
IW-54	2,850	2,852	3.0	2.8	903	2.03

Table 1
ISCO Injection Summary
Fort Drum IRP - 3800 PCE Site
Fort Drum, New York

Injection Well ID	Target Injectate Volume (gal)	Actual Injectate Volume (gal)	NaMnO ₄ Target Concentration (% by weight)	NaMnO ₄ Actual Concentration (% by weight)	Mass of 40% NaMnO ₄ (pounds)	Average Flow Rate (gpm)
IW-55	2,850	2,851	3.0	2.8	903	2.21
IW-56	2,850	2,863	3.0	2.8	903	2.63
IW-57	2,850	2,855	3.0	2.8	903	2.17
IW-58	2,850	2,851	3.0	2.8	903	2.38
IW-59	2,850	2,851	3.0	2.8	903	2.17
IW-60	2,850	2,850	3.0	2.8	903	2.38
IW-61	2,850	2,851	3.0	2.8	903	2.58
IW-62	2,850	2,851	3.0	2.8	903	2.11
IW-63	2,850	2,851	3.0	2.8	903	1.93
IW-64	2,850	2,851	3.0	2.8	903	2.53
IW-65	2,850	2,851	3.0	2.8	903	1.62
IW-66	2,850	2,850	3.0	2.8	903	2.72
IW-67	2,850	2,850	3.0	2.8	903	2.21
IW-68	2,850	2,850	3.0	2.8	903	2.48
IW-69	2,850	2,852	3.0	2.8	903	2.18
IW-70	2,850	2,851	3.0	2.8	903	2.13
IW-71	2,850	2,852	3.0	2.8	903	1.87
IW-72	2,850	2,852	3.0	2.8	903	1.92
IW-73	2,850	2,862	3.0	2.8	903	2.54
IW-74	2,850	2,851	3.0	2.8	903	2.63
IW-75	2,850	2,851	3.0	2.8	903	2.16
IW-76	5,500	5,507	5.0	4.4	1,366	3.81
IW-77	5,500	5,506	5.0	4.4	1,366	3.70
IW-78	5,500	5,508	5.0	4.4	1,366	3.64
IW-79	5,500	5,502	3.0	2.8	903	2.79
IW-80	5,500	5,505	3.0	2.8	903	2.38
IW-81	5,500	5,501	3.0	2.8	903	2.21
IW-82	5,500	5,501	3.0	2.8	903	2.57
TOTAL:	292,100	292,422			80,558	

Notes:
gal - gallons
gpm - gallons per minute

Table 2
Sodium Permanganate Concentrations at Monitoring Wells
Fort Drum IRP - 3800 PCE Site
Fort Drum, New York

Monitoring Well	PCERI-IMW-1		PCERI-IMW-2		PCERI-IMW-3		PCERI-IMW-4		IMW-05		IMW-06		PCERI-MW19S		PCERI-MW-19I		PCERI-MW25S		PCERI-MW25I	
	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color	NaMnO ₄ Concentration (mg/L)	Visual Color
Date																				
6/5/2017	--	--	--	--	--	--	--	--	138.00	--	--	--	--	--	--	--	140.20	Purple	--	Clear
6/6/2017	--	--	--	--	--	--	--	--	134.30	Purple	--	--	--	--	--	--	139.40	Purple	--	Clear
6/7/2017	--	--	--	--	--	--	--	--	138.60	Purple	--	Clear	--	--	--	--	131.60	Purple	--	Clear
6/8/2017	--	--	--	--	--	--	--	--	139.20	Purple	--	Clear	--	--	--	--	130.40	Purple	--	Clear
6/9/2017	--	--	--	--	--	--	--	--	111.50	Purple	--	Clear	--	--	--	--	140.10	Purple	--	Clear
6/12/2017	--	--	--	--	--	--	--	--	140.10	Purple	--	Clear	--	--	--	--	140.30	Purple	139.60	Purple
6/13/2017	--	--	--	--	--	--	--	--	137.40	Purple	--	Clear	--	--	--	--	139.90	Purple	139.90	Purple
6/14/2017	--	--	--	--	--	Clear	--	--	136.80	Purple	--	Clear	--	--	--	--	136.20	Purple	138.20	Purple
6/15/2017	--	Clear	--	Clear	--	Clear	--	Clear	--	--	--	Clear	--	Clear	--	--	--	--	--	--
6/18/2017	--	Clear	--	Clear	--	Clear	--	Clear	137.10	Purple	--	Clear	--	Clear	--	--	134.20	Purple	136.20	Purple
6/19/2017	--	Clear	--	Clear	--	Clear	--	Clear	121.90	Purple	--	Clear	--	Clear	140.40	Purple	136.70	Purple	139.90	Purple
6/20/2017	--	Clear	--	Clear	--	Clear	--	Clear	130.40	Purple	--	Clear	--	Clear	139.70	Purple	132.40	Purple	135.80	Purple
6/21/2017	--	Clear	--	Clear	--	Clear	--	Clear	139.60	Purple	--	Clear	--	Clear	139.10	Purple	138.20	Purple	137.10	Purple
6/22/2017	--	Clear	--	Clear	--	Clear	--	Clear	--	--	--	Clear	--	Clear	78.14	Purple	--	--	--	--
6/26/2017	--	Clear	--	Clear	--	Clear	82.74	Purple	139.20	Purple	--	Clear	--	Clear	53.15	Purple	100.50	Purple	139.70	Purple
6/27/2017	--	Clear	--	Clear	--	Clear	140.10	Purple	140.10	Purple	--	Clear	--	Clear	39.95	Purple	55.64	Purple	140.10	Purple
6/28/2017	--	Clear	--	Clear	--	Clear	139.70	Purple	140.10	Purple	--	Clear	--	Clear	40.77	Purple	76.00	Purple	140.40	Purple
6/29/2017	--	Clear	--	Clear	--	Clear	140.10	Purple	138.90	Purple	--	Clear	--	Clear	38.69	Purple	--	--	140.10	Purple
6/30/2017	--	Clear	--	Clear	--	Clear	140.10	Purple	137.40	Purple	--	Clear	--	Clear	39.21	Purple	49.27	Purple	138.00	Purple
7/5/2017	139.90	Purple	--	Clear	--	Clear	140.10	Purple	138.70	Purple	--	Clear	140.70	Purple	45.22	Purple	31.42	Purple	138.70	Purple
7/6/2017	140.10	Purple	--	Clear	--	Clear	139.90	Purple	139.80	Purple	--	Clear	140.40	Purple	44.84	Purple	25.89	Purple	139.60	Purple

Created by: AB 8/28/2017
QC'd by: JM 8/29/2017

APPENDIX A

Underground Injection Control
Program Permit



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 2
290 BROADWAY
NEW YORK, NY 10007-1866

APR - 6 2017

Paul Zang
Fort Drum Department of Public Works
85 First Street W
Fort Drum, NY 13602

Re: Underground Injection Control (UIC) Program Regulation
Fort Drum Area 3800 PCE Site (Reference UICID: 15NY04599040)
Ontario Avenue
Fort Drum, NY 13602
Jefferson County
Authorization to Inject

Dear Mr. Zang:

This letter serves to inform you that the U.S. Environmental Protection Agency is in receipt of inventory information addressing wells authorized by rule located at the above-referenced facility in accordance with 40 Code of Federal Regulations (CFR) §144.26. The operation of the following Underground Injection Control wells are authorized by rule, pursuant to 40 CFR §144.24:

As detailed in the workplan submitted via letter dated March 28, 2017, Fort Drum will utilize 82 injection wells to inject 292,100 gallons of sodium permanganate solution to remediate groundwater contamination.

Should any conditions change in the operation of any of the wells listed above (such as injectate composition, closure of the well, injection of cooling water greater than 98 degrees Fahrenheit, construction of additional wells, etc.) you are required to notify this office within five (5) days. Any accidental spills into a well should be reported within twenty-four (24) hours after the event. Change in operation information should be addressed to:

Nicole Foley Kraft, Chief
Groundwater Compliance Section
United States Environmental Protection Agency
290 Broadway, 20th Floor
New York, NY 10007-1866
Re: 15NY04599040
Attn: Frank Brock

Should you own or operate other facilities using underground injection wells, please use the enclosed inventory form (EPA Form 7520-16) and instructions, copy for multiple facilities, and submit them to the address listed above. The form can also be found on the internet at:

https://www.epa.gov/sites/production/files/2015-10/documents/7520-16_508c.pdf

Failure to respond to this letter truthfully and accurately within the time provided may subject you to sanctions authorized by federal law. Please also note that all information submitted by you may be used in an administrative, civil judicial, or criminal action. In addition, making a knowing submission of materially false information to the U.S. Government may be a criminal offense.

Should you have any questions, please contact Frank Brock of my staff at (212) 637-3762 or brock.frank@epa.gov.

Sincerely,



 Nicole Foley Kraft, Chief
Groundwater Compliance Section

Enclosure

cc: Steven Botsford, P.E.
NYSDEC, Region 6
317 Washington St.
Watertown, NY 13601-3787

Stefan Bagnato, P.E.
PIKA-MP JV, Inc.
855 Route 146, Suite 210
Clifton Park, NY 12065


APPENDIX B

Well Construction and
Development Logs



Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-76
Town/City Fort Drum
County Jefferson State NY
Permit No. _____

Land-Surface Elevation and Datum:

_____ feet ☐ Surveyed
☐ Estimated

Installation Date(s) 4/28/2017-5/1/2017
Drilling Method Hollow Stem Auger
Drilling Contractor Northnagle
Drilling Fluid None

Development Technique(s) and Date(s)

5/3/2017 Air Lifting

Fluid Loss During Drilling _____ gallons

Water Removed During Development 53 gallons

Static Depth to Water 18.60 feet below M.P.

Pumping Depth to Water _____ feet below M.P.

Pumping Duration 22 minutes

Pumping Rate ~2.5 gpm Date 5/3/2017

Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks 6" pvc cap at 42 ft bgs

Final DTB = 41.89 ft bgs

Prepared by Levia Terrel

WELL DEVELOPMENT LOG

Sampling Personnel: LEVIA TERRELLClient / Job Number: USACEWeather: CLOUDYWell ID: IW-76Date: 5-3-17Time In: 1055Time Out: 1130

Well Information

Depth to Water:	(feet)	<u>18.60</u>	(from MP)
Total Depth:	(feet)	<u>39.98</u>	(from MP)
Length of Water Column:	(feet)	<u>21.38</u>	
Volume of Water in Well:	(gal)	<u>~3.5</u>	

Well Type:	<u>Flushmount</u>	Stick-Up
Well Material:	Stainless Steel	<u>PVC</u>
Well Locked:	Yes	<u>No</u>
Measuring Point Marked:	Yes	<u>No</u>
Well Diameter:	1"	<u>2"</u> Other:

Purging Information

Purging Method:	Bailer	Peristaltic	Waterra	Other:
Tubing/Bailer Material:	Steel	Polyethylene	Waterra	Other:
Duration of Pumping:	(min)	<u>22</u>		
Average Pumping Rate:	(ml/min)	<u>~2.5</u>	Water-Quality Meter Type:	<u>HORIBA U-22/LaMotte 2020</u>
Total Volume Removed:	(gal)	<u>~53</u>	Did well go dry:	Yes <u>No</u>

Conversion Factors

gal / ft. of water	1" ID	2" ID	4" ID	6" ID
	0.041	0.163	0.653	1.469
1 gal = 3.785 L = 3785 ml = 0.1337 cubic feet				

Parameter:	1	2	3	4	5	6	7	8	9	10	11	12	13
Volume Purged (gal)	<u>1105</u>	<u>1122</u>											
Rate (mL/min)	<u>~2.5</u>	<u>~2.5</u>											
Depth to Water (ft.)	<u>-</u>	<u>-</u>											
pH	<u>8.39</u>	<u>8.40</u>											
Temp. (C)	<u>11.33</u>	<u>11.65</u>											
Conductivity (mS/cm)	<u>0.1708</u>	<u>0.132</u>											
Dissolved Oxygen (mg/L)	<u>10.12</u>	<u>7.91</u>											
ORP (mV)	<u>192</u>	<u>189</u>											
Turbidity (NTU)	<u>71000</u>	<u>8.2</u>											
Notes:													

Problems / Observations

11:00 BROWN, TURBID, ODORLESS


11:22 CLEAR, COLORLESS, ODORLESS

FINAL DTB(TIC) = 41.89

Cam lock coupling NOT INSTALLED

ARCADIS
Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-77
Town/City Fort Drum
County Jefferson State NY
Permit No. _____

Land-Surface Elevation and Datum:

_____ feet ☐ Surveyed
☐ Estimated

Installation Date(s) 5/1/2017
Drilling Method Hollow Stem Auger
Drilling Contractor Northnagle
Drilling Fluid None

Development Technique(s) and Date(s)

5/3/2017 Air Lift

Fluid Loss During Drilling _____ gallons
Water Removed During Development 46 gallons
Static Depth to Water 18.69 feet below M.P.
Pumping Depth to Water _____ feet below M.P.
Pumping Duration 20 minutes
Pumping Rate 2.3 gpm Date 5/3/2017
Specific Capacity NA gpm/ft
Well Purpose Injection

Remarks 6" pvc cap at 42 ft bgs
Final DTB = 41.84 ft bgs

Prepared by Levia Terrel

WELL DEVELOPMENT LOG

Sampling Personnel: LENIA TERRELLWell ID: IW-77Client / Job Number: USACEDate: 5-3-17Weather: CLOUDYTime In: 1130Time Out: 1155

Well Information

Depth to Water:	(feet)	<u>18.69</u>	(from MP)
Total Depth:	(feet)	<u>40.77</u>	(from MP)
Length of Water Column:	(feet)	<u>22.08</u>	
Volume of Water in Well:	(gal)	<u>~3.5</u>	

Well Type:	<u>Flushmount</u>	Stick-Up
Well Material:	Stainless Steel	<u>PVC</u>
Well Locked:	Yes	<u>No</u>
Measuring Point Marked:	Yes	<u>No</u>
Well Diameter:	1"	<u>2"</u> Other:

Purging Information

Purging Method:	Bailer	Peristaltic	Waterra	Other: <u>AIR LIFT</u>
Tubing/Bailer Material:	Steel	Polyethylene	Waterra	Other: <u>PVC</u>
Duration of Pumping:	(min)	<u>20</u>		
Average Pumping Rate:	(ml/min)	<u>~2.3</u>	Water-Quality Meter Type:	<u>Horiba U-22/LaMotte 2020</u>
Total Volume Removed:	(gal)	<u>46</u>	Did well go dry:	Yes <u>No</u>

Conversion Factors

gal / ft. of water	1" ID	2" ID	4" ID	6" ID
	0.041	0.163	0.653	1.469
1 gal = 3.785 L = 3785 ml = 0.1337 cubic feet				

Parameter:	1	2	3	4	5	6	7	8	9	10	11	12	13
Volume Purged (gal)	<u>1140</u>	<u>1155</u>											
Rate (mL/min)	<u>~2.3</u>	<u>~2.3</u>											
Depth to Water (ft.)	<u>-</u>	<u>-</u>											
pH	<u>8.57</u>	<u>8.42</u>											
Temp. (C)	<u>11.04</u>	<u>11.85</u>											
Conductivity (mS/cm)	<u>0.601</u>	<u>0.985</u>											
Dissolved Oxygen (mg/L)	<u>9.95</u>	<u>10.09</u>											
ORP (mV)	<u>191</u>	<u>211</u>											
Turbidity (NTU)	<u>7100</u>	<u>29.7</u>											
Notes:													

Problems / Observations


1135 BROWN, TURBID, ODORLESS1155 COLORLESS, CLEAR, ODORLESSFINAL DTB (TIC) 41.84CAM LOCK COUPLING NOT INSTALLED



ARCADIS

Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-78

Town/City Fort Drum

County Jefferson State NY

Permit No. _____

Land-Surface Elevation and Datum:

_____ feet ☐ Surveyed
☐ Estimated

Installation Date(s) 5/2-5/3/2017

Drilling Method Hollow Stem Auger

Drilling Contractor Northnagle

Drilling Fluid None

Development Technique(s) and Date(s)

Air Lift 5/3/2017

Fluid Loss During Drilling _____ gallons

Water Removed During Development 48 gallons

Static Depth to Water 18.75 feet below M.P.

Pumping Depth to Water _____ feet below M.P.

Pumping Duration 20 minutes

Pumping Rate 2.5 gpm Date 5/3/2017

Specific Capacity _____ gpm/ft

Well Purpose Injection

Remarks 6" pvc cap at 42 ft bgs

Prepared by Levia Terrel

Sampling Personnel: LEVIA TERRELL Well ID: TW-78
 Client / Job Number: USACE / GPI4DRUM.RIFS. G3801 Date: 0-3-17
 Weather: CLOUDY 42°F Time In: 1200 Time Out: 1230

Well Information

Depth to Water: (feet) 18.75 (from MP)
 Total Depth: (feet) 41.48 (from MP)
 Length of Water Column: (feet) 22.73
 Volume of Water in Well: (gal) ~3.7

Well Type: Flushmount Stick-Up
 Well Material: Stainless Steel PVC
 Well Locked: Yes No
 Measuring Point Marked: Yes No
 Well Diameter: 1" 2 Other:

Purging Information

Purging Method: Bailer Peristaltic Waterra Other: AIR LIFT
 Tubing/Bailer Material: Steel Polyethylene Waterra Other: PVC
 Duration of Pumping: (min) 20
 Average Pumping Rate: (ml/min) ~2.5 Water-Quality Meter Type: Horiba U-22/LaMotte 2020
 Total Volume Removed: (gal) 48 Did well go dry: Yes No

Conversion Factors

gal / ft. of water	1" ID	2" ID	4" ID	6" ID
	0.041	0.163	0.653	1.469
1 gal = 3.785 L = 3785 ml = 0.1337 cubic feet				

Parameter:	1	2	3	4	5	6	7	8	9	10	11	12	13
Volume Purged (gal)	<u>1206</u>	<u>1272</u>											
Rate (mL/min)													
Depth to Water (ft.)	<u>-</u>	<u>-</u>											
pH	<u>8.45</u>	<u>8.39</u>											
Temp. (C)	<u>11.91</u>	<u>11.63</u>											
Conductivity (mS/cm)	<u>0.850</u>	<u>0.895</u>											
Dissolved Oxygen (mg/L)	<u>10.49</u>	<u>10.39</u>											
ORP (mV)	<u>190</u>	<u>196</u>											
Turbidity (NTU)	<u>>1000</u>	<u>5.4</u>											
Notes:													

Problems / Observations


1202 BROWN, TURBID, ODORLESS

1222 CLEAR, COLORLESS, ODORLESS

CAM LOCK COUPLING NOT INSTALLED - ALL MEASUREMENTS ARE FROM TOP OF PVC



Flushmount
LAND SURFACE



Project	<u>3800 PCE Site</u>	Well	<u>IW-79</u>
Town/City	<u>Fort Drum</u>		
County	<u>Jefferson</u>	State	<u>NY</u>
Permit No.			

_____ feet ☐ Surveyed
☐ Estimated

Drilling Fluid	None
----------------	------

Well Purpose	Injection

Final DTB (TOC) = 41.43 ft

Prepared by Levia Terrel

WELL DEVELOPMENT LOG

Sampling Personnel: LEVIN TERRYWell ID: IW-79Client / Job Number: USACEDate: 5-3-17Weather: CLOUDY, 41°FTime In: 1000

Time Out:

Well Information

Depth to Water:	(feet)	<u>15.49</u>	(from MP)
Total Depth:	(feet)	<u>39.82</u>	(from MP)
Length of Water Column:	(feet)	<u>24.33</u>	
Volume of Water in Well:	(gal)	<u>~4.0</u>	

Well Type:	<u>Flushmount</u>	Stick-Up
Well Material:	Stainless Steel	<u>PVC</u>
Well Locked:	Yes	<u>No</u>
Measuring Point Marked:	Yes	<u>No</u>
Well Diameter:	1"	<u>2"</u> Other:

Purging Information

Purging Method:	Bailer	Peristaltic	Waterra	Other: <u>AIR LIFT</u>
Tubing/Bailer Material:	Steel	Polyethylene	Waterra	Other: <u>PVC</u>
Duration of Pumping:	(min)	<u>15</u>		
Average Pumping Rate:	(ml/min)	<u>~3.25</u>	Water-Quality Meter Type:	Horiba U-22/LaMotte 2020
Total Volume Removed:	(gal)	<u>49</u>	Did well go dry:	Yes <u>No</u>

Conversion Factors

gal / ft. of water	1" ID	2" ID	4" ID	6" ID
	0.041	0.163	0.653	1.469
1 gal = 3.785 L = 3785 ml = 0.1337 cubic feet				

Parameter:	1	2	3	4	5	6	7	8	9	10	11	12	13
Volume Purged (gal)	<u>1005</u>	<u>1015</u>											
Rate (mL/min)	<u>~3.25</u>	<u>3.25</u>											
Depth to Water (ft.)	<u>-</u>	<u>-</u>											
pH	<u>8.32</u>	<u>8.30</u>											
Temp. (C)	<u>10.04</u>	<u>10.16</u>											
Conductivity (mS/cm)	<u>0.896</u>	<u>0.910</u>											
Dissolved Oxygen (mg/L)	<u>7.41</u>	<u>11.09</u>											
ORP (mV)	<u>196</u>	<u>196</u>											
Turbidity (NTU)	<u>102</u>	<u>3.8</u>											
Notes:													


Problems / Observations

1000 BROWN, TURBID, ODORLESS1015 CLEAR, COLORLESS, ODORLESSFINAL DTB(TIC) = 41.43 HB



Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-80
Town/City Fort Drum
County Jefferson State NY
Permit No. _____

Land-Surface Elevation and Datum:

_____ feet ☐ Surveyed
☐ Estimated

Installation Date(s) 4/27/2017
Drilling Method Hollow Stem Auger
Drilling Contractor Northnagle
Drilling Fluid None

Development Technique(s) and Date(s)

Air Lift 5/3/2017

Fluid Loss During Drilling _____ gallons
Water Removed During Development 58 gallons
Static Depth to Water 15.59 feet below M.P.
Pumping Depth to Water _____ feet below M.P.
Pumping Duration 16 minutes
Pumping Rate 3.5 gpm Date 5/3/2017
Specific Capacity _____ gpm/ft
Well Purpose Injection

Remarks 6" pvc cap at 42 ft bgs

Prepared by Levia Terrel

WELL DEVELOPMENT LOG

Sampling Personnel: LEVIA TERRELLWell ID: IW-80Client / Job Number: USACEDate: 5-3-17Weather: CLOUDYTime In: 910Time Out: 955

Well Information

Depth to Water:	(feet)	<u>15.59</u>	(from MP)
Total Depth:	(feet)	<u>40.10</u>	(from MP)
Length of Water Column:	(feet)	<u>24.51</u>	
Volume of Water in Well:	(gal)	<u>~4.0</u>	

Well Type:	<u>Flushmount</u>	Stick-Up
Well Material:	Stainless Steel	<u>PVC</u>
Well Locked:	Yes	<u>No</u>
Measuring Point Marked:	Yes	<u>No</u>
Well Diameter:	1"	<u>2"</u> Other:

Purging Information

Purging Method:	Bailer	Peristaltic	Waterra	Other: <u>AIRLIFT</u>
Tubing/Bailer Material:	Steel	Polyethylene	Waterra	Other: <u>PVC</u>
Duration of Pumping:	(min)	<u>16</u>		
Average Pumping Rate:	(ml/min)	<u>~3.5</u>	Water-Quality Meter Type:	Horiba U-22/LaMotte 2020
Total Volume Removed:	(gal)	<u>~58</u>	Did well go dry:	Yes <u>No</u>

Conversion Factors

gal / ft. of water	1" ID	2" ID	4" ID	6" ID
	0.041	0.163	0.653	1.469
1 gal = 3.785 L = 3785 ml = 0.1337 cubic feet				

Parameter:	1	2	3	4	5	6	7	8	9	10	11	12	13
Volume Purged (gal)	<u>918</u>	<u>934</u>											
Rate (mL/min)	<u>~3.5</u>	<u>~3.5</u>											
Depth to Water (ft.)	<u>-</u>	<u>-</u>											
pH	<u>8.25</u>	<u>8.27</u>											
Temp. (C)	<u>10.32</u>	<u>9.91</u>											
Conductivity (mS/cm)	<u>0.840</u>	<u>0.921</u>											
Dissolved Oxygen (mg/L)	<u>9.27</u>	<u>8.94</u>											
ORP (mV)	<u>202</u>	<u>208</u>											
Turbidity (NTU)	<u>71000</u>	<u>16.4</u>											
Notes:													

Problems / Observations

915 BROWN, TURBID, ODOORLESS

935 CLEAR COLORLESS ODOORLESS



Flushmount
LAND SURFACE

sand 1 ft to 2 ft bgs

6 inch diameter
drilled hole

Well casing,
2 inch diameter,
Schedule 40 PVC

Backfill

Grout Neat Cement

27.0 ft*

Choker Sand (No. 00)

30.0 ft*

32.0 ft*

Well Screen.
2 inch diameter
PVC wire wrap, 0.02 slot

Gravel Pack

Sand Pack (No. 0)

Formation Collapse

42.0 ft*

43.0 ft*

* Depth Below Land Surface

Prepared by Levia Terrel

WELL DEVELOPMENT LOG

(241)

Sampling Personnel: LEVIATERRILL

Well ID: ~~IW-79~~ IF IW-81

Client / Job Number: USACE

Date: 5-3-17

Weather: RAIN 39°F

Time In: 0730

Time Out: 830

Well Information

Depth to Water: (feet) 15.72 (BGS) (from MP)
 Total Depth: 42.43 ^{FINAL DTB} (feet) -41.28 (BGS) +1.91 (from MP) FB
 Length of Water Column: (feet) 26.19
 Volume of Water in Well: (gal) ~ 4.27

Well Type: Flushmount Stick-Up
 Well Material: Stainless Steel PVC
 Well Locked: Yes No
 Measuring Point Marked: Yes No
 Well Diameter: 1" 2" Other:

Purging Information

Purging Method: Bailer Peristaltic Waterra Other: AIR LIFT
 Tubing/Bailer Material: Steel Polyethylene Waterra Other: PVC
 Duration of Pumping: (min)
 Average Pumping Rate: (ml/min) Water-Quality Meter Type: Horiba U-22/LaMotte 2020
 Total Volume Removed: (gal) 65 Did well go dry: Yes No

Conversion Factors

gal / ft. of water	1" ID	2" ID	4" ID	6" ID
	0.041	0.163	0.653	1.469
1 gal = 3.785 L = 3785 ml = 0.1337 cubic feet				

Parameter:	1	2	3	4	5	6	7	8	9	10	11	12	13
Volume Purged (gal)	805	823											
Rate (mL/min)	~3.25 gpm	65											
Depth to Water (ft.)	-	3.25 gpm											
pH	7.90	6.30											
Temp. (C)	8.89	8.71											
Conductivity (mS/cm)	1.16	0.984											
Dissolved Oxygen (mg/L)	16.45	9.12											
ORP (mV)	184	287											
Turbidity (NTU)	735	8.4											
Notes:													

Problems / Observations

800 PUMP ON
 BROWN, TURBID, ODORLESS
 825 PUMP OFF
 CLEAR, COLORLESS ODORLESS
 FINAL DTB (BGS) = 42.43 HB



Diagram illustrating the components and depths of a wellbore:

- Flushmount** (at the top)
- LAND SURFACE** (indicated by a horizontal line)
- sand 1 ft to 2 ft bgs** (below the surface)
- 6 inch diameter drilled hole**
- Well casing, 2 inch diameter, Schedule 40 PVC**
- Backfill** (indicated by a square symbol)
- Grout Neat Cement** (indicated by an 'X' symbol)
- 27.0 ft*** (depth marker)
- Choker Sand (No. 00)**
- 30.0 ft*** (depth marker)
- 32.0 ft*** (depth marker)
- Well Screen, 2 inch diameter PVC wire wrap, 0.02 slot**
- Gravel Pack** (indicated by a square symbol)
- Sand Pack (No. 0)** (indicated by an 'X' symbol)
- Formation Collapse** (indicated by a square symbol)
- 42.0 ft*** (depth marker)
- 43.0 ft*** (depth marker)

* Depth Below Land Surface
Construction Log IW-76 thru 82.xlsx.xls

Prepared by Levia Terrel

WELL DEVELOPMENT LOG

Sampling Personnel: LEVIA TERRELLWell ID: IEW-1W-82Client / Job Number: USACEDate: 5-3-17Weather: CLOUDY, 39°F WINDYTime In: 830Time Out: 905

Well Information

Depth to Water: (feet) 15.76 (from MP)

Total Depth: (feet) 41.25 (FB) (from MP)

Length of Water Column: (feet) 25.49

Volume of Water in Well: (gal) ~ 4.15

Well Type: Flushmount Stick-Up

Well Material: Stainless Steel PVC

Well Locked: Yes No

Measuring Point Marked: Yes No

Well Diameter: 1" 2" Other:

Purging Information

Purging Method: Bailer Peristaltic Waterra Other: AIR LIFT

Tubing/Bailer Material: Steel Polyethylene Waterra Other: PVC

Duration of Pumping: (min)

Average Pumping Rate: (ml/min) Water-Quality Meter Type: Horiba U-22/LaMotte 2020

Total Volume Removed: (gal) ~ 50 Did well go dry: Yes No

Conversion Factors

gal / ft. of water	1" ID	2" ID	4" ID	6" ID
	0.041	0.163	0.653	1.469

1 gal = 3.785 L = 3785 ml = 0.1337 cubic feet

Parameter:	1	2	3	4	5	6	7	8	9	10	11	12	13
Volume Purged (gal)	<u>840</u>	<u>855</u>											
Rate (mL/min) <u>8pm</u>	<u>~ 2.5</u>	<u>~ 2.5</u>											
Depth to Water (ft.)	<u>-</u>	<u>-</u>											
pH	<u>7.78</u>	<u>8.16</u>											
Temp. (C)	<u>9.51</u>	<u>9.57</u>											
Conductivity (mS/cm)	<u>1.03</u>	<u>1.02</u>											
Dissolved Oxygen (mg/L)	<u>11.15</u>	<u>11.35</u>											
ORP (mV)	<u>226</u>	<u>203</u>											
Turbidity (NTU)	<u>> 1000</u>	<u>8.1</u>											
Notes:													

Problems / Observations

835 BROWN, TURBID, ODORLESS855 CLEAR, COLORLESS, ODORLESSFINAL DTB - 42.24' BGS

APPENDIX C

Bills of Lading for Investigation-
Derived Waste



24-Hour Emergency Phone Number
1-800-843-8265

Please print or type

BILL OF LADING

Generator EPA ID #

1. Document No.,

SYR15202

2. Page 1

of 1

3. Generator's Name and Mailing Address

DIRECTORATE OF PUBLIC WORKS, ENVIRONMENTAL DIVISION
4896 NININGER ST.
FORT DRUM NY 13602

Site Address

EIGHTH STREET EAST, BUILDING 1685
FORT DRUM NY 13602

4. Generator's Phone (315) 772-6312

5. Transporter 1 Company Name

RICCELLI TRUCKING, INC.

6. EPA ID #

A. State Transporter's ID

7A434 NY

B. Transporter 1 Phone

315 701-0002

7. Transporter 2 Company Name

8. EPA ID #

C. State Transporter's ID

D. Transporter 2 Phone

9. Designated Facility Name and Site Address

DANC RODMAN LANDFILL
23680 NYS ROUTE 177
RODMAN NY 13682

10. EPA ID #

E. State Facility's ID

F. Facility's Phone

315 232-3236

HM

11. Shipping Name

12. Containers

No.

Type

13. Total
Quantity

14. Unit
Wt./Vol.

a. NON-RCRA, NON-DOT SOLIDS, N.O.S. (Trace Organics Contaminated Soil)

001

CM

T

b.

c.

d.

C. Additional Descriptions for Materials Listed Above

a. APP/SW17-21, YRD ROLLOFF

c.

b.

d. JOB#N15589, PO#38032N

15. Special Handling Instructions and Additional Information

1) TRACE POE CONTAMINATION <0.01 mg/L

16. GENERATOR'S CERTIFICATION: I hereby certify that the above named materials are properly classified, described, packaged, marked and labeled and are in proper condition for transportation according to the applicable regulation of the Department of Transportation. The materials described on this document are not subject to federal uniform hazardous waste manifest requirements.

Date

Printed/Typed Name

PAK 2011

Signature

[Signature]

Month

Day

Year

6

7

17

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name

[Signature]

Signature

[Signature]

Date

Month

Day

Year

6

7

17

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name

Signature

Month

Day

Year

19. Discrepancy Indication Space

20. Facility Owner or Operator, Certification of receipt of the materials covered by this bill of lading except as noted in item 19.

Printed/Typed Name

Janie Perry

Signature

[Signature]

Date

Month

Day

Year

6

9

14

BILL OF LADING

GENERATOR

TRANSPORTER

FACILITY

Development Authority of the North Country
Solid Waste Management Facility
23400 VYS Route 177
Rochman, New York 13682
Tel: (315) 661-3230

DATE: 06/07/17 TICKET #: 391921
TIME IN: 10:41 TIME OUT: 10:55

Bill Acct: ENVPROVT
Company: Environmental Prod & Svc of Verm
532 State Fair Blvd
Syracuse NY 13204

Haul Acct: RICCTRUC
Company: Riocelli Trucking, Inc.

TRUCK#:	5516	License#:	34033PC
Container#:		License#:	
	LES	Tons	
GROSS:	56680		28.34
TARE:	34720		17.36
NET:	21960		10.98

MATERIAL: 600 - Contaminated Soil
County : 10 - Jefferson
W/C: 3125 - #SW17-21 EIGHTH ST, E

TIP FEE:

TOTAL FEE:

NOTE: PO-38032N

Weighmaster: Jamie Perry
THANK YOU!





24-Hour Emergency Phone Number
1-800-843-8265

Please print or type

BILL OF LADING

Generator EPA ID #

1. Document No.

2. Page 1

SYR15271

of 1

3. Generator's Name and Mailing Address

DIRECTORATE OF PUBLIC WORKS, ENVIRONMENTAL DIVISION
4896 NININGER ST.
FORT DRUM NY, 13602

4. Generator's Phone

315 772-0312

6. EPA ID #

NYR000115733

7. Transporter 2 Company Name

8. EPA ID #

A. State Transporter's ID

B. Transporter 1 Phone

C. State Transporter's ID

D. Transporter 2 Phone

E. State Facility's ID

F. Facility's Phone

9. Designated Facility Name and Site Address

10. EPA ID #

ENVIRONMENTAL PROD & SVCS OF VT, INC
532 STATE FAIR BLVD.
HM SYRACUSE NY 13204

NYR000115733

800 843-8265

11. Shipping Name

12. Containers

No.

Type

13. Total Quantity

14. Unit Wt./Vol.

a.

NON-RCRA, NON-DOT, LIQUIDS, N.O.S. (TRACE ORGANICS CONTAMINATED WATER)

8

DM

400

G

b.

c.

d.

G. Additional Descriptions for Materials Listed Above

a. APP #: 0617063-OT, 55 GAL

c.

b.

d.

15. Special Handling Instructions and Additional Information

1)GWM WATER WITH TRACE ORGANICS

16. GENERATOR'S CERTIFICATION: I hereby certify that the above named materials are properly classified, described, packaged, marked and labeled and are in proper condition for transportation according to the applicable regulation of the Department of Transportation. The materials described on this document are not subject to federal uniform hazardous waste manifest requirements.

Date

Month Day Year
6 17 11

Date

Month Day Year
6 13 11

Date

Month Day Year

Printed/Typed Name

Signature

John G. Zuc

[Signature]

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name

Signature

William C. Brewer

[Signature]

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name

Signature

19. Discrepancy Indication Space

20. Facility Owner or Operator; Certification of receipt of the materials covered by this bill of lading except as noted in item 19.

Date

Printed/Typed Name

Signature

RON B. KRENTZSKI

Month Day Year
6 13 11

GENERATOR

TRANSPORTER






FACILITY

BILL OF LADING






APPENDIX D

Oxidant Injection Field Logs






PCERI-IMW-1
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








PCERI-IMW-2
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








PCERI-IMW-3
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








PCERI-IMW-4
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








IMW-5
pH and Specific Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








IMW-6
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








PCERI-MW19I
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








PCERI-MW19S
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site



PCERI-MW25I
pH and Specific Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site



PCERI-MW25S
pH and Specific Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site



Daily Log

Project Fort Drum Project No. GPI4DRUM Page 1 of 1
 Site Location Fort Drum, NY
 Prepared By M. Pirsiken (MP) Staff: C. Glidden (CG)

05/22/17 - Monday

Date/Time	Description of Activities
0645	MP and CG on-Site to obtain Base passes. Met w/ Paul Zang (USACE).
0730	MP and CG met at the Arcadis trailer for H&S Tailgate with Mike Valva, (PIHA). Review H&SP and basic H&S topics for the Base.
0830	MP and CG obtain and mobilize new equipment (cones, hoses, pumps, fittings) and old equipment on-site (manifolds, hoses, flow meters, fire hose) to the Site from various locations on Base.
1330	MP and CG began taping 2" pipe w/ con-loc connections and building dosing pump set-up for 40% solution at Block 1599.
1730	MP and CG mobilize to the Site (1885) to set-up cone delineators to place around the mobilized equipment.
1815	MP and CG off-Site. Mobilized to Home Depot for additional supplies.

Daily Log

Project Fort Drum Project No. GP14 DRUM Page 1 of 2
 Site Location Fort Drum, NY
 Prepared By M. Pinsler (MP) Other Staff: C. Gladden (CG)

Tuesday - 05/23/17

Date/Time	Description of Activities
0630	MP and CG on-site. Headed to Bldg 1555 to continue building the dosing set-up for tates and injection hoses.
0645	MP and CG conduct H&S Tailgate meeting and reviewed the daily SOW and deliverables. Plan for Rent and Bobcat deliverables.
0730	MP off-site to McCabe's Supply to drop-off backflow preventer for recertification. CG working on plumbing.
0730	MP back on-site to Bldg 1555.
0900	Bobcat on-site (Bldg 1883) to deliver air compressor and fork lift. Driver reviewed fork lift operation w/ CG.
0930	Bobcat off-site. CG negotiated lower rental w/ Rent et Bobcat to a month rental based on our utilization. MP and CG surveying for confinement.
1330	Rent for Rent on-site. Called Paul Zeng for an escort to Bldg 1883. Delivered one 6900 Poly Tank, Float alarm, 2 qty 10'x50' containment, one qty 28'x50' containment (for tanks) and one qty 2" double-diaphragm teller pump. The 28'x50' containment was unloaded and was apparently never cleaned from the previous job. Approximately one 5-gallon bucket was filled with debris (pipe shavings, rocks, mud). MP and CG had to clean the containment prior to setting the poly tank. Damage was found on the 28'x50' containment, 3 rps and missing legs).

Daily Log

Project Fort Drum Project No. GP14 DRUM Page 2 of 2
 Site Location Fort Drum, NY
 Prepared By M. Pinsky (MP) Other Staff: C. Gladden (CG)

Tuesday - 05/23/17

Date/Time	Description of Activities
	The 2" tetlon pump was also found to be missing the flange and con-lac fittings along with no supports from keeping the pump upright.
	CG contacted Rain for Rent about the issues. They are going to send out someone to repair the rips and broken lines. CG and MP setup the 28' by 50' containment and Rain for Rent dropped the poly tanks in place. MP and CG to setup the 2 by 12' x 50' containments. 28' x 50' containment setup and swept area.
1515	Rain for Rent off-site.
	MP and CG sweep the area for the 2 by 12' x 50' containments to clear rocks. MP and CG setup containments.
1730	MP and CG setup further work zone delineation around the containments and equipment.
1800	MP and CG off-site. Mobilized to Home Depot for field supplies.

Daily Log

Project Fort Drum Project No. 6P14 DRUM Page 1 of 2
 Site Location Fort Drum, NY
 Prepared By M. Pirocher (MP) Other Staff: C. Glickler (CG)

Wednesday, 5/24/17

Date/Time	Description of Activities
0645	MP and CT on-site. Headed to Bldg 1885
0700	Conducted H&S Tailgate Meeting and reviewed daily SCH
0710	MP and CT began changing out con-loc and union fittings seals with PTFE seals. Old seals were eroded due to exposure during the pilot test. MP and CG also adding legs to the Rain for Rent pump for stability.
1000	MP and CG on hook-off call with Team to review progress this week and plans moving forward.
1030	Finished call and MP and CG headed to McCabe's Supply to pick-up back flow preventer and to the hotel for McKater-Corr order (misc. supplies)
1130	MP and CG on-site. Rain for Rent on-site to repair damaged containments (holes and broken legs). CG called Paul Zeng for on-site for Rain for Rent. MP and CG continue to set-up injection system (recirculation loop, float/alarm for tanks, and plumbing hoses).
1330	Rain for Rent off-site; all containments repaired. MP and CG continue plumbing Stage 1 wells and injection main and pump area. Also set-up further delineation of the exclusion zones and

Daily Log

Project Fert Dren Project No. GPI4 Dren Page 2 of 2

Site Location Fort Drum, NY

Prepared By M. Pinger (MP) Other Staff: C. Hicklen (CG)

Wednesday, 5/24/17

[illegible]

Daily Log

Project Fort Drum Project No. GPI4 DRUM Page 1 of 2

Site Location Fort Drum, NY

Prepared By M. Pilsner (MP) Other Staff: G. Glidden (CG)
Thursday, 5/25/17 Cloudy, H=61°F, L=53°F, Rain / Cloudy

Date/Time	Description of Activities
0615	MP and CG on-site. Went to DPW for BFP permit and inspection.
0645	MP and CG head to Station #2 for Fire Chief signature/approval of hydrant use and BFP permit.
0700	MP and CG head to Bldg. 1885 to continue hydration set-up.
0745	Landstar on-site with 14 tubes of sodium permanganate (40%). CG called Paul Zeng for an escort to Bldg. 1885.
0800	Landstar arrives at Bldg. 1885. Determine they do not have a pallet jack to move tubes to the end of the trailer for removal by fork lift. Paul says there is a pallet jack at DPW, MP and CG pick it up and bring it to the site.
0820	MP and CG begin unloading trucks. MP spotting CG on the fork lift. MP moving tubes to back of the trailer for unloading.
0945	All tubes unloaded and into secondary containment (7 qty in each containment). MP and CG place labels on the tubes for compliance.
1000	Landstar off-site. MP and CG return pallet jack to DPW and head to Acadis to get supplies. MP and CG build PRV for BFP and re-plumb toiletizer (2") for the hydrant since the old toiletizer went missing. Mike Valdes provided a different one for us to use for the job.

Daily Log

Project Fort Dam Project No. GP14 DRUM Page 2 of 2
 Site Location Fort Dam, NY
 Prepared By M. Pingster (MP) C. Gladden (CG)

Thursday, 5/25/17

Date/Time	Description of Activities
1430	Tested BFP, PRV and tetelizer on the hydrant. Everything functioning properly. MP and CG connect hydrant to desluge set-up and make final connections to the injection system for a clean water test.
1530	Started clean water test. Flowing through desluge setup, pump, manifolds and hoses at ≈ 25 gpm. Leaks were found at various locations, MP and CG began addressing leaks. 2 gate valves broken on the injection manifolds; need replacing.
1700	Heavy rain causing issues with detecting leaks, flooding containment. MP and CG gather tools and secure site for the night. Clean water test and leak fixes will be finished tomorrow.
1730	MP and CG off-site.

Daily Log

Project Fert Drum Project No. GP14 DRUM Page 1 of 1
 Site Location Fert Drum, NY
 Prepared By M. Pinger (MP) Other Staff: G. Glotter (CG)

Friday, 05/26/17 Cloudy, Rain, 47°F, H=57°F, L=43°F

Date/Time	Description of Activities
0615	MP and CG on-site to Bldg 1885 ¹⁵⁹⁹ to work on system plumbing
0630	Conducted H&S Tailgate
0700	MP and CG head to Bldg 1885. Gate is locked. Contacted Mike Valle and he stated that most operations were shutdown due to the Memorial Day Holiday. Mike instructed us to contact DPW or the Fire Department. Paul Zeng was off as well. MP reaches out to Chief Hopkins with no response. MP and CG head to DPW to look for a key to the gate. DPW does not have a key to Bldg 1885 site, only meter pool does. DPW contacted Paul Zeng, Paul confirmed base shutdown and suggested reaching out to Chief Hopkins. MP and CG exhausted all options with no access. MP and CG mobilize equipment and supplies to Bldg 1599 for the weekend.
0900	MP and CG off-site. Mobilizing back home for the weekend

Daily Log

Project Fort Drum Project No. GP14 DRUM Page 1 of 2

Site Location Fort Drum, NY

Prepared By M. Pinger (MP), M. Redman (MR)
Tuesday, 05/30/17 Cloudy, Rain, 54°F, H=63°F, L=55°F, Showers

Date/Time	Description of Activities
0700	MP and MR on-site at the main gate to get MR his pass
0730	MP and MR arrive to the Arcadis/PTRA trailer for MR HAS briefing and weekly SCW review with Mike Valera (MV).
0800	MP and MR arrive to Bldg 1599 to get equipment and supplies dropped-off on Friday. Mobilized to Bldg 1885 (SAC). Conducted air can HAS Tagline and signal HADR. Walked MR through the system, first set of wells and additional work to be completed. MR mobilized hose reels for injection lines from the CT office.
0830	MP and MR work on addressing leaks in the system, replacing old/broken parts (valves, PVC fittings and seals) and setting up HAS items (eye wash, deluge nozzles and signage).
0915	Don (USACE) on-site. MP walked the site with him to field questions about the set-up and work plan. He mentioned poly tent signage (which we planned to do today since the tent was still empty) and checking the dosing pump for proper operation.
1230	MV called and UPS was there with our additional 2" hoses. MP mobilized to the Arcadis trailer to pick it up.
MP 1245	MP back at Bldg. 1885 and began water testing the system ^{baseline monitoring at PMW-05,} PCERT-MW25S and PCERT-MW25I prior to clean water test. Leak observed, MP and MR to address leaks and re-entry water test. ^{MP}

Daily Log

Project Fort Drum Project No. GP14 DRUM Page 2 of 2

Site Location Fort Drum, NY

Prepared By M. Piosider (MP) M. Redman (MR)
Tuesday, 05/30/12

Date/Time	Description of Activities
1345	MP and MR elevated manifolds on cinder blocks to further detect leaks during the pump test (clean water)
1400	Conducted an additional leak test, still leaks at 1" con-leaks on the injection manifold. MP decided decides to head plumb in the totalizers on the influent side to eliminate leaks at these con-leaks. MP and MR re-plumb injection manifolds.
1515	Started an additional water test (~20 gpm from hydrant) and turned on pump to simulate injection operations. Small leaks at some 2" connections and 1" connections at some effluent con-leaks on the totalizers and at the well-heads. Leaks are due to the Teflon risings not compressible enough within the con-leaks to seal properly. Threaded connections with Teflon seals are sealed since we could wrench down on them.
1600	Stopped water test. Hydrant Shut: Hydrant Sig: 401295
1630	Thunder Storm w/ lightning, temporary shutdown.
1700	Work resumes, daily clean-up and list of items from Home Depot needed for small existing leaks. MP and MR mobilize new hoses and equipment to Bldg. 1599.
1745	MP and MR off-site and heading to Home Depot

Daily Log

Project Fort Drum Project No. GP140RUM Page 1 of 2
 Site Location Fort Drum NY
 Prepared By Matt Piggatore Other Staff Mike Redman

Date/Time	Description of Activities
07:30	Arrive on site, tailgate
	* Create inner exclusion around 14 totes of (SP)
0800	* Reducing all 1" + 2" cam connection to prevent leaking. Adding silicone to the gasket of each connection which should prevent leaking
	* Making a 2" hose connection at EQ tank to allow for fresh water flush
	* Zip tie all 1" + 2" camlock connections
10:00	* Performed a freshwater injection test. Determined (2) 2" camlock connections needed additional silicone added to stop the leaking.
	* Fix (2) 2" connections
10:15	Record flow meter reading
11:05	* Begin Filling up EQ tank w/ 3000 gallons of Sodium permanganate + pump @ 30 gpm.
11:51	* 1451 gallons of sodium permanganate in EQ 402746

Daily Log

Project Fort Drum Project No. GP14DRUM Page 2 of 2
 Site Location Fort Drum, NY
 Prepared By Matt Pingatore Other Staff: Mike Redman

Date/Time	Description of Activities
5/31/17	
12:40	* Stop pumping solution into EQ tank due to volume of sodium permanganate remaining in tote does not correlate to volume of water in tank. Stop Work declared.
	* talk with Chris Glider, determine the dosing pumps should be in series, not parallel. (Time 12:30)
13:45	Purge 2" line going to EQ tank w/ fresh water until solution was removed from hose.
14:50	* Matt P. beginning re-engineering of dosing pump to put pump in series
	* Mike R goes to plumbing supply store for additional parts to pump remaining solution from tote to EQ tank.
16:10	* Mike Redman returns to site w/ needed plumbing supplies
	* Matt Pingatore completed re-engineering of dosing pump Set up.
16:20	MR + MP begin setting up pump to transfer solution.
17:00	MR + MP off site for day, go to Home Depot for additional supplies.

Daily Log

Project

Fort Drum

Project No.

GPI4DRUM

 Page 1 of 2

Site Location

Fort Drum, NY

Prepared By

Matt Pingatore

 Other Staff: Mike Redman

Weather: Low 46° High 60° - Partly: Cloudy - Wind WSW 9mph

Date/Time

6/11/2017

Description of Activities

07:00	* Matt Pingatore (MP) and Mike Redman (MR) arrive on site.
	* Tailgate - Discuss DOW + ADOW when in inner exclusion area.
07:25	* Begin to transfer solution of sodium permanganate (SP) from tote to EQ tank.
07:30	* Trouble shoot mechanical issue w/ 1" pneumatic pump.
08:10	* Retro fit tote w/ 2" male cam lock connection
	* Use 2" pneumatic pump to transfer SP from tote to EQ tank.
08:20	* Begin transferring solution.
08:45	* Transferring SP solution to EQ tank completed
	* Begin fresh water flush of lines w/ 400 gallons of water
09:15	* Complete fresh water flush
	* Check in w/ Chris Glidden (CG).



Daily Log

Project

Fort Drum

Project No.

GPRUM

Page 2 of

2

Site Location

Fort Drum, NY

Prepared By

Matt Pingatore

Other staff Mike Redman

Date/Time

6/11/17

Description of Activities

10:00	Begin injection w/ 2600 gallons
11:35	*Stop injection - Average gallons per minute (GPM) - 2.28 gal/min *Re-engineer dosing set-up for PVC braided hose to vacuum solution from tote *Take flow totalizer readings *Make connections on new flow totalizer, and swap out old flow totalizer for new one
14:00	Re-install dosing pumps on 2nd tote, preparing to begin dosing
14:30	*Begin dosing SP to EQ tank at 22 gpm *Totalizer reading - 100 gallons
16:25	*Begin fresh water flush of 2nd Tote
17:00	Begin injection

18:30

*Complete daily injection - Total volume 6,256.45 gal
*Secure site

18:50

MR+MP off site

Daily Log

Project Fort Drum Project No. GPDRUM Page 1 of 3
 Site Location Fort Drum, NY
 Prepared By Matt Pingatore other staff: Mike Redman

Weather: - Temp Low 47° High 60° - Overcast w/ chance of rain - Wind SSW 5 mph

Date/Time	Description of Activities
06:15	*Matt Pingatore (MP) and Mike Redman (MR) on site
	*Tail gate and unload supplies gathered from Home Depot and supermarket on 6/11.
	*Mix up 2 batches of neutralizer and spray down area in containment berm where a leak of sodium permanganate (SP) occurred.
06:50	*Begin dosing - MP
	*Begin performance well monitoring - MR
07:45	*Completion of dosing 3 rd tote.
	*MP re-engineers the method of how the suction tubing is kept at the bottom of the tote to extract solution. 1.5" PVC pipe does not keep suction tubing at the bottom of the tote.
08:30	*Delivery of the next 15 totes has arrived on site
	*Off loading of totes w/ fork lift is being done by
09:43	MR begin injection

Daily Log

Project Fort Drum Project No. GPDRUM Page 2 of 3
 Site Location Fort Drum, NY
 Prepared By Matt Pingator other staff: Mike Redman

Date/Time	Description of Activities
10:00	*MP+MR begin dosing
11:04	*Suspend injection temporarily to read flow totalizer reading.
11:45	*Continue injection.
	* Between 10:00-11:04, inject 3434 gal of SR into 12 wells at an average rate of 4.47 gpm / per each well
12:15	*MP goes to hotel to pick up parts being shipped in for project
	*MR maintains oversight of dosing into CQ tank.
12:30	Client visited the site
13:15	*MR gets parameters of solution w/ YSI
	*MP puts up placards on tubes
	* Continue dosing

Daily Log

Project

Fort Drum

Project No.

GP DRUM

Page 3 of 3

Site Location

Fort Drum, NY

Prepared By

Matt Pingatore

Other Staff: Mike Redman

[illegible]

Daily Log

Project Fort Drum Project No. GPDRUM Page 1 of 1
 Site Location Fort Drum, NY
 Prepared By Matt Pingitore other staff: Mike Redman

Date/Time	Description of Activities
07:00	Matt Pingitore (MP) and Mike Redman (MR) meet at the Arcadis trailer off site for Monday morning check-in and tailgate * Discuss having an operator to come on site to use fork lift to take delivery of next Sodium Permanganate (SP) shipment
07:20	*MP begins dosing at ~25 gallons per minute (GPM). *MR perform routine site O+M.
08:15	MR begins injecting on all 12 wells @ ~2.0 GPM
11:00	*MR performs a round of performance monitoring * Visual observation of break through @ PCERT-MW-25S
14:05	Perform titrimetric analysis on PCERT-MW-25S = 0.93% $KMnO_3$ * Colorimeter reading at PCERT-MW-25S = 140.2 mg/L * Other wells do not show signs of break through

Project

Fort Drum

Project No.

GPR km

Page 2 of 2

2

Site Location

Fort Drum, NY

Prepared By

Matt Pingitore

Other Staff: Mike Redmen

[illegible]



Daily Log

Project Fort Drum Project No. GP14 DRUM Page 1 of 2
Site Location Fort Drum, NY
Prepared By Matt Ringiore

Weather: Rain - 54° - Humidity 94% - Dewpoint 52° - Wind East by NE @ 10 mph

Date/Time	Description of Activities
07:00	MR + MP on site Matt Ringiore (MP)
	Mike Redman (MR)
	* Perform tailgate, discuss weather conditions and staying dry.
07:20	Begin dosing
08:00	Begin injecting on wells
09:05	18- off line, target volume achieved
10:00	* MW-17 Online
	* IMW-05 - Signs of visual breakthrough
11:10	* MW-10 taken off line, target volume achieved
12:20	* MW-16 taken off line, target volume achieved
12:25	* MW-16 put online.

* See Network Log for when wells achieved target volumes and were taken off ~~line~~ line or were put online.

Daily Log

Project

Fort Drum

Project No.

GPI4DRUM

Page 2 of 2

Site Location

Fort Drum, NY

Prepared By

Matt Pingitore

Other Staff: Mike Redman

Date/Time

6/6/17

Description of Activities

13:00

Performance monitoring of IMW-05 w/ colorimeter
from Carus - 134.3 mg/L

13:15

Performance monitoring of PCERI-MW255 w/ colorimeter
from Carus - 139.4 mg/L

17:30

Completed dosing of total volume of solution that
is 5% by volume of SF

18:00

~~Take~~ Stop Injection, secure site.

*Total volume injected today: 16,631.21 gallons.

*Total volume injected to date: 43,625.16 gallons

18:20

MP + MR off site.

Daily Log

Project

Fort Drum

Project No.

GP14DRUM

Page 1 of

Site Location

Fort Drum, NY

Prepared By

matt pingitore

other staff: mike redman

Date/Time	Description of Activities
07:00	Matt Pingitore (MP) and Mike Redman (MR) on site. Tail gate
07:30	Begin injecting on well 16, 17, 77+78
08:00	MR begins making 2" hoses for the IW-01 through IW-07 transect.
10:00	Begin extending exclusion zone to the south of the source area.
11:00	MR begins setting up all injection equipment for the IW-01 through IW-07 transect.
12:15	*X See AAG for Injection results and when wells went off line.
13:45	Begin fresh water flush of wells
13:50	Well 77 has returned to normal. Will also check

Daily Log

Project

Fort Drum

Project No.

GPI4ORhm

Page 2 of 2

2

Site Location

Fert Drum IN 4

Prepared By

Matt Angibare

other staff: Mike Redman

[illegible]

Daily Log

Project Fort Drum Project No. GP14 DRUM Page 1 of 2
 Site Location Fort Drum, NY
 Prepared By M. Pinciter (MP) and M. Redman (MR)

Thursday, 8/8/17 Sunny, Light Wind, 62°F, H=78°F, L=54°F

Date/Time	Description of Activities
0700	MP and MR on-site. Conducted HAS Tailgate and daily SOW. Finished Stage Two and Three set-up and placing secondary containment around the hose connection to Stage Two.
0830	Conducted clean water test on new set-up. Some leaks found on the 2" conveyance line and some 1" lines. MP and MR fixed leaks and conducted another clean water test. No leaks found. Hydrant = Start = 47074 Stop = 47274
1000	Started 3% solution injection into Stages Two and Three IW-01 to 07 (Stage Two) and IW-19 to 24 (Stage Three). IW-03 totalizer not working, stopped flow to the well and took apart the totalizer and flushed with neutralizer and water.
1200	IW-03 online, totalizer working now.
1300	Serial dosing 3% solution into the EQ Tanks (Hydrant Start = 47274) ≈ 243 gallons of 40% solution left in the current tote to dose into the EQ Tanks.
1330	Andy Vitolin on-site with Susan Eckerly. Off-site at 1345.
1400 1500	Moved to next full tote (263 gallons) of 40% solution, dosing 3% EQ Tank empty, stopped injection and collected totalizer readings.
1630	Kept dosing 3% into EQ tanks. Total Injected Volume Today = 10443.69 gal.

Daily Log

Project Fort Drum Project No. GP14 DRUM Page 2 of 2
Site Location Fort Drum, New York
Prepared By M. Pingree (MR) and M. Redman (MR)

[illegible]

Daily Log

Project Fert Drum Project No. GPI4 DRUM Page 1 of 1
 Site Location Fert Drum, NY
 Prepared By M. Pinsker (mp)

[illegible]

Daily Log

Project Fort Drum Project No. GPI4DRUM Page 1 of 2
 Site Location Fort Drum, NY
 Prepared By Matt Pingitore other staff: mike Reelma

Date/Time	Description of Activities
07:00	MP+MR - Arcadis trailer for Monday safety meeting.
07:30	MP+MR - On site. Restore site due to windy weather conditions from the weekend.
07:45	Begin dosing.
08:15	Begin dose response monitoring. *See dose response @ 25T
09:00	Begining injection
09:45	Truck arrives with shipment of totes containing sodium permanganate.
10:30	Truck leaves site. Delivery accepted. 14 totes total received.
16:30	Well 3 off line, target volume achieved
16:40	Well 4 - on Line
17:30	Well 6 off line, target volume achieved
18:10	Well 20 off line, targeted volume achieved
18:15	Well 25 online
18:30	Well 23 off line, targeted volume achieved
18:35	Well 28 online

19:00 Stop daily injection activities, secure site
 19:25 MP+MR leave site

Daily Log

Project Fort Drum Project No. GP14DRUM Page 1 of 1
 Site Location Fort Drum, NY
 Prepared By Matt Pingitore other staff: Mike Redman

Date/Time	Description of Activities
06:45	MP+MR on site - Tailgate
07:00	Begin dosing
07:45	Begin injecting
08:05	Well 5 - offline, target volume achieved
08:15	Well 7 - offline, target volume achieved
09:20	Well 24 - offline, target volume achieved
10:10	Well 27 - on Goes online
11:00	Well 21 - Offline, target volume achieved
11:30	Well 26 - Goes online
11:35	Well 19 - Offline - Target volume achieved.
* 12:30	Well 2 - Offline - Target volume achieved
12:40	Well 22 - Offline - Target volume achieved
+ 11:45	Well 30 - Goes online
12:30 12:45	Well 29 - Goes online
14:45	Well 1 - Goes offline, target volume achieved.
18:45	Well 4 - Offline, target volume achieved,
19:00	Stop dosing + injection, secure site
19:20	MP+MR leave site

Daily Log

Project

Fort Drum

Project No.

GP14Drum

Page 1 of 1

Site Location

Fort Drum, NY

Prepared By

Matt Ringbore

Other Staff: Mike Redman

Date/Time	Description of Activities
06:45	MP+MR onsite, tailgate
07:00	Begin dosing, MR begin setting up Stage 3+4
07:45	Begin injection
12:05	Well 27+28 go off line, target injection volume achieved
12:15	Well 26+27 offline, target injection volume achieved
12:25	Well 25 offline, target injection volume achieved.
13:35	Well 30 offline, target injection volume achieved
12:45	Well 29 offline, target injection volume achieved, Cont. dosing
12:50	Begin setting up exclusion zone around remaining
	stag transects for entire injection. Relocate manifolds
	to ^{new locations} to adequately inject in all the remaining wells. Run
	2" hosing to ^{Tand} manifolds. Set up injection assembly on
	wells 31, 32, 33, 34, 35, 38, 52, 53, 54, 55, 81, 82. Run 1" hosing
	from manifolds to all injection points. Secure all connections
	w/ silicone and zip ties to prevent leaks. Put catch pans/buckets
	under all connections, manifolds or injection points. Label each
	tubing back @ manifolds. Gauge all wells @ between 1400-15:00
18:00	Stop dosing & secure site
18:10	MR+MP off site

Daily Log

Project Fort Drum Project No. 6P14 DRUM Page 1 of 1
 Site Location Fort Drum, NY
 Prepared By Matt Pingitore

Date/Time	Description of Activities
06:45	MR+MP onsite. Tailgate.
07:00	Begin performance monitoring and gauging of all wells @ the site.
8:00	Begin gravity injection on all wells @ the site.
8:10	Turn pneumatic pump on, inject under pressure.
12:50	Perform O+m on all wells, regulate flow to distribute evenly to each ^{each} well, check .
12:50	Go to off site storage to get extra ^{backup} supply of 1" hosing. Make extensions of 1" hosing.
18:00	Stop injection to wells, continue dosing.
18:30	Stop dosing, secure site.
18:50	MR+MP - leave site.



Daily Log

Project

Fort Drum

Project No.

6P14DRum

Page 1 of 1

Site Location

Fort Drum, NY

Prepared By

Mike Redman + Matt Pingitore

Date/Time	Description of Activities
06:35	Mike Redman + Matt Pingitore on site, tailgate and begin dosing. Begin ^{round of} performance monitoring.
07:30	Begin injection of sodium permanganate.
08:20	Shipment of sodium permanganate arrives to base
08:50	Begin off loading totes of sodium ^{permanganate} from 18 wheeler. Continue dosing and injection activities
9:45	Unloading of shipment of sodium permanganate completed, driver leaves site
13:30	Stop injection, continue dosing
14:30	Stop dosing secure site
14:45	MR + MR leave site

Daily Log

Project

Fort Drum

Project No.

GP14DRUM

Page 1 of

Site Location

Fort Drum, NY

Prepared By

Matt Pingitore other staff: Mike Redman

Date/Time	Description of Activities
6:30	MRmp onsite, begin dosing
6:55	Stop dosing, go to trailer for Monday meeting.
7:25	Back on site, continue dosing
8:30	Start injection, continue dosing
10:40	Well 34 offline, target volume of 5500 gallons achieved
10:45	Well 33 offline, target volume for injection achieved
10:50	Well 36 online
10:55	Well 32 offline, target volume for injection achieved.
	Well 37 online *** Bad glue fitting, restart well @ 14:50
11:00	Well 39 online
12:40	Well 35 offline, target volume for injection achieved.
12:45	Well 41 online
13:15	Well 55 offline, target volume achieved.
13:20	Well 61 online
15:30	Well 54 offline, target volume achieved.
15:35	Well 51 HD online
20:00	Stop net injection into wells, continue dosing
20:30	Stop dosing, secure site
20:40	MR + MA off site

Daily Log

Project

Fort Drum

Project No.

6P142Rum

Page 1 of 1

1

Site Location

Fort Drum, NY

Prepared By

Matt Pingleton

other staff: Mike Redman

[illegible]

Daily Log

Project Fort Drum Project No. 6P14Drum Page 1 of 1
 Site Location Fort Drum, NY
 Prepared By Matt Pigatore other staff: mike Reiman

Date/Time	Description of Activities
06:15	^{on site} Tailgate, begin dosing
06:30	start injection
07:35	Well 61 offline, target volume of injection achieved
	Well 65 online
09:55	Well 60 offline, target volume of injection achieved.
10:00	Well 64 online
13:25	Well 51 offline, target volume of injection achieved
13:30	Well 50 online
16:40	Well 59 offline due to target volume of injection was achieved
16:45	Well 63 well online
17:05	Well 58 offline, target volume achieved
	Well 62 online

Daily Log

Project Fort Drum Project No. 6814DRUM Page 1 of

Site Location Fort Drum, NY

Prepared By Matt Ringler other staff: Mike Redman

Date/Time	Description of Activities
06:15	On site, Tailgate
06:30	Begin injection and dosing
07:00	Well 38, offline, target volume achieved
07:10	Well 46 online
15:50	Well 37 offline, target volume achieved
16:00	Well 43-online
16:30	Well 64 offline, target volume achieved
16:40	Well 69 online
17:10	Well 46 offline, target volume achieved
17:20	Well 45 online
18:30	Stop injection + dosing, secure site.
18:58	MP, MR offsite

Fort Drum NY

6/23/17

06:00 MR+MP on site, Tailgate, begin dosing.

06:30 ~~Begin~~ start injection.

8:45 Last delivery of totes containing sodium permanganate arrives on site - unbad totes w/ assistance from PIKA.

9:00 Well 50 offline, target volume achieved

9:20 Well 49 online
Well 65 offline, target volume achieved.

9:30 Well 70 online

10:00 Well 79 offline, target volume achieved

10:10 Well 57, online

Fort Drum

6/23/17

14:30 Stop injection + dosing, secure site

15:00 - OFFsite

Fort Drum, NY 06/26/17

06:15 MR and MP onsite. Tailgate and begin dosing

07:00 Monday morning tailgate w/ PIKA.
- Stop dosing

07:30 End Monday morning tailgate
- begin dosing

08:00 Begin injection.

09:50 Well 62 offline, target volume achieved

09:55 Well 67 online

10:00 Well 86 offline, target volume achieved

10:05 Well 42 online

10:35 Well 63 offline, target volume achieved

10:40 Well 72 online

x 11:00 Performance monitoring

14:00 Well 80 offline, target volume achieved

14:10 Well 71 online

13:50 Begin breakdown berm.
Spraying ~~water~~ concrete neutralizer
to remove staining

Fort Drum, NY - ISCO Injection 06/27/17 1/
Cloudy, Rain Showers, T-Storm Possible, 61°F, H=66°F, L=53°F

0615 - MP and MR on-site. Conducted HOS
tailgate meeting, review daily SOW and began dosing

0630 - Began injection (12 wells). Start gravity
feed then turn on pump, monitor pressures and
bleed-off air at well heads.

0750 - IW-69 off-line (2850 gallons), reached
target volume.

0800 - IW-68 on-line (2850 gallons)

0930 - Paul Zeng on-site. Discussed daily SOW
and forecasted injection completion date.

0945 - Paul Zeng off-site.

1000 - MP and MR begin breaking down one of the
10'x50' spill berms. Berm was neutralized of
any chemical and rinsed. Picked up debris and
swept the berm. Folded berm and associated rubber
mats.

1030 - IW-49 off-line (2850 gallons) reached target volume

1035 - IW-56 on-line (2850 gallons)

2/2 Fort Drum, NY - ISCO Injection 06/27/17

1210 - IW-70 off-line (2850 gal) reached volume

1215 - IW-73 off-line (2850 gallons)

1520 - IW-57 off-line (2850 gallons) reached volume

1525 - IW-48 on-line (2850 gallons)

1800 - well 67 off-line

1810 - Well 66 online

2000 - stop dosing and injection, secure site

2015 - Everyone off site

Fort Drum, NY

6/28/17

Weather - Sun, Windy Temp 59°-72°

06:07 On site, tailgate, begin dosing.

07:00 Begin injection

07:30 Well 72 offline, target volume of solution achieved.

07:40 Well 74 online

08:30 Performance monitoring started

09:20 Well 45 offline, target volume for injection achieved.

09:30 Well 40 online

13:10 Well 71 offline, target volume of solution for injection achieved

13:20 Well 75 online

15:20 Well 68 ~~offline~~ offline, target volume achieved

15:30 Well 47 online

15:40 Well 56 offline, target volume for injection achieved

16:15 Well 43 offline, target volume of solution achieved

11/

Fort Drum, NY - ISCO Injection 6/29/17

Cloudy, Rain, 64°F, H=71°F, L=68°F

0615 - MP and MR on-site.

- Conducted HOS Tailgate
- Begon drills into the EQ Tank
- MP plugs IW-75 with a drop tube due to a poor seal on the injection well. Well looks it was repaired at some point $\approx$ 1' down. You can see a seam in the PVC and it is shifted slightly (which explains the added concrete in the curb box).

0700 - Start injection pump and monitor pressures and bleed off air in the lines

- MP monitors IW-75 drop tube to make sure it does not flow over the PVC. Well is turning at $\approx$ 3 gpm with minimal water table change.

0830 - IW-42 off-line, reached target volume of 5500 gallons.

- Recirculation loop opened on the injection pump to reduce well pressures due to limited wells on-line (7 wells).

0835 - IW-46 off-line, reached target volume of 5500 gallons.1120 - IW-66 off-line, reached target volume of 2850 gallons1200 - IW-44 off-line, reached target volume of 5500 gallons

2/

6/29/17

1345 - IW-74 off-line, reached target volume of 2850 gallons1430 - IW-40 off-line, target volume of 5500 gallons.1500 - Begin breaking down site and preparing for demobilization2000 - Stop injection, secure site2020 - MR, MR offsite

Fort Drum-ISCO Injection 6/30/17

Weather - 60's - Rain w/ some wind

06:00 Onsite, ~~continue~~ begin injection and continue breaking down site.

07:40 IW-75 offline, target volume of 2850 achieved.

09:00 Begin fresh water flush of ^{northern} upper transect. Approximately 60 gallons of water used for total flush.

11:30 Begin bringing equipment to storage shed for ISCO injection equipment.

16:00 Stop injection, secure site
16:35 Offsite

Fort Drum Injection 7/5/17

Weather: Sunny, 88°

10:00 MP Arrives on site, begin injection
+ Continue breakdown + demol

11:00 MR on site

Continue bringing equipment to off site storage.

13:00 IW 47 offline, target volume achieved:

292,000 gallons of sodium permanganate injection event completed.

Begin - Purge ~~of~~ fresh water to flush lines w/ 60 gallons of water.

14:00 Flush completed
Rinse tank, break down 2" tubing, clean w/ neutralizer
condensing equipment

17:35 Offsite

+ 17:00 Begin round of performance monitoring

Fort Drum Injection
Weather 85° Sunny

7/6/17

07:30 Onsite

+ Continue Breakdown and
rinsing equipment w/ neutralizer.

08:30

PIKA arrives to assist w/
moving diluents to off
site storage and relocating empty
totes to NW corner of
site.

12:30

MR+MR go to bins for rehab
equipment to fix curb boxes.

14:30

Back on site.

Perform a final round of performance
monitoring.

17:00

Rehab work on wells.

18:00

Bring garbage and last of
supplies over to 1599

18:30

Offsite

APPENDIX E

Photo Log

Project:

Fort Drum IRP

Location:

3800 Area PCE Site

Project No.:

GP14DRUM.RIFS

Photo No.
1

Date:
5/29/17

Description:

Photo view looking at dosing pump setup mounted to a tote containing 40% sodium permanganate solution.


Project:

Fort Drum IRP

Location:

3800 Area PCE Site

Project No.:

GP14DRUM.RIFS

Photo No.
2

Date:
5/24/17

Description:

Photo view looking at secondary containment for 6900-gallon storage tank. Tank was used to store 3-5% bw sodium permanganate solution prior to injection.



Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 3	Date: 5/24/17		
Description: Photo view looking at rental pneumatic double diaphragm pump used to move solution from the 6,900-gallon storage tank to the injection well network.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 4	Date: 5/31/17		
Description: Photo view looking at injection solution distribution manifold within secondary containment. Each manifold contained a analogue totalizer and gate valve to control pressure and flow.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 5	Date: 5/31/17		
Description: Photo view looking at well head setup for injections. This was the general setup for all wells used for sodium permanganate injections.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 6	Date: 5/31/17		
Description: Photo view looking at audible high-level alarm on injection solution storage tank. Alarm was installed to prevent tank from overflowing and would emit an audible alarm if volume in the tank rose to a level greater than 4 ft. below the tank opening.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 7	Date: 6/7/17		
Description: Photo view looking at tote storage area, dosing pump setup, and injection solution storage tank, all in secondary containment.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 8	Date: 6/7/17		
Description: Photo view looking at remediation work site with all injection system conveyance piping to individual wells for the first phase of injection wells.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 9	Date: 6/13/15		
Description: Photo view looking at injection manifold and conveyance piping for injection wells located upgradient of building 1886. This well set received 50% extra volume to account for mass stored under the building.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 10	Date: 6/15/17		
Description: Photo view looking at injection well IW-45 before installation of injection wellhead.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 11	Date: 6/15/17		
Description: Photo view looking at hydrant setup with pressure reducing valve, backflow preventer and cold-water analogue totalizer.			

Project: Fort Drum IRP		Location: 3800 Area PCE Site	Project No.: GP14DRUM.RIFS
Photo No. 12	Date: 6/23/17		
Description: Photo view looking at analogue totalizer for individual injection leg.			

APPENDIX F

Sodium Permanganate Safety
Data Sheet



SAFETY DATA SHEET

1. Identification

Product identifier	RemOx® L ISCO Reagent
Other means of identification	Not available.
Recommended use	Liquid oxidant recommended for applications that require a concentrated permanganate solution.
Recommended restrictions	Use in accordance with supplier's recommendations.
Manufacturer / Importer / Supplier / Distributor information	
Manufacturer/Supplier	CARUS CORPORATION
Address	315 Fifth Street, Peru, IL 61354, USA
Telephone	815 223-1500 - All other non-emergency inquiries about the product should be directed to the company salesmkt@caruscorporation.com
E-mail	www.caruscorporation.com
Website	Dr. Chithambarathanu Pillai
Contact person	For Hazardous Materials [or Dangerous Goods] Incidents ONLY (spill, leak, fire, exposure or accident), call CHEMTREC at CHEMTREC®, USA: 001 (800) 424-9300 CHEMTREC®, Mexico (Toll-Free - must be dialed from within country): 01-800-681-9531 CHEMTREC®, Other countries: 001 (703) 527-3887
Emergency Telephone	

2. Hazard(s) identification

Physical hazards	Oxidizing liquids	Category 2
Health hazards	Acute toxicity, oral	Category 4
	Skin corrosion/irritation	Category 1B
	Serious eye damage/eye irritation	Category 1
	Specific target organ toxicity, single exposure	Category 3 respiratory tract irritation
OSHA defined hazards	Not classified.	

Label elements



Signal word	Danger
Hazard statement	May intensify fire; oxidizer. Harmful if swallowed. Causes severe skin burns and eye damage. May cause respiratory irritation.
Precautionary statement	
Prevention	Keep away from heat. Take any precaution to avoid mixing with combustibles. Keep/Store away from clothing//combustible materials. Use only outdoors or in a well-ventilated area. Do not breathe mist or vapor. Wear protective gloves/protective clothing/eye protection/face protection. Do not eat, drink or smoke when using this product. Wash thoroughly after handling.
Response	In case of fire: Use water for extinction. If in eyes: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing. If on skin (or hair): Take off immediately all contaminated clothing. Rinse skin with water/shower. Wash contaminated clothing before reuse. If swallowed: Rinse mouth. Do NOT induce vomiting. If inhaled: Remove person to fresh air and keep comfortable for breathing.
Storage	Store locked up. Store in a well-ventilated place. Keep container tightly closed.
Disposal	Dispose of contents/container in accordance with local/regional/national/international regulations.
Hazard(s) not otherwise classified (HNOC)	Not classified.
Environmental hazards	Hazardous to the aquatic environment, acute hazard Category 1 Hazardous to the aquatic environment, long-term hazard Category 1

Hazard symbol



Hazard statement Very toxic to aquatic life with long lasting effects.

Precautionary statement

Prevention Avoid release to the environment.

Response Collect spillage.

3. Composition/information on ingredients**Mixtures**

Chemical name	CAS number	%
Sodium permanganate	10101-50-5	36 - 40

Composition comments All concentrations are in percent by weight unless ingredient is a gas. Gas concentrations are in percent by volume.

4. First-aid measures

Inhalation If breathing is difficult, remove to fresh air and keep at rest in a position comfortable for breathing. Remove victim to fresh air and keep at rest in a position comfortable for breathing. Move to fresh air. For breathing difficulties, oxygen may be necessary. Call a physician or poison control center immediately. Get medical attention immediately. Call a physician if symptoms develop or persist. Get medical attention if symptoms persist.

Skin contact Take off immediately all contaminated clothing. (Caution: Solution may ignite certain textiles). Immediately flush skin with plenty of water. Get medical attention immediately. Wash contaminated clothing before reuse.

Contact with skin may leave a brown stain of insoluble manganese dioxide. This can be easily removed by washing with a mixture of equal volume of household vinegar and 3% hydrogen peroxide, followed by washing with soap and water.

Eye contact Immediately flush with plenty of water for up to 15 minutes. Remove any contact lenses and open eyelids wide apart. Continue rinsing. Get medical attention immediately.

Ingestion Immediately rinse mouth and drink plenty of water. Never give anything by mouth to a victim who is unconscious or is having convulsions. Do not induce vomiting. If vomiting occurs, keep head low so that stomach content doesn't get into the lungs. Get medical attention immediately.

Before using, read Material Safety Data Sheet (MSDS) for this product. Rinse container at least three times to an absence of pink color before disposing.

Most important symptoms/effects, acute and delayed

Contact with this material will cause burns to the skin, eyes and mucous membranes. Corrosive effects. Irritation of eyes and mucous membranes. Symptoms may include stinging, tearing, redness, swelling, and blurred vision. May cause temporary blindness and severe eye damage. Permanent eye damage including blindness could result. Show this safety data sheet to the doctor in attendance.

Indication of immediate medical attention and special treatment needed

Provide general supportive measures and treat symptomatically. In case of shortness of breath, give oxygen. Decomposition products are alkaline. Brown stain is insoluble manganese dioxide.

General information

In the case of accident or if you feel unwell, seek medical advice immediately (show the label where possible). If you feel unwell, seek medical advice (show the label where possible). Ensure that medical personnel are aware of the material(s) involved, and take precautions to protect themselves. For personal protection, see Section 8 of the MSDS. Show this safety data sheet to the doctor in attendance. Wash contaminated clothing before reuse.

5. Fire-fighting measures

Suitable extinguishing media Flood with water from a distance, water spray or fog.

Unsuitable extinguishing media The following extinguishing media are ineffective: Dry chemical. Foam. Carbon dioxide (CO₂). Halogenated materials.

Specific hazards arising from the chemical May intensify fire; oxidizer. May ignite combustibles (wood, paper, oil, clothing, etc.). Contact with incompatible materials or heat (135 °C / 275 °F) could result in violent exothermic chemical reaction. Oxidizing agent, may cause spontaneous ignition of combustible materials. By heating and fire, corrosive vapors/gases may be formed.

Special protective equipment and precautions for firefighters Self-contained breathing apparatus and full protective clothing must be worn in case of fire. Selection of respiratory protection for firefighting: follow the general fire precautions indicated in the workplace.

Fire-fighting equipment/instructions

Move container from fire area if it can be done without risk. Cool containers exposed to flames with water until well after the fire is out. Prevent runoff from fire control or dilution from entering streams, sewers, or drinking water supply. Dike fire control water for later disposal. Water runoff can cause environmental damage.

6. Accidental release measures

Personal precautions, protective equipment and emergency procedures

Keep unnecessary personnel away. Keep upwind. Do not touch damaged containers or spilled material unless wearing appropriate protective clothing. Avoid inhalation of vapors and contact with skin and eyes. Wear protective clothing as described in Section 8 of this safety data sheet. Local authorities should be advised if significant spillages cannot be contained.

Methods and materials for containment and cleaning up

Keep combustibles (wood, paper, oil, etc.) away from spilled material. Should not be released into the environment. This product is miscible in water.

Large Spills: Stop leak if possible without any risk. Dike the spilled material, where this is possible. Proceed with either of the following two options depending upon the size of the spill and the availability of the neutralizing agents:

Option # 1: Dilute to approximately 6% with water, and then reduce with sodium thiosulfate, a bisulfite or ferrous salt solution. The bisulfite or ferrous salt may require some dilute sulfuric acid (10% w/w) to promote reduction. Neutralize with sodium carbonate to neutral pH, if acid was used. Decant or filter and deposit sludge in approved landfill. Where permitted, the sludge may be drained into sewer with large quantities of water.

Option # 2: Absorb with inert media like diatomaceous earth or inert floor dry, collect into a drum and dispose of properly. Do not use saw dust or other incompatible media. Disposal of all materials shall be in full and strict compliance with all federal, state, and local regulations pertaining to permanganates.

To clean contaminated floors, flush with abundant quantities of water into sewer, if permitted by federal, state, and local regulations. If not, collect water and treat as described above. Cover with reducing agent (e.g. sodium bisulphite/thiosulphate or a ferrous salt plus 2M H₂SO₄). Transfer to container with water and neutralize with soda ash. Otherwise, absorb spill with vermiculite or other inert material, then place in a container for chemical waste. Do not use sawdust or other combustible material. Following product recovery, flush area with water. Prevent product from entering drains.

Small Spills: Cover with reducing agent (e.g. sodium bisulphite/thiosulphate or a ferrous salt plus 2M H₂SO₄). Transfer to container with water and neutralize with soda ash. Clean surface thoroughly to remove residual contamination.

Never return spills in original containers for re-use. Never return spills in original containers for re-use.

Environmental precautions

Do not allow to enter drains, sewers or watercourses. Contact local authorities in case of spillage to drain/aquatic environment.

7. Handling and storage

Precautions for safe handling

Take any precaution to avoid mixing with combustibles. Keep away from clothing and other combustible materials. Do not get this material in your eyes, on your skin, or on your clothing. Do not breathe mist or vapor. If clothing becomes contaminated, remove and wash off immediately. Spontaneous ignition may occur in contact with cloth or paper. When using, do not eat, drink or smoke. Good personal hygiene is necessary. Wash hands and contaminated areas with water and soap before leaving the work site. Avoid release to the environment.

Conditions for safe storage, including any incompatibilities

Store locked up. Keep container tightly closed and in a well-ventilated place. Store in a cool, dry place. Store away from incompatible materials (See Section 10). Follow applicable local/national/international recommendations on storage of oxidizers. Store in accordance with NFPA 430 requirements for Class II oxidizers.

8. Exposure controls/personal protection

Occupational exposure limits No exposure limits noted for ingredient(s).

US. OSHA Table Z-1 Limits for Air Contaminants (29 CFR 1910.1000)

Components	Type	Value
Sodium permanganate (CAS 10101-50-5)	Ceiling	5 mg/m ³

US. ACGIH Threshold Limit Values

Components	Type	Value	Form
Sodium permanganate (CAS 10101-50-5)	TWA	0.1 mg/m ³	Inhalable fraction.
		0.02 mg/m ³	Respirable fraction.

US NIOSH Pocket Guide to Chemical Hazards: Recommended exposure limit (REL)

Components	Type	Value	Form
Sodium permanganate (CAS 10101-50-5)	TWA	1 mg/m3	Fume.

US NIOSH Pocket Guide to Chemical Hazards: Short Term Exposure Limit (STEL)

Components	Type	Value	Form
Sodium permanganate (CAS 10101-50-5)	STEL	3 mg/m3	Fume.

Biological limit values	No biological exposure limits noted for the ingredient(s).
Exposure guidelines	Follow standard monitoring procedures.
Appropriate engineering controls	Provide adequate general and local exhaust ventilation. An eye wash and safety shower must be available in the immediate work area.
Individual protection measures, such as personal protective equipment	
Eye/face protection	Wear safety glasses with side shields (or goggles). Wear face shield if there is risk of splashes.
Skin protection	
Hand protection	Wear chemical-resistant, impervious gloves. Use protective gloves made of: Rubber or plastic. Suitable gloves can be recommended by the glove supplier.
Other	Wear appropriate chemical resistant clothing. Rubber or plastic apron.
Respiratory protection	In case of inadequate ventilation or risk of inhalation of vapors, use suitable respiratory equipment. In the United States of America, if respirators are used, a program should be instituted to assure compliance with OSHA 29 CFR 1910.134.
Thermal hazards	Wear appropriate thermal protective clothing, when necessary.
General hygiene considerations	When using, do not eat, drink or smoke. Keep from contact with clothing and other combustible materials. Remove and wash contaminated clothing promptly. Wash hands before breaks and immediately after handling the product. Handle in accordance with good industrial hygiene and safety practice.

9. Physical and chemical properties

Appearance	Dark purple liquid.
Physical state	Liquid.
Form	Aqueous solution.
Color	Dark purple.
Odor	Odorless.
Odor threshold	Not available.
pH	5 - 8
Melting point/freezing point	< 24.8 °F (< -4 °C)
Initial boiling point and boiling range	> 213.8 °F (> 101 °C)
Flash point	Does not flash.
Evaporation rate	As water.
Flammability (solid, gas)	Not applicable.
Upper/lower flammability or explosive limits	
Flammability limit - lower (%)	Not applicable.
Flammability limit - upper (%)	Not applicable.
Vapor pressure	760 mm Hg (105 °C)
Vapor density	Not available.
Relative density	1.37 - 1.4 (20 °C) (Water = 1)
Solubility(ies)	Miscible with water.
Partition coefficient (n-octanol/water)	Not available.
Auto-ignition temperature	Not available.
Decomposition temperature	Not available.
Viscosity	Not available.

Other information

Explosive properties

Not explosive. Can explode in contact with sulfuric acid, peroxides and metal powders.

Oxidizing properties

Strong oxidizing agent.

10. Stability and reactivity

Reactivity

The product is non-reactive under normal conditions of use, storage and transport.

Chemical stability

Stable at normal conditions.

Possibility of hazardous reactions

Contact with combustible material may cause fire. Can explode in contact with sulfuric acid, peroxides and metal powders.

Conditions to avoid

Contact with incompatible materials or heat (135 °C / 275 °F) could result in violent exothermic chemical reaction.

Incompatible materials

Acids. Peroxides. Reducing agents. Combustible material. Metal powders.

Hazardous decomposition products

By heating and fire, corrosive vapors/gases may be formed. Contact with hydrochloric acid liberates chlorine gas.

11. Toxicological information

Information on likely routes of exposure

Ingestion

Causes digestive tract burns. Harmful if swallowed. Ingestion causes burns of the upper digestive and respiratory tracts.

Inhalation

May cause irritation to the respiratory system.

Skin contact

Causes severe skin burns.

Eye contact

Causes serious eye damage.

Symptoms related to the physical, chemical and toxicological characteristics

Contact with this material will cause burns to the skin, eyes and mucous membranes. Permanent eye damage including blindness could result.

Information on toxicological effects

Acute toxicity

Causes severe skin burns and eye damage. Causes burns. Harmful if swallowed. Health injuries are not known or expected under normal use. Harmful if swallowed.

Components

Species

Test Results

Potassium permanganate (CAS 7722-64-7)

Acute

Dermal

LD50

Rat

2000 mg/kg

Oral

LD50

Rat

2000 mg/kg

Toxicity data are not available for sodium permanganate. Toxicity is expected to be similar to that of potassium permanganate.

Skin corrosion/irritation

Causes severe skin burns.

Serious eye damage/eye irritation

Causes serious eye damage.

Respiratory sensitization

Not classified.

Skin sensitization

Not classified.

Germ cell mutagenicity

Not classified.

Carcinogenicity

Not classified.

Reproductive toxicity

Not classified.

Specific target organ toxicity - single exposure

May cause irritation of respiratory tract.

Specific target organ toxicity - repeated exposure

Not classified.

Aspiration hazard

Not classified.

Further information

Chronic effects are not expected when this product is used as intended. Prolonged exposure, usually over many years, to manganese oxide fume/dust can lead to chronic manganese poisoning, chiefly affecting the central nervous system.

12. Ecological information

Ecotoxicity

Very toxic to aquatic life with long lasting effects.

Components		Species	Test Results
Potassium permanganate (CAS 7722-64-7)			
Aquatic			
Fish	LC50	Bluegill (Lepomis macrochirus)	2.7 mg/l, 96 hours, static
			2.3 mg/l, 96 hours, flow through
			2.3 mg/l, 96 hours
			1.8 - 5.6 mg/l
		Carp (Cyprinus carpio)	3.16 - 3.77 mg/l, 96 hours
			2.97 - 3.11 mg/l, 96 hours
		Goldfish (Carassius auratus)	3.3 - 3.93 mg/l, 96 hours, static
		Milkfish, salmon-herring (Chanos chanos)	> 1.4 mg/l, 96 hours
		Rainbow trout (Oncorhynchus mykiss)	1.8 mg/l, 96 hours
			1.08 - 1.38 mg/l, 96 hours
			0.77 - 1.27 mg/l, 96 hours
		Rainbow trout,donaldson trout (Oncorhynchus mykiss)	0.275 - 0.339 mg/l, 96 hours

Toxicity data are not available for sodium permanganate. Toxicity is expected to be similar to that of potassium permanganate.

Persistence and degradability	Expected to be readily converted by oxidizable materials to insoluble manganese oxide.
Bioaccumulative potential	Potential to bioaccumulate is low.
Mobility in soil	The product is miscible with water. May spread in water systems.
Mobility in general	The product is miscible with water. May spread in water systems.
Other adverse effects	None known.

13. Disposal considerations

Disposal instructions	Dispose of contents/container in accordance with local/regional/national/international regulations.
Local disposal regulations	Rinse container at least three times to an absence of pink color before disposing.
Hazardous waste code	D001: Ignitable waste The Waste code should be assigned in discussion between the user, the producer and the waste disposal company.
Waste from residues / unused products	Do not allow this material to drain into sewers/water supplies. Dispose of in accordance with local regulations.
Contaminated packaging	Since emptied containers may retain product residue, follow label warnings even after container is emptied. Rinse container at least three times to an absence of pink color before disposing. Empty containers should be taken to an approved waste handling site for recycling or disposal.

14. Transport information

DOT

UN number	UN3214
UN proper shipping name	Permanganates, inorganic, aqueous solution, n.o.s. (Sodium permanganate)
Transport hazard class(es)	5.1
Subsidiary class(es)	-
Packing group	II
Environmental hazards	
Marine pollutant	Yes
Special precautions for user	Read safety instructions, SDS and emergency procedures before handling.
Special provisions	26, 353, IB2, T4, TP1
Packaging exceptions	152
Packaging non bulk	202
Packaging bulk	242

IATA

UN number	UN3214
UN proper shipping name	Permanganates, inorganic, aqueous solution, n.o.s. (Sodium permanganate)
Transport hazard class(es)	5.1
Subsidiary class(es)	-
Packaging group	II
Environmental hazards	Yes
Labels required	5.1
ERG Code	5L

Special precautions for user Read safety instructions, SDS and emergency procedures before handling.

IMDG

UN number UN3214
UN proper shipping name PERMANGANATES, INORGANIC, AQUEOUS SOLUTION, N.O.S. (Sodium permanganate)
Transport hazard class(es) 5.1
Subsidiary class(es) -
Packaging group II
Environmental hazards
Marine pollutant Yes
Labels required 5.1
EmS F-H, S-Q
Special precautions for user Read safety instructions, SDS and emergency procedures before handling.

Transport in bulk according to Annex II of MARPOL 73/78 and the IBC Code This substance/mixture is not intended to be transported in bulk.

15. Regulatory information

US federal regulations This product is a "Hazardous Chemical" as defined by the OSHA Hazard Communication Standard, 29 CFR 1910.1200.
All components are on the U.S. EPA TSCA Inventory List.

CERCLA/SARA Hazardous Substances - Not applicable.

Drug Enforcement Administration (DEA) (21 CFR 1310.02 (b) 8: List II chemical.

TSCA Section 12(b) Export Notification (40 CFR 707, Subpt. D)

Not regulated.

US. OSHA Specifically Regulated Substances (29 CFR 1910.1001-1050)

Not listed.

CERCLA Hazardous Substance List (40 CFR 302.4)

Sodium permanganate (CAS 10101-50-5) LISTED

Superfund Amendments and Reauthorization Act of 1986 (SARA)

Hazard categories Immediate Hazard - Yes
Delayed Hazard - No
Fire Hazard - Yes
Pressure Hazard - No
Reactivity Hazard - No

SARA 302 Extremely hazardous substance No

SARA 311/312 Hazardous chemical Yes

SARA 313 (TRI reporting)

Chemical name	CAS number	% by wt.
Sodium permanganate	10101-50-5	36 - 40
Potassium permanganate	7722-64-7	2

Other federal regulations

Clean Air Act (CAA) Section 112 Hazardous Air Pollutants (HAPs) List

Sodium permanganate (CAS 10101-50-5)

Clean Air Act (CAA) Section 112(r) Accidental Release Prevention (40 CFR 68.130)

Not regulated.

Safe Drinking Water Act (SDWA) Not regulated.

Drug Enforcement Administration (DEA). List 2, Essential Chemicals (21 CFR 1310.02(b) and 1310.04(f)(2) and Chemical Code Number

Sodium permanganate (CAS 10101-50-5) 6588

Drug Enforcement Administration (DEA). List 1 & 2 Exempt Chemical Mixtures (21 CFR 1310.12(c))

Sodium permanganate (CAS 10101-50-5) 15 % wt

DEA Exempt Chemical Mixtures Code Number

Sodium permanganate (CAS 10101-50-5) 6588

Food and Drug Administration (FDA) Not regulated.

US state regulations

This product does not contain a chemical known to the State of California to cause cancer, birth defects or other reproductive harm.

US. Massachusetts RTK - Substance List

Not regulated.

US. New Jersey Worker and Community Right-to-Know Act

Sodium permanganate (CAS 10101-50-5) 500 lbs

US. Pennsylvania RTK - Hazardous Substances

Not regulated.

US. Rhode Island RTK

Sodium permanganate (CAS 10101-50-5)

US. California Proposition 65**US - California Proposition 65 - Carcinogens & Reproductive Toxicity (CRT): Listed substance**

Not listed.

International Inventories

Country(s) or region	Inventory name	On inventory (yes/no)*
Australia	Australian Inventory of Chemical Substances (AICS)	Yes
Canada	Domestic Substances List (DSL)	No
Canada	Non-Domestic Substances List (NDSL)	Yes
China	Inventory of Existing Chemical Substances in China (IECSC)	Yes
Europe	European Inventory of Existing Commercial Chemical Substances (EINECS)	Yes
Europe	European List of Notified Chemical Substances (ELINCS)	No
Japan	Inventory of Existing and New Chemical Substances (ENCS)	Yes
Korea	Existing Chemicals List (ECL)	Yes
New Zealand	New Zealand Inventory	Yes
Philippines	Philippine Inventory of Chemicals and Chemical Substances (PICCS)	Yes
United States & Puerto Rico	Toxic Substances Control Act (TSCA) Inventory	Yes

*A "Yes" indicates this product complies with the inventory requirements administered by the governing country(s).


A "No" indicates that one or more components of the product are not listed or exempt from listing on the inventory administered by the governing country(s).

16. Other information, including date of preparation or last revision

Issue date 27-November-2013

Revision date -

Version # 01

NFPA Ratings**References**

HSDB® - Hazardous Substances Data Bank
Registry of Toxic Effects of Chemical Substances (RTECS)
EPA: AQUIRE database
NLM: Hazardous Substances Data Base
US. IARC Monographs on Occupational Exposures to Chemical Agents
IARC Monographs. Overall Evaluation of Carcinogenicity
National Toxicology Program (NTP) Report on Carcinogens
ACGIH Documentation of the Threshold Limit Values and Biological Exposure Indices

Disclaimer

This safety data sheet was prepared in accordance with the Safety Data Sheet for Chemical Products (JIS Z 7250:2005). The information contained herein is accurate to the best of our knowledge. However, data, safety standards and government regulations are subject to change and, therefore, holders and users should satisfy themselves that they are aware of all current data and regulations relevant to their particular use of product. CARUS CORPORATION DISCLAIMS ALL LIABILITY FOR RELIANCE ON THE COMPLETENESS OR ACCURACY OR THE INFORMATION INCLUDED HEREIN. CARUS CORPORATION MAKES NO WARRANTY, EITHER EXPRESS OR IMPLIED, INCLUDING, BUT NOT LIMITED TO, ANY WARRANTIES OF MERCHANTABILITY OR FITNESS FOR PARTICULAR USE OR PURPOSE OF THE PRODUCT DESCRIBED HEREIN. All conditions relating to storage, handling, and use of the product are beyond the control of Carus Corporation, and shall be the sole responsibility of the holder or user of the product.

(Carus and design) is a registered service mark of Carus Corporation. RemOx® is a registered trademark of Carus Corporation. Copyright 1998.

APPENDIX G

Monitoring Well Water Level
Measurements

Appendix G
Injection Gauging Data
Fort Drum IRP - 3800 PCE Site
Fort Drum, New York

Depth to Water (ft bTOC)											
Date	Total Injected Volume (gal)	PCERI-IMW-1	PCERI-IMW-2	PCERI-IMW-3	PCERI-IMW-4	IMW-05	IMW-06	PCERI-MW19S	PCERI-MW19I	PCERI-MW25S	PCERI-MW-25I
5/31/2017	0	14.86	15.19	--	15.92	17.97	--	15.21	15.26	18.44	18.49
6/2/2017	6256	--	--	--	--	17.91	--	--	--	18.39	18.38
6/5/2017	14593	--	--	--	--	15.89	--	--	--	17.20	15.82
6/6/2017	34167	--	--	--	--	17.03	--	--	--	16.20	16.62
6/7/2017	47474	--	--	--	--	17.79	16.38	--	--	18.31	17.29
6/8/2017	57927	--	--	--	--	17.77	16.03	--	--	18.28	17.31
6/9/2017	62141	--	--	--	--	16.90	15.61	--	--	18.11	17.91
6/12/2017	75185	--	--	--	--	17.82	16.42	--	--	18.31	18.31
6/13/2017	86678	--	--	--	--	17.45	15.78	--	--	18.11	18.08
6/14/2017	110527	--	--	16.03	--	17.59	16.02	--	--	18.09	18.05
6/15/2017	110527	15.02	15.15	16.84	15.78	17.13	16.34	15.14	15.30	18.19	18.23
6/16/2017	126542	15.00	15.11	16.75	15.72	17.63	16.31	15.29	15.23	18.20	18.14
6/19/2017	145112	14.69	14.37	16.72	15.61	17.79	16.12	15.29	15.14	18.33	18.35
6/20/2017	147644	14.63	15.12	16.77	15.58	17.85	16.42	15.23	15.13	18.36	18.36
6/21/2017	171614	14.51	14.26	15.58	13.48	17.78	16.46	13.44	13.93	18.37	18.35
6/22/2017	193102	14.21	14.11	15.54	13.11	17.75	16.07	13.25	13.27	18.34	18.35
6/26/2017	220827	13.83	15.98	15.89	14.69	17.61	16.01	13.08	12.89	18.19	18.27
6/27/2017	239200	13.58	13.62	15.77	13.62	17.56	15.91	13.91	13.60	18.14	18.11
6/28/2017	259200	12.87	13.67	15.79	13.83	17.52	15.89	13.22	12.88	18.13	18.10
6/29/2017	285114	13.46	14.03	15.98	14.64	17.45	15.74	14.14	14.07	18.04	18.04
6/30/2017	291966	13.55	14.05	16.01	14.05	17.47	15.97	14.13	13.99	18.02	18.02
7/5/2017	292421	14.30	14.41	16.33	15.06	17.48	16.00	14.64	14.51	18.00	18.05
7/6/2017	292421	14.31	14.45	16.36	15.08	17.48	16.01	14.66	14.53	18.00	18.03

Notes:

gal - gallons

bTOC - below top of casing