

STAUFFER MANAGEMENT COMPANY LLC

Environmental Services & Engineering
DCC II
1800 Concord Pike PO Box 15437
Wilmington, DE 19850-5437

Telephone: (302) 886-4238
Facsimile: (302) 886-5933

April 26, 2005

Mr. David Chiusano
Remedial Bureau E, Section A
Division Environmental Remediation
New York State Department
of Environmental Conservation
625 Broadway 12th Floor
Albany, NY 12233-7013

Re: Maestri Site, Onondaga County
Site No. 7-34-025

Dear Mr. Chiusano:


Enclosed is the March 2005 Monthly Progress Report for the Maestri Site Remedial Program.

Sincerely,

B. A. Spiller
B. A. Spiller

Enclosure

cc: H. Hamel, NYSDOH
J. Burke, NYSDEC – Region -7



MONTHLY PROGRESS REPORT

March 2005

MAESTRI SITE

The following Monthly Progress Report for March 2005 has been prepared as outlined in the order on consent concerning the Maestri Site.

1. Describe the actions, which have been taken toward achieving the remedial program during the previous month.
 - The groundwater treatment system continues to operate and the effluent sampled monthly under the equivalent SPDES program.
 - Recovery wells (RW) 2, 3, 5, 6, 7 and 8 are sampled monthly and analyzed for xylene to evaluate progress of the groundwater remediation at the site.
2. Summarize all results of sampling and tests and all other data received or generated by Stauffer or Stauffer's contractors or agents in the previous month.
 - Sampling was conducted in accordance with the equivalent SPDES permit effective September 1, 2000. All parameters were within the equivalent SPDES permit limits.
 - Monthly groundwater samples were taken from recovery wells (RW) 2, 3, 5, 6, 7 and 8 and analyzed for xylene. The RW-2 March 2005 analytical result of 4190 ppb remains within the historical range as was the case for the other wells. Xylene has not been detected at monitoring wells MW-3 and MW-8 for the past 12 months.
3. Identify all work plans, reports, and other deliverables which were completed and submitted during the previous month,
 - SMC submitted the monthly effluent monitoring and well gauging report.
4. Describe all actions, including but not limited to, data collection and implementation of work plans, which are scheduled for next month and provide other information related to progress at the site.
 - Monthly gauging and sampling of monitoring wells and sampling of the treated water discharge system effluent.
 - On March 29th SMC, SPEC and the Department had general discussions on alternative insitu remedial approaches for the groundwater by RW-2 as well as the path forward to close the site. Finalization of these discussions will be formalized by the end of May.

5. Include information regarding percentage of completion, unresolved delays encountered or anticipated that may affect the future schedule for implementation, and describe efforts to mitigate those delays or anticipated delays.
 - Biopile/SVE soil remediation was initiated in July 1996 and completed in September 1999.
 - Backfilling of treated soils, site regarding and restoration was completed in October 1999.
 - Revision to the draft Construction Certification Report (draft submitted March 2000) is scheduled for completion and submission in June/July 2005.
 - The groundwater treatment system continues to operate. SPEC, on SMC's behalf, will propose by the end of May alternative insitu remedial approach for the groundwater around RW-2 based on discussions with the State on March 29th. Xylene has not been detected at monitoring wells MW-3 and MW-8 for the past 12 months.
6. Include modifications to any work plans that Stauffer has proposed to the State or that have been approved by the State.
 - None.
7. Describe all activities undertaken in support of the Citizen Participation Plan during the previous month and those to be undertaken in the next month.
 - None.