



CP: Tanks			
Equipment #	Grade		Result
008A	Premium		● Pass
008B	Diesel		● Pass
007	Regular		● Pass
009B	Kerosene		● Pass
009A	Diesel		● Pass

Emergency Stop		
Equipment #	Location	Result
1	Behind Counter	● Pass

Leak Detector			
Equipment #	Grade	Pump Type	Result
007	Regular	Electronic (ELLD)	● Pass
008A	Premium	Electronic (ELLD)	● Pass
008B(7-8)	Diesel	Electronic (ELLD)	● Pass
009B	Kerosene	Electronic (ELLD)	● Pass

Precision Line Tightness Test			
Equipment #	Grade		Result
007	Regular		● Pass
008A	Premium		● Pass
008B(7-8)	Diesel		● Pass
009B	Kerosene		● Pass

Shear Valve	
Form Name	Result
Shear Valve	● Pass

Sump / UDC Test (Hydro)			
Equipment #	Grade	Sump Type	Result
007	Regular	Sump - STP	● Pass

UST / AST Monitor	
Form Name	Result
UST / AST Monitor	● Pass



Nicholas Christina



Seth Boesel

# Cathodic Protection Tank (Sacrificial/Galvanic System)

<b>Site Name/Number:</b> Speedway 45101	<b>Date:</b> 3/11/2026	<b>Tester Name:</b> Seth Boesel
<b>UST Registration #</b> 8-136409		<b>Tester Certification #:</b>
<b>Address:</b> 1924 Route 96 North Phelps NY 14532	<b>Work/Visit#</b> 172137	<b>Overall Result</b> Pass: <input checked="" type="checkbox"/> Fail: <input type="checkbox"/> Inconclusive: <input type="checkbox"/>

## TANK INFORMATION

<b>Equipment #:</b> 008A	<b>Grade:</b> Premium	<b>Tank Size:</b> 6000
--------------------------	-----------------------	------------------------

Structure to Soil Potentials vs. Cu/Cu SO4 (millivolts)	Structure Contact Point Tank Bottom				Remote Half Cell Continuity Location of Half Cell: Grass by carwash	
Reference Cell Location	Local Structure-to-Soil				Structure Tested	S/S Potential
	On	Instant Off	Off/Decayed	Pass/Fail		
STP sump	-981			Pass	Tank Interstitial	-766
Interstitial Riser	-1015			Pass	ATG Riser	-597
Riser	-1241			Pass	Tank Riser	-609
Reference Cell Location	Remote Structure-to-Soil				Structure Tested	S/S Potential
	On	Instant Off	Off/Decayed	Pass/Fail		
Grass by vents	-1210			Pass		
Grass by vents	-1197			Pass		
Are the remote half-cell structure-to-soil potential readings at least 30' from the structure being tested?					Yes	
Are the remote half-cell structure-to-soil potential readings at least 10' away from each other?					Yes	
Is there a lead wire present? No Where is the lead wire located?						

**Comments:**

# Cathodic Protection Tank (Sacrificial/Galvanic System)

<b>Site Name/Number:</b> Speedway 45101	<b>Date:</b> 3/11/2026	<b>Tester Name:</b> Seth Boesel
<b>UST Registration #</b> 8-136409		<b>Tester Certification #:</b>
<b>Address:</b> 1924 Route 96 North Phelps NY 14532	<b>Work/Visit#</b> 172137	<b>Overall Result</b> Pass: <input checked="" type="checkbox"/> Fail: <input type="checkbox"/> Inconclusive: <input type="checkbox"/>

## TANK INFORMATION

<b>Equipment #:</b> 008B	<b>Grade:</b> Diesel	<b>Tank Size:</b> 4000
--------------------------	----------------------	------------------------

Structure to Soil Potentials vs. Cu/Cu SO4 (millivolts)	Structure Contact Point				Remote Half Cell Continuity	
	Tank Bottom				Location of Half Cell: <u>Grass by vents</u>	
Reference Cell Location	Local Structure-to-Soil				Structure Tested	S/S Potential
	On	Instant Off	Off/Decayed	Pass/Fail		
STP sump	-1211			Pass	ATG Riser	-618
Riser	-901			Pass	Tank Riser	-604
Interstitial Riser	-864			Pass	Tank Interstitial	-761
Reference Cell Location	Remote Structure-to-Soil				Structure Tested	S/S Potential
	On	Instant Off	Off/Decayed	Pass/Fail		
Grass by vents	-969			Pass		
Grass by vents	-910			Pass		
Are the remote half-cell structure-to-soil potential readings at least 30' from the structure being tested?					Yes	
Are the remote half-cell structure-to-soil potential readings at least 10' away from each other?					Yes	
Is there a lead wire present? <sup>No</sup> Where is the lead wire located?						

**Comments:**





# Cathodic Protection Tank (Sacrificial/Galvanic System)

<b>Site Name/Number:</b> Speedway 45101	<b>Date:</b> 3/11/2026	<b>Tester Name:</b> Seth Boesel
<b>UST Registration #</b> 8-136409		<b>Tester Certification #:</b>
<b>Address:</b> 1924 Route 96 North Phelps NY 14532	<b>Work/Visit#</b> 172137	<b>Overall Result</b> Pass: <input checked="" type="checkbox"/> Fail: <input type="checkbox"/> Inconclusive: <input type="checkbox"/>

## TANK INFORMATION

<b>Equipment #:</b> 009A	<b>Grade:</b> Diesel	<b>Tank Size:</b> 5000
--------------------------	----------------------	------------------------

Structure to Soil Potentials vs. Cu/Cu SO4 (millivolts)	Structure Contact Point Tank Bottom				Remote Half Cell Continuity Location of Half Cell: Grass by vents	
Reference Cell Location	Local Structure-to-Soil				Structure Tested	S/S Potential
	On	Instant Off	Off/Decayed	Pass/Fail		
STP sump	-1117			Pass	Tank Bottom	-646
Interstitial Riser	-1132			Pass	ATG Riser	-692
Riser	-1136			Pass	Tank Interstitial	-590
Reference Cell Location	Remote Structure-to-Soil				Structure Tested	S/S Potential
	On	Instant Off	Off/Decayed	Pass/Fail		
Grass by vents	-1008			Pass		
Grass by vents	-987			Pass		
Are the remote half-cell structure-to-soil potential readings at least 30' from the structure being tested?					Yes	
Are the remote half-cell structure-to-soil potential readings at least 10' away from each other?					Yes	
Is there a lead wire present? No Where is the lead wire located?						

**Comments:**



Comments:



Testing was conducted in accordance with PEI/RP1200

Seth Boesel



Tester's Name (print) \_\_\_\_\_ Tester's Signature \_\_\_\_\_

1 Behind Counter

## MECHANICAL AND ELECTRONIC LINE LEAK DETECTORS PERFORMANCE TESTS

Facility Name: Speedway	Owner: 7-Eleven Stores, Inc	
Address: 1924 Route 96 North	Address:	
City, State, Zip Code: Phelps NY 14532	City, State, Zip Code:	
Facility I.D. #: 8-136409	Phone #: 3155483436	
Testing Company: Owl Services USA	Phone #: 800-646-3161	Date: 3/11/2026

This data sheet can be used to test mechanical line leak detectors (MLLD) and electronic line leak detectors (ELLD) with submersible turbine pump (STP) systems. See PEI/RP1200 Sections 9.1 and 9.2 for test procedures.

Line Number	007	008A	008B(7-8)	009B	009A(9-10)	
Product Stored	Regular	Premium	Diesel	Kerosene	Diesel	
Leak Detector Manufacturer	Franklin	Franklin	Franklin	Franklin	Franklin	
Leak Detector Model	INCON LSU	INCON LSU	INCON LSU	INCON LSU	INCON LSU	
Type of Leak Detector	<input type="checkbox"/> MLLD <input checked="" type="checkbox"/> ELLD	<input type="checkbox"/> MLLD <input checked="" type="checkbox"/> ELLD	<input type="checkbox"/> MLLD <input checked="" type="checkbox"/> ELLD	<input type="checkbox"/> MLLD <input checked="" type="checkbox"/> ELLD	<input type="checkbox"/> MLLD <input checked="" type="checkbox"/> ELLD	<input type="checkbox"/> MLLD <input type="checkbox"/> ELLD

### MLLD (ALL PRESSURE MEASUREMENTS ARE MADE IN PSIG)

STP Full Operating Pressure						
Check Valve Holding Pressure						
Line Resiliency (ml) (line bleed back volume as measured from check valve holding pressure to 0 psig)						
Step Through Time in Seconds (time the MLLD hesitates at metering pressure before going to full operating pressure as measured from 0 psig with no leak induced on the line)						
Metering Pressure (STP pressure when simulated leak rate 3 gph at 10 psig)						
Opening Time in Seconds (the time the MLLD opens to allow full pressure after simulated leak is stopped)						
Does the STP pressure remain at or below the metering pressure for at least 60 seconds when the simulated leak is induced?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Does the leak detector reset (trip) when the line pressure is bled off to zero psig?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Does the STP properly cycle on/off under normal fuel system operation conditions?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No

A "No" answer to either of the above questions indicates the MLLD fails the test.

### ELLD (ALL PRESSURE MEASUREMENTS ARE MADE IN PSIG)

STP Full Operating Pressure	35	32	32	33	0	
How many test cycles are observed before alarm/shutdown occurs?	4	4	4	4	0	
Does the simulated leak cause an alarm?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
A "No" answer to the above question indicates the ELLD fails the test.						
Does the simulated leak cause an STP shutdown?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
<b>Test Results</b>	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail

**Comments:** Testing was conducted in accordance with PEI/RP1200

Tester Signature: 

Tester Name: Seth Boesel



Speedway  
 1924 Route 96 North  
 Phelps  
 NY 14532

Purpora Engineering  
 Petro-Tite Line Tightness Test Form

Work Visit # 172137  
 UST Registration #  
 8-136409

IDENTIFY EACH LINE AS TESTED	TIME (MILITARY)	LOG OF TEST PROCEDURES, AMBIENT TEMPERATURE, WEATHER, ETC.	PRESSURE		VOLUME			REMARKS
			PSI		READING		NET CHANGE	SIZE, LENGTH & TYPE OF LINE, #FLEX CONNECTORS, CONCLUSIONS
			BEFORE	AFTER	BEFORE	AFTER		
008A	10:11	Connected line tester to: Shear						<b>Material</b> <u>Fiberglass</u>  <b>Wall Type</b> <u>Double</u>  <b>Line Length (feet)</b> <u>150</u>  <b>Diameter (inches)</b> <u>3</u>  <b>Pressure/Suction</b> <u>Pressure</u>  <b>Allowable Bleedback</b>  $(PL \times Ba) + (FC \times Bb(.006)) + B(.05) = N$  $( 150 * 0.00045 )$ $+ ( 0 * 0.006 ) + 0.05 = 0.1175$
Premium	10:21	Started line test		60		.1		
	10:31	Line Test Continued	60	60	.065	.065	0	
	10:41	Line Test Continued	60	60	.065	.065	0	
	10:51	Line Test Continued	60	60	.065	.065	0	
	10:52	Bleed Back	60	0	.065	.1	0.035	

Tests were made on the above line systems in accordance with test procedures prescribed for as detailed on attached test charts with the results as follows:

Line Identification	Meets Criteria (Yes/No)	Net Volume Change Per Hour	Date Tested
008A Premium	Yes	0	3/11/2026

**CONTRACTOR CERTIFICATION**

Technician:  
 Seth Boesel

---

ab32a810

Certification # \_\_\_\_\_

Notes:

Speedway  
 1924 Route 96 North  
 Phelps  
 NY 14532

Purpora Engineering  
 Petro-Tite Line Tightness Test Form

Work Visit # 172137  
 UST Registration #  
 8-136409

IDENTIFY EACH LINE AS TESTED	TIME (MILITARY)	LOG OF TEST PROCEDURES, AMBIENT TEMPERATURE, WEATHER, ETC.	PRESSURE		VOLUME			REMARKS
			PSI		READING		NET CHANGE	SIZE, LENGTH & TYPE OF LINE, #FLEX CONNECTORS, CONCLUSIONS
			BEFORE	AFTER	BEFORE	AFTER		
008B(7-8)	10:13	Connected line tester to: Shear						<b>Material</b> <u>Fiberglass</u>  <b>Wall Type</b> <u>Double</u>  <b>Line Length (feet)</b> <u>60</u>  <b>Diameter (inches)</b> <u>2</u>  <b>Pressure/Suction</b> <u>Pressure</u>  <b>Allowable Bleedback</b>  $(PL \times Ba) + (FC \times Bb(.006)) + B(.05) = N$  $( 60 * 0 ) + ( 0 * 0.006 ) + 0.05 = 0.05$
Diesel	10:23	Started line test		60		.1		
	10:33	Line Test Continued	60	60	.08	.08	0	
	10:43	Line Test Continued	60	60	.08	.08	0	
	10:53	Line Test Continued	60	60	.08	.08	0	
	10:54	Bleed Back	60	0	.08	.1	0.02	

Tests were made on the above line systems in accordance with test procedures prescribed for as detailed on attached test charts with the results as follows:

Line Identification	Meets Criteria (Yes/No)	Net Volume Change Per Hour	Date Tested
008B(7-8) Diesel	Yes	0	3/11/2026

**CONTRACTOR CERTIFICATION**

Technician:

Seth Boesel

ab32a810

Certification # \_\_\_\_\_

Notes:

Speedway  
 1924 Route 96 North  
 Phelps  
 NY 14532

Purpora Engineering  
 Petro-Tite Line Tightness Test Form

Work Visit # 172137  
 UST Registration #  
 8-136409

IDENTIFY EACH LINE AS TESTED	TIME (MILITARY)	LOG OF TEST PROCEDURES, AMBIENT TEMPERATURE, WEATHER, ETC.	PRESSURE		VOLUME			REMARKS
			PSI		READING		NET CHANGE	SIZE, LENGTH & TYPE OF LINE, #FLEX CONNECTORS, CONCLUSIONS
			BEFORE	AFTER	BEFORE	AFTER		
009B	10:25	Connected line tester to: Shear						<b>Material</b> <u>Fiberglass</u>  <b>Wall Type</b> <u>Double</u>  <b>Line Length (feet)</b> <u>60</u>  <b>Diameter (inches)</b> <u>2</u>  <b>Pressure/Suction</b> <u>Pressure</u>  <b>Allowable Bleedback</b>  $(PL \times Ba) + (FC \times Bb(.006)) + B(.05) = N$  $( 60 * 0 ) + ( 0 * 0.006 ) + 0.05 = 0.05$
Kerosene	10:35	Started line test		60		.1		
	10:45	Line Test Continued	60	60	.07	.07	0	
	10:55	Line Test Continued	60	60	.07	.07	0	
	11:05	Line Test Continued	60	60	.07	.07	0	
	11:06	Bleed Back	60	0	.07	.1	0.03	

Tests were made on the above line systems in accordance with test procedures prescribed for as detailed on attached test charts with the results as follows:

Line Identification	Meets Criteria (Yes/No)	Net Volume Change Per Hour	Date Tested
009B Kerosene	Yes	0	3/11/2026

**CONTRACTOR CERTIFICATION**

Technician:  
 Seth Boesel  
 \_\_\_\_\_  
 ab32a810  
 Certification # \_\_\_\_\_

Notes:

## SHEAR VALVE OPERATION INSPECTION

Facility Name: Speedway	Owner: 7-Eleven Stores, Inc
Address: 1924 Route 96 North	Address
City, State, Zip Code: Phelps NY 14532	City, State, Zip Code:
Facility I.D. #: 8-136409	Phone #: 3155483436
Testing Company: Owl Services USA	Phone #: 610-278-7203

This data sheet is for inspecting shear valves located inside dispensers. See PEI/RP1200 Section 10 for the inspection procedure.

Product Grade	Premium	Regular	Premium	Regular	Premium	Regular	Diesel	Premium	Regular
Dispenser ID#	1/2	1/2	3/4	3/4	5/6	5/6	7/8	7/8	7/8
Shear Valve Type (Product/Vapor)	Product	Product	Product	Product	Product	Product	Product	Product	Product
1. Is the shear valve rigidly anchored to the dispenser box frame or dispenser island?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
2. Is the shear section positioned between 1/2 inch above or below the top surface of the dispenser island?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
3. Is the lever arm free to move?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
4. Does the lever arm snap shut the poppet valve?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
5. Can any product be dispensed when the product shear valve is closed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA

A "No" to Lines 1-4 or a "Yes" for Line 5 indicates a test failure.

Test Results	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
--------------	---	---	---	---	---	---	---	---	---

**Comments:**


Tester's Name (print) Seth Boesel Tester's Signature  3/11/2026

Testing was conducted in accordance with PEI/RP1200

**CONTAINMENT SUMP INTEGRITY TESTING  
HYDROSTATIC TESTING METHOD**

Facility Name: Speedway		Owner: 7-Eleven Stores, Inc				
Address: 1924 Route 96 North		Address:				
City, State, Zip Code: Phelps NY 14532		City, State, Zip Code:				
Facility I.D. #: 8-136409		Phone #: 3155483436				
Testing Company: Owl Services USA		Phone #: 610-278-7203			Date: 3/11/2026	
This procedure is to test the leak integrity of containment sumps. See PEI/RP1200 Section 6.5 for the test method.						
Containment Sump ID	007 Regular					
Containment Sump Material	Fiberglass Sump - STP					
Liquid and debris removed from sump?*	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Visual Inspection (No water ingress, cracks, loose parts or separation of the containment sump.)	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Containment Sump Depth	42      inche					
Height From Bottom to Top of Highest Penetration or Seam	34      inche					
Starting Water Level	38      inche					
Test Start Time	10:00am					
Ending Water Level	38      inche					
Test End Time	11:00am					
Test Period (Minimum test time: 1 hour)	60      minutes					
Water Level Change	0      inche					
Pass/fail criteria: Must pass visual inspection. Water level drop of less than 1/8 inch.						
<b>Test Results</b>	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<b>Comments:</b>						

\*All liquids and debris must be disposed of properly.

Tester's Name (print) Seth Boesel      Tester's Signature 

Testing was conducted in accordance with PEI/RP1200

**AUTOMATIC TANK GAUGE  
OPERATION INSPECTION**

Facility Name: Speedway	Owner: 7-Eleven Stores, Inc		
Address: 1924 Route 96 North	Address:		
City, State, Zip Code: Phelps NY 14532	City, State, Zip Code:		
Facility I.D. #: 8-136409	Phone #: 3155483436		
Testing Company: Owl Services USA	Phone #: 800-646-3161	Date: 3/11/2026	

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor probes that touch the bottom of the tank when in place.

Tank Number	007	008A	008B	009A
Product Stored	Regular	Premium	Diesel	Diesel
ATG Brand and Model	Franklin Fueling TS-550	Franklin Fueling TS-550	Franklin Fueling TS-550	Franklin Fueling TS-550
1. Tank Volume, gallons	10000	6000	4000	5000
2. Tank Diameter, inches	96	96	96	96
3. The ATG probe was removed from the tank and inspected for damage and residual buildup.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
4. Float moves freely on the stem without binding?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
5. Fuel float level agrees with the value programmed into the console?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
6. Water float level agrees with the value programmed into the console?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
7. Inch level from bottom of probe when 90% alarm is triggered.	82	82	82	82
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
9. Inch level from the bottom when the water float first triggers an alarm.	2	2	2	2
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.

If internal ATG battery backup is present, was it functional per manufacturer's specifications.  Yes  No  None

<b>Test Results</b>	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail
---------------------	--	--	--	--

**Comments:**

Tester's Name (print) Seth Boesel

Tester's Signature



**AUTOMATIC TANK GAUGE  
OPERATION INSPECTION**

Facility Name: Speedway	Owner: 7-Eleven Stores, Inc		
Address: 1924 Route 96 North	Address:		
City, State, Zip Code: Phelps NY 14532	City, State, Zip Code:		
Facility I.D. #: 8-136409	Phone #: 3155483436		
Testing Company: Owl Services USA	Phone #: 800-646-3161	Date: 3/11/2026	

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor probes that touch the bottom of the tank when in place.

Tank Number	009B			
Product Stored	Kerosene			
ATG Brand and Model	Franklin Fueling TS-550			
1. Tank Volume, gallons	3000			
2. Tank Diameter, inches	96			
3. The ATG probe was removed from the tank and inspected for damage and residual buildup.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
4. Float moves freely on the stem without binding?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
5. Fuel float level agrees with the value programmed into the console?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
6. Water float level agrees with the value programmed into the console?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
7. Inch level from bottom of probe when 90% alarm is triggered.	82			
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
9. Inch level from the bottom when the water float first triggers an alarm.	2			
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No

If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.

If internal ATG battery backup is present, was it functional per manufacturer's specifications.  Yes  No  None

**Test Results**  Pass  Fail  Pass  Fail  Pass  Fail  Pass  Fail

**Comments:**

Tester's Name (print) Peth Boesel

Tester's Signature



## LIQUID SENSOR FUNCTIONALITY TESTING

Facility Name: Speedway	Owner: 7-Eleven Stores, Inc	
Address: 1924 Route 96 North	Address:	
City, State, Zip Code: Phelps NY 14532	City, State, Zip Code:	
Facility I.D. #: 8-136409	Phone #: 3155483436	
Testing Company: Owl Services USA	Phone #: 800-646-3161	Date: 3/11/2026

This procedure is to determine whether liquid sensors located in the interstitial space of UST systems are able to detect the presence of water and fuel. See PEI/ RP1200 Section 8.3 for the test procedure.

Sensor Location	007 STP Sump	008A STP Sump	008B STP Sump	009A STP Sump	009B STP Sump		
Product Stored	Regular	Premium	Diesel	Diesel	Kerosene		
Type of Sensor	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input type="checkbox"/> Non-discriminating
Test Liquid	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input type="checkbox"/> Water <input type="checkbox"/> Product	<input type="checkbox"/> Water <input type="checkbox"/> Product
Is the ATG console clear of any active alarms regarding any leak sensors? If the sensor is in alarm and functioning, indicate why.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Is the sensor alarm circuit operational?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Has sensor been inspected and in good operating condition?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
When placed in the test liquid, does the sensor trigger an alarm?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
When an alarm is triggered, is the sensor properly identified on the ATG console?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No

Any "No" answers indicates a test failure.

<b>Test Results</b>	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
---------------------	--	--	--	--	--	---	---

**Comments:**

Tester's Name (print) Seth Boesel Tester's Signature 

## LIQUID SENSOR FUNCTIONALITY TESTING

Facility Name: Speedway	Owner: 7-Eleven Stores, Inc	
Address: 1924 Route 96 North	Address:	
City, State, Zip Code: Phelps NY 14532	City, State, Zip Code:	
Facility I.D. #: 8-136409	Phone #: 3155483436	
Testing Company: Owl Services USA	Phone #: 800-646-3161	Date: 3/11/2026

This procedure is to determine whether liquid sensors located in the interstitial space of UST systems are able to detect the presence of water and fuel. See PEI/ RP1200 Section 8.3 for the test procedure.

Sensor Location	007 Tank Interstitial	008A Tank Interstitial	008B Tank Interstitial	009A Tank Interstitial	009B Tank Interstitial		
Product Stored	Regular	Premium	Diesel	Diesel	Kerosene		
Type of Sensor	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input checked="" type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input type="checkbox"/> Non-discriminating	<input type="checkbox"/> Discriminating <input type="checkbox"/> Non-discriminating
Test Liquid	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Product	<input type="checkbox"/> Water <input type="checkbox"/> Product	<input type="checkbox"/> Water <input type="checkbox"/> Product
Is the ATG console clear of any active alarms regarding any leak sensors? If the sensor is in alarm and functioning, indicate why.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Is the sensor alarm circuit operational?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Has sensor been inspected and in good operating condition?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
When placed in the test liquid, does the sensor trigger an alarm?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
When an alarm is triggered, is the sensor properly identified on the ATG console?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No

Any "No" answers indicates a test failure.



Test Results	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
--------------	--	--	--	--	--	---	---

**Comments:**

Tester's Name (print) Seth Boesel Tester's Signature 



# Diagram - Site Diagram (v1)



1: Dispenser - 5/6
2: Dispenser - 1/2
3: Dispenser - 3/4
4: Dispenser - 9/10 diesel
5: Dispenser - 7/8 w/diesel
6: Dispenser - 11 kero



## Visit Verification

CUSTOMER  
 7-Eleven Stores, Inc

LOCATION  
 #45101  
 1924 Route 96 North  
 Phelps, NY 14532

CONTACT  
 7-Eleven Stores, Inc

SCHEDULED  
 03/11/2026 12:00am (EDT)

ASSIGNED TO  
 Nicholas Christina, Seth Boesel

SERVICE REASON  
 Compliance

### PRODUCTS & SERVICES

Item	Qty
<b>Combos</b>	
All Lines and Leak Detectors	4.00
<b>Services</b>	
Sacrificial Anode System	1.00
Monitor System Inspection Automatic Tank Gauging System / Monitor System Inspection	1.00
All Shear Valves	4.00
Emergency Stop Inspection	1.00
Containment Sumps	1.00

### CONFIRMATION

By signing this verification you are agreeing that we have performed and/or provided services and parts listed above.

Approver's Name  
 Nsb

Email

Signature Status  
 Captured