

**NYSDEC SUPERFUND STANDBY CONTRACT NO. D004442
ECOLOGY AND ENVIRONMENT ENGINEERING P.C. (EEEPC)
STATUS REPORT FOR JUNE 2006**

Mr. C's Dry Cleaner Site Remedial Construction Management	NYSDEC P.M.: David Chiusano
Site No. 9-15-157	EEEPC P.M.: Michael Steffan
Work Assignment (WA) No. D004442- DC02	EEEPC Job No.: DC02

The new work assignment scope of work was received by EEEPC.

THE WORK COMPLETED DURING THIS REPORTING PERIOD

Task 1: Work Plan and Background Review:

1. The work plan and budget for the new work assignment was prepared and issued to NYSDEC on May 18, 2006.

Task 2: Remedial Treatment System Site Management 2006 - 2007

Subtask 2.1 - Operations and Maintenance Services - 2006-2007

1. The May 2006 O&M report was issued to the Department on June 8, 2006. The highlights of the work performed in May 2006 include:
 - A. Sampling for monthly compliance was performed on May 1, 2006. The analytical results from May 1, 2006 indicated all effluent contaminants to be non-detect indicating a 100% treatment performance of the unit.
 - B. The operated 98.99% in May 2006 and processed 1,053,047 gallons of groundwater.
 - C. A 55 gallon drum of Rydelyme de-scaler was transported by for treatment by Clean Harbors Environmental Services on May 9, 2006. As a result of the low pH of the material the waste was determined to be hazardous waste (D002) and shipped under a hazardous waste manifest.
 - D. Agway system continues to operate and is being maintained by O&M Enterprises.
2. The June 2006 O&M report was issued to the Department on July 10, 2006. The highlights of the work performed in June 2006 include:
 - A. Sampling for monthly compliance was performed on June 5, 2006. The analytical results from June 5, 2006 indicated all effluent contaminants to continue to be below the discharge limits for the site to Tannery Brook.
 - B. The operated 99.5% in June 2006 and processed 1,092,786 gallons of groundwater.
 - C. The force main manholes along Whaley Avenue were pumped with the residual waters being transferred to the treatment building equalization tank for processing
 - D. Agway system continues to operate and is being maintained by O&M Enterprises.
3. Teleconference held on Monday, June 19, 2006 to discuss the status of the OM&M operations with G. Rider and W. Wellin of the O&M Bureau.

Subtask 2.2 - Air Monitoring and Evaluation Services

1. EEEPC coordinated and scheduled with the Presbyterian Church and the property owner at 27 Whaley Avenue and sampled the indoor air at both locations on June 26, 2006. Analytical results are due from STL Burlington the second week of July 2006. Letter report will be prepared and issued to NYSDEC and NYSDOH upon receipt of results.
2. EEEPC performed air sampling of the active Agway exhaust stack from the AS/SVE system on June 26, 2006. Analytical results are due from STL Burlington the second week of July 2006. Letter report will be prepared and issued to NYSDEC upon receipt of results.

WORK PLANNED FOR NEXT MONTH - JULY 2006

1. EEEPC to continue to provide oversight and reporting in July 2006 of the O&M work by O&M Enterprises, Inc. (OMEI) for the Department. Continue to monitor of differential pressures and review of the conditions of the trays of the air stripping unit to evaluate unit efficiency and additional unit cleaning. The next compliance sampling on the treatment system is schedule to be performed on July 3, 2006.
2. Issue the July 2006 O&M report no later than August 10, 2006.
3. EEEPC to continue submittal of the monthly overall project status reports for the Department.
4. Review analytical data for First Presbyterian Church and 27 Whaley and issue letter report of findings.
5. Review analytical data for Agway site and review results with current operating condition of the remedial treatment system.

BUDGET STATUS

Task 1: Work Plan and Background Review

1. The work plan and work assignment budget have been submitted. The new budget for the overall work assignment \$153,219.

Task 2: Remedial Treatment System Site Management 2006 - 2007

1. Currently there no budget issues with this task. Work is on-going.

Mr. C's Dry Cleaning Site
June 2006
Page 3 of 3

Budget on the individual task budgets are as follows:

Task/Description	NYSDEC Original Budget	EEEPC WA Budgeted Amount	Current Expenditures As of 7/8/06
Task 1 - Work Plan	\$5,814	\$5,814	\$4,615
Task 2: Remedial Treatment System Site Management 2006 - 2007	\$147,405	\$147,405	\$47,607
Totals	\$153,219	\$153,219	\$52,222

CHANGES TO ORIGINAL SCOPE OF WORK

1. A new work plan and budget (WA No. 002700.DC02) was prepared for the new requested scope of services with NYSDEC. The new work assignment scope of work was issued by NYSDEC on April 27, 2006. The Mr. C's work assignment under EEEPC's new contract will cover 12 months of OM&M services along with soil vapor intrusion monitoring of indoor air where subslab mitigation system have been installed.

CHANGES TO THE SCHEDULE

1. The schedule includes weekly O&M review with sampling performed monthly for compliance. Maintenance of the remedial treatment systems (Mr. C's and Agway)

CHANGES TO PROJECT PERSONNEL

1. EEEPC has made some limited staffing changes to the project in this year. The interim staff changes include Mr. Jim Mays and Mr. Jeff Kohler for performance of O& M services oversight.
2. M. Steffan is managing the project for EEEPC and Mr. D. Miller is providing technical support and peer review for EEEPC.