

## MONTHLY REPORT FOR JUNE 2024

**SITE NAME:** 100 East 149<sup>th</sup> Street Site  
**SITE ADDRESS:** 100 East 149<sup>th</sup> Street, Bronx, NY 11218  
**BCP NUMBER:** C203159  
**REPORTING PERIOD:** June 2024

### REMEDIAL ACTIONS DURING THE REPORTING PERIOD

- Submitted a comment response letter to the NYSDEC project manager via email on June 28, 2024 regarding comments on the Remedial Investigation Report.
- Discussed the tidal influence survey scope of work with the NYSDEC Project Manager via phone call.

### ANTICIPATED ACTIVITIES FOR THE NEXT REPORTING PERIOD

1. Receive comments from the NYSDEC regarding the RAWP for the Site.
2. Performance of additional supplemental groundwater elevation investigation at the Site to determine whether there is any tidal influence on the groundwater levels at the Site per NYSDEC comments.

### SAMPLING RESULTS, TESTS AND OTHER DATA

None.

### ESTIMATED PERCENTAGE OF PROJECT COMPLETION

95%

### DELAYS ENCOUNTERED

None.

### EFFORTS MADE TO MITIGATE DELAYS

None.

### CITIZEN PARTICIPATION ACTIVITIES FOR REPORTING PERIOD

None

### ANTICIPATED CITIZEN PARTICIPATION ACTIVITIES FOR NEXT REPORTING PERIOD

None

**SCHEDULE**

<b>Schedule Task</b>	<b>Timeframe</b>	<b>Estimated Date</b>
Mobilize equipment to the Site.	Within 3 weeks of RIWP approval	November 2023 (Completed)
Complete fieldwork	Within 9 weeks of the mobilization date	November 2023 (In Progress)
Complete Site Investigation	Upon NYSDEC approval of Site Investigation Letter	December 1, 2023 (Completed)
Submission of Site Investigation Letter Report	Upon completion of the Site Investigation	February 2024
Receive all Laboratory Reports	Within 2 weeks of completion of fieldwork	January 2024 (Completed)
Receive all Laboratory Deliverable	Within 4 weeks of completion of fieldwork	January 2024 (Completed)
Receive DUSR	Within 8 weeks of completion of fieldwork	February 2024 (Completed)
Submit Remedial Investigation Report	Within 3 weeks of receipt of DUSR	February 2024 (Completed)
Mobilize equipment to the Site and Complete fieldwork – Tidal Survey	Within 1 week of NYSDEC approval	July 2024
Submit Remedial Investigation Report	Within 1 week of fieldwork	July 2024
Distribute Fact Sheet on RI Results and Comment Period of RAWP (if submitted with RIR)	Within 16 weeks of completion of fieldwork – Subject to DEC / DOH Approval	August 2024
Mobilize Equipment to the Site for Remedial Activities	Within 2 weeks of RAWP approval	September 2024
Complete RAWP fieldwork	Within 3 months of the mobilization date	December 2024