

MONTHLY REPORT FOR JULY 2024

SITE NAME: 100 East 149th Street Site
SITE ADDRESS: 100 East 149th Street, Bronx, NY 11218
BCP NUMBER: C203159
REPORTING PERIOD: July 2024

REMEDIAL ACTIONS DURING THE REPORTING PERIOD

- On July 10, 2024, three micro-divers were deployed at the Site in monitoring wells 23MW4, 23MW7, and 23MW10 and one baro-diver was deployed at the Site to perform a tidal influence survey as requested by the NYSDEC Project Manager. The micro-divers and baro-diver were collected from the Site on July 11, 2024.

ANTICIPATED ACTIVITIES FOR THE NEXT REPORTING PERIOD

1. Receive comments from the NYSDEC regarding the RAWP for the Site.
2. Submission of RIR to the NYSDEC.

SAMPLING RESULTS, TESTS AND OTHER DATA

The results of the tidal influence study indicated that the water level, temperature, and pressure within each monitoring well (23MW4, 23MW7, and 23MW10) remained relatively stable during the sampling period. The water level above the divers fluctuated approximately ± 0.12221 feet in 23MW4, approximately ± 0.13014 feet in 23MW7, and ± 0.30156 feet in 23MW10. Based upon the minimal fluctuations detected in each monitoring well during the tidal influence survey it appears that the groundwater level at the Site is not impacted by the tidal changes of the Harlem River.

ESTIMATED PERCENTAGE OF PROJECT COMPLETION

100%

DELAYS ENCOUNTERED

None.

EFFORTS MADE TO MITIGATE DELAYS

None.

CITIZEN PARTICIPATION ACTIVITIES FOR REPORTING PERIOD

None

ANTICIPATED CITIZEN PARTICIPATION ACTIVITIES FOR NEXT REPORTING PERIOD

None

SCHEDULE

Schedule Task	Timeframe	Estimated Date
Mobilize equipment to the Site.	Within 3 weeks of RIWP approval	November 2023 (Completed)
Complete fieldwork	Within 9 weeks of the mobilization date	November 2023 (In Progress)
Complete Site Investigation	Upon NYSDEC approval of Site Investigation Letter	December 1, 2023 (Completed)
Submission of Site Investigation Letter Report	Upon completion of the Site Investigation	February 2024
Receive all Laboratory Reports	Within 2 weeks of completion of fieldwork	January 2024 (Completed)
Receive all Laboratory Deliverable	Within 4 weeks of completion of fieldwork	January 2024 (Completed)
Receive DUSR	Within 8 weeks of completion of fieldwork	February 2024 (Completed)
Submit Remedial Investigation Report	Within 3 weeks of receipt of DUSR	February 2024 (Completed)
Mobilize equipment to the Site and Complete fieldwork – Tidal Survey	Within 1 week of NYSDEC approval	July 2024 (Complete)
Submit Remedial Investigation Report	Within 1 week of fieldwork	August 2024
Submit Remedial Action Work Plan	Within 1 week of fieldwork	August 2024
Distribute Fact Sheet on RI Results and Comment Period of RAWP (if submitted with RIR)	Within 16 weeks of completion of fieldwork – Subject to DEC / DOH Approval	September 2024
Mobilize Equipment to the Site for Remedial Activities	Within 2 weeks of RAWP approval	January 2025
Complete RAWP fieldwork	Within 3 months of the mobilization date	April 2025