



EXPLORATION LOG SOIL BORING SB-1

Boring Location		South Exterior Parking Lot		Client:		Mega Development	
Project Number:		2203948		Project Name:		Ten 99 Development Project	
Logged By:		L. Robertson		Site Address:		1099 Webster Avenue, Bronx NY	
Date:		11/29/2022		Contractor:		Coastal Environmental Solutions, Inc	
Drill Type:		Geoprobe 6011DT		Driller:		Marc Morgenstern	
Elevation (Start):				Drilling Method:		Direct Push	
Elevation (End):				Total Depth (feet):		15	
Depth (feet)		Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
1	S1	SB-1 (0-2)	60	30	0.0	0"-6" - CONCRETE 6"-11" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (80%) with some fill (20%) 11"-24" - SM: ORGANIC SILT Black/Gray silt with organics (100%)	
2							
3							
4							
5	S2	SB-1 (6-8)	60	48	0.0	0"-22" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular) 22"-48" - SW: FINE TO COARSE GRADED SAND Brown/Gray fine to medium grained sand (80%) with some silt (20%)	
6							
7							
8							
9	S3	SB-1 (10-12)	60	52	0.0	0"-10" - SW: FINE TO COARSE GRADED SAND Brown/Gray fine to medium grained sand (80%) with some silt (20%) 10"-52" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular)	
11							
12							
13							
14					0.0		
15							

END OF BORING 15-feet



EXPLORATION LOG SOIL BORING SB-2

Boring Location		South Exterior Parking Lot		Client:		Mega Development		
Project Number:		2203948		Project Name:		Ten 99 Development Project		
Logged By:		L. Robertson		Site Address:		1099 Webster Avenue, Bronx NY		
Date:		11/29/2022		Contractor:		Coastal Environmental Solutions, Inc		
Drill Type:		Geoprobe 6011DT		Driller:		Marc Morgenstern		
Elevation (Start):				Drilling Method:		Direct Push		
Elevation (End):				Total Depth (feet):		15		
Depth (feet)		Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description	
1	S1	SB-2 (0-2)	60	36	0.0	0"-6" - CONCRETE	6"-11" - FILL/CRUSHED CONCRETE	
2								
3						11"-36" - SM: SILT		
4					0.0	Brown Silt (100%)		
5	S2		60	60	0.0	0"-12" - SM: SILT	Brown Silt (100%)	
6						12"-60" - SM: ORGANIC SILT		
7								Black organic Silt (100%)
8								
9	S3	SB-2 (8-10)	60	60	0.0		0"-12" - CRUSHED ROCK	
10								
11								0.0
12								
13						Brown fine to medium grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular)		
14						0.0		
15								

END OF BORING 15-feet



EXPLORATION LOG SOIL BORING SB-3

Boring Location		South Exterior Parking Lot		Client:		Mega Development	
Project Number:		2203948		Project Name:		Ten 99 Development Project	
Logged By:		L. Robertson		Site Address:		1099 Webster Avenue, Bronx NY	
Date:		11/29/2022		Contractor:		Coastal Environmental Solutions, Inc	
Drill Type:		Geoprobe 6011DT		Driller:		Marc Morgenstern	
Elevation (Start):				Drilling Method:		Direct Push	
Elevation (End):				Total Depth (feet):		10	
Depth (feet)		Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
1	S1	SB-3 (0-2)	60	30	0.0	0'-6" - CONCRETE 6'-30" - SP: FINE GRADED SAND Brown/gray fine grained sand (60%) with some silt (20%) and some fill (20%)	
2							
3					0.0		
4							
5	S2		60	30	0.0	0'-12" - SP: FINE GRADED SAND Brown/gray fine grained sand (80%) with some silt (20%) 12'-60" - SM: ORGANIC SILT Black organic Silt (100%)	
6							
7							
8							0.0
9							
10							

END OF BORING 10-feet (Refusal @ 10')



EXPLORATION LOG SOIL BORING SB-4

Boring Location	South Automechanic Shop	Client:	Mega Development
Project Number:	2203948	Project Name:	Ten 99 Development Project
Logged By:	L. Robertson	Site Address:	1099 Webster Avenue, Bronx NY
Date:	11/28/2022	Contractor:	Coastal Environmental Solutions, Inc
Drill Type:	Geoprobe 6011DT	Driller:	Marc Morgenstern
Elevation (Start):		Drilling Method:	Direct Push
Elevation (End):		Total Depth (feet):	20

Depth (feet)		Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
1	S1	SB-4 (0-2)	60	48	0.0	0"-6" - SP: FINE TO MEDIUM GRADED SAND Black fine to medium grained sand (80%) with some silt (20%)	
2					0.0	6"-48" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular)	
3							
4					0.0		
5	S2	SB-4 (6-8)	60	51	0.0	0"-51" - SW: FINE TO COARSE GRADED SAND Tan fine to coarse grained sand (75%) with trace silt (5%) and some fine gravel (20%, subangular)	
6							
7		0.0					
8							
9	S3	SB-4 (10-12)	60	48	0.0	0"-20" - SW: FINE TO COARSE GRADED SAND Tan fine to coarse grained sand (75%) with trace silt (5%) and some fine gravel (20%, subangular)	
10							
11		0.0					
12							
13	S3		60	60	0.0	20"-48" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular)	
14							
15		0.0					
16							
17	S3		60	60	0.0	0"-60" - SW: FINE TO COARSE GRADED SAND Brown fine to coarse grained sand (80%) with some silt (20%)	
18							
19						0.0	
20							

END OF BORING 20-feet



EXPLORATION LOG

SOIL BORING SB-5

Boring Location			Interior Parking Lot Proximate to USTs			Client:		Mega Development	
Project Number:			2203948			Project Name:		Ten 99 Development Project	
Logged By:			L. Robertson			Site Address:		1099 Webster Avenue, Bronx NY	
Date:			11/29/2022			Contractor:		Coastal Environmental Solutions, Inc	
Drill Type:			Geoprobe 6011DT			Driller:		Marc Morgenstern	
Elevation (Start):						Drilling Method:		Direct Push	
Elevation (End):						Total Depth (feet):		15	
Depth (feet)		Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description		
1	S1	SB-5 (0-2)	60	24	0.0	0'-6" - CONCRETE	6"-24" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (80%) with some fill (20%)		
2									
3									
4		1.2							
5	S2		60	36	1.5	0'-36" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (80%) with some silt (20%)			
6		SB-5 (6-8)							
7									
8					0.5				
9	S3	SB-5 (10-12)	60	54	0.0	0'-26" - SW: FINE TO COARSE GRADED SAND Brown fine to medium grained sand (80%) with some silt (20%)	26"-54" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (80%) with some silt (20%)		
12									
13									
14					0.0				
15									

END OF BORING 15-feet



EXPLORATION LOG SOIL BORING SB-6

Boring Location			Interior Parking Lot Proximate to USTs		Client:	Mega Development
Project Number:			2203948		Project Name:	Ten 99 Development Project
Logged By:			L. Robertson		Site Address:	1099 Webster Avenue, Bronx NY
Date:			11/29/2022		Contractor:	Coastal Environmental Solutions, Inc
Drill Type:			Geoprobe 6011DT		Driller:	Marc Morgenstern
Elevation (Start):					Drilling Method:	Direct Push
Elevation (End):					Total Depth (feet):	15
Depth (feet)	Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
1	S1	SB-6 (0-2)	60	36	0.0	0'-6" - CONCRETE
2						6"-12" - RCA
3						12"-36" - SP: FINE TO MEDIUM GRADED SAND
4					0.0	Brown fine to medium grained sand (80%) with some fill (20%)
5	S2		60	48		0'-48" - SP: FINE TO MEDIUM GRADED SAND
6		SB-6 (6-8)			0.0	Brown fine to medium grained sand (80%) with some silt (20%)
7						
8						
9	S3	SB-6 (10-12)	60	54	0.0	0'-12" - SW: FINE TO COARSE GRADED SAND
10						Brown fine to medium grained sand (80%) with some silt (20%)
11						12"-54" - SP: FINE GRADED SAND
12					0.0	Brown fine grained sand (80%) with some silt (20%)
13						
14						
15						

END OF BORING 15-feet



EXPLORATION LOG

SOIL BORING SB-7

Boring Location			Mechanic Storage		Client:	Mega Development
Project Number:			2203948		Project Name:	Ten 99 Development Project
Logged By:			L. Robertson		Site Address:	1099 Webster Avenue, Bronx NY
Date:			11/29/2022		Contractor:	Coastal Environmental Solutions, Inc
Drill Type:			Hand Auger		Driller:	Marc Morgenstern
Elevation (Start):					Drilling Method:	Hand Auger
Elevation (End):					Total Depth (feet):	5
Depth (feet)	Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
1	S1	SB-7 (0-2)	60	60	0.0	0"-6" - CONCRETE
2					6"-12" - RCA	
3		12"-60" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (80%) with some silt (20%)				
4						
5						

END OF BORING 5-feet



EXPLORATION LOG

SOIL BORING SB-8

Boring Location			Basment near hole in the floor			Client:	Mega Development
Project Number:			2203948			Project Name:	Ten 99 Development Project
Logged By:			L. Robertson			Site Address:	1099 Webster Avenue, Bronx NY
Date:			12/1/2022			Contractor:	Coastal Environmental Solutions, Inc
Drill Type:			Hand Auger			Driller:	Marc Morgenstern
Elevation (Start):						Drilling Method:	Hand Auger
Elevation (End):						Total Depth (feet):	5 (Starting elevation was 8-feet below surface grade)
Depth (feet)		Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
— 9	S1	SB-8 (8-9)	60	60	0.0	0'-60" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (80%) with some silt (20%)	
— 10							
— 11							
— 12					0.0		
— 13							


END OF BORING 13-feet




EXPLORATION LOG SOIL BORING SB-9

Boring Location			Basment Proximate to AST		Client:	Mega Development	
Project Number:			2203948		Project Name:	Ten 99 Development Project	
Logged By:			L. Robertson		Site Address:	1099 Webster Avenue, Bronx NY	
Date:			11/28/2022		Contractor:	Coastal Environmental Solutions, Inc	
Drill Type:			Hand Auger		Driller:	Marc Morgenstern	
Elevation (Start):					Drilling Method:	Hand Auger	
Elevation (End):					Total Depth (feet):	5 (Starting elevation was 8-feet below surface grade	
Depth (feet)		Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
— 9	S1	SB-9 (8-9)	60	60	0.0	0"-6" - CONCRETE 6"-60" - SW: FINE TO COARSE GRADED SAND Brown fine to coarse grained sand (80%) with some silt (20%)	
— 10		SB-10 (9-10)					
— 11					0.0		
— 12							
— 13							


END OF BORING 13-feet

		EXPLORATION LOG SOIL BORING SB-10					
Boring Location		Interior Floor Drain		Client:	Mega Development		
Project Number:		2203948		Project Name:	Ten 99 Development Project		
Logged By:		L. Robertson		Site Address:	1099 Webster Avenue, Bronx NY		
Date:		11/28/2022		Contractor:	Coastal Environmental Solutions, Inc		
Drill Type:		Geoprobe 6011DT		Driller:	Marc Morgenstern		
Elevation (Start):				Drilling Method:	Direct Push		
Elevation (End):				Total Depth (feet):	15		
Depth (feet)	Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description	
1	S1	SB-10 (0-2)	60	36	40.6	0"-15" - SP: FINE TO MEDIUM GRADED SAND Brown to black fine to medium grained sand (80%) with some silt (20%), moderate hydrocarbon-like odors	
2						15"-30" - SM: ORGANIC SILT Black/Gray silt with organics (100%)	
3							
4					1.3	30"-36" - SW: FINE TO COARSE GRADED SAND Brown fine to coarse grained sand (80%) with some silt (20%)	
5	S2		60	36		0"-36" - SW: FINE TO COARSE GRADED SAND Brown fine to coarse grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular)	
6		SB-10 (6-8)					0.9
7							
8							0.5
9	S3		60	45		15"-30" - SM: SILT Brown silt (100%)	
10							
11		SB-10 (10-12)					0.0
12							
13							
14							
15							

END OF BORING 15-feet

		EXPLORATION LOG SOIL BORING SG-5				
Boring Location		Automotive Mechanic Shop		Client:		Mega Development
Project Number:		2203948		Project Name:		Ten 99 Development Project
Logged By:		L. Robertson		Site Address:		1099 Webster Avenue, Bronx NY
Date:		11/28/2022		Contractor:		Coastal Environmental Solutions, Inc
Drill Type:		Geoprobe 6011DT		Driller:		Marc Morgenstern
Elevation (Start):				Drilling Method:		Direct Push
Elevation (End):				Total Depth (feet):		15
Depth (feet)	Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks	Sample Description
1	S1		60	48	0.0	0'-2" - CONCRETE 2'-48" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (80%) with some silt (20%)
2						
3						
4						
5	S2		60	48	0.0	0'-48" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular)
6						
7						
8						
9	S3		60	60	0.0	0'-12" - SP: FINE TO MEDIUM GRADED SAND Brown fine to medium grained sand (60%) with some silt (20%) and some fine gravel (20%, subangular) 12'-60" - SM: SILT Brown silt (100%)
10						
11						
12						
13					0.0	
14					0.0	
15						

END OF BORING 15-feet

		<p align="center">TEST PIT LOG UST TEST PIT LOG</p>			
Boring Location		Interior Parking Garage		Client: Mega Development	
Project Number:		2203948		Project Name: Ten 99 Development Project	
Logged By:		L. Robertson		Site Address: 1099 Webster Avenue, Bronx NY	
Date:		11/29/2022		Contractor: Mega Development	
Equipment Type:		Mini-Excavator		Driller: Christian R.	
Elevation (Start):				Drilling Method: Excavator	
Elevation (End):				Total Depth (feet): 5	
Depth (feet)	Sample Identification	Lab Sample Interval (feet)	Penetration (inches)	Recovery (inches)	PID Jar HS / Remarks
1	S1		60	60	0.0
2		UST-TP-1			106.8
3					156.5
4		UST-TP-2			20.1
5					1.1
<p>Sample Description</p> <p>0"-6" - CONCRETE</p> <p>12"-60" - SP: FINE TO MEDIUM GRADED SAND</p> <p>Brown fine to medium grained sand (80%) with some silt (20%), light-to-medium brown staining, strong hydrocarbon-like odors</p> <p>Note: The soils above the USTs was a brown fine to medium sand with some silt with light-to-medium brown staining. During the excavation, Mega uncovered the existing piping associated with the tanks. The piping appeared to be in poor condition and was pitted. The USTs were approximately 4-feet below grade and impacted the surround soils. It should be noted that the soils surrounding the USTs had strong hydrocarbon odors and there was evidence of a former release. In addition, USTs were leaking unknown fluid into the surrounding soils at the time of excavation. Lastly, the USTs were encased in concrete. UST-TP-1 was collected proximate to the piping and UST-</p> <p align="right">END OF BORING 5-feet</p>					