

**VOLUNTARY  
CLEANUP PROGRAM**

**REMEDIAL EXCAVATION  
REPORT**

**for**

**SITE NO. V00264**

**VOLUNTARY CLEANUP  
AGREEMENT NO. A7-0493-0903**

Prepared by:



8232 Loop Road  
Baldwinsville, New York 13027  
(315) 638-8587  
Project No. 2010150

April 2012

## TABLE OF CONTENTS

	<u>PAGE</u>
<b>1.0 INTRODUCTION.....</b>	<b>1</b>
<b>2.0 REMEDIAL EXCAVATION .....</b>	<b>1</b>
<b>3.0 FINDINGS .....</b>	<b>3</b>
<b>4.0 RECOMMENDATIONS.....</b>	<b>4</b>

## ATTACHMENTS

FIGURE 1 – SITE PLAN

DISPOSAL DOCUMENTS

TABLE 1 – SUMMARY SOIL ANALYTICAL RESULTS – VOCs and SVOCs

TABLE 2 – SUMMARY SOIL ANALYTICAL RESULTS – METALS

LABORATORY REPORT

## 1.0 INTRODUCTION


On November 18, 2011, the Volunteer implemented a remedial excavation to remove the main source of site impacts – a former sump in the manufacturing building and impacted soils immediately surrounding the sump.

The remedial excavation was completed in accordance with the Interim Remedial Measures (IRM) Work Plan approved by the New York State Department of Environmental Conservation (DEC) in their letter dated September 30, 2011.

## 2.0 REMEDIAL EXCAVATION

Paragon Environmental Construction, Inc. performed the excavation work and a geologist from Plumley Engineering, P.C. was on-site to observe and document the remedial excavation work. The following main tasks were completed:

- Paragon implemented the site Health and Safety Plan (HASP) for the remedial activities. Plumley implemented the Community Air Monitoring Plan (CAMP).
- Paragon saw-cut the concrete floor at approximately 2 feet beyond the anticipated excavation limits. The concrete sump was then removed and impacted soils were excavated to a depth of 9 feet below the ground surface (bgs). The limits of the remedial excavation are shown on the attached *Figure 1 – Site Plan*. Structural columns and heavy machinery limited the excavation area.



- During the remedial excavation work, soil samples were collected from the bottom of the sump elevation (5.5 feet bgs) to the bottom of the remedial excavation (9 feet bgs). These samples were visually inspected for signs of contamination and field screened using a photoionization detection (PID) meter. Black and green stained impacted soil

with a PID meter reading of 163 parts per million (ppm) was encountered just below the sump at 5.5 feet bgs. Slightly stained soils with petroleum odors and PID meter readings of 580 to 630 ppm were encountered at 7 feet bgs.


- After the remedial excavation was completed, samples were collected from the bottom and sidewalls of the excavation. The following is a summary of the samples collected:

SAMPLE NO.	LOCATION	DEPTH	PID METER READING
S-1	Bottom Excavation	9 feet bgs	2,000 ppm
S-2	South Sidewall	6 feet bgs	1,500 ppm
S-3	North Sidewall	6 feet bgs	1,700 ppm
S-4	East Sidewall	6 feet bgs	<u>12</u> ppm
S-5	West Sidewall	6 feet bgs	180 ppm

- The impacted soil was staged on the existing pavement, as shown on the attached *Figure 1 – Site Plan*. The soil was staged on 10-mil polyethylene sheeting laid over temporary soil or hay bale berms. The pile was securely covered with polyethylene sheeting at the end of the work day.
- Some groundwater was encountered in the bottom of the excavation at approximately 9 feet bgs, although accumulation of groundwater in the bottom of the excavation was not present until excavation activities were completed.
- Two confirmation samples, S-1 and S-2, were submitted to Accutest Laboratories for laboratory testing to document residual levels of impact. Samples were analyzed for Target Analyte List (TAL) volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), metals and polychlorinated biphenyls (PCB) per methods outlined

in the Supplemental Investigation Work Plan. The analytical results were compared to Soil Cleanup Objectives (SCOs).<sup>1</sup>

- After the remedial excavation was completed, filter fabric was placed in the excavated area and backfilled with washed No. 2 rounded sandstone gravel. A 4-inch diameter vertical well (MW-4) was then installed in the excavation for future use in monitoring groundwater quality. After the well was installed, two loops of perforated piping were installed in the excavation: a lower loop at approximately 8 feet bgs and an upper loop approximately 6 to 10 inches below floor level. This piping was installed for future remedial use, if deemed necessary. Both loops were constructed of 4-inch Schedule 40 polyvinyl chloride (PVC) perforated piping and connected to 2-inch diameter risers that were extended above the floor and capped.
- Paragon collected a composite sample of the excavated soils, completed the landfill profiling of the soil and disposed of 25 tons of impacted soil at the CWM Chemical Services landfill in Model City, New York. Refer to the attached *Disposal Documentation* for additional information.



### 3.0 FINDINGS

#### VOCs

Analysis of the samples collected from the bottom (S-1) and south sidewall (S-2) of the excavation indicated six VOCs were present above method detection limits. No compounds exceeded the SCOs for Restricted Commercial or Restricted Industrial Use. In the bottom sample, trichloroethene was detected at a relatively high concentration of 198 milligrams per kilogram (mg/kg) [equivalent to parts per million (ppm)]. Two compounds in this sample,

TCE  
198  
ppm

<sup>1</sup>New York Codes, Rules and Regulations, Title 6 (6 NYCRR), Part 375, *Environmental Remediation Programs Soil Cleanup Objectives* (SCOs), effective December 14, 2006 and DEC Final Commissioner Policy, CP-51 / *Soil Cleanup Guidance*, issued October 10, 2010.

trichloroethene and cis-1,2-dichloroethene, exceeded the SCOs for Unrestricted Use and the Protection of Groundwater. In the sidewall samples, four compounds exceeded the SCOs for Restricted Commercial or Restricted Industrial Use.

## SVOCs

Analysis of the samples collected from the bottom (S-1) and south sidewall (S-2) of the excavation indicated only one SVOC, bis(2-ethylhexyl)phthalate, was present above the method detection limit. This compound did not exceed any of the SCOs.

## Metals

Several metals were detected in the samples, but none exceeded the SCOs for Restricted Industrial Use. Cadmium, nickel and zinc exceeded the Unrestricted Use SCOs in one or more of the samples. Nickel exceed the SCO for Protection of Groundwater in one sample (S-2).

Refer to the attached *Table 1 – Summary Soil Analytical Results – VOCs and SVOCs*, *Table 2 – Summary Soil Analytical Results – Metals* and *Laboratory Report* for additional information.

## 4.0 RECOMMENDATIONS

We recommend completing the additional investigation work outlined in the Supplemental Investigation Work Plan<sup>1</sup> before determining a future course of action.

---

<sup>1</sup>*Supplemental Investigation Work Plan*, prepared by Plumley Engineering, P.C., dated March 2011 and approved by the DEC on September 20, 2011.

## TABLE OF CONTENTS

	<u>PAGE</u>
<b>1.0 INTRODUCTION.....</b>	<b>1</b>
<b>2.0 REMEDIAL EXCAVATION .....</b>	<b>1</b>
<b>3.0 FINDINGS .....</b>	<b>3</b>
<b>4.0 RECOMMENDATIONS.....</b>	<b>4</b>

## ATTACHMENTS

FIGURE 1 – SITE PLAN

DISPOSAL DOCUMENTS

TABLE 1 – SUMMARY SOIL ANALYTICAL RESULTS – VOCs and SVOCs

TABLE 2 – SUMMARY SOIL ANALYTICAL RESULTS – METALS

LABORATORY REPORT

## **1.0 INTRODUCTION**

On November 18, 2011, the Volunteer implemented a remedial excavation to remove the main source of site impacts – a former sump in the manufacturing building and impacted soils immediately surrounding the sump.

The remedial excavation was completed in accordance with the Interim Remedial Measures (IRM) Work Plan approved by the New York State Department of Environmental Conservation (DEC) in their letter dated September 30, 2011.

## **2.0 REMEDIAL EXCAVATION**

Paragon Environmental Construction, Inc. performed the excavation work and a geologist from Plumley Engineering, P.C. was on-site to observe and document the remedial excavation work. The following main tasks were completed:

- Paragon implemented the site Health and Safety Plan (HASP) for the remedial activities. Plumley implemented the Community Air Monitoring Plan (CAMP).
- Paragon saw-cut the concrete floor at approximately 2 feet beyond the anticipated excavation limits. The concrete sump was then removed and impacted soils were excavated to a depth of 9 feet below the ground surface (bgs). The limits of the remedial excavation are shown on the attached *Figure 1 – Site Plan*. Structural columns and heavy machinery limited the excavation area.
- During the remedial excavation work, soil samples were collected from the bottom of the sump elevation (5.5 feet bgs) to the bottom of the remedial excavation (9 feet bgs). These samples were visually inspected for signs of contamination and field screened using a photoionization detection (PID) meter. Black and green stained impacted soil



with a PID meter reading of 163 parts per million (ppm) was encountered just below the sump at 5.5 feet bgs. Slightly stained soils with petroleum odors and PID meter readings of 580 to 630 ppm were encountered at 7 feet bgs.

- After the remedial excavation was completed, samples were collected from the bottom and sidewalls of the excavation. The following is a summary of the samples collected:

<b>SAMPLE NO.</b>	<b>LOCATION</b>	<b>DEPTH</b>	<b>PID METER READING</b>
S-1	Bottom Excavation	9 feet bgs	2,000 ppm
S-2	South Sidewall	6 feet bgs	1,500 ppm
S-3	North Sidewall	6 feet bgs	1,700 ppm
S-4	East Sidewall	6 feet bgs	12 ppm
S-5	West Sidewall	6 feet bgs	180 ppm

- The impacted soil was staged on the existing pavement, as shown on the attached *Figure 1 – Site Plan*. The soil was staged on 10-mil polyethylene sheeting laid over temporary soil or hay bale berms. The pile was securely covered with polyethylene sheeting at the end of the work day.
- Some groundwater was encountered in the bottom of the excavation at approximately 9 feet bgs, although accumulation of groundwater in the bottom of the excavation was not present until excavation activities were completed.
- Two confirmation samples, S-1 and S-2, were submitted to Accutest Laboratories for laboratory testing to document residual levels of impact. Samples were analyzed for Target Analyte List (TAL) volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), metals and polychlorinated biphenyls (PCB) per methods outlined

in the Supplemental Investigation Work Plan. The analytical results were compared to Soil Cleanup Objectives (SCOs).<sup>1</sup>

- After the remedial excavation was completed, filter fabric was placed in the excavated area and backfilled with washed No. 2 rounded sandstone gravel. A 4-inch diameter vertical well (MW-4) was then installed in the excavation for future use in monitoring groundwater quality. After the well was installed, two loops of perforated piping were installed in the excavation: a lower loop at approximately 8 feet bgs and an upper loop approximately 6 to 10 inches below floor level. This piping was installed for future remedial use, if deemed necessary. Both loops were constructed of 4-inch Schedule 40 polyvinyl chloride (PVC) perforated piping and connected to 2-inch diameter risers that were extended above the floor and capped.
- Paragon collected a composite sample of the excavated soils, completed the landfill profiling of the soil and disposed of 25 tons of impacted soil at the CWM Chemical Services landfill in Model City, New York. Refer to the attached *Disposal Documentation* for additional information.

### 3.0 FINDINGS

#### VOCs

Analysis of the samples collected from the bottom (S-1) and south sidewall (S-2) of the excavation indicated six VOCs were present above method detection limits. No compounds exceeded the SCOs for Restricted Commercial or Restricted Industrial Use. In the bottom sample, trichloroethene was detected at a relatively high concentration of 198 milligrams per kilogram (mg/kg) [equivalent to parts per million (ppm)]. Two compounds in this sample,

---

<sup>1</sup>New York Codes, Rules and Regulations, Title 6 (6 NYCRR), Part 375, *Environmental Remediation Programs Soil Cleanup Objectives* (SCOs), effective December 14, 2006 and DEC Final Commissioner Policy, CP-51 / *Soil Cleanup Guidance*, issued October 10, 2010.

trichloroethene and cis-1,2-dichloroethene, exceeded the SCOs for Unrestricted Use and the Protection of Groundwater. In the sidewall samples, four compounds exceeded the SCOs for Restricted Commercial or Restricted Industrial Use.

## **SVOCs**

Analysis of the samples collected from the bottom (S-1) and south sidewall (S-2) of the excavation indicated only one SVOC, bis(2-ethylhexyl)phthalate, was present above the method detection limit. This compound did not exceed any of the SCOs.

## **Metals**

Several metals were detected in the samples, but none exceeded the SCOs for Restricted Industrial Use. Cadmium, nickel and zinc exceeded the Unrestricted Use SCOs in one or more of the samples. Nickel exceed the SCO for Protection of Groundwater in one sample (S-2).

Refer to the attached *Table 1 – Summary Soil Analytical Results – VOCs and SVOCs*, *Table 2 – Summary Soil Analytical Results – Metals* and *Laboratory Report* for additional information.

## **4.0 RECOMMENDATIONS**


We recommend completing the additional investigation work outlined in the Supplemental Investigation Work Plan<sup>1</sup> before determining a future course of action.

---

<sup>1</sup>*Supplemental Investigation Work Plan*, prepared by Plumley Engineering, P.C., dated March 2011 and approved by the DEC on September 20, 2011.

# **ATTACHMENTS**





**PLUMLEY ENGINEERING P.C.**  
823 COOP ROAD  
BALDWINVILLE, NY 13027  
TELEPHONE: (315) 635-5557  
FAX: (315) 635-5540  
WWW.PLUMLEYENGINEERING.COM

*Civil and Environmental Engineering*

**FIGURE 1**

**SITE PLAN**

**FORMER NATIONAL PLATING**

**D.H.J. REALTY CORP.**

**TOWN OF SALINA, ONONDAGA COUNTY, NEW YORK**

Note: No alteration permitted herein except as provided under Section 7209 Subdivision 2 of the New York State Education Law.

**REVISIONS:**

NO.	DATE	BY	DESCRIPTION
1	03/04/11	DRV	ADDITIONAL SAMPLING LOCATIONS

**PROJECT:**

**FILE NAME:** EVO1P

**SCALE:** AS NOTED

**DATE:** NOV. 2010

**ENG'D BY:** DRV

**DRAWN BY:** JMD

**CHECKED BY:** DRV

These plans & specifications are the property of Plumley Engineering, P.C. These documents may not be copied, reproduced, used or implemented in any way, in part or in whole, without the written consent of Plumley Engineering, P.C. All common law rights of copyright are hereby specifically reserved.



HAZARDOUS WASTE MANIFEST		1. Generator ID Number <b>NYD 002226918</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>315-699-0840</b>	4. Manifest Tracking Number <b>007323017 JJK</b>	
5. Generator's Name and Mailing Address <b>National Plating LLC 1501 Briwerteron Road Syracuse, NY 13208</b>		Generator's Site Address (if different than mailing address) <b>Same</b>				
Generator's Phone: <b>315-437-6816</b>						
6. Transporter 1 Company Name <b>US Bulk Transport, Inc.</b>		U.S. EPA ID Number <b>PAD 987347515</b>				
7. Transporter 2 Company Name		U.S. EPA ID Number				
8. Designated Facility Name and Site Address <b>CWM Chemical Services 1550 Balmer Road Model City, NY 14107</b>		U.S. EPA ID Number <b>NYD 049836679</b>				
Facility's Phone: <b>716-286-1550</b>						
GENERATOR	9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers No. Type		11. Total Quantity	12. Unit Wt./Vol.
	X	1. RQ NA 3077 Hazardous Waste Solid N.O.S. 9, PG III (cadmium, trichloroethylene)	1	DT	EST 25	T
		2.	sp 11/10/12		sp 11/10/12	sp 11/10/12
		3.				
		4.				
13. Waste Codes D006 F001						
14. Special Handling Instructions and Additional Information 1) NY 303211 - ERG #171 <div style="text-align: right;">81650044 SR #972885 recd 53820P</div>						
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.						
Generator's/Offor's Printed/Typed Name <b>DENNIS J HILE</b>						
Signature <i>Dennis J Hile</i>						
Month Day Year <b>10/10/12</b>						
16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: _____ Date leaving U.S.: _____						
17. Transporter Acknowledgment of Receipt of Materials Transporter 1 Printed/Typed Name <b>Guy H. Fultz</b>						
Signature <i>Guy H. Fultz</i>						
Month Day Year <b>10/9/12</b>						
Transporter 2 Printed/Typed Name						
Signature						
Month Day Year						
18. Discrepancy						
18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection						
18b. Alternate Facility (or Generator) Manifest Reference Number: _____ U.S. EPA ID Number: _____						
Facility's Phone: _____						
18c. Signature of Alternate Facility (or Generator) Month Day Year						
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)						
1. <b>H132</b> 2. 3. 4.						
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a Printed/Typed Name <b>Jody Parfinski</b>						
Signature <i>Jody Parfinski</i>						
Month Day Year <b>11/10/12</b>						

**FORMER NATIONAL PLATING FACILITY**  
**Town of Salina, Onondaga County, New York**  
**VCP Site No. V00264**

**TABLE 1 - SUMMARY OF SOIL ANALYTICAL RESULTS - VOCs and SVOCs (DETECTED COMPOUNDS)**

Compound	Part 375 SCO <sup>s1</sup>				Compound Concentration (mg/kg)	
	Unrestricted Use	Restricted Industrial Use	Protection of Ecological Resources	Protection of Groundwater	S-1	S-2
					(BTM 9' bgs)	(S.Wall 7' bgs)
					11/18/11	11/18/11
Volatiles						
cis-1,2-Dichloroethene	0.25	1,000	NS	0.25	0.22	4.93
trans-1,2-Dichloroethene	0.19	1,000	NS	0.19	ND (0.17)	3.86
Acetone	0.05	1,000	2.2	0.05	ND (0.43)	0.417
Tetrachloroethene	1.3	300	2	1.3	0.196	ND (0.16)
Trichloroethene	0.47	400	2	0.47	198	2.04
Vinyl chloride	0.02	27	NS	0.02	ND (0.17)	0.217
Semi-Volatiles						
bis(2-Ethylhexyl)phthalate	50*	NS	239	NS	2.79	1.31

Notes:

<sup>1</sup>Reference: 6 NYCRR, Part 375, *Environmental Remediation Programs Soil Cleanup Objectives (SCOs)*, effective December 14, 2006.

<sup>2</sup>DEC Final Commissioner Policy, *CP-51 / Soil Cleanup Guidance*, issued October 21, 2010, Restricted Residential Use  
 mg/kg milligrams per kilogram, equivalent to parts per million (ppm)

--- No Recommended Cleanup Level

ND (0.43) Not detected less than

One or more samples exceed this SCO



**FORMER NATIONAL PLATING FACILITY**  
**Town of Salina, Onondaga County, New York**  
**VCP Site No. V00264**

**TABLE 2 - SUMMARY OF SOIL ANALYTICAL RESULTS - METALS**

Compound	Part 375 SCOs <sup>1</sup>					Protection of Groundwater	Compound Concentration (mg/kg)	
	Unrestricted Use	Restricted Commercial Use	Restricted Industrial Use	Protection of Ecological Resources	S-1 (BTM 9' bgs) 11/18/11		S-2 (S.Wall 7' bgs) 11/18/11	
Aluminum <sup>2</sup>	NS	NS	NS	10,000	NS	8,450	12,700	
Arsenic	13	16	16	13	16	5	7	
Barium	350	400	10,000	433	820	43	101	
Beryllium	7.2	590	2,700	10	47	ND	1	
Cadmium	2.5	9.3	60	4	7.5	3	27	
Calcium <sup>2</sup>	NS	NS	NS	10000	NS	1,870	2,340	
Chromium	NS	NS	NS	NS	NS	14	57	
Cobalt <sup>2</sup>	30	NS	NS	20	NS	8	7	
Copper	50	270	10,000	50	1,720	23	30	
Cyanide	27	27	10,000	NS	40	25	0.45	
Iron <sup>2</sup>	2,000	NS	NS	NS	NS	19,300	19,700	
Lead	63	1,000	3,900	63	450	5	19	
Magnesium	NS	NS	NS	NS	NS	3,180	2,390	
Manganese	1,600	10,000	10,000	1,600	2,000	682	523	
Mercury	0.18	2.8	5.7	0.18	0.73	0.04	0.18	
Nickel	30	310	10,000	30	130	25	221	
Potassium	NS	NS	NS	NS	NS	1,420	1,230	
Silver	2	1,500	6,800	2	8.3	ND	1	
Vanadium <sup>2</sup>	100	NS	NS	39	NS	15	21	
Zinc	109	10,000	10,000	109	2,480	28	247	

**Notes:**

<sup>1</sup>Reference: 6 NYCRR, Part 375, *Environmental Remediation Programs Soil Cleanup Objectives (SCOs)*, effective December 14, 2006.

<sup>2</sup>DEC Final Commissioner Policy, CP-51 / *Soil Cleanup Guidance*, issued October 21, 2010.

mg/kg milligrams per kilogram, equivalent to parts per million (ppm)

NS No promulgated standard

One or more samples exceed this SCO

ND Not detected less than method detection limit