NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Environmental Remediation, Region 8 6274 East Avon-Lima Road, Avon, NY 14414-9516 P: (585) 226-5353 I F: (585) 226-8139 www.dec.ny.gov

<u>Via E-mail</u>

May 18, 2020

Mr. Kevin Krueger, PE Unisys Corporation Corporate Environmental Affairs 3199 Pilot Knob Road Eagan, NY 55121

Re: Shallow Soil Removal IRM Work Plan Former Scott Technologies Site #P808049 Elmira, Chemung County

Dear Mr. Krueger:

The New York State Department of Environmental Conservation (NYSDEC), in consultation with New York State Department of Health, has completed its review of the "Shallow Soil Removal Interim Remedial Measures Work Plan" for the Former Scott Technologies Site #P808049 dated 7 May 2020 and provide notice to proceed with work contingent upon:

- 1. The IRM work is not a site remedy, additional lateral and vertical delineation of impacted soils will be necessary to complete the Site Characterization.
- 2. Adjacent residential property owners are informed via certified mail at least 2 weeks in advance of IRM work west of the Former Recreation Area (FRA). Access to the FRA must remain restricted during non-work hours.
- 3. An updated calendar schedule is provided.

Please compile a final document including this letter and schedule for inclusion in the document repository.

If you have questions, feel free to contact me at (585) 226-5480 or set up a conference call to discuss.

Sincerely,

le

Timothy Schneider, P.E. Professional Engineer 1

P. Brookner / A. Krasnopoler / E. Tollefsrud M. Cruden / D. Pratt / J. Deming / S. Bogardus A. Meinstein



B&B Engineers & Geologists ▷

of new york, p.c.

an affiliate of Geosyntec Consultants

10211 Wincopin Circle, Floor 4 Columbia, Maryland 21044 PH 410.381.4333 FAX 410.381.4499 www.geosyntec.com

7 May 2020

Mr. Timothy Schneider New York State Department of Environmental Conservation Division of Environmental Remediation, Region 8 6274 East Avon-Lima Road Avon, New York 14414-9519

Subject:Shallow Soil Removal Interim Remedial Measures Work Plan
Former Scott Technologies Site (#P808049)
1051 South Main Street, City of Elmira, Chemung County, NY

Dear Mr. Schneider:

On behalf of Unisys Corporation (Unisys), Geosyntec Consultants, Inc. and its New York engineering affiliate, B&B Engineers & Geologists of New York, P.C. (collectively, Geosyntec) are submitting this Shallow Soil Removal Interim Remedial Measures Work Plan (IRM) Work Plan for the Former Scott Technologies Site (Site #P808049) (Site) in Elmira, New York. Unisys has been conducting Site Characterization (SC) activities at the Site in accordance with an Order on Consent and Administrative Settlement (Order) with New York State Department of Environmental Conservation (NYSDEC or agency) dated 16 July 2014, the SC Work Plan dated 5 December 2014 and subsequent Addendum #1 dated 1 August 2016, Addendum #2 dated 3 March 2017, Addendum #3 dated 20 December 2019, and Addendum #4 dated 4 March 2020. The proposed IRM will address surface and shallow subsurface soils with detections above Site screening criteria south of Building 88 and outside of the Former Recreation Area (FRA). This IRM Work Plan has been revised in response to agency comments received on 28 April 2020.

BACKGROUND

The Site is located at 1051 South Main Street in Elmira, Chemung County, New York (see **Figure 1**) and is currently occupied by Southern Tier Commerce Center (STCC). A Preliminary Site Assessment (PSA) for the entire Former Sperry Remington Site was completed in 1988 on behalf of Unisys and submitted to NYSDEC (Dames & Moore, 1988). The Site has been the subject of additional environmental investigations between 1992 and 2012. In June 2013, NYSDEC identified potential areas of concern (PAOCs) at the Site based on new information related to historical use of the property and previous environmental investigations results. On 16 July 2014, Unisys entered into an Order on Consent and Administrative Settlement (Order) for Site Characterization with the NYSDEC.

Scott Technologies Inc. (STI), a former owner of the Site, entered into a Voluntary Cleanup Agreement (VCA) with NYSDEC in January 1999 to conduct investigation and remedial activities at the Site. Prior actions included the removal of four (4) registered underground storage tanks (USTs) in 1993 (Versar, 1993) and voluntary investigations. STI conducted a voluntary remedial action between October 1999 and March 2000 (URS, 2000) that included removal and disposal of low voltage PCB capacitors, cleaning or

MN0832C/MD20036 MSASurfaceSoilIRMWP.rv1

decommissioning of tanks/vessels, concrete clarification chambers or above ground storage tanks (ASTs), and excavation of polycyclic aromatic hydrocarbons (PAHs) in soil. PAHs in soils identified as exceeding the NYSDEC-approved cleanup goal total PAH concentration of less than or equal to 100 milligrams per kilogram (mg/kg) were excavated to depth of up to three (3) feet in areas north and east of Building 88 as shown on **Figure 2**. The total excavated area was approximately 0.75 acres.

STI conducted additional voluntary remedial action in the FRA in October 2004 following precharacterization of soils in March 2004. The constituents of potential concern (COPCs) and approved clean up goals by NYSDEC for the FRA relevant to this Site Characterization were lead (1,000 mg/kg) and total PAHs¹ (100 mg/kg). Shallow soils were excavated to depths of two (2) to eight (8) inches as shown on **Figure 2**. Approximately eighty-six (86) tons of hazardous fill material and one hundred and four (104) tons of non-hazardous fill material were excavated and transported off-Site for disposal. Deed restrictions were filed in July 2005 that limited potential future use of the Site to commercial or industrial uses except for day care facilities and required maintenance of the FRA fencing and vegetative cover in accordance with a Site Management Plan.

Since May 2017, Unisys has used a portion of the Site located south of Building 88 with the agreement of STCC as a Material Staging Area (MSA) to stockpile soils excavated during IRM conducted on the Former Sperry Remington Site – North Portion (NYSDEC #c808022) as shown on **Figure 2** in 2017, 2018 and 2019. Stockpiled soils were reused as backfill pending NYSDEC approval or transported for disposal as non-hazardous waste. Unisys plans to decommission the MSA and restore that portion of the Site to previous use by the end of May 2020.

PREVIOUS SITE CHARACTERIZATION ACTIVITIES

Surface (zero to two [0-2] inches below ground surface [bgs]) and shallow subsurface (two to twenty-four [2-24] inches bgs) soil samples were collected to characterize PAOCs not addressed by previous investigations and voluntary actions. Soil analytical results were compared to Soil Cleanup Objectives (SCOs) presented in 6 NYCRR Subpart 375 as appropriate based on current and potential land use. The current land use of the STCC facility and surrounding areas is considered to be industrial. The area outside the fenced portion of the FRA to the southwest is adjacent to residential properties (**Figure 2**). As discussed with NYSDEC and the New York State Department of Health (NYSDOH) on 11 September 2019, residential screening criteria were also considered for characterization of unfenced areas south of Building 88 that are adjacent to residential properties. Previously approved cleanup goals for the voluntary remedial actions conducted by STI are considered relevant for consistency with prior actions at the Site.

¹ Total PAH concentrations: sum of naphthalene, acenaphthylene, acenaphthene, fluorene, phenanthrene, anthracene, fluoranthene, pyrene, benzo(a)anthracene, chrysene, benzo(b)fluoranthene, benzo(k)fluoranthene, benzo(a)pyrene, indeno(1,2,3-cd)pyrene, dibenzo(a,h)anthracene, and benzo(g,h,i)perylene based on PAHs reported for confirmatory samples collected during the voluntary remedial action conducted by STI in 1999-2000.

Soil investigations in December 2019 in accordance with SC Work Plan Addendum #3 provided additional horizontal and vertical delineation of PCB, PAH, and metal COPCs in the area south of Building 88 and outside of the fenced portion of the FRA. Analytical results for PCBs, PAHs and metals from all SC soil investigations are summarized on **Tables 1**, **2** and **3**, respectively, and compared to screening criteria. Analytical reports for Addendum #3 samples are included in **Attachment 1**. Data validation is pending. Some proposed surface soil samples could not be collected in the vicinity of the MSA due to frozen soil conditions.

SC soil investigation results for PCBs are summarized on **Table 1**. Concentrations of total PCBs in surface soil south of Building 88 exceeded the Industrial SCO of twenty-five (25) mg/kg and the Residential SCO of one (1) mg/kg as shown in **Figure 3A**. Industrial SCO exceedances at STI-B27 and STI-B37 are bounded by samples that do not exceed the Industrial SCO but may exceed the Residential SCO. Concentrations of total PCBs in shallow subsurface soil south of Building 88 exceeded the Residential SCO at STI-B27 and STI-B37 in **Figure 3B**. Concentrations of total PCBS in other shallow subsurface soil samples did not exceed the Residential SCO. Total PCBs were not detected above the Industrial or Residential SCO in samples collected at 2 to 4 ft bgs as shown on **Table 1**.

SC soil investigation results for PAHs are summarized on **Table 2**. PAH concentrations detected in surface soil south of Building 88 exceeded Residential and Industrial SCOs in an area adjacent to the northeast corner of the MSA, in an area further to the east adjacent to the eastern property boundary and at two (2) sample locations, STI-B188 and STI-B190A, between those areas as shown in **Figures 4A**. PAH concentrations detected in subsurface soil south of Building 88 exceeded Residential and Industrial SCOs in the area adjacent to the eastern property boundary and at sample locations STI-B188 and STI-B190A as shown in **Figures 4B**. PAHs detected at concentrations above Residential SCOs in samples collected at 2 to 4 ft bgs as shown in **Figure 4C**. Concentrations of PAHs in surface and shallow subsurface soils south of Building 88 and in surface soil outside the fenced portion of the FRA exceeded the Residential SCOs as shown in **Figures 4A** and **4B**, respectively.

SC soil investigation results for metals are summarized on **Table 3**. Concentrations of metals, particularly arsenic exceeded Industrial SCOs in surface soil in the area adjacent to the eastern property boundary as shown on **Figure 5A**. Arsenic concentrations in shallow subsurface soils exceed the Industrial SCO in the same area as shown on **Figure 5B**. Arsenic was also detected above Industrial SCO at 2 to 4 feet bgs at STI-B128 as shown on **Table 3**. Other metals including barium, cadmium, chromium, copper, lead and nickel were detected above Residential SCOs in surface and shallow subsurface soils in the area south of Building 88 as shown on **Figures 5A** and **5B**, respectively, and **Table 3**.

One (1) surface soil sample at STI-B32, located outside the FRA fence, had a detection of total chromium that exceeded the Residential SCO for hexavalent chromium of 22 mg/kg (no analysis for hexavalent chromium was performed) and a detection of lead that exceeded the Residential SCO of 400 mg/kg but not the previously approved VCA cleanup goal of 1,000 mg/kg, as shown on **Table 3**. The surface soil sample collected at STI-B123 had a detection of arsenic that of 22 mg/kg that exceeded the Industrial/Residential SCO of 16 mg/kg, a detection of lead of 3,100 mg/kg that exceeded the Residential SCO of 400 mg/kg and

the previously approved VCA cleanup goal of 1,000 mg/kg, a detection of total chromium of 38 mg/kg that exceeded the Residential SCO for trivalent chromium of 36 mg/kg, and a detection of barium of 1,400 mg/kg that exceeded the Residential SCO of 350 mg/kg. Results for surrounding surface soil samples do not exceed Residential SCOs as shown on **Figure 5A**.

PURPOSE

Unisys is proposing to conduct a shallow soil removal IRM at this time in order to take advantage of existing infrastructure at the Site including the MSA before it is decommissioned in May 2020. The proposed IRM will remove surface and shallow subsurface soils with COPC detections above the following cleanup goals based on current land use:

South of the STCC Facility:

- PCBs: Industrial SCO of twenty-five (25) mg/kg;
- PAHs: 100 mg/kg total PAHs; and
- Metals: Industrial SCOs.

West of the FRA Fence:

• Metals: Residential SCOs.

The proposed cleanup goal of 100 mg/kg total PAHs for the areas of south of the STCC facility is based on the previously approved cleanup goal for STI voluntary remedial action. Additional SC soil investigation may be required after IRM completion to complete COPC delineation in some areas. Proposed excavations to address cleanup goals for PCB, metals, and PAHs are presented in **Figures 3A** and **3B**, **Figures 5A** and **5B**, and **Figures 6A** and **6B**, respectively.

PROPOSED SCOPE OF WORK

Excavation and Soil Management

Excavation boundaries are shown on **Figure 7**. Solid excavation boundaries identify delineated boundaries where soil concentrations are below cleanup goals for both surface and shallow subsurface soils. Dashed excavation boundaries identify boundaries where delineation is incomplete but sufficient for IRM design. Surface and shallow subsurface soil removal will be conducted in accordance with the Construction Drawings provided as **Attachment 2**. Surface soils with COPC concentrations that exceed IRM cleanup goals will be excavated to a depth of six (6) inches bgs. Shallow subsurface soils with COPCs that exceed IRM cleanup goals will be excavated to a depth of one (1) foot bgs in order to provide one (1) foot of soil cover in accordance with NYSDEC *Soil Cleanup Policy CP-51* (dated 21 October 2010).

Post-excavation confirmation sidewall samples will be collected at a rate of one (1) sample per thirty (30) linear feet (LF) and bottom samples will be collected at a rate of one (1) sample per nine hundred (900) square feet (SF) of bottom area in general accordance with Section 5.4 (b) NYSDEC document DER-10 *Technical Guidance for Site Investigation and Remediation* (dated 3 May 2010). **Table 4** presents a

summary of proposed excavation perimeter lengths and bottom areas and proposed analyses for confirmation samples. Confirmation samples will be submitted to the fixed laboratory for expedited (i.e. 1-day turnaround time) analyses for PCBs, PAHs, and target analyte list (TAL) metals in accordance with the Quality Assurance Project Plan (QAPP) included as **Attachment 3**. Unvalidated data will be available for NYSDEC review approximately three (3) days after sample collection. Upon receipt of unvalidated data, analytical results will be compared to the IRM cleanup goals. NYSDEC will be consulted regarding decisions to step-out or step-down excavations with consideration of the project schedule. The plan for step-out and step-down of the excavations is as follows:

- If a post-excavation sidewall sample exceeds an IRM cleanup goal, the excavation will be extended laterally and documentation sidewall samples will be collected; and
- If a post-excavation bottom sample exceeds an IRM cleanup goal, the excavation will be extended down by up to six (6) inches and documentation bottom samples will be collected.

COPCs remaining in place will be documented for Site management.

Backfilling and Restoration

Excavations will be backfilled to original grades as shown on the Construction Drawings (**Attachment 2**). Prior to backfilling, the extent of the excavation will be surveyed and a demarcation layer, consisting of orange snow fencing material, white geotextile or equivalent material, will be placed in the excavation to provide a visual reference of the limit of fill material for future excavations. Backfilling will begin after achievement of cleanup goals has been demonstrated by unvalidated confirmation sampling results. NYSDEC approval will be obtained prior to backfilling any portion of the excavation. Import fill soil will be placed into the excavation up to six (6) inches bgs and compacted in six (6) inch lifts. Imported topsoil approved for import to the Site will be placed in one (1) six (6) inch lift in vegetated areas. Imported fill and topsoil will be certified to meet the requirements of Section 5.4 (e) of DER-10 for unrestricted use including emerging contaminants. The surface will be seeded to provide vegetative cover. Paved areas will be restored with asphalt.

Off-Site Disposal

Soils identified for disposal as non-hazardous waste will be stockpiled in the MSA for off-Site transport and disposal Stockpiles will be maintained and secured so that soils do not migrate from staging and stockpile locations. For soils have not been pre-characterized for disposal, composite samples will be collected for analyses for waste characteristics at a frequency consistent with the requirements of the receiving facility. Trucks will be loaded in the non-hazardous soil stockpile area for transport for off-Site disposal at an appropriate treatment storage and/or disposal facility. Each shipment will have the required manifest, labeling and placarding in accordance with Federal and state laws and regulations.

MSA Decommissioning

After off-Site transport and disposal of soil stockpiles and other non-hazardous waste is substantially complete, the MSA will be decommissioned and the area returned to original use pursuant to the approved 2019 IRM Work Plan (Geosyntec, 2019) for the Former Sperry Remington Site – North Portion. The MSA base layer and underlying geotextile fabric will be removed and disposed of off-Site as non-hazardous waste. Surface soil samples will be collected from the original ground surface to a depth of two (2) inches bgs at a frequency of one per 3,600 square feet (60-foot by 60-foot grid) and submitted to the fixed laboratory for expedited (i.e. 1-day turnaround time) analyses for PCBs, PAHs, and TAL metals in accordance with the QAPP included as **Attachment 3**. Unvalidated data will be available for NYSDEC review approximately three (3) days after sample collection. Upon receipt of unvalidated data, analytical results will be compared to the IRM cleanup goals. If a surface soil sample exceeds an IRM cleanup goal, soil will be removed from the affected area to a depth of six (6) inches bgs and documentation samples will be collected. The area removed will be surveyed and demarcation layer will be placed prior to the placement of topsoil. Decisions regarding additional soil removal will be made in consultation with NYSDEC.

PERMITS AND TEMPORARY CONTROLS

Soil and Sediment Erosion Control

A SWPPP will document selection, design, installation, implementation and maintenance of control measures and practices that will be used to minimize the discharge of pollutants in storm water and prevent a violation of water quality standards. Soil and sediment erosion controls will be established within the limit of disturbance as shown on the construction drawings presented in **Attachment 2** to control runoff during construction and prevent sediment from entering the existing storm sewer system. Erosion and sediment controls will be in accordance with the "New York State Standards and Specification for Erosion and Sediment Control" (NYSDEC, 2016) and will be inspected weekly during active construction with additional inspections following rain events.

Community Air Monitoring

Community air monitoring will be conducted in accordance with the New York State Department of Health (NYSDOH) Generic Community Air Monitoring Plan (CAMP) to monitor potential impacts to the downwind community (potential receptors include residences, businesses, and workers not directly involved with IRM activities). Real-time air monitoring using direct reading instruments will be conducted during soil remediation activities whenever Site soils are disturbed or imported soils are handled on Site. A minimum of one (1) upwind and four (4) downwind locations shall be used for real-time monitoring. The four (4) downwind locations shall be equally distributed along the perimeter of the work area. Designated upwind and downwind locations will vary as a result of daily prevailing wind patterns During work activities within twenty (20) feet of potentially exposed populations or occupied structures, continuous monitoring locations will be selected based on the nearest potentially exposed individual and the location of ventilation system intakes for nearby structures. If action levels are exceeded at those locations, then the

source of the exceedance will be evaluated, and the positioning of upwind and downwind monitoring stations will be reassessed.

Daily Construction Inspection Reports (Daily Reports) will be sent to the NYSDEC and the NYSDOH the following day. Daily Reports summarizing work completed Friday through Sunday will be submitted no later than the following Monday. CAMP data will be attached to the Daily Report.

Dust Mitigation Practices

Dust control shall be conducted to prevent the presence of visible dust as determined by visual observation and continuous dust monitoring. Visible dust shall not leave the exclusion zone. Dust control measures shall be applied periodically throughout each workday. Dust control may be conducted by sprinkling with water until the surface is wet; restricting vehicle speeds, covering excavation areas and stockpile areas; and reducing the excavation size and/or number of excavations. Additional dust control measures will be considered during intrusive activities within twenty (20) feet of potentially exposed populations or occupied structures including dust barriers and special ventilation devices.

To mitigate the potential for fugitive dust from the Site, dust mitigation practices described in the following sections will be implemented during IRM construction. Dust mitigation practices will be reassessed in the event that action levels are exceeded during real-time monitoring.

Water Application Practices

Water application shall be used to suppress or mitigate the generation of fugitive dust or odors during excavation, backfilling, grading, and supplemental activities. Water will be applied by a water truck to carpet the targeted soil using fine atomized sprays. Water will be applied in the same manner to suppress dust on permanent and temporary haul roads, stockpiles, and areas undergoing the aforementioned activities.

Stockpile Management Practices

Additional practices shall be implemented for the control and mitigation of dust from the temporary stockpiles created during soil excavation and grading:

- Stockpiles shall be maintained to avoid steep sides or faces;
- Stockpiles shall be covered at the end of each workday and. as deemed necessary by the prevailing wind conditions; and
- Stockpiles shall not be placed within twenty five (25) yards of occupied buildings.

Grading Practices

The following grading practices shall be followed to minimize dust generation:

- Construction excavators will be emptied slowly;
- Direct water spraying shall be directed at the load buckets and excavation face; and
- Drop height from the loader bucket shall be minimized.

Vehicular Practices

The following vehicular practices shall be followed to minimize dust generation:

- Prior to loading or unloading at the Site, all trucks will be staged on-Site as much as possible to avoid potential impacts on the local streets;
- Trucks will not be allowed to sit idling more than 5 minutes to avoid unnecessary exhaust fumes;
- While on-Site, all vehicles are required to maintain slow speeds, e.g., less than ten miles per hour (10 mph), for safety purposes and for dust control measures;
- Vehicular traffic in non-designated travel areas shall be minimized;
- The size of the vehicle staging areas shall be limited;
- The trucks will remain on clean areas to the extent possible in an effort to minimize the need to decontaminate the truck tires; and
- All haul trucks shall be covered with tarps prior to transporting soil to or from the Site.

Water Management

Storm water contacting potential COPC-impacted soils (contact water) will be segregated from storm water entering areas cleaned of COPC-impacted soils (non-contact water). Contact and non-contact water shall remain separated at all times. Contact water generated within the excavation will be minimized and managed to the extent practical. Grading shall be performed as necessary to divert surface water runoff from entering excavation areas and all stockpiles will be tightly covered. Diversion control berms and temporary drainage channels shall be constructed as needed and maintained.

HEALTH AND SAFETY

All Site activities will be performed in such a manner as to ensure the safety and health of all personnel and the surrounding community. All Site activities shall be conducted in accordance with all pertinent general industry (29 CFR 1910) and construction (29 CFR 1926) Occupational Health and Safety Administration (OSHA) standards, as well as any other applicable New York State and municipal codes or ordinances. All

Site activities will comply with those requirements set forth in OSHA's final rule entitled Hazardous Waste Operation and Emergency Response (HAZWOPER), 29 CFR 1910.120, Subpart H.

To ensure that all Site activities are in compliance, each contractor will prepare a Health and Safety Plan (HASP) in accordance with the aforementioned regulations. Each HASP shall conform to the requirements of 29 CFR 1910.120 and all applicable state, federal, local, and other health and safety requirements and safe construction practices not specifically identified in these requirements.

SCHEDULE AND DELIVERABLES

Schedule

Unisys will commence the implementation of surface soil removal upon receiving notice to proceed from NYSDEC. Completion of the work will be dependent on weather conditions and access. The proposed schedule for the IRM is presented in **Table 5**.

Anticipated working hours are Monday through Saturday during daylight hours. Work on Sundays may be required to meet schedule milestones.

Deliverables

A construction completion report (CCR) will be prepared in accordance with Section 5.8 of DER-10 to document the implementation of the IRM. The CCR will include a description of IRM construction activities, as-built drawings, daily field reports, analytical data reports, and disposal manifests. The CCR will be delivered to NYSDEC within ninety (90) days of completing transport of soil stockpiles for off-Site disposal, site restoration, and demobilization.

CLOSING

Geosyntec appreciates the opportunity to submit this work plan to the NYSDEC, NYSDOH and STCC. If you have any questions, please contact Mr. Kevin Krueger of Unisys at (651) 212-7273.

Sincerely,

Paul + Booder

Paul Brookner Senior Principal/Project Director

aun Kampele

Aron Krasnopoler, Ph.D., P.E. Senior Engineer/Project Manager

Attachments: Figure 1 – Site Location Map Figure 2 – Site Map

MN0832C/MD20036 MSASurfaceSoilIRMWP.rv1
engineers | scientists | innovators

- Figure 3A Extent of SCO Exceedances for PCBs in Surface Soil (0-0.17 ft bgs)
- Figure 3B Extent of SCOs Exceedances for PCBs in Shallow Subsurface Soil (0.17-2 ft bgs)
- Figure 4A Extent of SCO Exceedances for PAHs in Surface Soil (0-0.17 ft bgs)
- Figure 4B Extent of SCOs Exceedances for PAHS in Shallow Subsurface Soil (0.17-2 ft bgs)
- Figure 4C Extent of SCOs Exceedances for PAHS in Subsurface Soil (2-4 ft bgs)
- Figure 5A Extent of SCO Exceedances for Metals in Surface Soil (0-0.17 ft bgs)
- Figure 5B Extent of SCO Exceedances for Metals in Surface Soil (0-0.17 ft bgs)
- Figure 6A Proposed Excavation for Total PAHs ins Surface Soil (0-0.17 ft bgs)
- Figure 6B Proposed Excavation for Total PAHs ins Shallow Subsurface Soil (0.17-2 ft bgs)
- Figure 7 Proposed IRM Excavation 0-1 ft bgs
- Table 1 Summary of PCB Analytical Results in Soil
- Table 2 Summary of PAH Analytical Results in Soil
- Table 3 Summary of Metal Analytical Results in Soil
- Table 4 Bottom and Sidewall Excavation Areas and Samples
- Table 5 IRM Schedule
- Attachment 1 Analytical Reports
- Attachment 2 Construction Drawings
- Attachment 3 Quality Assurance Project Plan (QAPP)
- Copies to: Dave Pratt, NYSDEC Kevin Krueger, Unisys Benjamin Conlon, NYSDEC Terry Etter, Unisys Sara Bogardus, NYSDOH Beth Parker, Unisys Michael Cruden, NYSDEC Michael G. Murphy, Beveridge & Diamond Adam Meinstein, STCC Kevin Murphy, Wladis Law Firm

Certification

I <u>Aron Krasnopoler</u> certify that I am currently a NYS registered professional engineer as defined in 6 NYCRR Part 375 and that this Interim Remedial Measures Work Plan for the Former Scott Technologies Site dated 7 May 2020 was prepared in accordance with all applicable statutes and regulations and in substantial conformance with the DER Technical Guidance for Site Investigation and Remediation (DER-10).



an Kample

Aron Krasnopoler, P.E.

MN0832C/MD20036 MSASurfaceSoilIRMWP.rv1

FIGURES

























TABLES

TABLE 1 PCBs in Surface and Shallow Subsurface Soils

Former Scott Technologies Site Elmira, New York

						Pol	ychlorinated	l Biphenyls				
			rochlor 1016	rochlor 1221	rochlor 1232	rochlor 1242	rochlor 1248	rochlor 1254	rochlor 1260	rochlor 1268	rochlor 1262	otal PCBs
			IV	Ĩ	Ĩ	IV	Ī	Ĩ	Ĩ	IV	Ĩ	Ĕ
			mg/kg	mg/kg								
		EQL	0.0031	0.0049	0.0017	0.0025	0.0041	0.0025	0.0023	0.0013	0.0021	
		Industrial										25
		Residential										
Location	Sample Depth (ft bgs)	Sample Date										
STI-B20	0.17-2	10/22/2015	<0.0088U	<0.014U	<0.0048U	<0.0071U	0.032J	<0.0071U	0.04J	<0.0036U	<0.006U	0.072
STI-B21	0.17-2	10/22/2015	<0.008U	<0.013U	<0.0044U	<0.0065U	<0.0041U	<0.0065U	<0.006U	<0.0033U	<0.0054U	<0
STI-B22	0-0.17	10/22/2015	<0.0082U	<0.013U	<0.0045U	<0.0066U	0.064	<0.0066U	0.016J	<0.0034U	<0.0056U	0.08
STI-B22	0.17-2	10/22/2015	<0.0084U	<0.013U	<0.0046U	<0.0068U	0.054	<0.0068U	0.0091J	<0.0034U	<0.0057U	0.0631
STI-B23	0-0.17	10/22/2015	<0.0082U	<0.013U	<0.0045U	<0.0066U	<0.0042U	<0.0066U	<0.0062U	<0.0034U	<0.0056U	<0
STI-B23	0.17-2	10/22/2015	<0.0082U	<0.013U	<0.0045U	<0.0066U	<0.0042U	<0.0066U	<0.0062U	<0.0034U	<0.0056U	<0
STI-B24	0-0.17	10/22/2015	<0.0099U	<0.016U	<0.0054U	<0.008U	0.041	<0.008U	0.063	<0.004U	<0.0067U	0.104
STI-B24	0.17-2	10/22/2015	<0.0089U	<0.014U	<0.0048U	<0.0071U	0.014J	<0.0071U	<0.0066U	<0.0036U	<0.006U	0.014
STI-B25	0-0.17	10/23/2015	<0.0085U	<0.013U	<0.0046U	<0.0068U	0.52	<0.0068U	0.096	<0.0034U	<0.0057U	0.616
STI-B25	0.17-2	10/23/2015	<0.0082U	<0.013U	<0.0045U	<0.0066U	<0.0042U	<0.0066U	<0.0061U	<0.0033U	<0.0055U	<0
STI-B26	0-0.17	10/23/2015	<0.0095U	<0.015U	<0.0052U	<0.0076U	0.033J	<0.0076U	0.013J	<0.0039U	<0.0064U	0.046
STI-B26	0.17-2	10/23/2015	<0.0082U	<0.013U	<0.0045U	<0.0066U	<0.0042U	<0.0066U	<0.0061U	<0.0033U	<0.0055U	<0
STI-B27	0-0.17	10/23/2015	<0.17U	<0.26U	<0.091U	<0.13U	24	<0.13U	3.5	<0.068U	<0.11U	27.5
STI-B27	0.17-2	10/23/2015	<0.008U	<0.013U	<0.0044U	<0.0064U	3.4	<0.0064U	0.49	<0.0032U	<0.0054U	3.89
STI-B28	0-0.17	10/23/2015	<0.0089U	<0.014U	<0.0049U	<0.0072U	0.045	<0.0072U	0.014J	<0.0036U	<0.006U	0.059
STI-B28	0.17-2	10/23/2015	<0.0081U	<0.013U	<0.0044U	<0.0065U	0.0097J	<0.0065U	<0.0061U	<0.0033U	<0.0055U	0.0097
STI-B29	0-0.17	10/23/2015	<0.0091U	<0.014U	<0.005U	<0.0073U	0.3	<0.0073U	0.068	<0.0037U	<0.0062U	0.368
STI-B29	0.17-2	10/23/2015	<0.0081U	<0.013U	<0.0045U	<0.0066U	0.027	<0.0066U	0.0083J	<0.0033U	<0.0055U	0.0353
STI-B30	0-0.17	10/23/2015	<0.0091U	<0.014U	<0.005U	<0.0073U	0.008J	<0.0073U	<0.0068U	<0.0037U	<0.0061U	0.008
STI-B30	0.17-2	10/23/2015	<0.0084U	<0.013U	<0.0046U	<0.0068U	0.0047J	<0.0068U	<0.0063U	<0.0034U	<0.0057U	0.0047
STI-B31	0-0.17	10/21/2015	<0.0092U	<0.014U	<0.005U	<0.0074U	<0.0047U	<0.0074U	0.014J	<0.0037U	<0.0062U	0.014
STI-B31	0.17-2	10/21/2015	<0.0088U	<0.014U	<0.0048U	<0.0071U	<0.0045U	<0.0071U	<0.0066U	<0.0036U	<0.006U	<0
STI-B32	0-0.17	10/21/2015	<0.0096U	<0.015U	<0.0053U	<0.0077U	<0.0049U	<0.0077U	0.028	<0.0039U	<0.0065U	0.028
STI-B32	0.17-2	10/21/2015	<0.0088U	<0.014U	<0.0048U	<0.0071U	<0.0045U	<0.0071U	<0.0066U	<0.0036U	<0.006U	<0
STI-B33	0-0.17	10/21/2015	<0.01U	<0.016U	<0.0056U	<0.0082U	<0.0052U	<0.0082U	<0.0076U	<0.0041U	<0.0069U	<0
STI-B33	0.17-2	10/21/2015	<0.0088U	<0.014U	<0.0048U	<0.0071U	<0.0045U	<0.0071U	<0.0066U	<0.0036U	<0.0059U	<0
STI-B34	0-0.17	9/16/2016	<0.0083U	<0.013U	<0.0045U	<0.0067U	0.46J	0.36J	0.17J	<0.0034U	<0.0056U	1.011
STI-B34	0.17-2	9/16/2016	<0.0079U	<0.013U	<0.0043U	<0.0064U	0.018J	0.013J	0.0068J	<0.0032U	<0.0054U	0.0579
STI-B35	0-0.17	9/16/2016	<0.0084U	<0.013U	<0.0046U	<0.0067U	0.69J	0.38J	0.15J	<0.0034U	<0.0057U	1.241
STI-B35	0.17-2	9/16/2016	<0.0085U	<0.013U	<0.0047U	<0.0069U	0.21J	0.099J	0.036J	<0.0035U	<0.0058U	0.3662
STI-B36	0-0.17	9/16/2016	<0.0082U	<0.013U	<0.0045U	<0.0066U	0.69J	0.37J	0.15J	<0.0033U	<0.0055U	1.231
STI-B36	0.17-2	9/16/2016	<0.0083U	<0.013U	<0.0045U	<0.0067U	0.077J	0.041J	0.016J	<0.0034U	<0.0056U	0.1548
STI-B37	0-0.17	9/16/2016	<0.081U	<0.13U	<0.044U	<0.065U	22J	7.6J	3.5J	<0.033U	<0.055U	33.3
STI-B37	0.17-2	9/16/2016	<0.008U	<0.013U	<0.0044U	<0.0064U	0.64J	0.26J	0.094J	<0.0032U	<0.0054U	1.014
STI-B49	0-0.17	5/19/2017	<0.097U,F1	<0.095U	<0.072U	<0.15U	8.4	4.5	2.1	<0.056U	<0.13U	15.3
STI-B50	0-0.17	5/19/2017	<0.011U	<0.011U	<0.0081U	<0.016U	0.077	0.035p	0.06	<0.0063U	<0.015U	0.2057
STI-B145	0.17-2	12/18/2019	<0.0065U	<0.0071U	<0.0049U	<0.0029U	0.059	0.03	0.017J	<0.0027U	<0.0071U	0.1216
STI-B148	0.17-2	12/18/2019	<0.0063U	<0.0068U	<0.0047U	<0.0028U	0.22	0.097	0.041	<0.0026U	<0.0068U	0.373
STI-B154	0.17-2	12/18/2019	<0.0065U	<0.0071U	<0.0049U	<0.0029U	0.25	0.1	0.049	<0.0027U	<0.0071U	0.4146
STI-B155	0.17-2	12/18/2019	<0.0063U	<0.0069U	<0.0047U	<0.0028U	0.12	0.046	0.021	<0.0026U	<0.0068U	0.2021
STI-B156	2-4	12/18/2019	<0.0062U	<0.0067U	<0.0046U	<0.0028U	0.055	0.022	0.0091J	<0.0026U	<0.0067U	0.1009
STI-B157	2-4	12/18/2019	<0.0061U	<0.0066U	<0.0046U	<0.0027U	0.24	0.11	0.051	<0.0025U	<0.0066U	0.4156
STI-B167	0.17-2	12/18/2019	<0.0063U	<0.0068U	<0.0047U	<0.0028U	<0.0046U	<0.0058U	0.009J	<0.0026U	<0.0068U	0.0292

 Notes:
 J - estimated value

 PCB - polychlorinated biphenynls
 U - non-detect

 ft bgs - feet below ground surface
 SCO - Soil cleanup objectives

PCB oncentrations detected above Residential SCOs are presented in light gray PCB concentrations detected above industrial SCOs are presented in light gray

TABLE 2 PAHs in Surface and Shallow Subsurface Soils Former Scott Technologies Site Elmira, New York

B & B Engineers & Geologists of New York

5/4/2020

			EQL Industrial SCO Residential SCO	Log Development (Sum of total)	wig/kg 0.0007 1000 1000	years and a second by the second by the second by the second seco	mg/kg 0.0069 1000 100	8800.0 11 1	mg/kg 0.007 1.1 1	110.0 110.0 111.1 111.1 111.1 1	mg/kg 1000 1000	mg/kg 110 1	mg/kg 0.0084 110 1	mg/kg 0.0078 1.1 0.33	autitution mg/kg 0.0075 1000 100	mg/kg 0.0092 1000	mg/kg 0.0072 11 0.5	N aphthatene N N aphthatene N N N N N N N N N N N N N N N N N N N	Bhenanthrene 00011 000 100	ana 16 1000 1000 1000 1000 1000 1000 1000
Investigation Area	Location	Sample Depth	Sample Date	100																
	STI-B23	0-0.17	10/22/2015	16.28	0.058J	0.41	0.38	1.4	1.7	2.3	1.4	0.76	1.5	0.38	2	0.12	1.3	0.077	0.75	1.8
	STI-B23	0.17-2	10/22/2015	7.782	0.046J	0.087	0.24	0.75	0.65	0.84	0.44	0.33	0.7	0.13	1.4	0.088	0.42	0.027J	0.58	1.1
	STI-B24	0-0.17	10/22/2015	497.3	14	0.97	28	42	32	40	17	14	36	6.3	92	14	17	12	85	61
	STI-B24	0.17-2	10/22/2015	178.2 - 195.2	5.1 - 5.3	0.4 - 0.41J	11 - 12	15 - 16	10 - 12	12 - 14	5.7 - 6.3	5 - 7.1	13 - 14	2 - 2.1	34 - 35E	5.6 - 5.9	5.8 - 6.2	3.7 - 4.2	32 - 36E	23 - 24
	STI-B25	0-0.17	10/23/2015	153.3	0.31J	4.9J	3.3J	12J	14J	19J	13J	5.9J	15J	2.9J	21J	0.66J	111	0.52J	6.1J	24J
	STI-B25	0.17-2	10/23/2015	13.02	0.026J	0.57	0.33	1.1	1.2	1.6	1.2	0.61	1.3	0.3	1.4	0.061J	0.96	0.13	0.46	1.8
	STI-B26	0-0.17	10/23/2015	88.44	0.24J	5.2	2.5	6.3	8.2	10	8.7	4	8.3	1.8	11	0.46	6.8	0.48	2.7	12
	STI-B26	0.17-2	10/23/2015	67.62	0.031	0.61	0.29	0.73	6.9	1.4	1.1	0.43	62	0.23	1.3	0.05/J	0.89	0.079	0.35	1.5
	STL-B27	0.17-2	10/23/2015	10.46	0.23	0.61	0.31	0.731	11	9.3	1.3	0.51	0.2	0.251	7.1	<0.00 <0.0092UI	0.921	0.0551	0.33	131
	STI-B27	0.17-2	10/23/2015	12.53	0.0331	0.631	0.361	0.861	1.21	1.6	1.5J	0.451	11	0.291	1.13	0.0511	111	0.072	0.42	1.55
	STI-B28	0-0.17	10/23/2015	10.34	0.024J	0.23	0.17	0.78	0.97	1.3	0.92	0.57	1	0.23	1.5	<0.01U	0.81	0.082	0.38	1.4
	STI-B28	0.17-2	10/23/2015	2.107	<0.0068U	0.075	0.062J	0.17	0.17	0.24	0.13	0.07J	0.24	0.048J	0.26	<0.0093U	0.13	0.082	0.18	0.25
	STI-B29	0-0.17	10/23/2015	5.246	0.018J	0.12	0.11	0.42	0.47	0.59	0.51	0.27	0.47	0.085	0.74	0.028J	0.33	0.033J	0.29	0.78
	STI-B29	0.17-2	10/23/2015	18.06	<0.069U	1.4	0.69J	1.2	1.9	2.5	2.6	0.78	1.4	0.58J	1.2	<0.095U	1.9	<0.062U	0.41J	1.5
	STI-B29	0.17-2	10/23/2015	5.372	<0.014U	0.41	0.18	0.36	0.57	0.7	0.82	0.3	0.44	0.16	0.32	<0.019U	0.61	<0.012U	0.082J	0.42
	STI-B30	0-0.17	10/23/2015	4.66	0.026J	0.23	0.15	0.39	0.41	0.54	0.35	0.19	0.48	0.1	0.5	<0.01U	0.27	0.2	0.32	0.53
	STI-B30	0.17-2	10/23/2015	6.39	0.031J	0.32	0.21	0.56	0.56	0.66	0.44	0.26	0.65	0.15	0.7	<0.0095U	0.35	0.33	0.42	0.78
	STI-B38	0-0.17	9/7/2016	813.8	26J	1.7J	50J	67J	48J	67	24J	19J	55J	9.1J	130J	26J	25J	22J	160	110
	STI-B38	0-0.17	9/7/2016	1340 - 1592	47 - 54J	1.7 - 2J	82 - 90J	110J	80 - 91J	83 - 99J	65 - 67J	37 - 46J	97 - 100J	17 - 18J	220 - 280E	46 - 56J	60 - 61J	70 - 83J	220 - 320E	150 - 170E
88	STI-B38	0.17-2	9/7/2016	6.132	0.16	0.0211	0.32	0.51	0.34	0.46	0.19	0.24	0.46	0.081	0.96	0.16	0.19	0.16	1.2	0.84
l ii	STI-B39 STI B20	0.17 2	9/7/2016	333.4	0.051	2.33	0.12	283	0.16	293	0.12	9.93	0.271	4.4J	0.291	0.0471	0.11	0.33	0.511	490
di la	STI-B39 STI B20	0.17-2	9/7/2016	1.254	0.055	0.0285	0.12	0.25	0.10	0.293	0.12	0.078	0.273	0.0473	0.58J	0.04/J	0.0521	0.0021	0.511	0.413
5	STLB40	0.017	9/7/2016	201.8	5.4	0.0135	11	17	13	17	6.5	64	0.125	2.4	33	5.2	67	3.2	37	20
ě	STI-B40	0.17-2	9/7/2016	17.73	0.58	0.021	0.97	15	1	14	0.55	0.52	14	0.18	2.8	0.56	0.57	0.46	35	2.6
Sol	STI-B41	0-0.17	9/7/2016	977.3	28J	1.3J	47J	82J	63J	79J	38J	36J	67J	12J	160J	25J	36J	21J	170J	140J
	STI-B41	0.17-2	9/7/2016	138.2	4.5J	0.23J	7.4J	111	8.5J	12J	4.9J	3.4J	8.8J	1.7J	23J	4.1J	4.8J	4.4J	26J	18J
	STI-B42	0-0.17	9/7/2016	130.4	0.47J	6.1J	3.7J	10J	12J	18J	10J	6J	12J	2.6J	15J	0.72J	8.5J	0.8J	6J	19J
	STI-B42	0.17-2	9/7/2016	9.015	0.025J	0.52J	0.27J	0.7J	0.76J	1.2J	0.74J	0.33J	0.79J	0.18J	0.99J	0.055J	0.61J	0.11J	0.46J	1.3J
	STI-B43	0-0.17	9/7/2016	77.88	0.22J	3.2J	2.1J	6.5J	5.6J	8.6J	5J	3.3J	7.3J	1.3J	10J	0.52J	4.1J	0.36J	7J	13J
	STI-B43	0.17-2	9/7/2016	11.75	0.037J	0.72J	0.35J	1J	1.2J	1.5J	0.96J	0.56J	1.11	0.25J	1.2J	0.065J	0.77J	0.1J	0.37J	1.6J
	STI-B44	0.17-2	9/7/2016	15.9	0.071J	0.65J	0.39J	1.3J	1.4J	1.9J	1.2J	0.78J	1.5J	0.29J	1.9J	0.093J	0.96J	0.069J	0.97J	2.5J
	STI-B45	0-0.17	9/16/2016	150	0.47J	4.4	3	12	14	16	16	8.2	15	4	17	0.73	12	0.62J	8	19
	STI-B45	0.17-2	9/16/2016	12.78	0.028J	0.49	0.29	1	1.2	1.4	1.4	0.53	1.3	0.33	1.5	0.044J	1	0.057J	0.74	1.5
	S11-B51	0-0.17	5/19/2017	53.95	0.133	1.6	0.89	2.9	3	4.3	2.8	1.5	5.2	0.74	3.5	0.2	2.3	0.22	1.7	5.3
	STLB52	0-0.17	5/19/2017	50.04	0.211	3.5	1.8	4.2	5.3	7.5	52	2.2	5.7	1.1	4.8	0.32	3.9	0.32	2.1	0.1
	STI-B52	0-0.17	5/19/2017	48.52	0.273	2.4	14	4.0	46	61	4.3	2.5	47	1.4	4.5	0.353	34	0.333	2.5	7.1
	STI-B54	0-0.17	5/19/2017	162.8	0.81J	6.8	5.1	13	14	21	12	7.2	15	3.2	19	0.98J	10	<0.81U	9.1	26
	STI-B55	0-0.17	5/19/2017	74.21	0.26J	3.7	2.4	5.8	6.3	8.2	5.6	4	7.1	1.3	7.9	0.43	4.5	0.38	3.6	13
	STI-B56	0-0.17	5/19/2017	2237	81	1.8J	140	170	120	150	71	71	140	23	280	82	68	160	450	310
	STI-B56	0.17-2	5/18/2017	95.49 - 103.1	3 - 3.2	0.14 - 0.19J	5.8 - 6.1	7.8 - 8.2	6.3 - 6.5	7.1	3.7 - 3.8	3.1 - 3.2	6.8 - 7	1.1	16 - 18E,F1	3.4 - 3.5	3.5 - 3.8	4 - 4.4	14 - 20F1	11 - 12
	STI-B57	0-0.17	5/19/2017	236.3	6.2F1	0.35J	13F1	20F1	15F1	18F1	9.3	9.9F1	17F1	3.1	32	6F1	8.9F1	4.7F1	43	36
	STI-B58	0-0.17	5/19/2017	67.65	1.6	0.21	3.9	6	4.4	5.4	2.7	2.8	5	0.94	9.1	1.7	2.6	0.9	12	10
	STI-B59	0-0.17	5/19/2017	382.9	10	0.56	22		25	30	15	13	27		52	10	14	9.2	71	56
	STI-B60	0-0.17	5/19/2017	83.68	2.1	0.18	4	7.1	5.2	7	3.3	3.2	6.3	1.1	12	2	3.2	2.1	15	12

Page 1 of 3

MN0832/STCC.PAHs

TABLE 2 PAHs in Surface and Shallow Subsurface Soils Former Scott Technologies Site Elmira, New York

B & B Engineers & Geologists of New York

5/4/2020

			EQL	^{gl} ^{gl} ^{gl}	Vccmaph thene mg/kg 0.0067	y cenaph thy lene a/logm 800.0	wg/kg 0.0069	ga/gg 8800.0	mg/kg 0.007	Ben zo(b)fluoranthene g/g/ 0.011	Ben zo(g,h,i) perylene Ben zo(g,h,i)	Ben zo(k)fluoran then e	Option Chrystene mg/kg	Dipenz(a,h)anthracene	eutreur Henreur Mg/kg 0.0075	Elinorene Mag/kg 0.0092	philon (1,2,3-c,d)pyrene mg/gg 0.0002	Naphthalene Nag/Rg 0000	Phenanthrene mg/kg 0.011	June Barrier Paral Para Para
			Industrial SCO		1000	1000	1000	11	1.1	11	1000	110	110	1.1	1000	1000	11	1000	1000	1000
			Residential SCO		100	100	100	1	1	1	100	1	1	0.33	100	100	0.5	100	100	100
			STI VCP	100																
Investigation Area	Location	Sample Depth	Sample Date																	
	STI-B61	0-0.17	5/19/2017	28.22	0.55	0.21	13	2.5	2	2.6	13		23	0.43	3.8	0.53	13	0.35	4.2	43
	STI-B62	0-0.17	5/19/2017	171.5	4.7	0.56	8.2	14	11	14	6.9	5.6	13	2.3	23	4.5	6.4	4	32	26
	STI-B62	0.17-2	5/18/2017		2.6	0.43	6.9	9.3	6.3	8.5	3.4	3.1	8.6	1.1	24	3.2	3.5	0.64	25	18
	STI-B63	0-0.17	5/19/2017	92.31	2.5	0.21	4.4	7.5	5.9	7.5	3.9	3.1	6.7	1.2	12	2.2	3.7	2	17	15
	STI-B63	0-0.17	5/19/2017	219.4	6.2	0.39J	11	17	13	17	8.8	8.1	15	2.7	30	6.2	8.4	7.8	41	33
	STI-B63	0.17-2	5/18/2017	7.679	0.14	0.063J	0.34	0.65	0.49	0.62	0.31	0.18	0.61	0.096	1.5	0.14	0.31	0.26	1.2	0.91
	STI-B100	0.17-2	12/19/2019	101.4	2.7	0.24	5.4	8.7	6.7	6.9	4.9	2.9	7	1.3	17	2.8	4.3	3.3	18	12
	STI-B101	0-0.17	12/21/2019	1735	45	1.8J	81	160	130	150	70	54		25	300	39	71	23	280	230
	STI-B101	0.17-2	12/19/2019	1123	34	1.3	63	93	72	72	48	32	75	15	180	35	46	51	210	130
	STI-B101	2-4	12/19/2019	55.71	1.5	0.11	3	4.8	3.8	4.3	2	1.5	3.8	0.7	9.5	1.7	2.1	1.6	9.5	7.3
	STI-B102	0.17-2	12/19/2019	38.24	0.6	0.56	1.6	3.6	2.8	2.9	2.4	1.4	3.1	0.68	5.8	0.7	2.1	0.8	4.9	4.9
	STI-B103	0-0.17	12/21/2019	347.4	8.8	2.5	17	28	25	28	18	12	26	5.2	58	8.9	17	5.8	52	44
	STI-B103	0.17-2	12/19/2019	467.9 - 510	6.3 - 7.3	3.2 - 4.1	21 - 22	39 - 43	28 - 31	30 - 40	18 - 22	13	33 - 38	5.7 - 6.2	85 - 90	11 - 12	16 - 19	5.6 - 6.1	92 - 98=	59 - 74
	STI-B103	2-4	12/19/2019	12.17	0.16	0.3	0.43	0.87	0.68	0.86	0.43	0.35	0.83	0.18	2.2	0.38	0.45	0.41	2.2	1.6
	STI-B104	0.17-2	12/19/2019	8.274	0.22	0.044J	0.41	0./1	0.56	0.66	0.39	0.23	0.62	0.12	1.2	0.2	0.36	0.17	1.4	1.2
	STI-B105	0-0.17	12/21/2019	333.9	9	0.08	10	28	23	28	18	11	2.3	3.0	30	8.0	10	2 2 2 2	49	48
	STI-B105	0.17-2	12/19/2019	2.611	0.0421	0.14 - 0.153	0.006	0.22	0.16	7.8 - 8.8	4.4 - 4.8	0.0751	0.26	1.4 - 1.5	0.27	0.0451	4.2 - 4.7	0.12	0.26	0.26
	STL-B105	0.017	12/19/2019	53.70	1.2	0.0383	2.5	4.7	0.10	4.8	3.2	0.0755	4.5	0.097	7.6	1.1	2.0	0.12	6.9	7.3
	STI-B106	0.17-2	12/19/2019	17.9	0.37	0.43	0.73	15	13	1.5	0.98	- 0.6	14	0.3	2.6	0.38	0.92	0.01	2.6	2.4
~	STI-B100	0-0.17	12/21/2019	453.2	14	0.88	25	40	31	36	22	13	3.4	63	66	14	20	13	70	62
8	STI-B107	0.17-2	12/19/2019	8.95	0.12	0.15	0.36	0.68	0.6	0.87	0.54	0.31	0.85	0.16	1.2	0.15	0.46	0.22	1.2	1.2
1 1	STI-B108	0-0.17	12/21/2019	72.41	1.4	0.57	3.1	6.5	5.4	6.3	4.1	2.6	5.9	1.2	11	1.5	3.9	0.84	9.5	10
	STI-B108	0.17-2	12/19/2019	8.44	0.12	0.14	0.3	0.78	0.66	0.78	0.51	0.35	0.71	0.15	1.1	0.1	0.46	0.15	0.95	1.3
e	STI-B109	0-0.17	12/20/2019	99.72	2.2	0.32	4.5	8.9	7	7.7	4.3	3.3	7.2	1.4	18	2.2	4.5	1.4	15	14
huth	STI-B110	0-0.17	12/20/2019	113.1	2.6	0.34	5.3	10	7.6	8.5	4.4	3.3	8.1	1.6	21	2.9	4.6	1.5	19	15
8	STI-B111	0-0.17	12/21/2019	0.931	<0.031U	<0.024U	<0.028U	0.088J	0.081J	0.12	0.06J	0.044J	0.086J	<0.024U	0.14	<0.021U	0.053J	<0.021U	0.07J	0.13
	STI-B112	0-0.17	12/21/2019	2.775	<0.026U	0.04J	0.082J	0.22	0.21	0.3	0.15	0.092	0.25	<0.02U	0.45	0.033J	0.13	0.078J	0.35	0.38
	STI-B113	0-0.17	12/21/2019	5.117	0.12	0.041J	0.22	0.42	0.39	0.43	0.29	0.2	0.4	0.089J	0.74	0.11	0.27	0.077J	0.71	0.73
	STI-B114	0-0.17	12/21/2019	15.33	0.42	0.075J	0.79	1.3	1.1	1.2	0.76	0.55	1.2	0.26	2.3	0.38	0.71	0.2	2.3	2.2
	STI-B115	0-0.17	12/21/2019	395.8	13	1	22	33	27	29	20	13	29	5.8	60	12	19	11	63	51
	STI-B116	0-0.17	12/21/2019	5936	240	6.7	330	470	370	420	260	170	400	69	850	220	240	300	1000	830
	S11-B117	0-0.17	12/21/2019	353.1	10	0.63	21	50	24	20	1/	12	26	4.9	54	11	16	0.0	5/	4/
	STI D117	0.17-2	12/19/2019	110.0 - 128.0	0.22	0.18 - 0.21	0.5 - 7.1	10-11	12-8.2	1.9 - 9.6	4.5 - 4.8	0.40	3.3 - 9.4	0.28	17-21=	2.9 - 3.5	4.2 - 4.5	0.22	22 - 23=	1/-18=
	STLB119	0.017	12/19/2019	24.94	0.32	0.27	0.78	21	1.2	2.6	1.5	0.49	2.2	0.28	2.8	0.36	0.71	0.32	2.3	2.5
	STLB110	0.0.17	12/20/2019	500.6	0.4	77	24	56	47	56	20	16	50	0.45	100	10	31	5.4	72	3.5
	STLB120	0.17-2	12/18/2019	86.58	0.251	5.5	2.1	77	80	10	8	43	8.4	25	87	0.431	7.1	0.351	1.6	11
	STI-B121	0-0.17	12/20/2019	212.7	3.4	2.6	7.5	18	16	18	11	8.3	17	3.4	37	3.4	11	2.5	26	31
	STI-B121	0.17-2	12/19/2019	15.62	0.22	0.17	0.56	1.4	1.2	1.3	0.98	0.8	1.4	0.22	2.5	0.22	0.85	0.22	1.7	2.1
	STI-B123	0-0.17	12/21/2019	15.85	0.1	0.061J	0.2	1	1.2	1.7	1.2	0.5	1.5	0.27	2.8	0.1	0.99	0.027J	1.8	2.5
	STI-B125	2-4	12/19/2019	63.59	1.8	0.094	3.4	4.9	3.7	4.4	2.7	1.5	4.5	0.8	9.9	1.5	2.3	1.2	13	9.7
	STI-B126	2-4	12/19/2019	2.027	0.029J	0.072J	0.078	0.18	0.16	0.18	0.13	0.073J	0.21	<0.016U	0.19	0.026J	0.11	0.14	0.22	0.25
	STI-B127	0-0.17	12/20/2019	181.4	4.9	0.37	10	16	12	13	6.8	6.3	12	2.4	31	5.6	7.3	5.6	29	24
	STI-B127	0.17-2	12/19/2019	15.72	0.41	0.06J	0.78	1.5	1.1	1.3	0.59	0.58	1.2	0.23	2.4	0.38	0.62	0.28J	2.4	2.3
	STI-B128	2-4	12/19/2019	69.74	2.6	0.086	4	5.7	4.5	4.9	2.6	2	4.6	0.85	11	2.2	2.5	2	13	9.8
	STI-B129	2-4	12/19/2019	1.481	0.035J	0.028J	0.063J	0.13	0.088	0.11	0.091	0.031J	0.12	<0.017U	0.18	0.035J	0.056J	0.12	0.25	0.17

Page 2 of 3

MN0832/STCC.PAHs

TABLE 2 PAHs in Surface and Shallow Subsurface Soils

Former Scott Technologies Site Elmira, New York

				PAHs (Sum of total)	Acenaphthene	Acenaphthylene	Anthr ac ene	Ben z(a) anth racene	Benzo(a) pyr ene	Benzo(b)fluoranthene	Benzo(g,h,i) perylene	Benzo(k)fluoranthene	Chrysene	Dibenz(a, h)anthracen e	Fluor an then e	Flu or ene	Indeno(1,2,3-c,d)pyrcne	Naphthalene	Phenanthrene	Pyr ene
				mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
			EQL		0.0067	0.008	0.0069	0.0088	0.007	0.011	0.007	0.014	0.0084	0.0078	0.0075	0.0092	0.0072	0.006	0.011	0.0071
			Industrial SCO		1000	1000	1000	11	1.1	11	1000	110	110	1.1	1000	1000	11	1000	1000	1000
			Residential SCO		100	100	100	1	1	1	100	1	1	0.33	100	100	0.5	100	100	100
			STI VCP	100																
nvestigation Area	Location	Sample Depth	Sample Date																	
	STI-B130	0-0.17	12/20/2019	96.4	0.29J	3.5	2	8.7	10	12	8	4.5	8.7	2.5	12	0.41J	7.5	0.39J	3.2	13
	STI-B130	0.17-2	12/19/2019	28.47	<0.22U	1	0.6J	2.6	3.2	3.8	2.5	1.5	2.8	0.52J	3.1	<0.15U	2.1	<0.15U	0.9	3.7
	STI-B131	0-0.17	12/20/2019	19.94	0.089J	0.41	0.45	1.9	1.8	2.2	1.2	0.88	1.8	0.59	3.4	0.11J	1.2	0.1J	1.1	2.8
	STI-B131	0.17-2	12/19/2019	18.22	<0.11U	1.4	0.68	1.6	1.9	2.4	2	0.77	1.8	0.47	1.5	0.099J	1.4	<0.074U	0.36J	1.8
	STI-B132	0-0.17	12/20/2019	10.03	0.05J	0.23	0.23	0.93	0.91	1.2	0.73	0.36	0.92	0.32	1.4	0.066J	0.69	0.076J	0.57	1.4
	STI-B132	0.17-2	12/19/2019	45.41	<0.22U	3.6	1.7	3.6	4.6	5.3	5.8	2.2	4.2	1.1	3.5	0.23J	3.9	0.27J	0.81	4.6
	STI-B137	0-0.17	12/21/2019	7.081	0.035J	0.23	0.14	0.61	0.66	0.77	0.54	0.35	0.67	0.22	0.99	0.031J	0.5	0.1J	0.3	0.97
	STI-B137	0.17-2	12/18/2019	2.762	<0.023U	0.21	0.091	0.25	0.27	0.31	0.19	0.09	0.27	0.067J	0.23	0.034J	0.15	0.11	0.21	0.28
	STI-B139	0-0.17	12/21/2019	37.77	0.083J	0.65	0.58	3.2F1	3.6F1	4.6F1	3.5	1.9F1	3.6F1	0.86	4.9F1	0.088J,F1	3.2	0.092J,F1	1.4F1	5.6F1
	STI-B139	0.17-2	12/18/2019	4.568	<0.024U	0.096	0.066J	0.4	0.45	0.58	0.39	0.22	0.45	0.11	0.64	<0.016U	0.33	<0.016U	0.18	0.64
	STI-B163	0-0.17	12/21/2019	10.25	<0.15U	0.53	0.31J	0.74	0.97	1.4	0.98	0.42J	0.89	0.24J	1.2	<0.1U	0.81	0.16J	0.45J	1.1
	STI-B163	0.17-2	12/18/2019	4.265	<0.42U	0.69J	<0.38U	0.44J	<0.31U	<0.36U	<0.31U	<0.43U	0.45J	<0.32U	0.43J	<0.28U	<0.29U	<0.28U	<0.39U	0.58J
8	STI-B164	0-0.17	12/21/2019	41.08	0.19J	2.9	1.3	2.5	3.6	4.6	3.6	1.9	3.8	1	4.9	0.28J	3.2	0.4	1.4	5.7
an a	STI-B164	0.17-2	12/18/2019	1.758	<0.021U	0.14	0.057J	0.11	0.16	0.22	0.16	0.067J	0.16	0.039J	0.19	<0.014U	0.14	<0.014U	0.061J	0.24
ipi	STI-B166	0.17-2	12/18/2019	71.11	0.18J	3.9	1.6	5.7	7	9.3	5.6	2.6	7	1.3	8.7	0.37J	4.6	0.44	3	10
B	STI-B167	0.17-2	12/18/2019	2.222	<0.022U	0.13	0.055J	0.18	0.22	0.25	0.2	0.11	0.21	0.11	0.24	<0.015U	0.17	<0.015U	0.052J	0.28
lot	STI-B177	0.17-2	12/18/2019	54.36	0.15	2.3	1.5	5	4.4	5.4	3.5	1.8	5	0.93	8.1	0.41	3.2	0.22	3.9	8.7
ont	STI-B179	0-0.17	12/21/2019	2.967	<0.03U	0.081J	0.085J	0.25	0.25	0.31	0.21	0.12	0.26	0.06J	0.43	0.031J	0.2	0.04J	0.24	0.4
S.	STI-B180	0.17-2	12/18/2019	15.16	<0.045U	0.51	0.31	1.3	1.4	1.8	1.2	0.69	1.4	0.41	2	0.065J	1.1	0.062J	0.71	2.2
	STI-B182	0-0.17	12/21/2019	29.88	0.77	0.16	1.4	2.4	2.2	2.7	1.5	0.79	2.3	0.41	5.1	0.75	1.4	0.67	4.4	3.7
	STI-B184	0.17-2	12/19/2019	18.4	<0.22U	0.98	0.78	1.6	1.6	2	1.8	0.63J	1.7	0.4J	1.8	<0.15U	1.3	0.23J	1.1	2.4
	STI-B185	0.17-2	12/18/2019	56.16	0.17	2.5	1.3	4.9	5.5	6.2F1	3.9	2.2	5.1F1	1	7.3F1	0.48	3.5	0.18	4	8.1F1
	STI-B186	0.17-2	12/18/2019	15.86	0.06J	0.63	0.37	1.2	1.5	1.9	1.3	0.62	1.5	0.42	2	0.097J	1.2	0.081J	0.84	2.2
	STI-B187	0.17-2	12/18/2019	9.703	0.029J	0.42	0.28	0.81	0.89	1	0.77	0.41	0.83	0.24	1.3	0.059J	0.7	0.064J	0.63	1.3
	STI-B188	0-0.17	12/20/2019	646.5	14	1.5	33	58	45	51	25	18	47	7.8	120	15	26	9.2	100	90
	STI-B188	0.17-2	12/19/2019	140.6	3.6	0.31	7.6	12	9.4	9.5	6.7	4.5	10	1.7	23	3.6	6.2	3.1	25	18
	STI-B189	0.17-2	12/18/2019	27.88	0.086J	1.4	0.71	2.5	2.5	3	2.1	1	2.6	0.59	3.6	0.19	1.8	0.19	1.9	4
	STI-B190	0.17-2	12/19/2019	1035 - 1118	31 - 33	<0.84 - 1.10	54 - 58	86	69 - 72	15 - 11	40 - 50	25 - 34	69 - /1	9-16	160 - 190=	32 - 33	34-4/	43 - 44	190 - 220=	130 - 140
	S11-B190A	0-0.17	12/20/2019	1467	38	3.91	/8	130	98	100	35	48	99	21	270	41	20 25	2/	240	200
	S11-B190A	0.17-2	12/19/2019	800.9 - 838.5	28 - 31	<0.68 - 0.74J	54-57	62 - 65	43-47	43 - 51	20-27	21 - 25	48 - 51	3.2 - 9.2	120 - 130	34 - 37	20 - 26	46 - 50	180=	8/-100
	S11-B191	0.17-2	12/19/2019	84.35 - 95.36	2.6 - 2.9	0.1 - 0.16J	3.2 - 5.7	7.2 - 8	5.2 - 5.7	5.8	2.5 - 3.7	2.5 - 2.8	3.7 - 6.3	0.0427	14 - 16	2.8 - 5.1	2.6 - 3.5	2.6 - 2.8	16 - 20=	0.26
~	S11-B31	0-0.17	10/21/2015	1.93	<0.0077U	0.0273	0.034J	0.14	0.15	0.19	0.15	0.086	0.19	0.0433	0.56	<0.0110	0.12	<0.0069U	0.18	0.26
Ĕ.	S11-B31	0.17-2	10/21/2015	0.216	<0.00/40	<0.00880	<0.00750	0.0290	0.03	<0.0120	<0.00//U	<0.0160	0.034J	<0.0086U	0.054J	<0.01U	<0.00790	<0.0066U	0.0283	0.0411
of	S11-B32	0.17.2	10/21/2015	12.5	0.0633	0.002	0.45	0.9	0.98	1.2	0.91	0.0721	1.2	0.24	2.1	0.14J	0.75	0.064J	1.1	1.0
L GS	S11-B32	0.17-2	10/21/2015	1.030	<0.00/3U	0.082	0.0523	0.13	0.14	0.17	0.13	0.0/23	0.17	<0.0085U	0.25	<0.010	0.13	<0.0066U	0.1	0.21
=	S11-B33	0.17.0	10/21/2015	2.12	<0.0085U	0.0283	0.0323	0.0361	0.17	0.21	0.17	0.12	0.0201	<0.0098U	0.41	<0.0120	0.13	<0.0076U	0.22	0.28
	1311-033	10.17-2	110/21/2015	I 0.156	<pre></pre>	1 < U UD88U	I <0.00/5U	1 0.0251	1<000//11	1<0.01211	1<000/61	1 < 0 0 1 51	1 UU/81	1 <11 10 1851	1 111614	<0.011	1 < 0.001/911	1<1110001	1 0.0251	111154

STI NCT in provide cleamp guider volantary remedial actions is total PAIL less than or equal to 100 mg/kg.
 STI NCT the previously approved cleamp guider volantary remedial actions is total PAIL less than or equal to 100 mg/kg.
 STI NCT the previously approved cleamp guider volantary remedial actions is total PAIL less than or equal to 100 mg/kg.
 STI NCT the previously approved cleamp guider volantary remedial actions in total PAIL less than or equal to 100 mg/kg.
 STI NCT the previously approved cleamp guider volantary remedial actions on the following PAIL less of an PAIL report for confirmatory samples collected during the volantary remedial action conducted by STI in
1999-2000 (USS, 2002): suphthales, accomphibines, flaverus, flaverus

PAHs - polycyclic aromatic hydrocarbons SCO - Soul Cleanary Objective (NYCRR Subpart 375) J - estimated values Shaded values exceed Residential servening criteria. Hop - fere below ground surface U - value is below the reporting jimt shaded values exceed Residential servening criteria. Maded values exceed Residential servening criteria.

MN0832/STCC.PAHs

Page 3 of 3

B & B Engineers & Geologists of New York

5/4/2020



TABLE 3 Metals Concentrations Surface and Shallow Subsurface Soils Former Scott Technologies Site Elmira, New York B & B Engineers & Geologists of New York

Page 1 of 2

N0832/STCC.Metals2

TABLE 3 Metals Concentrations Surface and Shallow Subsurface Soils Former Scott Technologies Site Elmira, New York

B & B Engineers & Geologists of New York

5/6/2020

															Metals						_					
				Aluminum	Antimony	Arsenic	Barium	Beryllium	Cadmium	Caldum	Chromium (hexavalent)	Chromium (III+VI)	Cobalt	Copper	Iron	Lead	Magnesium	Manganese	Mercury	Nickel	Potassium	Selenium	Silver	Thallium	Vanadium	Zinc
				mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
			EQL	17	0.27	0.86	17	0.34	0.43	430	0.24	0.43	4	2.1	8.6	0.15	430	1.3	0.011	3.2	4.30	0.32	0.067	0.27	4.3	1.7
			Industrial Decidential			16	10000	2700	00		800	6800		10000		3900		10000	5.7	10000		0800	6800			10000
			Residential			16	350	14	2.5		22	30		270		400		2000	0.81	140		30	30			2200
Investigation Area	Location	Sample Depth	Sample Date								1															_
	STI-B31	0-0.17	10/21/2015	7500	0.97J	5.8	250	0.33J	0.54J	3400		12B	5.5J	24	15,000	110	1800	480	0.079	13	1300	0.59J	0.18J	<0.31U	12	200
	STI-B31	0.17-2	10/21/2015	11,000	0.86J	5	200	0.43J	0.15J	1700		13B	7.1	12	18,000	64	2200	680J	0.029J	14	620	<0.37U	<0.077U	<0.31U	15	85
	STI-B32	0-0.17	10/21/2015	9000	1.5	10	210	0.45J	1.1	5200		24B	7.2	41	16,000	530	2300	500	0.2	18	1300	0.66J	<0.088U	<0.36U	18	260
8	STI-B32	0.17-2	10/21/2015	11,000	0.87J	7.3	160	0.47	0.35J	2100		15B	7.9	27	19,000	160	2600	510	0.079	18	870	<0.36U	<0.075U	<0.3U	17	130
,e	STI-B33	0-0.17	10/21/2015	12,000	IJ	7.6	170	0.55	0.26J	3400		14B	8.4	16	20,000	34	2700	1000	0.075	18	1100	0.63J	<0.093U	<0.38U	18	120
14	STI-B33	0.17-2	10/21/2015	13,000	0.69J	6.6	140	0.56	0.047J	530J		14B	9.2	11	21,000	16	2600	860	0.036J	18	770	<0.34U	<0.072U	<0.29U	19	58
FR	STI-B46	0-0.17	9/9/2016	9000	0.7J	9.5	84	0.44J	0.39J	2700	0.17J	12	7.8	25	20,000	330	2500	430	0.069	20	800	0.56J	<0.19U	<0.57U	17	160
e e	STI-B46	0.17-2	9/9/2016	9700	<0.33U	8.9	65	0.43	0.21J	1300	0.2J	13	8.3	21	21,000	110	2700	370	0.039	21	640	<0.37U,^	<0.15U	<0.46U	16	120
Ves	STI-B47	0-0.17	9/9/2016	11,000	<0.36U	6.6	130	0.47	0.23J	2200	0.6	12	7.1	14	17,000	94	2300	630	0.069	15	810	0.69J	<0.17U	<0.51U	15	82
>	STI-B47	0.17-2	9/9/2016	12,000	<0.35U	5.6	140	0.51	0.14J	710	0.26J	12	7.6	26	18,000	38	2300	640	0.034	16	580	0.63J	<0.16U	<0.49U	16	65
	STI-B48	0-0.17	9/9/2016	9900	0.73J	7.7	190	0.47	0.54	2800	0.35J	13	7.1	28	17,000	320	2300	650	0.48	16	1000	0.81J	0.23J	<0.52U	15	220
	STI-B48	0.17-2	9/9/2016	11,000	<0.35UJ	7	170	0.52	0.3J	1300	0.37J	13	7.4	22	19,000	130J+	2400	650	0.29J-	16	670	0.86J	<0.17U	<0.5U	17	120J+
	STI-B123	0-0.17	12/21/2019	11,000B	1.9	22	1400	0.52J	2.1	7500	<0.33U	- 38	9.3	71	21,000	3100	2600	730	0.14	21	1500	8.5	0.38J	0.49J	20	1800
	Note:: = mot analyzed J = estimated value U = non-detect B = compound was found i Fl = MS and/or MSD recore F2 = MS/MSD RPD excee mg/kg = milligrams per kil MDL - Method Detection mg/kg = milligrams per kil MDL - Method Detection + . If no specific result for ft bgs - feet below ground Metal concentrations dete	in the blank and sample very is outside acceptable limits de coatrol limits ogram Limit Cr(VI) exits, then Cr(III+VI) res surface red above Residential Soil Cleans red above Residential Soil Cleans	ults were comp up Objectives an up Objectives a	ared to Cr(' e presented	VI) screening cr I in light gray. d in dark gray.	iteria																				

Page 2 of 2

MN0832/STCC.Metab/2

TABLE 4 Bottom and Sidewall Excavation Areas and Samples Former Scott Technologies Elmira, New York

Label	Bottom Depth (ft bgs)	Perimeter (linear feet)	Required Number of Perimeter Samples	Bottom of Excavation Area (square feet)	Required Number of Bottom Samples	Analyses
1-1	0.5	546	19	6,114	7	PAHs, Metals
2-1	1.0	456	16	10,396	12	PAHs, Metals
1-2	0.5	140	5	1,284	2	PAHs
2-2	1.0	140	5	1,284	2	PAHs
1-3	0.5	157	6	1,630	2	PAHs
2-3	1.0	157	6	1,630	2	PAHs
1-4	0.5	242	9	3,507	4	PAHs
1-5	0.5	163	6	1,656	2	PAHs
1-6	0.5	200	7	2,365	3	PCBs
1-7	0.5	128	5	1,028	2	PAHs, Metals

Notes

ft bgs feet below ground surface

PAHs Polycyclic Aromatic Hydrocarbons

PCBs Polychlorinated Biphneyls

TABLE R Schedule

B & B Engineers and eologists P

ormer Scott Technologies Site Elmira New or

Tas Name	Duration	Start	inish
hallow Soil R or Plan			
raft M ork Plan Submittal	0 days	Fri 3/13/2020	Fri 3/13/2020
raft M Construction rawing Submittal	0 days	Tue 3/17/2020	Tue 3/17/2020
Agency e iew	6 wks	ed 3/18/2020	Tue 4/28/2020
Agency Comments and Conditions for Appro al	0 days	Tue 4/28/2020	Tue 4/28/2020
Final M ork Plan and esign Preparation	1 wk	ed 4/29/2020	Thu 5/7/2020
Final M ork Plan Submittal	0 days	Thu 5/7/2020	Thu 5/7/2020
Agency e iew	2 days	Fri 5/8/2020	Mon 5/11/2020
NYS EC Appro al and NTP	0 days	Mon 5/11/2020	Mon 5/11/2020
R onstruction	24 days	Mon 5/11/2020	Fri 5/29/2020
Mobili ation	0 days	Mon 5/11/2020	Mon 5/11/2020
nstall Temp Fence	1 day	Mon 5/11/2020	Mon 5/11/2020
nstall Silt Fence	2 days	Mon 5/11/2020	Tue 5/12/2020
E ca ation of Soils	4 days	ed 5/13/2020	Sat 5/16/2020
Backfill Areas	2 days	Mon 5/18/2020	Tue 5/19/2020
MSA ecommissioning	6 days	ed 5/13/2020	Tue 5/19/2020
Soil and MSA isposal	6 days	ed 5/13/2020	Tue 5/19/2020
Place Topsoil	5 days	ed 5/20/2020	Tue 5/26/2020
Seed and Mulch	2 days	ed 5/27/2020	Thu 5/28/2020
emobili ation	1 day	Fri 5/29/2020	Fri 5/29/2020

MN0832C/pro ect.schedule.p808049.2020 M

Page 1 of 1

5/7/2020

ATTACHMENT 1 ANALYTICAL REPORTS

ATTACHMENT 2 CONSTRUCTION DRAWINGS

ATTACHMENT 3 QUALITY ASSURANCE PROJECT PLAN (QAPP)



FORMER SCOTT TECHNOLOGIES

Νl	JMBE
	1
	2
	3
	4
	5
	6
2 -	7
	8

LIST OF DRAWINGS
TITLE
TITLE SHEET
XISTING CONDITIONS
SITE PLAN
XCAVATION PLAN
ATERIAL STAGING AREA PLAN (MSA) PLAN
QUIPMENT WASH PAD
ROSION AND SEDIMENT CONTROL PLAN
ROSION AND SEDIMENT CONTROL DETAILS

	REV	DATE	DE	ESCRIPTION			DRN APP
		B&B En	gineers & Geologists of new york, p.c.		UN	visy	S
1	TITLE:		TITI	LE SHEET			
	PROJECT:		INTERIM REMI	EDIATION ME	ASURE		
	SITE:		FORMER SCC ELMIRA	OTT TECHNOLO A, NEW YORK	OGIES		
			E OF NEW 1	DESIGN BY:	AK	DATE:	MARCH 202
			KRASNOS 7	DRAWN BY:	BGF	PROJECT NO.:	MN0832
			SA SA				
	A	Vandle	S × LO	CHECKED BY:	KTO	FILE:	MN0832C-00
	<u></u>	um Kample SIGNATURE		CHECKED BY: REVIEWED BY:	KTO PLB	FILE: DRAWING NO.:	MN0832C-00



LEGEND									
0	MANHOLE								
e	CATCH BASIN								
12"CMP	CULVERT PIPE								
	CHAIN LINK FENCE								
-8	WOODEN FENCE								
	PROPERTY LINE								
90	EXISTING CONTOUR LINE								
	EDGE OF WATER								
\sim	EDGE OF WOODS OR BRUSH								
SAN	SANITARY SEWER								
ST	STORM SEWER								
<i>G</i>	GAS PIPELINE								
	WATER PIPELINE								

(2)	PLAN
$\overline{\mathbf{J}}$	SITE PLAN

	LEGEND
0	MANHOLE
6	CATCH BASIN
12"CMP	CULVERT PIPE
- x	CHAIN LINK FENCE
-8	WOODEN FENCE
P	PROPERTY LINE
	EXISTING CONTOUR LINE
/	EDGE OF WATER
\sim	EDGE OF WOODS OR BRUSH
SAN	SANITARY SEWER
ST	STORM SEWER
<i>G</i>	GAS PIPELINE
—— <i>w</i> ——	WATER PIPELINE
LOD	LIMIT OF DISTURBANCE
SF	SILT FENCE

		F RE(AF	ORMER CREATION REA (FRA)	N				
× ×	1151	1155	1159	1163 1163 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2		(x x x	x x x x	- x - x -
URIIS ST.		OA	KDALE AV	/ENUE				
VE	NUE							
NCE	RARY FENCING PURSU	JANT TO DRA	WING 3.					
AINTA AINTA EXIST SHAL SOIL THE E THE E SION PSOIL EMPC	IN TEMPORARY SEDIM OR STAGING EXCAVA TING WASH PAD MAY E LOW SOILS AS SHOW S FOR WASTE CHARA XCAVATION WITH APP STE SOILS FOR OFF-S THE MSA PURSUANT AND INSTALL PERMA DRARY SEDIMENT AND	IENT AND ER TED SOILS AN BE REUSED. N TO THE DEI CTERIZATION ROVED, OFF- ITE DISPOSA TO DRAWING NENT VEGET EROSION CC	OSION CONTROLS ND RELOCATE EQU PTHS SHOWN ON D N IN THE MATERIAL SITE BORROW. SEI L. 5. ATION IN LOCATION DNTROLS.	PURSUANT TO DRAWINGS IPMENT WASH PAD. MATE PRAWING 4. STAGING AREA (MSA). E DETAIL 4 ON DRAWING 9.	6. RIALS SED.		80' SCALE IN FEET	160'
		REV	DATE B&B Engin	DE eers & Geologists of new york, p.c.	SCRIPTION	IIN	isv	DRN APP
		TITLE: PROJECT: SITE:	an affilia	te of Geosyntec Consultants SIT INTERIM REME FORMER SCO	TE PLAN EDIATION ME	ASURE		
		au	m Kampela	ELMIRA	DESIGN BY: DRAWN BY: CHECKED BY: REVIEWED BY:	AK BGF KTO PLB	DATE: PROJECT NO.: FILE: DRAWING NO.:	MAY 2020 MN0832C MN0832C-003

MSA DECOMMISSIONING

1. HORIZONTAL AND VERTICAL EXTENT OF THE AREA DISTURBED BY THE MSA WILL BE SURVEYED BY A NYS-LICENSED SURVEYOR.

7

8

С

D

- 2. REMOVE ALL TEMPORARY FENCING, EQUIPMENT, STRUCTURES, ETC. FROM THE MSA WITH THE EXCEPTION OF THE EQUIPMENT WASH PAD.
- 3. MSA BASE LAYER AND GEOTEXTILE FABRIC SHALL BE LOADED INTO TRUCKS FOR OFF-SITE DISPOSAL UPON APPROVAL OF THE WASTE PROFILE BY THE RECEIVING FACILITY. MATERIAL SHALL BE DISPOSED OF OFF-SITE IN ACCORDANCE WITH APPLICABLE FEDERAL AND STATE LAWS AND REGULATIONS AT UNISYS APPROVED FACILITY.
- 4. ALL VEHICLES LEAVING THE LOADING AREA SHALL BE DECONTAMINATED PRIOR TO LEAVING THE SITE. SEE NOTES ON SHEET 4.
- 5. DOCUMENTATION SAMPLES WILL BE COLLECTED BY ENGINEER. SAMPLE LOCATION AND ELEVATION WILL BE SURVEYED BY A NYS-LICENSED SURVEYOR.
- 6. REMOVE EQUIPMENT WASH PAD AND TEMPORARY SEDIMENT AND EROSION CONTROLS FOR DISPOSAL IN ACCORDANCE WITH APPLICABLE FEDERAL AND STATE LAWS AND REGULATIONS AT UNISYS APPROVED FACILITY.

REV	DATE	DATE DESCRIPTION					APP	
	B&B E	ngineers & Geologists of new york, p.c.		UN	isy	S		
	MATERIAL STAGING AREA PLAN (MSA) PLAN							
INTERIM REMEDIATION MEASURE								
				AJUNE				
SITE:		FORMER SCO ELMIRA	TT TECHNOL	OGIES				
SITE:		FORMER SCO ELMIRA	DIA HON ME	OGIES	DATE:	MAY 2	2020	
SITE:		FORMER SCO ELMIRA	DIA HON ME	OGIES AK BGF	DATE: PROJECT NO.:	MAY 2 MN	2020 N0832C	
SITE:	Um Kampk	FORMER SCO ELMIRA	DIA HON MEA	OGIES AK BGF KTO	DATE: PROJECT NO.: FILE:	MAY 2 MN MN083	2020 N0832C 32C-006	
SITE:	Um Kampt	FORMER SCO ELMIRA	DIA HON WEA	AGORE OGIES AK BGF KTO PLB	DATE: PROJECT NO.: FILE: DRAWING NO.:	MAY 2 MN MN083	2020 N0832C 32C-006	

SEEDING IS DONE BETWEEN MAY 15 AND AUGUST 15, IRRIGATION MAY BE NECESSARY TO ENSURE A SUCCESSFUL

Ĩ.	7	8	1
			Δ
		LEGEND	
	CB	CATCH BASIN	
	<u>12"CMP</u>	CULVERT PIPE	
	-0	CHAIN LINK FENCE	-
	-8	WOODEN FENCE	
		PROPERTY LINE	
		EXISTING CONTOUR LINE	
	1	EDGE OF WATER	
7 33		EDGE OF WOODS OR BRUSH	E
1111111	E	BURIED ELECTRIC CABLE	
	SAN	SANITARY SEWER	
	S7	STORM SEWER	
NUE	G	NATURAL GAS LINER	
	W	WATER LINE	
		EXCAVATION LIMITS	
	2	TREE	
	LOD	LIMIT OF CONSTRUCTION DISTURBANCE	
	SE		
	Sw	STRAW WATTLE	C
	•	STORM DRAIN INLET PROTECTION	
			_

REV DESCRIPTION DATE B&B Engineers & Geologists 🏱 of new york, p.c. an affiliate of Geosyntec Consultants EROSION AND SEDIMENT CONTROL PLAN INTERIM REMEDIATION MEASURE FORMER SCOTT TECHNOLOGIES ELMIRA, NEW YORK DESIGN BY: AK | DATE: MAY 2020 OF NEW DRAWN BY: BGF PROJECT NO .: MN0832C an CHECKED BY: KTO MN0832C-011 I FILE: Um Kampl REVIEWED BY: PLB DRAWING NO.: SIGNATURE 5/7/2020 1 _{OF} 8 APPROVED BY: AK DATE

SCALE IN FEE

