



March 10, 2015

Mr. Saqib Khan  
Project Manager  
US Army Corps of Engineers  
Kansas City District  
601 East 12th Street  
Kansas City, Missouri 64106

SUBJECT: March 2015 Operating Report for the Vestal Well field 1-1 Superfund Site, Area 4,  
Vestal, New York

Dear Mr. Khan:

Attached is the monthly report for March 2015 on the activities being performed at the Vestal Well field 1-1 Superfund Site, Area 4, Vestal, New York. This report details the activities and data collected at the site over the operating period.

If you have any questions, please feel free call me at (614) 508-1200.

Sincerely,  
LOS ALAMOS TECHNICAL ASSOCIATES, INC.

A handwritten signature in blue ink, appearing to read 'Nathan Canaris', is written over the typed name.

Nathan Canaris  
Project Manager

Attachments

cc: Sharon Trocher- USEPA  
Payson Long – NYS DEC  
Tom Cimarelli –USACE-NYD  
Timothy Leonard – USACE- NYD  
Frank Bales –USACE-NWK  
File

TO: Saqib Khan, Project Manager  
United States Army Corps of Engineers (USACE)

FROM: Nathan Canaris, Project Manager  
Los Alamos Technical Associates, Inc. (LATA)

SUBJECT: March 2014 Monthly Report on Activities at the Vestal Well field 1-1 Superfund Site, Area 4, Vestal, New York

**LATA Project # 11202**  
**Contract # W912DQ-09-D-3003,**  
**Task Order # 008**

DATE: March 10, 2015

---

## **CURRENT ACTIVITIES**

LATA's technician visited the Vestal Area 4 Site for the regularly scheduled monthly O&M visit on March 9, 2015 to perform the routine monthly inspection and testing of the facilities and equipment.

Work performed during the March 9<sup>th</sup> visit was; inspect the main treatment system and cell buildings and surrounding areas for issues, inspect the equipment in the main building and ancillary buildings, re-start the system to verify operation, and collect data and equipment readings in the main building and ancillary buildings. Details and photos of the visit are attached. The site inspection forms detailing the data readings collected and observations during the site visit are attached to this report.

No other operational issues were noted during the inspection. Both the distribution buildings and the adjacent parking lot area were inspected and no issues were noted.

There were no communications or concerns with local municipalities or others during this inspection.

### **Blower Run Hours**

<b>Date</b>	<b>Hour Meter Reading</b>
02/05/15	18,324.7
03/09/15	18,325.4
<b>0.7 hrs. run time</b>	

## **OUTSTANDING ISSUES/RESOLUTIONS**

NONE

## **PLANS FOR NEXT MONTH**

Plans for the April 2015 visit includes inspection and collection of SVE system readings and its components and other maintenance as required.

**TOTAL ELECTRICITY USAGE**  
**DW96941964 Vestal Well Field**

Year	2008			2009											
Month	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
kwh used	1105	2417	3728	4141	4004	2995	1847	475	350	311	347	552	2011	1918	4134
Cost	\$389.66	\$483.00	\$588.73	\$716.13	\$492.59	\$428.00	\$331.56	\$190.91	\$292.77	\$282.02	\$350.19	\$233.91	\$382.99	\$372.20	\$776.85

2009 YTD Total Usage (kwh) = 23,085  
 2009 YTD Total Cost = \$4,850.12

Entire Year Using Renewable Electricity Delivered by New York State Electric & Gas

Year	2010											
Month	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
kwh used	3360	3567	2892	585	1189	400	303	342	308	1184	3113	4022
Cost	\$481.87	\$569.27	\$533.39	\$212.58	\$227.32	\$160.27	\$145.14	\$136.06	\$131.83	\$267.07	\$459.14	\$547.56

2010 YTD Total Usage (kwh) = 21,265  
 2010 YTD Total Cost = \$3,871.50

Entire Year Using Renewable Electricity Delivered by New York State Electric & Gas

Year	2011											
Month	Jan	Feb	Mar	Apr	May (1)	June	July (1)	Aug	Sept (2)	Oct	Nov	Dec
kwh used	4040	3667	3341	2172	286	319	293	0	678	1473	3257	4579
Cost	\$460.89	\$493.33	\$415.59	\$338.11	-\$457.97	\$144.99	-\$130.93	\$0.00	\$346.60	\$317.96	\$487.69	\$588.15

2011 YTD Total Usage (kwh) = 24,105  
 2011 YTD Total Cost = \$3,004.41

Entire Year Using Renewable Electricity Delivered by New York State Electric & Gas

Year	2012											
Month	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
kwh used	4027	4141	1516	515	334	344	289	325	303	0	1065	2601
Cost	\$523.86	\$549.93	\$287.00	\$155.04	\$138.66	\$161.01	\$134.87	\$154.12	\$316.80		\$302.85	\$520.97
Account Holder - Shaw									LATA			

2012 YTD Total Usage (kwh) = 15,460  
 2012 YTD Total Cost = \$3,245.11

Entire Year Using Renewable Electricity Delivered by New York State Electric & Gas

Year	2013											
Month	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
kwh used	2594	2875	2257	740	377	358	344	354	314	641	2658	3161
Cost	\$316.55	\$522.94	\$485.38	\$394.71	\$345.18	\$347.92	\$351.75	\$349.49	\$344.31	123.75 *	\$515.42	\$677.78
LATA												

\* - NYSEG error on October billing. LATA notified NYSEG of error and will get corrected bill

2013 YTD Total Usage (kwh) = 16,673  
 2013 YTD Total Cost = \$4,775.18

Entire Year Using Renewable Electricity Delivered by New York State Electric & Gas

Year	2014											
Month	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
kwh used	3356	3211	2684	1007	373	391	286	350	324	352	1713	2204
Cost	\$793.03	\$570.31	\$581.33	\$359.97	\$296.86	\$294.20	\$44.15	\$294.56	\$292.42	\$295.25	\$415.87	\$239.73
LATA												

2014 YTD Total Usage (kwh) = 16,251  
 2014 YTD Total Cost = \$4,477.68

Year	2015											
Month	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
kwh used	2204	2204 *										
Cost	\$249.30	\$249.30										
LATA												

\* - Estimated consumption. NYSEG was not able to perform actual meter reading due to snow. Will update on subsequent report.

2015 YTD Total Usage (kwh) = 4,408  
 2015 YTD Total Cost = \$498.60

(1) = May and July 2011 cost is a previous deposit with interest credited back to account.  
 (2) = Usage and costs in September 2011 cover August 2011 as well.

# **SITE PHOTO LOG**

**Main Building**



Cell 1



Cell 2



# **SITE VISIT SHEETS**





Los Alamos Technical Associates, Inc.  
756 Park Meadow Road  
Westerville, OH 43081

Field Data Reading Sheet

Site Name VESTAL Sampled By: S. Samaroo  
Project Number: 11130644  
Date: 3/9/2015  
Weather: Sunny, 30s

Instrument Identification

Make/Model	Cal info	PID		Other	
		NA		NA	

Main Equipment Building

Main Control Panel \_\_\_\_\_ Control Box Locked No Lock Control Door Locked No Lock

Hour Meter Reading - SVE Unit 18325.4

SVE Pumping Unit

Injection Blower Temp	<u>150</u>	°F
Injection Blower Temp Setting	<u>--</u>	
Pressure After Injection Blower	<u>10</u>	" H2O
Vacuum Blower Temp	<u>&lt;130</u>	°F
Vacuum Blower Temp Setting	<u>--</u>	
Vacuum After Filter	<u>16</u>	" H2O
Pressure After Vacuum Blower	<u>10</u>	" H2O

Grease Seals Checked	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Date of last Grease	<u>11/15/2011</u>
Oil Levels Checked	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Date of Last Oil Change	<u>11/15/2011</u>
Belts Checked for Wear	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Belt Guard in Place	<u>Yes</u>

Alarms Present (described below if Yes)  Yes  No

**Comments**  
Heavy snow (~2 ft.) and layer of ice around main building and cells one and two was removed to access buildings.

General Site Observations

Check and Note Condition of Site			
Grass around Buildings	<input checked="" type="checkbox"/> OK	<input type="checkbox"/> Trimmed	
Vines and Weeds around Buildings	<input checked="" type="checkbox"/> OK	<input type="checkbox"/> Trimmed	

**Comments**  
NA

Field Activity Checklist

SVE Wellhead air Flows Measured	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
SVE Wells Sampled	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Carbon Changeout Performed	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Water Removal Performed	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Exterior of Main building and Cell Buildings Inspected	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No

Summary of Process Air Sampling  
NA

Summary of Other Activities  
NA





Site Name VESTAL Sampled By: S. Samaroo Date 3/9/2015

**Carbon Bed System**

Check all aboveground piping, valves, fittings and other components for cracks or leaks.  
Check Carbon Beds connections and associated instrumentation

Pressure Before GAC Unit 1 40 " H2O  
Temperature Before GAC Unit 1 100 F

Pressure Between GAC Unit 1 and GAC Unit 2 30 "H2O

Pressure Before GAC Unit 2 7 " H2O  
Temperature Before GAC Unit 2 40 F

**Water Storage Unit**

Check all aboveground piping, valves, fittings and other components for cracks or leaks.  
Check Carbon Beds connections and associated instrumentation

Volume of Water in Storage Tank 0 Gallons  
Water in Containment Vessel  Yes  No Amount 0 Inches

**Cell 1 Distribution Building**

Check all aboveground piping, valves, fittings and other components for cracks or leaks and adequacy of seals

Building Locked  Yes  No  
Control Box Locked  Yes  No  
Control Box Disconnect On  Yes  No 240 V Disconnect On  Yes  No  
Selector Switch  MAN  OFF  AUTO  
Vacuum Status Light  OFF  ON

Electrical Heat Breaker  Yes  No  
Heater Thermostat Setting 38 °F  
Pressure at Injection Manifold 116 "H2O  
Temperature at Injection Manifold 40 °F  
Vacuum at Vacuum Manifold 54 "H2O  
Temperature at Vacuum Manifold 44 °F  
Vacuum at Knockout Tank 28 "H2O  
Water Pump Pressure Relief Settings -- psi

**Cell 2 Distribution Building**

Check all aboveground piping, valves, fittings and other components for cracks or leaks and adequacy of seals

Building Locked  Yes  No  
Control Box Locked  Yes  No  
Control Box Disconnect On  Yes  No 240 V Disconnect On  Yes  No  
Selector Switch  MAN  OFF  AUTO  
Vacuum Status Light  OFF  ON

Electrical Heat Breaker  Yes  No  
Heater Thermostat Setting 40 °F  
Pressure at Injection Manifold 120 "H2O  
Temperature at Injection Manifold 36 °F  
Vacuum at Vacuum Manifold 45 "H2O  
Temperature at Vacuum Manifold 40 °F  
Vacuum at Knockout Tank 16.5 "H2O  
Water Pimp Pressure Relief Settings -- psi

Comments -NONE