



18 Computer Drive West  
Albany, NY 12205

518.438.6809  
Fax 518.438.8527

June 13, 2007

Mr. David Chiusano  
Remedial Bureau E, Section A  
Division Environmental Remediation  
NYS Department of Environmental Conservation  
625 Broadway 12<sup>th</sup> Floor  
Albany, NY 12233-7017

Subject: **SMC- Maestri Site**  
**Site #7-34-025, Onondaga County**

Dear Mr. Chiusano,

Enclosed is the May 2007 Monthly Progress Report for the Maestri Site, prepared by SPEC Consulting on behalf of Stauffer Management Company LLC (SMC). Should you have any questions regarding this submittal, please do not hesitate to contact me at (518) 438-6809.

Sincerely,

*Gianna Aiezza*

Gianna Aiezza, PE  
Environmental Manager

Enclosures

cc: H. Hamel, NYSDOH  
G. Townsend, NYSDEC – Region 7  
R. Shay- SMC  
P. Ekoniak- SMC

MONTHLY PROGRESS REPORT  
MAY 2007  
MAESTRI SITE

The following Monthly Progress Report for May 2007 has been prepared as outlined in the order on consent for the Maestri Site.

1. Describe the actions, which have been taken toward achieving the remedial program during the previous month.
  - The groundwater treatment system continues to operate and the effluent is sampled monthly under the equivalent SPDES program.
2. Summarize all results of sampling and tests and all other data received or generated by Stauffer or Stauffer's contractors or agents in the previous month.
  - Sampling was conducted in accordance with the equivalent SPDES permit effective September 1, 2000. All parameters were within the equivalent SPDES permit limits.
3. Identify all work plans, reports, and other deliverables which were completed and submitted during the previous month.
  - The monthly effluent monitoring and well gauging report was submitted.
4. Describe all actions, including but not limited to, data collection and implementation of work plans, which are scheduled for next month and provide other information related to progress at the site.
  - Monthly gauging of water elevation and sampling of the groundwater treatment system effluent will take place in June 2007.
  - The next quarterly sampling of RW-3, 5, 6, 7 and MW-2A will take place in July 2007.
5. Include information regarding percentage of completion, unresolved delays encountered or anticipated that may affect the future schedule for implementation, and describe efforts to mitigate those delays or anticipated delays.
  - Biopile/SVE soil remediation was initiated in July 1996 and completed in September 1999.
  - Backfilling of treated soils, site re-grading, and restoration was completed in October 1999.
  - The Construction Certification Report dated August 16, 2005 has been submitted and was approved by the NYSDEC on April 5, 2007.

- Quarterly sampling results currently serve as the basis for evaluating the effectiveness of groundwater remedial activities. Based on the January and April 2007 sampling event, the recovery wells indicate that the groundwater treatment system has effectively achieved the groundwater remedial goals. As stipulated in the ROD, the onsite groundwater treatment system is to be operated and evaluated annually until “concentrations of site contaminants can no longer be effectively removed or cleanup objectives are met.” Based on these results, SMC will be submitting a request to the Department to permanently discontinue groundwater treatment activities at the site. SMC will also be requesting to discontinue monthly progress reports since there is limited activity at the site.
6. Include modifications to any work plans that Stauffer has proposed to the State or that have been approved by the State.
- None
7. Describe all activities undertaken in support of the Citizen Participation Plan during the previous month and those to be undertaken in the next month.
- None