



Syracuse Label Company, Inc.

110 Luther Avenue BCP Site (BCP Site #C734118)

Periodic Review Report - March 17, 2014 - March 17, 2015

April 13, 2015

Executive Summary

The 110 Luther Avenue Brownfield Cleanup Program (BCP) Site (BCP Site #C734118) consists of approximately 1.40-acres of land located at 110 Luther Avenue, Town of Salina, Onondaga County, New York. The Site owner is Syracuse Label Company, Inc. (Syracuse Label). The Site groundwater was found to be contaminated with volatile organic compounds (VOCs), primarily tetrachloroethene (PCE) and its degradation byproducts, trichloroethene (TCE), cis-1,2-dichloroethene (DCE) and vinyl chloride (VC). The Site was remediated to commercial use cleanup standards and received a Certificate of Completion (COC) from the New York State Department of Environmental Conservation (NYSDEC) on December 22, 2011.

The Site is currently in the Site management stage in accordance with the Site Management Plan (SMP, S&W Redevelopment of NA, LLC, August 2011, Revised: November 2011). The SMP requires the maintenance and monitoring of Site institutional controls (ICs) and engineering controls (ECs).

The institutional controls and engineering controls for the Site remain in place and effective for protecting human health and the environment. Groundwater monitoring has been completed in accordance with the SMP on a quarterly basis. Based on the groundwater monitoring data, concentrations of target compounds in groundwater have shown a notable decrease over time as a result of the remedial actions and corrective measures at the Site. The soil cover engineering controls remain in place. The sub-slab depressurization system (SSDS) engineering control is inspected monthly by Syracuse Label and the system was operating as intended between April 23, 2014 and March 4, 2015. On March 4, 2015 it was noticed that the magnehelic gauges located on suction point risers S-10, -11, -12, -13, and -14 were maxed out and a “gurgling” sound was noted near the floor. It was determined that the groundwater table in this area of the Site had risen (consequently eliminating sub-slab soil vapor) to the point where the SSDS blower fans were drawing water into the suction risers (as evidenced by water collecting in the condensate trap). As a result, the condensate cleanout valve located on riser S-14 was partially opened in order to allow the blower fan to continue to operate without subjecting it to unusual suction loads (i.e. allowed to draw in indoor air) while maintaining some level of vacuum on the system (based on magnehelic gauge readings). The valve on the SSDS was closed and the system was restored to its intended operation on March 24, 2015. At the time of this PRR submittal, the SSDS was functioning as intended.

The identified ICs are in place as required by the SMP and include the designated use of the property for commercial/industrial uses, which remains unchanged from previous use, and the ownership of the adjacent property located at 116 Luther Avenue, which had not changed at the time of the annual Site inspection as evidenced by the Onondaga County Real Property Tax Services website records and visual observations of the adjacent property.

There is no need to revise the SMP or propose a change to the frequency of PRR submittals at this time. Groundwater will continue to be monitored on a quarterly basis in accordance with the SMP. The requirements necessary to discontinue Site maintenance and/or monitoring have not been met at this time.

Table of Contents

1.	Introduction	3
1.1	Purpose	3
1.2	Certification Period	3
1.3	Scope and Limitations	3
2.	Site Overview	5
2.1	Background	5
3.	Institutional and Engineering Controls	7
3.1	Institutional Controls	7
3.2	Engineering Controls	7
4.	Operations and Monitoring	10
5.	Recommendations	15

Figure Index

- Figure 1 – Site Location Map
- Figure 2 – Site Layout
- Figure 3 – Groundwater Monitoring Results and Flow Direction
- Figure 4 – Sub-Slab Depressurization System Layout
- Figure 5 – Soil Cover Engineering Controls
- Figure 6 – Groundwater Data Time Series Plots

Table Index

- Table 1 – Groundwater Elevation Data
- Table 2 – Summary of Groundwater Analytical Results

Appendices

- Appendix A - Institutional and Engineering Controls Certification Form
- Appendix B - Property Ownership Information for Adjoining Property
- Appendix C - Sub-Slab Depressurization System Inspection Checklists/ Annual Inspection Form
- Appendix D - Approval Notifications for EQulS Database Submittals
- Appendix E - Groundwater Sampling Waste Disposal Manifests

1. Introduction

1.1 Purpose

This Periodic Review Report (PRR) is being submitted on behalf of Syracuse Label Company, Inc. (Syracuse Label) for the 110 Luther Avenue Brownfield Cleanup Program (BCP) Site (BCP Site No. C734118) located at 110 Luther Avenue, Town of Salina, New York (Figure 1). The purpose of this PRR, and attached documents, is to document that institutional and engineering controls, as described in the New York State Department of Environmental Conservation (NYSDEC)-approved Site Management Plan (SMP) and Environmental Easement, are in place in accordance with 6NYCRR Part 375-3. The following elements are included in this report:

- A complete description of all institutional and/or engineering controls employed at the Site;
- An evaluation of the plans developed for implementation of the engineering and institutional controls, regarding the continued effectiveness of any institutional and/or engineering controls required by the decision document for the Site;
- A certification prepared by a professional engineer or qualified environmental professional that the institutional controls and/or engineering controls employed at the Site during the period are:
 - Unchanged from the previous certification, unless approved by the Department, consistent with the SMP;
 - In place and effective;
 - Performing as designed, and that nothing has occurred that would (1) impair the ability of the controls to protect public health and environment, or (2) constitute a violation or failure to comply with any operation and maintenance plan for such controls;
- The institutional and engineering controls certification form as issued by the Department has been completed and included as Appendix A;
- Data tables and figures depicting results of quarterly groundwater monitoring activities conducted on-Site; and
- Groundwater sampling waste disposal documentation (Appendix E).

1.2 Certification Period

NYSDEC requested that this Periodic Review Report (PRR) cover the period between March 17, 2014 and March 17, 2015. During this period, Syracuse Label performed regular inspections of the engineering controls on-Site, including the sub-slab depressurization system (SSDS) and soil covers. In addition, Syracuse Label retained GHD Consulting Services Inc. (GHD) to complete quarterly groundwater monitoring, to complete an annual inspection of the Site, and to prepare this PRR.

1.3 Scope and Limitations

This report has been prepared by GHD for Syracuse Label Company, Inc. and may only be used and relied on by Syracuse Label Company, Inc. for the purpose agreed between GHD and Syracuse Label Company, Inc. as set out in section 1.1 of this report.

GHD otherwise disclaims responsibility to any person other than Syracuse Label Company, Inc. arising in connection with this report. GHD also excludes implied warranties and conditions, to the extent legally permissible.

The services undertaken by GHD in connection with preparing this report were limited to those specifically detailed in the report and are subject to the scope limitations set out in the report.

The opinions, conclusions and any recommendations in this report are based on conditions encountered and information reviewed at the date of preparation of the report. GHD has no responsibility or obligation to update this report to account for events or changes occurring subsequent to the date that the report was prepared.

The opinions, conclusions and any recommendations in this report are based on assumptions made by GHD described in this report. GHD disclaims liability arising from any of the assumptions being incorrect.

GHD has prepared this report based in part on information provided by Syracuse Label Company, Inc. and others who provided information to GHD (including Government authorities), which GHD has not independently verified or checked beyond the agreed scope of work. GHD does not accept liability in connection with such unverified information, including errors and omissions in the report which were caused by errors or omissions in that information.

The opinions, conclusions and any recommendations in this report are based on information obtained from, and testing undertaken at or in connection with, specific sample points. Site conditions at other parts of the Site may be different from the Site conditions found at the specific sample points.

Investigations undertaken in respect of this report are constrained by the particular Site conditions, such as the location of buildings, services and vegetation. As a result, not all relevant Site features and conditions may have been identified in this report.

Site conditions (including the presence of hazardous substances and/or Site contamination) may change after the date of this Report. GHD does not accept responsibility arising from, or in connection with, any change to the Site conditions. GHD is also not responsible for updating this report if the Site conditions change without further authorization to do so by Syracuse Label Company, Inc.

2. Site Overview

2.1 Background

The Site is located in the Town of Salina, Onondaga County, New York and is identified as Block 12 and Lots 04.1, 05.0, 06.1, 08.0, and 09.0 on the Onondaga County Tax Map (Tax Map No. 85-12). The Site is approximately 1.40-acres of land bounded by Albion Avenue to the northwest, Knapp Street to the northeast, Luther Avenue and a parcel operated by Brannock Devices Company, Inc. to the southeast, and an unpaved parking area operated by Bush Electronics to the southwest (see Figure 2).

The Site is currently developed with a two story building used for office space, light manufacturing, and warehouse operations. The portion of the Site not occupied by the building consists of paved parking and delivery areas, with minor landscaping areas.

The Remedial Investigation (RI), which was conducted under Brownfield Cleanup Agreement (BCA Index #B7-0811-09-08) between December 2009 and November 2010, characterized the nature and extent of contamination at the Site. The results of the RI, as reported in the RI Report (S&W Redevelopment of North America, LLC (SWRNA), January 2011, Revised: June 2011) determined that groundwater contamination, consisting of chlorinated volatile organic solvents (tetrachloroethene, trichloroethene, and their degradation products), existed in a discrete area located in the eastern/central portion of the Site (Figure 3).

A Remedial Action Work Plan (RAWP) was prepared by SWRNA (June 2011, Revised: September 2011), which:

- identified the remedial goals and remedial action objectives;
- discussed the remedy selection;
- summarized remedial action pilot test findings;
- summarized the sub-slab communication testing findings; and
- outlined the remedial design for the proposed remedial approach.

The proposed remedial approach was to remediate the Site to a Track 4 Restricted Use by meeting the Commercial Use Soil Cleanup Objectives (SCOs). This remediation approach included implementation of a groundwater remedy and engineering/institutional controls. The groundwater remedy included in-situ chemical reduction (ISCR), which consisted of injection of 11,100 pounds of a granular carbon and zero valent iron powder mixed into a slurry and 12 liters of a bacterial consortium (*Dehalococcoides*). The groundwater remedy was completed in a discrete area of the Site between February 2011 (pilot test) and July 2011 (full scale). The engineering controls consisted of maintaining the soil cover system and installing a sub-slab depressurization system (SSDS) in the existing on-Site building. The institutional controls included a Site groundwater use restriction, a Site use restriction restricting the use to Commercial or Industrial uses, and the requirement that a SSDS will be installed in any future buildings constructed on-Site.

An Environmental Easement (EE) for the Site was filed with the Onondaga County Clerk's Office on October 21, 2011. A Site Management Plan, which outlines Site restrictions and requirements of future maintenance and monitoring, was completed in November 2011. A Certificate of Completion (COC) allowing for commercial or industrial uses of the Site was received from the NYSDEC on December 22, 2011.

Based on a review of quarterly groundwater monitoring results compiled after the issuance of the COC, and discussions with the NYSDEC, Syracuse Label implemented corrective measures to address the elevated concentrations of degradation byproducts identified in samples taken from Site groundwater monitoring wells. Corrective measure activities were implemented in accordance with the December 2012 Groundwater Monitoring Results and Corrective Measures Injection Work Plan letter report (GHD Consulting Engineers, LLC, April 2013), which was submitted to, and approved by, the NYSDEC. The corrective measures included in-situ chemical reduction (ISCR), which consisted of injection of a total of 25,500 pounds of a granular carbon and zero valent iron powder mixed into a slurry with potable water and a total of 58.5 liters of a concentrated bacterial consortium (Dehalococcoides). The corrective measures were complete in four (4) discrete areas of the Site between December 8, 2012 and February 2, 2014. Groundwater monitoring data collected since implementation of corrective measures indicate that these activities have been effective at further reducing the concentrations of target compounds in Site groundwater and the ongoing groundwater monitoring will further evaluate the effectiveness of the corrective measures. Implementation procedures and findings of the supplemental injections were reported in a separate Construction Completion Report (GHD, March 2015).

The reader of this PRR may refer to previous reports for more detail, as needed. These reports include:

- *Remedial Investigation*, Brownfield Cleanup Program, 110 Luther Avenue Site, 110 Luther Avenue, Liverpool, Onondaga County, New York, BCP Site #C734118, S&W Redevelopment of North America, LLC, January 2011, Revised: June 2011.
- *Remedial Action Work Plan*, Brownfield Cleanup Program, 110 Luther Avenue Brownfield Site, 110 Luther Avenue, Liverpool, Onondaga County, New York, S&W Redevelopment of North America, LLC, June 2011, Revised: September 2011.
- *Site Management Plan*, 110 Luther Avenue Site, Onondaga County, New York, NYSDEC Site Number: C734118, S&W Redevelopment of North America, LLC, August 2011, Revised: November 2011.
- *Final Engineering Report*, 110 Luther Avenue Site, Onondaga County, New York, NYSDEC Site Number: C734118, S&W Redevelopment of North America, LLC, September 2011, Revised: November 2011.
- *December 2012 Groundwater Monitoring Results and Corrective Measures Injection Work Plan*, 110 Luther Avenue BCP Site, Liverpool, New York, NYSDEC BCP Site #C734118, GHD Consulting Engineers, LLC, April 1, 2013.
- *Periodic Review Report – July 1, 2013 – March 17, 2014*, 110 Luther Avenue BCP Site (BCP Site #C734118), GHD Consulting Services Inc., May 2014.
- *Construction Completion Report*, 110 Luther Avenue BCP Site (Site #C734118), GHD Consulting Services Inc., March 2015.

3. Institutional and Engineering Controls

Based on identified groundwater contamination, potential soil vapor contamination, and the Site's past and present use, institutional and engineering controls are utilized at the Site to limit exposure risks. These institutional and engineering controls are described below.

3.1 Institutional Controls

The institutional controls (ICs) for this Site are outlined in the NYSDEC-approved SMP (SWRNA, August 2011, Revised: November 2011), and include the following:

- An Environmental Easement filed with the Onondaga County Clerk's Office;
- A restriction on the use of groundwater without prior approval by NYSDEC;
- An Excavation Work Plan providing guidance for future excavations conducted on-Site;
- A use restriction limiting future Site use to commercial or industrial use without prior approval of the NYSDEC; and
- Monitoring for ownership changes of adjacent property (116 Luther Avenue - Tax Identification 085.-12-10.0).

3.1.1 Environmental Easement

The Environmental Easement was filed with the Onondaga County Clerk's office and remains unchanged.

3.1.2 Groundwater

Groundwater is not being used at the Site.

3.1.3 Excavations

No excavation of soil has occurred on-Site during the certification period.

3.1.4 Site Use

The Site use has not changed since the NYSDEC has issued the Certificate of Completion (COC).

3.1.5 Ownership of Adjacent Property

Based on information from the Onondaga County Real Property Tax Services website (<http://www.ongov.net/rpts/propertyTaxInfo.html>) on March 16, 2015, the adjacent property located to the south of Syracuse Label has been owned by Salvatore A. Leonardi, Junior since 1995. Based on field observations, the property has been, and continues to be, operated as Brannock Devices Company, Inc. (Appendix B).

3.2 Engineering Controls

The engineering controls (ECs) for this Site are outlined in the NYSDEC-approved SMP (SWRNA, August 2011, Revised: November 2011), and include the following:

3.2.1 Sub-Slab Depressurization System

A sub-slab depressurization system (SSDS) was installed in the existing Site building in July 2011 by Radon Home Services, Inc. a certified radon mitigation contractor. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at locations throughout the building (Figure 4) and two (2) blower fans mounted on the roof of the building. The system is designed to operate continuously to create a negative pressure differential between the sub-slab and the indoor building atmosphere in order to mitigate potential soil vapor intrusion issues. The extracted soil vapor is vented from the blower fan exhaust to the atmosphere.

System inspection forms were completed by Syracuse Label personnel monthly during the certification period (Appendix C). Based on the monthly inspection forms, on March 3, 2014 (which is outside the reporting period of this PRR) it was noticed that the blower fan that is connected to suction point risers 10, 11, 12, 13, and 14 was not operating. Syracuse Label notified the NYSDEC via email of the situation and the intent to replace the fan as soon as practicable. Syracuse Label personnel removed the blower fan and sent it to the manufacturer for evaluation and repairs/replacement. It was determined that the blower fan stopped working due to an issue with the condensate line freezing during an extended period of below normal temperatures. The blower fan was rebuilt and re-installed on April 23, 2014. Observation of the SSDS manometers located on each suction riser on April 23, 2014 indicated that the applied vacuum was similar to the previous readings, indicating the system was operating as intended.

On March 4, 2015 it was discovered that the SSDS magnehelic gauges located at suction point risers S-10, -11, -12, -13, and -14 (Digital Cell room) were maxed out and “gurgling” was noted near floor level. It was determined that the groundwater table in this area of the Site had risen (consequently eliminating sub-slab soil vapor) to the point where the SSDS blower fans were drawing water into the suction risers (as evidenced by water collecting in the condensate trap). As a result, the condensate cleanout valve located on riser S-14 in this area of the building was partially opened in order to allow the blower fan to continue to operate without subjecting it to unusual suction loads (i.e. allowed to draw indoor air) while maintaining some level of vacuum on the system (based on magnehelic gauge readings). The conditions of the SSDS were observed by Syracuse Label personnel on a weekly basis. The valve on the SSDS was closed and the system was restored to its intended functionality on March 24, 2015 (outside of the reporting period for this PRR). A SSDS inspection by Syracuse Label personnel completed on April 3, 2015 (outside of the reporting period for this PRR) indicated that the applied vacuum at each of the risers was similar to the past readings during normal operation of the SSDS. At the time of this PRR submittal, the blower fan continued to operate as intended and the SSDS was functioning as intended.

No other repairs to, or temporary shutdown of, the SSDS were reported during this period. Based on GHD’s annual Site visit, and the subsequent readings of the magnehelic gauges at each of the risers on April 3, 2015 by Syracuse Label personnel, the SSDS was functioning as designed at the time of submittal of this PRR.

Additional information can be found in the Institutional and Engineering Controls Certification Form (Appendix A) and in the SSDS Inspection Checklists and documentation included in Appendix C.

3.2.2 Soil Cover Engineering Control

Direct contact with soil/fill at the Site is mitigated by a soil cover system in place at the Site. This soil cover system is comprised of existing asphalt pavement, existing concrete building slabs, and existing grassed areas. The location of the soil cover system is depicted in Figure 5. Additional

information can be found in the Institutional and Engineering Controls Certification Form (Appendix A).

No maintenance or repair of the soil cover system was conducted during this reporting period other than noted below.

The soil cover system was in place for the duration of this PRR certification period, with the exception of minor repairs to the flush mount curb boxes that protect several of the existing on-Site groundwater monitoring wells. The repairs were completed during the course of one (1) day. The majority of the repairs consisted of non-invasive activities, including re-taping and replacing the bolts on seven (7) well covers and installing a new lid on one (1) well cover. Activities that temporarily penetrated the soil cover system occurred in two (2) discrete areas of the Site and consisted of removing and replacing the flush mount curb boxes for groundwater monitoring wells MW-1 and MW-8. Activities included jack hammering out the existing flush mount curb box and the concrete that it was set in, installing a new flush mount curb box, and replacing the concrete. The soil cover engineering controls were restored to pre-existing conditions the same day and continue to be functioning as intended. No off-Site soils were used for backfill and no Site soils were removed for off-Site disposal during these repair activities.

Additional information can be found in the Inspection Checklists and documentation included in Appendix C.

4. Operations and Monitoring

The NYSDEC-approved SMP (SWRNA, August 2011, Revised: November 2011) requires quarterly groundwater monitoring of seven (7) groundwater monitoring wells (MW-2, MW-7, MW-8, MW-11, MW-12, MW-13, and MW-17) and reporting to demonstrate groundwater remedy effectiveness and the overall reduction in contamination on-Site. In addition, annual groundwater monitoring is required for four (4) groundwater monitoring wells (MW-1, MW-10, MW-18, and MW-19) to document Site groundwater quality. During this Periodic Review Report period, an additional round of sampling of the off-Site groundwater monitoring wells MW-18 and MW-19 was completed during the 4th quarter 2014 sampling event (December 29, 2014) to further assess the effectiveness of the corrective measures. Groundwater collected during each of the monitoring events was containerized, staged on-Site, and will be characterized and disposed of off-Site once containers are full. The required groundwater monitoring was completed in accordance with the SMP (Figure 2 and Tables 1 and 2). The laboratory sample results were transmitted to the NYSDEC on:

- April 17, 2014 (1st Quarter 2014 sampling);
- July 23, 2014 (2nd Quarter 2014 sampling);
- October 20, 2014 (3rd Quarter 2014 Sampling); and
- January 27, 2015 (4th Quarter 2014 sampling).

Groundwater sampling results for each quarterly sampling event were also uploaded into the NYSDEC EQulS Database, approved by the EQulS Team, and are ready for use (Appendix D).

Groundwater sampling for the 1st quarter of 2015 was completed on March 30 and 31, 2015, in accordance with the SMP. Results for 1st quarter 2015 were not available at the time this PRR was being prepared. The laboratory analytical results from the 1st quarter 2015 sampling event will be submitted to the NYSDEC and included in the next PRR submittal.

Based on the data, concentrations of target compounds in groundwater have shown decreases over time as a result of the remedial action and corrective measures. The most current groundwater sample analytical results (December 2014 sampling event) indicate non-detect (ND) concentrations for PCE and TCE (Table 2 and Figure 6) for all groundwater samples except for the groundwater sample taken from MW-1, which had detectable concentrations of PCE and TCE that were below NYS groundwater standards. The majority of the wells also have relatively low, or ND, concentrations of degradation by-products DCE and VC, with the exception of the sample taken from groundwater monitoring well MW-13, which identified elevated concentrations of these degradation byproducts, as shown in the summary tables below.

- **MW-1:**

Target Compounds	Baseline Concentration (February 2010)	Current Concentration (June 2014)
Tetrachloroethene (PCE)	60 micrograms per liter (ug/L)	0.92 ug/L
Trichloroethene (TCE)	39 ug/L	1.9 ug/L
cis-1,2-dichloroethene (cis-DCE)	150 ug/L	59 ug/L
trans-1,2-dichloroethene (trans-DCE)	0.91 ug/L	ND (LRL of 1 ug/L)
Vinyl chloride (VC)	33 ug/L	17 ug/L

- **MW-2:**

Target Compounds	Baseline Concentration (February 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	22 ug/L	ND (LRL of 1 ug/L)
Trichloroethene (TCE)	1.2 ug/L	ND (LRL of 1 ug/L)
cis-1,2-dichloroethene (cis-DCE)	ND	ND (LRL of 1 ug/L)
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 1 ug/L)
Vinyl chloride (VC)	ND	ND (LRL of 1 ug/L)

- **MW-7:**

Target Compounds	Baseline Concentration (February 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	27,000 ug/L	ND (LRL of 5 ug/L)
Trichloroethene (TCE)	4,300 ug/L	ND (LRL of 5 ug/L)
cis-1,2-dichloroethene (cis-DCE)	2,600 ug/L	39 ug/L
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 5 ug/L)
Vinyl chloride (VC)	260 ug/L	31 ug/L

- **MW-8:**

Target Compounds	Baseline Concentration (February 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	3,900 ug/L	ND (LRL of 5 ug/L)
Trichloroethene (TCE)	860 ug/L	ND (LRL of 5 ug/L)
cis-1,2-dichloroethene (cis-DCE)	2,500 ug/L	ND (LRL of 5 ug/L)
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 5 ug/L)
Vinyl chloride (VC)	250 ug/L	ND (LRL of 5 ug/L)

- **MW-10:**

Target Compounds	Baseline Concentration (September 2011)	Current Concentration (June 2014)
Tetrachloroethene (PCE)	ND	ND (LRL of 5 ug/L)
Trichloroethene (TCE)	ND	ND (LRL of 5 ug/L)
cis-1,2-dichloroethene (cis-DCE)	93 ug/L	ND (LRL of 5 ug/L)
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 5 ug/L)
Vinyl chloride (VC)	13 ug/L	ND (LRL of 5 ug/L)

- **MW-11:**

Target Compounds	Baseline Concentration (February 2011)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	42,000 ug/L	ND (LRL of 1 ug/L)
Trichloroethene (TCE)	6,300 ug/L	ND (LRL of 1 ug/L)
cis-1,2-dichloroethene (cis-DCE)	3,800 ug/L	68 ug/L
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 1 ug/L)
Vinyl chloride (VC)	ND	190 ug/L

- **MW-12:**

Target Compounds	Baseline Concentration (February 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	220 ug/L	ND (LRL of 1 ug/L)
Trichloroethene (TCE)	79 ug/L	ND (LRL of 1 ug/L)
cis-1,2-dichloroethene (cis-DCE)	670 ug/L	1.7 ug/L
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 1 ug/L)
Vinyl chloride (VC)	18 ug/L	ND (LRL of 1 ug/L)

- **MW-13:**

Target Compounds	Baseline Concentration (February 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	410 ug/L	ND (LRL of 500 ug/L)
Trichloroethene (TCE)	600 ug/L	ND (LRL of 500 ug/L)
cis-1,2-dichloroethene (cis-DCE)	780 ug/L	24,000 ug/L
trans-1,2-dichloroethene (trans-DCE)	12 ug/L	ND (LRL of 500 ug/L)
Vinyl chloride (VC)	29 ug/L	6,300 ug/L

- **MW-17:**

Target Compounds	Baseline Concentration (February 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	14,000 ug/L	ND (LRL of 1 ug/L)
Trichloroethene (TCE)	2,000 ug/L	ND (LRL of 1 ug/L)
cis-1,2-dichloroethene (cis-DCE)	750 ug/L	1.1 ug/L
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 1 ug/L)
Vinyl chloride (VC)	ND	20 ug/L

- **MW-18:**

Target Compounds	Baseline Concentration (October 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	ND	ND (LRL of 5 ug/L)
Trichloroethene (TCE)	ND	ND (LRL of 5 ug/L)
cis-1,2-dichloroethene (cis-DCE)	ND	75 ug/L
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 5 ug/L)
Vinyl chloride (VC)	2.7 ug/L	9 ug/L

- **MW-19:**

Target Compounds	Baseline Concentration (October 2010)	Current Concentration (December 2014)
Tetrachloroethene (PCE)	ND	ND (LRL of 1 ug/L)
Trichloroethene (TCE)	ND	ND (LRL of 1 ug/L)
cis-1,2-dichloroethene (cis-DCE)	ND	ND (LRL of 1 ug/L)
trans-1,2-dichloroethene (trans-DCE)	ND	ND (LRL of 1 ug/L)
Vinyl chloride (VC)	ND	ND (LRL of 1 ug/L)

Concentrations of cis-DCE and VC showed a sharp increase in most wells sampled following implementation of the pre-COC groundwater remedy (Table 2). The increases observed for cis-DCE and VC were expected as a result of the sequential degradation resulting from groundwater remediation efforts, which are degrading PCE and TCE into cis-DCE and VC. The concentrations of cis-DCE and VC have generally shown a decreasing trend following the implementation of the corrective measures (Table 2 and Figure 6). Laboratory analytical results of samples taken from MW-13 indicate that PCE and TCE have decreased to concentrations below laboratory detection limits; however, the concentrations of cis-DCE and VC have increased following injections due to sequential degradation of PCE and TCE. Since this was the most recent (during corrective measures activities) area in which injections occurred, it is anticipated that the concentrations of cis-DCE and VC would currently be elevated. Trends in laboratory analytical results of samples taken from MW-13 will continue to be evaluated to determine if a decreasing trend is identified for cis-DCE and VC.

Based on the groundwater data received to date, the qualitative exposure assessment assumptions regarding off-Site contamination have not changed and are still valid.

5. Recommendations

Based on a review of the groundwater data, it is recommended that the current ICs and ECs for the Site remain in place in order to ensure the continued effectiveness and protectiveness of the remedy. Groundwater monitoring should continue to be conducted on a quarterly and annual basis, in accordance with the SMP. The effectiveness of the remedy should continue to be evaluated through these groundwater monitoring results. Periodic (i.e., monthly) Site inspections should be continued to assess the proper functioning of the SSDS and that the soil cover engineering controls are in place and functioning as intended. The ICs and ECs should be evaluated in accordance with the SMP, at a minimum at the time the next PRR is completed during 2016.


Figures



SITE LOCATION
 43.087601° NORTH
 -76.167348° WEST

Contour Interval: 10 Feet


Map Taken From: USGS 7.5 Minute Series
 Topographic Quadrangle;
 Syracuse West (2013)
 (U.S. Geological Survey)




Syracuse Label Company, Inc
 Periodic Review Report for BCP Site #C734118
 March 17, 2014 to March 17, 2015
 Site Location Map


Job Number 86-14941
 Revision A
 Date 03.20.2015


Figure 1




LEGEND:

 GROUNDWATER MONITORING WELL LOCATION AND ID
 MW-1


 SOIL VAPOR MONITORING WELL LOCATION AND ID
 SVW-1

 BCP SITE BOUNDARY (APPROXIMATE)

 PROPERTY BOUNDARY (APPROXIMATE)

NOTES:

- GROUNDWATER MONITORING WELLS SAMPLED FOR IN-SITU CHEMICAL REDUCTION (ISCR) EFFECTIVENESS MONITORING INCLUDE MW-2, MW-7, MW-8, MW-11, MW-12, MW-13, AND MW-17.
- GROUNDWATER MONITORING WELLS SAMPLED FOR SITE MONITORING INCLUDE MW-1, MW-10, MW-18, AND MW-19.




NOTES:
 1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.



Syracuse Label Company, Inc.
 Periodic Review Report for BCP Site #C734118
 March 17, 2014 to March 17, 2015
Site Layout

Job Number | 86-14941
 Revision | A
 Date | 03.20.2015

Figure 2




LEGEND:

- ⊕ GROUNDWATER MONITORING WELL LOCATION AND ID
- ▲ SOIL VAPOR MONITORING WELL LOCATION AND ID
- BCP SITE BOUNDARY (APPROXIMATE)
- - - PROPERTY BOUNDARY (APPROXIMATE)
- 94.43' GROUNDWATER ELEVATION (DECEMBER 29, 2014)
- 95.00' GROUNDWATER ELEVATION CONTOURS AND FLOW DIRECTION (APPROXIMATE)

DATE OF SAMPLING	ANALYTE	CONCENTRATION (ug/L)

- NOTES:**
- DATA TABLES: Baseline data is from either the remedial investigation (February 2010 and October 2010) or the remedial action pilot test baseline event (February 2011). Most recent data is from either the 4th quarter 2014 event (December 2014) or the 2nd quarter 2014 event (June 2014).
PCE - Tetrachloroethene
TCE - Trichloroethene
cis-DCE - cis-1,2-Dichloroethene
trans-DCE - trans-1,2-Dichloroethene
VC - Vinyl Chloride
TOTAL - Total of PCE, TCE, cis-DCE, trans-DCE, and VC
ND - Not Detected
Bold results indicate an exceedance of applicable groundwater standard
 - REFER TO DATA TABLES IN PERIODIC REVIEW REPORT FOR COMPLETE SUMMARY OF GROUNDWATER SAMPLING RESULTS
 - GROUNDWATER MONITORING WELLS SAMPLED FOR IN-SITU CHEMICAL REDUCTION (ISCR) EFFECTIVENESS MONITORING INCLUDE MW-2, MW-7, MW-8, MW-11, MW-12, MW-13, AND MW-17.
 - GROUNDWATER MONITORING WELLS SAMPLED FOR SITE MONITORING INCLUDE MW-1, MW-10, MW-18, AND MW-19.
 - THE GROUNDWATER LEVEL IN MW-7 WAS DEPRESSED WHEN THE J-PLUG WAS REMOVED DUE TO WELL BEING PRESSURIZED. WATER LEVEL REBOUNDED ONCE J-PLUG WAS REMOVED, BUT ELEVATION RECORDED IS ARTIFICIALLY LOW AND WAS NOT INCLUDED IN DETERMINING GROUNDWATER CONTOURS AND FLOW DIRECTION.




NOTES:
1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.





Syracuse Label Company, Inc.
Periodic Review Report for BCP Site #C734118
March 17, 2014 to March 17, 2015
Groundwater Monitoring Results and Flow Direction

Job Number | 86-14941
Revision | A
Date | 03.20.2015
Figure 3



LEGEND:

- GROUNDWATER MONITORING WELL LOCATION AND ID
- SOIL VAPOR MONITORING WELL LOCATION AND ID
- BCP SITE BOUNDARY (APPROXIMATE)
- PROPERTY BOUNDARY (APPROXIMATE)
- SSDS SUCTION POINT RISER LOCATION AND ID (14 LOCATIONS - APPROXIMATE)
- SSDS FAN LOCATION (2 LOCATIONS - APPROXIMATE)
- SSDS CONDENSATE CLEANOUT LOCATION (2 LOCATIONS - APPROXIMATE)
- SSDS SUCTION PIPE RUN (APPROXIMATE)
- SSDS SUB-SLAB PIPING (APPROXIMATE)




NOTES:
 1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.





Syracuse Label Company, Inc.
 Periodic Review Report for BCP Site #C734118
 March 17, 2014 to March 17, 2015
**Sub-Slab Depressurization
 System Layout**

Job Number | 86-14941
 Revision | A
 Date | 03.20.2015

Figure 4



- LEGEND:**
- GROUNDWATER MONITORING WELL LOCATION AND ID
 - SOIL VAPOR MONITORING WELL LOCATION AND ID
 - BCP SITE BOUNDARY (APPROXIMATE)
 - PROPERTY BOUNDARY (APPROXIMATE)
 - EXISTING BUILDING SLAB ACTING AS ENGINEERING CONTROL
 - EXISTING ASPHALT PAVEMENT ACTING AND ENGINEERING CONTROL
 - EXISTING GRASS AREA ACTING AS ENGINEERING CONTROL












NOTES:
 1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.



Syracuse Label Company, Inc.
 Periodic Review Report for BCP Site #C734118
 March 17, 2014 to March 17, 2015
 Soil Cover Engineering Controls

Job Number 86-14941
 Revision A
 Date 03.20.2015

Figure 5



Syracuse Label Company, Inc.
 Periodic Review Report for BCP Site #C734118
 March 17, 2014 to March 17, 2015
Groundwater Data Time Series Plots

Job Number | 86-14941
 Revision | A
 Date | 04.01.2015
Figure 6

Tables



Table 1
Groundwater Elevation Data
 Periodic Review Report

Syracuse Label
 110 Luther Avenue BCP Site
 BCP Site #C734118

Monitoring Well I.D.	Date	Reference Point	Reference Elevation (feet)	DTW (feet)	DOW (feet)	Water Elevation (feet)	Volume (gal)
MW-1	9/22/2011	Top of PVC	97.75	2.10	11.11	95.65	0.36
	3/29/2012			2.32	11.11	95.43	0.35
	12/20/2012			2.41	11.11	95.34	0.35
	3/28/2013			2.45	11.11	95.30	0.35
	12/18/2013			2.55	11.11	95.20	0.34
	6/18/2014			2.31	11.20	95.44	0.36
MW-2	6/23/2011	Top of PVC	100.38	3.02	9.90	97.36	0.28
	8/29/2011			2.37	11.17	98.01	0.35
	9/22/2011			2.82	11.17	97.56	0.33
	3/29/2012			3.10	11.90	97.28	0.35
	6/28/2012			3.39	11.90	96.99	0.34
	9/13/2012			3.45	11.90	96.93	0.34
	12/19/2012			3.16	11.90	97.22	0.35
	3/28/2013			3.06	11.90	97.32	0.35
	6/27/2013			2.95	11.95	97.43	0.36
	9/26/2013			2.86	11.95	97.52	0.36
	12/18/2013			3.34	11.99	97.04	0.35
	3/26/2014			3.65	11.99	96.73	0.33
	6/18/2014			2.98	11.99	97.40	0.36
	9/29/2014			3.30	11.99	97.08	0.35
12/29/2014	3.05	11.99	97.33	0.36			
MW-3	12/19/2012	Top of PVC	100.21	2.15	NM	98.06	NM
	3/28/2013			2.22	NM	97.99	NM
MW-4	12/19/2012	Top of PVC	99.22	NM	NM	NM	NM
MW-5	12/19/2012	Top of PVC	99.65	2.28	NM	97.37	NM
	3/28/2013			2.32	NM	97.33	NM
MW-6	12/19/2012	Top of PVC	97.49	NM	NM	NM	NM
MW-7	6/23/2011	Top of PVC	97.28	2.73	15.80	94.55	2.09
	8/30/2011			2.31	15.71	94.97	2.14
	9/22/2011			3.35	15.71	93.93	1.98
	3/29/2012			3.04	15.79	94.24	2.04
	6/28/2012			2.95	15.79	94.33	2.05
	9/13/2012			4.89	15.79	92.39	1.74
	12/21/2012			2.92	15.79	94.36	2.06
	3/28/2013			3.35	16.29	93.93	2.07
	6/27/2013			2.17	15.36	95.11	2.11
	9/26/2013			7.11	15.36	90.17	1.32
	12/18/2013			8.00	15.36	89.28	1.18
	3/26/2014			2.83	15.36	94.45	2.00
	6/18/2014			7.81	15.36	89.47	1.21
	9/29/2014			5.85	16.45	91.43	1.70
	12/29/2014			4.37	16.40	92.91	1.92



Table 1
Groundwater Elevation Data
 Periodic Review Report

Syracuse Label
 110 Luther Avenue BCP Site
 BCP Site #C734118

Monitoring Well I.D.	Date	Reference Point	Reference Elevation (feet)	DTW (feet)	DOW (feet)	Water Elevation (feet)	Volume (gal)
MW-8	6/23/2011	Top of PVC	97.38	2.50	17.05	94.88	2.33
	8/30/2011			2.50	17.05	94.88	2.33
	9/22/2011			2.46	17.05	94.92	2.33
	3/30/2012			2.51	17.06	94.87	2.33
	6/28/2012			2.76	17.06	94.62	2.29
	9/13/2012			2.90	17.06	94.48	2.27
	12/21/2012			2.41	17.06	94.97	2.34
	3/28/2013			2.37	17.26	95.01	2.38
	6/27/2013			2.42	16.55	94.96	2.26
	9/26/2013			2.95	16.55	94.43	2.18
	12/18/2013			2.95	16.55	94.43	2.18
	3/26/2014			2.86	16.55	94.52	2.19
	6/18/2014			2.61	16.55	94.77	2.23
	9/29/2014			2.86	16.50	94.52	2.18
12/29/2014	2.59	16.27	94.79	2.19			
MW-9	12/19/2012	Top of PVC	97.14	NM	NM	NM	NM
MW-10	9/22/2011	Top of PVC	97.34	2.60	11.82	94.74	1.48
	3/29/2012			2.64	11.82	94.70	1.47
	12/21/2012			2.63	11.82	94.71	1.47
	3/28/2013			2.49	11.82	94.85	1.49
	12/18/2013			2.62	12.95	94.72	1.65
	6/18/2014			2.42	13.11	94.92	1.71
MW-11	6/23/2011	Top of PVC	97.89	2.51	14.30	95.38	0.47
	8/29/2011			2.48	14.34	95.41	0.47
	9/22/2011			4.22	14.34	93.67	0.40
	3/29/2012			2.43	14.35	95.46	0.48
	6/28/2012			2.81	14.35	95.08	0.46
	9/13/2012			3.28	14.35	94.61	0.44
	12/19/2012			2.67	14.35	95.22	0.47
	3/28/2013			2.23	14.35	95.66	0.48
	6/27/2013			1.59	13.91	96.30	0.49
	9/26/2013			2.10	13.91	95.79	0.47
	12/18/2013			2.46	13.91	95.43	0.46
	3/26/2014			2.41	13.91	95.48	0.46
	6/18/2014			2.39	13.91	95.50	0.46
	9/29/2014			2.72	13.91	95.17	0.45
12/29/2014	2.23	13.91	95.66	0.47			
MW-12	6/23/2011	Top of PVC	98.02	2.27	15.60	95.75	0.53
	8/29/2011			2.12	15.60	95.90	0.54
	9/22/2011			2.32	15.60	95.70	0.53
	3/29/2012			2.16	15.61	95.86	0.54
	6/28/2012			2.05	15.61	95.97	0.54
	9/13/2012			3.08	15.61	94.94	0.50
	12/19/2012			2.25	15.60	95.77	0.53
	3/28/2013			2.00	15.60	96.02	0.54
	6/27/2013			2.02	15.60	96.00	0.54
	9/26/2013			2.34	15.60	95.68	0.53
	12/18/2013			2.30	15.60	95.72	0.53
	3/26/2014			2.35	15.60	95.67	0.53
	6/18/2014			1.35	15.60	96.67	0.57
	9/29/2014			2.47	15.60	95.55	0.53
12/29/2014	1.95	15.60	96.07	0.55			



Table 1
Groundwater Elevation Data
 Periodic Review Report

Syracuse Label
 110 Luther Avenue BCP Site
 BCP Site #C734118

Monitoring Well I.D.	Date	Reference Point	Reference Elevation (feet)	DTW (feet)	DOW (feet)	Water Elevation (feet)	Volume (gal)
MW-13	6/23/2011	Top of PVC	97.98	2.70	12.30	95.28	0.38
	8/29/2011			2.62	12.36	95.36	0.39
	9/22/2011			4.41	12.36	93.57	0.32
	3/29/2012			2.59	12.41	95.39	0.39
	6/28/2012			2.93	12.41	95.05	0.38
	9/13/2012			3.36	12.41	94.62	0.36
	12/19/2012			2.85	12.41	95.13	0.38
	3/28/2013			2.42	12.41	95.56	0.40
	6/27/2013			2.47	14.19	95.51	0.47
	9/26/2013			2.32	14.19	95.66	0.47
	12/18/2013			2.81	14.19	95.17	0.46
	3/26/2014			2.97	14.19	95.01	0.45
	6/18/2014			2.66	14.19	95.32	0.46
	9/29/2014			2.97	14.19	95.01	0.45
12/29/2014	2.54	14.19	95.44	0.47			
MW-14	12/19/2012	Top of PVC	100.40	3.89	NM	96.51	NM
	3/28/2013			3.55	NM	96.85	NM
MW-15	12/19/2012	Top of PVC	98.13	1.62	11.91	96.51	0.41
	3/28/2013			1.38	11.91	96.75	0.42
MW-16	12/19/2012	Top of PVC	97.80	2.27	12.11	95.53	0.39
	3/28/2013			1.80	12.11	96.00	0.41
MW-17	6/23/2011	Top of PVC	97.89	2.05	13.00	95.84	1.75
	8/29/2011			1.95	12.60	95.94	1.70
	9/22/2011			3.72	12.60	94.17	1.42
	3/29/2012			1.95	12.52	95.94	1.69
	6/28/2012			2.33	12.52	95.56	1.63
	9/13/2012			2.86	12.52	95.03	1.55
	12/19/2012			2.15	12.52	95.74	1.66
	3/28/2013			1.73	12.52	96.16	1.73
	6/27/2013			1.56	12.52	96.33	1.75
	9/26/2013			1.89	12.52	96.00	1.70
	12/18/2013			1.79	12.52	96.10	1.72
	3/26/2014			1.71	12.52	96.18	1.73
	6/18/2014			1.76	12.52	96.13	1.72
	9/29/2014			2.01	12.52	95.88	1.68
12/29/2014	1.61	12.52	96.28	1.75			
MW-18	9/22/2011	Top of PVC	96.86	4.19	12.61	92.67	1.35
	3/29/2012			2.44	12.61	94.42	1.63
	12/20/2012			2.36	12.58	94.50	1.64
	6/19/2014			2.57	12.64	94.29	1.61
	12/29/2014			2.99	12.59	93.87	1.54
MW-19	9/22/2011	Top of PVC	97.14	4.26	13.11	92.88	1.42
	3/29/2012			2.52	13.11	94.62	1.69
	12/20/2012			2.35	13.10	94.79	1.72
	6/19/2014			2.61	13.11	94.53	1.68
	12/29/2014			2.17	13.09	94.97	1.75



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-01	MW-01	MW-01	MW-01	MW-01
LocCode					
Date Sampled	2/10/2010	9/11/2011	3/30/2012	12/20/2012	6/19/2014

Analyte	Units	Regulatory Standard					
VOCs							
Tetrachloroethene	µg/L	5	60	72	45	25	0.92J
Trichloroethene	µg/L	5	39	34	19	21	1.9
cis-1,2-dichloroethene	µg/L	5	150	110	100	78	59
trans-1,2-dichloroethene	µg/L	5	0.91J	<0.76U	<1U	<1U	<1U
Vinyl chloride	µg/L	2	33	12	29	25	17
Dissolved Gases							
Ethane	µg/L		-	<4U	3	<7.5U	<750U
Ethene	µg/L		-	<3U	1.3J	<7U	<700U
Methane	µg/L		-	290	1,700	270	9,500
Metals							
Calcium	mg/L		229	928	334B	110	-
Iron	mg/L	0.3	5.14	186	41.1	8.3	21.7
Magnesium	mg/L	35 ^{#1}	64.2	296	94.9	25.4	-
Manganese	mg/L	0.3	4.82	7.18	4.1B	2	-
Dissolved Metals							
Iron (Dissolved)	mg/L	0.3	-	-	-	-	9.1
General Chemistry							
Dissolved Organic Carbon	mg/L		-	<0.23U	5	5.7	8.6
Total Organic Carbon	mg/L		-	<0.23U	5.2	3.5	6.9
Nitrate (as N)	mg/L	10	-	<0.033U	<0.05U	0.039J	<0.05U
Alkalinity (total) as CaCO3	mg/L		-	353B	327	380	516
Hardness as CaCO3	mg/L		-	3,540	1,220	379	773
Chloride	mg/L	250	-	1,270	972	521	874
Sulfate	mg/L	250	-	48.7	25.2	22.3	38.3
Biological Oxygen Demand	mg/L		-	<0.65U	<2U	4.8	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-02	MW-02	MW-02	MW-02	MW-02	MW-02	MW-02	MW-02	MW-02
LocCode									
Date Sampled	12/1/2007	2/11/2010	6/11/2011	8/11/2011	9/11/2011	3/29/2012	6/28/2012	9/13/2012	12/12/2012

Analyte	Units	Regulatory Standard									
VOCs											
Tetrachloroethene	µg/L	5	<1U	22	<0.81U	-	-	<1U	<1U	<1U	<1U
Trichloroethene	µg/L	5	-	1.2J	<0.62U	-	-	<1U	<1U	<1U	<1U
cis-1,2-dichloroethene	µg/L	5	-	<0.99U	<0.99U	-	-	<1U	<1U	<1U	<1U
trans-1,2-dichloroethene	µg/L	5	-	<0.76U	<0.76U	-	-	<1U	<1U	<1U	<1U
Vinyl chloride	µg/L	2	-	<0.99U	<0.99U	-	-	<1U	<1U	<1U	<1U
Dissolved Gases											
Ethane	µg/L		-	-	<4U	<4U	<4U	5.9	<7.2U	<7.5U	1.7J
Ethene	µg/L		-	-	<3U	<3U	<3U	12	<6.7U	<7U	<7U
Methane	µg/L		-	-	<2U	9.3	14	89	63	40	41
Metals											
Calcium	mg/L		-	-	279	999	310	939B	883	884	693
Iron	mg/L	0.3	-	-	18.5	138	27.1B	25.4	70.3	86.8	46.7
Magnesium	mg/L	35 ^{#1}	-	-	80.7	309	87.3	76.3	136	134	86.1
Manganese	mg/L	0.3	-	-	1.37	5.09	1.11	5B	5	5.3	3.5
Dissolved Metals											
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-
General Chemistry											
Dissolved Organic Carbon	mg/L		-	-	<0.23U	<0.23U	<0.23U	3.4	3.2	3.2	3.8
Total Organic Carbon	mg/L		-	-	<0.23U	<0.23U	167	4.7	3.4	3.3	2.4
Nitrate (as N)	mg/L	10	-	-	<0.033U	0.12	0.054	<0.05U	<0.05U	<0.05U	0.027J
Alkalinity (total) as CaCO3	mg/L		-	-	401	334B	365	413	408	396	388
Hardness as CaCO3	mg/L		-	-	1,030	3,760	1,130	2,660	2,760	2,760	2,080
Chloride	mg/L	250	-	-	1,440	793	972	1,140	1,200	1,250	936
Sulfate	mg/L	250	-	-	76.6	43.1	57.3	70	76.4	51	65.3
Biological Oxygen Demand	mg/L		-	-	13.2	1.3J	174	3.5	3.2	<2U	<2U

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-02	MW-02	MW-02	MW-02	MW-02	MW-02	MW-02	MW-02
LocCode								
Date Sampled	3/29/2013	6/28/2013	9/27/2013	12/19/2013	3/27/2014	6/19/2014	9/30/2014	12/30/2014

Analyte	Units	Regulatory Standard								
VOCs										
Tetrachloroethene	µg/L	5	<1U	<1U	<1U	<1U	<1U	0.72J	<0.2U	<0.36U
Trichloroethene	µg/L	5	<1U	<1U	<1U	<1U	<1U	<1U	<0.15U	<0.46U
cis-1,2-dichloroethene	µg/L	5	<1U	<1U	<1U	<1U	<1U	<1U	<0.2U	<0.81U
trans-1,2-dichloroethene	µg/L	5	<1U	<1U	<1U	<1U	<1U	<1U	<0.26U	<0.9U
Vinyl chloride	µg/L	2	<1U	<1U	<1U	<1U	<1U	<1U	<0.29U	<0.9U
Dissolved Gases										
Ethane	µg/L		7.6	<7.5U	<7.5U	3J	<7.5U	<7.5U	<7.5U	<1.5U
Ethene	µg/L		<7U	2.5J	<7U	<7U	<7U	<7U	<7U	<1.5U
Methane	µg/L		52	13	3.9J	36	11	42	2.3J	34
Metals										
Calcium	mg/L		-	-	-	-	-	-	-	-
Iron	mg/L	0.3	65.8	25.2	64.6	167	43	88.2	56.1	46.5
Magnesium	mg/L	35 ^{#1}	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	-	-	-	-	-	-	-	-
Dissolved Metals										
Iron (Dissolved)	mg/L	0.3	1.5	1.6	1.9	1.6	<0.05U	29.6	3.2	27.1
General Chemistry										
Dissolved Organic Carbon	mg/L		3.1	3.9	3.1	3	3.7	3.2	4	4.4
Total Organic Carbon	mg/L		4.5	10.3	4.2	3.5	3	2.2	3.7	3.5
Nitrate (as N)	mg/L	10	0.043J	0.066	0.025J	<0.05U	0.038J	0.046J	0.02J	<0.02U
Alkalinity (total) as CaCO3	mg/L		458	473	482	418	402	448	423	487B
Hardness as CaCO3	mg/L		2,430	2,210	2,180	4,870	2,300	2,720	1,960	2,110
Chloride	mg/L	250	1,260	1,220	938	991	1,220	1,080B	1,050	1,000
Sulfate	mg/L	250	79	81.6	65.2	72.7	69.4	96.8	61	74
Biological Oxygen Demand	mg/L		-	-	-	-	-	-	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07
LocCode										
Date Sampled	1/1/2008	2/11/2010	2/11/2011	3/11/2011	4/11/2011	6/11/2011	8/11/2011	9/11/2011	3/29/2012	6/28/2012

Analyte	Units	Regulatory Standard										
VOCs												
Tetrachloroethene	µg/L	5	14,000	27,000	17,000	6,900	370J	1,600	240J	240J	34	<200U
Trichloroethene	µg/L	5	1,700	4,300	2,600	3,600	150J	3,300	520J	380	170J	140J
cis-1,2-dichloroethene	µg/L	5	2,600	2,600	2,600	14,000	17,000	19,000	24,000	7,400	11,000	26,000
trans-1,2-dichloroethene	µg/L	5	<200U	<150U	<150U	<76U	<150U	<190U	<190U	<38U	36	<200U
Vinyl chloride	µg/L	2	560	260J	620J	460J	690J	1,100J	8,500	4,300	4,300	8,400
Dissolved Gases												
Ethane	µg/L		-	-	4.7	8	4	5	<8U	<20U	120J	<360U
Ethene	µg/L		-	-	9.9	19	11	48	290	330	280	860
Methane	µg/L		-	-	240	350	160	230	390	720	750	600
Metals												
Calcium	mg/L		-	181	176	313	253	212	274	357	200B	303
Iron	mg/L	0.3	-	2.8	3.27	48.3	19.7	7.37	54.2	62.3B	5.3	23.8
Magnesium	mg/L	35 ^{#1}	-	56.2	53.2	89.4	65	59.5	67.2	95	62.6	93.7
Manganese	mg/L	0.3	-	0.15	0.314	2.27	1.13	0.649	2.01	1.43	0.22B	0.43
Dissolved Metals												
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-	-
General Chemistry												
Dissolved Organic Carbon	mg/L		-	-	<0.23U	280	-	115	303	457	18.5	308
Total Organic Carbon	mg/L		-	-	<0.23U	282	207	123	305	520	19.4	287
Nitrate (as N)	mg/L	10	-	-	<0.033U	<0.033U	<0.033U	<0.033U	<0.033U	<0.033U	<0.05U	<0.05U
Alkalinity (total) as CaCO3	mg/L		-	-	326	521	506	468	594B	725B	400	717B
Hardness as CaCO3	mg/L		-	-	659	1,150	900	773	961	1,280	757	1,140
Chloride	mg/L	250	-	-	325	280	277	268	214	340	260	315
Sulfate	mg/L	250	-	-	106	88.9	55.1	43.6	17.5	30.2	47	12.3
Biological Oxygen Demand	mg/L		-	-	<0.65U	464	228.3H	241.2H	783	786	27.4	698J

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07	MW-07
LocCode										
Date Sampled	9/13/2012	12/21/2012	3/28/2013	6/27/2013	9/26/2013	12/18/2013	3/26/2014	6/18/2014	9/29/2014	12/29/2014

Analyte	Units	Regulatory Standard										
VOCs												
Tetrachloroethene	µg/L	5	<400U	<400U	<400U	<80U	<80U	<40U	<20U	<20U	<4U	<1.8U
Trichloroethene	µg/L	5	<400U	<400U	<400U	<80U	<80U	<40U	<20U	<20U	<4U	<2.3U
cis-1,2-dichloroethene	µg/L	5	27,000	16,000	18,000	4,300	6,300	2,300	1,400	510	32	39
trans-1,2-dichloroethene	µg/L	5	<400U	<400U	<400U	<80U	<80U	<40U	<20U	<20U	<4U	<4.5U
Vinyl chloride	µg/L	2	8,900	8,100	7,900	3,300	3,000	2,400	1,500	720	88	31
Dissolved Gases												
Ethane	µg/L		<380U	430	540	42J	<380U	<380U	<1,500U	<1,500U	<1,500U	<300U
Ethene	µg/L		1,800	2,000	1,700	62J	33J	<350U	<1,400U	<1,400U	<1,400U	<300U
Methane	µg/L		3,300	5,300	6,000	1,000	530	2,900	11,000	14,000	8,900	2,800
Metals												
Calcium	mg/L		649	469B	-	-	-	-	-	-	-	-
Iron	mg/L	0.3	179	73.3B	58.3	647	343	93.8	58.4	81.8	40.2	20.8
Magnesium	mg/L	35 ^{#1}	136	138B	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	1.8	1B	-	-	-	-	-	-	-	-
Dissolved Metals												
Iron (Dissolved)	mg/L	0.3	-	-	17.5	488B	364	88.2	55.3	39.4	23.3B	20.4
General Chemistry												
Dissolved Organic Carbon	mg/L		1,250	334	123	2,460	1,940	458	304	375	167	115
Total Organic Carbon	mg/L		1,210	351	126	2,280	1,890	489	308	143	95	41.6H
Nitrate (as N)	mg/L	10	<0.05U	0.052	0.023J	<0.05U	<0.05U	0.025J	<0.05U	<0.05U	<0.05U	<0.02U
Alkalinity (total) as CaCO3	mg/L		1,510	1,020	579	2,110	2,370	1,800	1,720B	1,530	1,380	1,480B
Hardness as CaCO3	mg/L		2,180	1,740	1,440	5,140	2,220	2,060	1,750	1,950	1,630	1,600
Chloride	mg/L	250	363	424	356	162	312	334	415	337B	449	390
Sulfate	mg/L	250	<2U	3.5	7.4	<2U	<2U	<2U	<10U	3.7B	2.7	<17.5U
Biological Oxygen Demand	mg/L		2,960	470	-	-	-	-	-	-	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08
LocCode									
Date Sampled	1/2/2008	2/1/2010	6/11/2011	8/11/2011	9/11/2011	3/30/2012	6/28/2012	9/13/2012	12/21/2012

Analyte	Units	Regulatory Standard									
VOCs											
Tetrachloroethene	µg/L	5	6,200	3,900	1,500	380J	1,100J	82	1,000	9,500	1,800
Trichloroethene	µg/L	5	920	860	540	140J	420J	22	460	1,900	470
cis-1,2-dichloroethene	µg/L	5	1,600	2,500	1,700	5,100	7,900	140	4,000	8,000	6,600
trans-1,2-dichloroethene	µg/L	5	<200U	<15U	<19U	100J	83J	1.1	21	34	<100U
Vinyl chloride	µg/L	2	290	250	200	4,000	2,800	66	1,300	2,100	2,700
Dissolved Gases											
Ethane	µg/L		-	-	15	20	30	74	<360U	<380U	160J
Ethene	µg/L		-	-	14	290	710	<150U	270J	<350U	350
Methane	µg/L		-	-	670	930	1,200	930	6,800	3,300	6,100
Metals											
Calcium	mg/L		-	-	202	263	284	284B	209	231	177B
Iron	mg/L	0.3	-	-	5.66	33	43.9	23.5	10.8	15.5	8.1B
Magnesium	mg/L	35 ^{#1}	-	-	62.5	76.4	82	101	72.1	78.8	57.6B
Manganese	mg/L	0.3	-	-	1.99	3.87	3.73	0.71B	2	1.6	1.8B
Dissolved Metals											
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-
General Chemistry											
Dissolved Organic Carbon	mg/L		-	-	<0.23U	155	200	2.4	3.7	4.5	4
Total Organic Carbon	mg/L		-	-	<0.23U	173	168	2.4	2.8	<1U	3.1
Nitrate (as N)	mg/L	10	-	-	<0.033U	<0.033U	<0.033U	<0.05U	<0.05U	0.036J	0.039J
Alkalinity (total) as CaCO3	mg/L		-	-	385	633B	643B	420	466B	420	392
Hardness as CaCO3	mg/L		-	-	761	971	1,050	1,120	818	902	678
Chloride	mg/L	250	-	-	431	482	474	538	414	406	370
Sulfate	mg/L	250	-	-	81.1	4.5	3.5	44.6	49.6	71	60.1
Biological Oxygen Demand	mg/L		-	-	2.6	483	216	<2U	<2U	6.5	<2U

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08
LocCode								
Date Sampled	3/28/2013	6/27/2013	9/26/2013	12/18/2013	3/26/2014	6/18/2014	9/29/2014	12/29/2014

Analyte	Units	Regulatory Standard								
VOCs										
Tetrachloroethene	µg/L	5	800	17J	<40U	<40U	<5U	<5U	<1U	<1.8U
Trichloroethene	µg/L	5	380		<40U	<40U	<5U	<5U	<1U	<2.3U
cis-1,2-dichloroethene	µg/L	5	9,400	2,100	160	<40U	330	110	0.46J	<4.1U
trans-1,2-dichloroethene	µg/L	5	<200U	<40U	<40U	<40U	<5U	<5U	<1U	<4.5U
Vinyl chloride	µg/L	2	4,300	2,000	67	110	380	67	<1U	<4.5U
Dissolved Gases										
Ethane	µg/L		63J	<380U	<380U	<380U	<380U	<1,500U	<1,500U	<300U
Ethene	µg/L		550	98J	<350U	<350U	<350U	<1,400U	<1,400U	<300U
Methane	µg/L		1,900	2,400	1,900	2,400	10,000	16,000	7,800	4,200
Metals										
Calcium	mg/L		-	-	-	-	-	-	-	-
Iron	mg/L	0.3	269	585	333	89.5	38.4	35.1	37.3	32.9
Magnesium	mg/L	35 ^{#1}	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	-	-	-	-	-	-	-	-
Dissolved Metals										
Iron (Dissolved)	mg/L	0.3	183	542B	297	94.6	42.1	34.1	30.2B	31.8
General Chemistry										
Dissolved Organic Carbon	mg/L		1,880	3,790	1,490	287	25	16.3	17.6	10.2
Total Organic Carbon	mg/L		2,130	2,720	1,500	249	28.4	15.9	10.8	8.9H
Nitrate (as N)	mg/L	10	<0.05U	<0.05U	0.025J	0.02J	0.039J	<0.05U	<0.05U	<0.02U
Alkalinity (total) as CaCO3	mg/L		2,130	2,000B	2,380	1,780	1,140B	1,240	949	868B
Hardness as CaCO3	mg/L		2,110	2,830	2,430	2,100	1,110	1,330	1,350	1,200
Chloride	mg/L	250	483	354	609	547	2,220	681B	639	625
Sulfate	mg/L	250	15.6	0.89J	<4U	<4U	<100U	5.2B	0.17J	<17.5U
Biological Oxygen Demand	mg/L		-	-	-	-	-	-	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-10	MW-10	MW-10	MW-10	MW-10
LocCode					
Date Sampled	2/10/2010	9/11/2011	3/30/2012	12/20/2012	6/19/2014

Analyte	Units	Regulatory Standard					
VOCs							
Tetrachloroethene	µg/L	5	-	<0.81U	<1U	<1U	<5U
Trichloroethene	µg/L	5	-	<0.62U	<1U	<1U	<5U
cis-1,2-dichloroethene	µg/L	5	-	93	56	90	<5U
trans-1,2-dichloroethene	µg/L	5	-	<0.76U	<1U	<1U	<5U
Vinyl chloride	µg/L	2	-	13	13	13	<5U
Dissolved Gases							
Ethane	µg/L		-	<4U	<1.5U	<7.5U	<3,800U
Ethene	µg/L		-	<3U	<1.5U	<7U	<3,500U
Methane	µg/L		-	9.4	20	19	13,000
Metals							
Calcium	mg/L		141	595	173B	178	-
Iron	mg/L	0.3	1.57	71	8.5	17.6	83.1
Magnesium	mg/L	35 ^{#1}	47.3	230	61	60.5	-
Manganese	mg/L	0.3	0.14	3.55	0.35B	0.37	-
Dissolved Metals							
Iron (Dissolved)	mg/L	0.3	-	-	-	-	61.4
General Chemistry							
Dissolved Organic Carbon	mg/L		-	<0.23U	1.6	2.8	21.8
Total Organic Carbon	mg/L		-	<0.23U	<1U	0.88J	16.8
Nitrate (as N)	mg/L	10	-	<0.033U	<0.05U	0.032J	<0.05U
Alkalinity (total) as CaCO3	mg/L		-	359B	0.327	304	849
Hardness as CaCO3	mg/L		-	2,430	684	694	1,390
Chloride	mg/L	250	-	221	180	187	197B
Sulfate	mg/L	250	-	24.8	26.4	20.4	6.5B
Biological Oxygen Demand	mg/L		-	<0.001U	<2U	<2U	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Syracuse Label
 110 Luther Avenue BCP Site
 BCP Site #C734118

Sample ID	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11
LocCode										
Date Sampled	3/1/2008	2/11/2010	2/11/2011	3/11/2011	4/11/2011	6/11/2011	8/11/2011	9/11/2011	3/30/2012	6/28/2012

Analyte	Units	Regulatory Standard										
VOCs												
Tetrachloroethene	µg/L	5	14,000	20,000	42,000	4,200	2,200J	<810U	<410U	370J	58	<40U
Trichloroethene	µg/L	5	2,400	6,100	6,300	1,100	<310U	<620U	390J	480J	40	<40U
cis-1,2-dichloroethene	µg/L	5	-	4,400	3,800	39,000	77,000	58,000	49,000	45,000	53,000	47,000
trans-1,2-dichloroethene	µg/L	5	<1,000U	<76U	<380U	<150U	<380U	<760U	<380U	<300U	16	<40U
Vinyl chloride	µg/L	2	<1,000U	270J	<500U	<200U	<500U	<990U	1,100J	680J	2,700	3,500
Dissolved Gases												
Ethane	µg/L		-	-	<4U	<4U	<4U	36	100	100	9.1	1,800
Ethene	µg/L		-	-	5.2	<3U	<3U	53	58	66	9.4	2,100
Methane	µg/L		-	-	46	4.8	8.7	270	170	130	14	4,900
Metals												
Calcium	mg/L		-	170	189	361	515	930	1,230	1,240	1,390B	1,450
Iron	mg/L	0.3	-	34.9	37.3	298	459	470	1,070	1,100	1,280	1,270
Magnesium	mg/L	35 ^{#1}	-	50.8	55.7	82.3	111	140	178	178	169	184
Manganese	mg/L	0.3	-	0.233	0.359	2.27	2.51	3.83	7.3	7.9	6.6B	6.6
Dissolved Metals												
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-	-
General Chemistry												
Dissolved Organic Carbon	mg/L		-	-	<0.23U	1,290	-	2,350	3,570	5,190	4,940	4,630
Total Organic Carbon	mg/L		-	-	<0.23U	1,310	2,280	2,720	4,620	4,430	4,600	4,950
Nitrate (as N)	mg/L	10	-	-	<0.033U	<0.033U	0.033J	<0.033U	<0.17U	<0.033U	<0.05U	<0.05U
Alkalinity (total) as CaCO3	mg/L		-	-	281	837	1,700	2,070	3,170	3,310	3,620	3,800B
Hardness as CaCO3	mg/L		-	-	701	1,240	1,740	14,500	3,800	3,820	4,160	4,380
Chloride	mg/L	250	-	-	300	404	529	541	256	241	343	470
Sulfate	mg/L	250	-	-	107	40.1	100	106	124	176	<2U	0.78J
Biological Oxygen Demand	mg/L		-	-	<0.65U	2,367H	337	2,412H	4,566H	6,830	9,870J	10,200J

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11	MW-11
LocCode											
Date Sampled	9/14/2012	12/21/2012	3/28/2013	6/28/2013	9/27/2013	12/19/2013	3/27/2014	6/19/2014	9/30/2014	12/30/2014	

Analyte	Units	Regulatory Standard										
VOCs												
Tetrachloroethene	µg/L	5	<800U	<800U	<800U	<100U	<200U	<50U	<40U	<20U	<25U	<1.4U
Trichloroethene	µg/L	5	<800U	<800U	<800U	<100U	<200U	<50U	<40U	<20U	<25U	<1.8U
cis-1,2-dichloroethene	µg/L	5	59,000	45,000	37,000	9,600	20,000	3,300	2,800	500	110	68
trans-1,2-dichloroethene	µg/L	5	<800U	<800U	<800U	<100U	<200U	<50U	<40U	<20U	<25U	<3.6U
Vinyl chloride	µg/L	2	4,300	4,200	4,900	560	3,200	1,800	3,200	930	250	190
Dissolved Gases												
Ethane	µg/L		1,100	1,800	1,400	<750U	<750U	<750U	<750U	<750U	<750U	<150U
Ethene	µg/L		1,500	3,300	3,400	180J	250J	540J	160J	<700U	<700U	<150U
Methane	µg/L		3,700	7,300	7,500	170J	2,900	12,000	4,100	13,000	4,200	15,000
Metals												
Calcium	mg/L		1,590	1,240	-	-	-	-	-	-	-	-
Iron	mg/L	0.3	1,120	687	615	1,110	683	453	173	133	74.6	53.2
Magnesium	mg/L	35 ^{#1}	210	155	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	6.8	3.8	-	-	-	-	-	-	-	-
Dissolved Metals												
Iron (Dissolved)	mg/L	0.3	-	-	556	-	558	274	151	90.6	73.5	38.5
General Chemistry												
Dissolved Organic Carbon	mg/L		4,310	4,220	3,720	-	2,480	1,570	3,400	602	297	162
Total Organic Carbon	mg/L		4,450	4,030	3,740	3,060	2,020	1,740	4,000	689	651	208
Nitrate (as N)	mg/L	10	<0.05U	<0.05U	<0.05U	<0.05U	0.024J	<0.05U	<0.05U	<0.05U	<0.05U	<0.02U
Alkalinity (total) as CaCO3	mg/L		3,470	3,070	2,430B	2,100B	2,260	1,440	1,200	1,200	942B	941B
Hardness as CaCO3	mg/L		4,840	3,740	4,410	4,290	2,770	3,540	1,480	1,290	1,090	936
Chloride	mg/L	250	455	479	366	328	350	364	430	412B	468	461
Sulfate	mg/L	250	7.2J	2J	<2U	1.9J	<10U	0.45J	<2U	<2.5U	0.41J	<3.5U
Biological Oxygen Demand	mg/L		10,200J	7,540	-	-	-	-	-	-	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-12	MW-12	MW-12	MW-12	MW-12	MW-12	MW-12	MW-12	MW-12
LocCode									
Date Sampled	3/1/2008	2/1/2010	6/11/2011	8/11/2011	9/11/2011	3/30/2012	6/28/2012	9/14/2012	12/21/2012

Analyte	Units	Regulatory Standard									
VOCs											
Tetrachloroethene	µg/L	5	1,200	220	23J	20J	17	8.1	7.4	22	13
Trichloroethene	µg/L	5	280	79	<12U	16J	15	6.9	6.8	17	15
cis-1,2-dichloroethene	µg/L	5	-	670	1,000	480	350	280	250	310	250
trans-1,2-dichloroethene	µg/L	5	<20U	<3.8U	<15U	<7.6U	<1.5U	<1U	<5U	<5U	<5U
Vinyl chloride	µg/L	2	<20U	18J	45J	100	66	95	57	64	58
Dissolved Gases											
Ethane	µg/L		-	-	22	<4U	<4U	4.5	<360U	<75U	<75U
Ethene	µg/L		-	-	41	7.8	5.5	20	<340U	<70U	<70U
Methane	µg/L		-	-	61	110	74	280	340	130	140
Metals											
Calcium	mg/L		-	-	105	388	497	541B	699	431	632
Iron	mg/L	0.3	-	-	38.4	85.4	76.8	98.5	76.5	115	95.3
Magnesium	mg/L	35 ^{#1}	-	-	40.5	146	184	183	180	165	131
Manganese	mg/L	0.3	-	-	0.583	1.5	2.11	2.5B	3.5	2	3.3
Dissolved Metals											
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-
General Chemistry											
Dissolved Organic Carbon	mg/L		-	-	0.69J	<0.23U	<0.23U	3.8	2	1.8	0.8J
Total Organic Carbon	mg/L		-	-	2	<0.23U	<0.23U	2	1.4	1.6	0.55J
Nitrate (as N)	mg/L	10	-	-	<0.033U	<0.033U	<0.033U	<0.05U	<0.05U	<0.05U	0.024J
Alkalinity (total) as CaCO3	mg/L		-	-	142	469B	482	380	433B	456	393
Hardness as CaCO3	mg/L		-	-	429	1,570	2,000	2,100	2,490	1,760	2,120
Chloride	mg/L	250	-	-	485	526	473	481	444	636	529
Sulfate	mg/L	250	-	-	4.2	66.6	71.9	67.5	70.5	82	83.9
Biological Oxygen Demand	mg/L		-	-	6.5	2.5	<0.65U	<2U	<2U	<2U	<2U

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-12	MW-12	MW-12	MW-12	MW-12	MW-12	MW-12	MW-12
LocCode								
Date Sampled	3/29/2013	6/28/2013	9/27/2013	12/19/2013	3/27/2014	6/19/2014	9/30/2014	12/30/2014

Analyte	Units	Regulatory Standard								
VOCs										
Tetrachloroethene	µg/L	5	<5U	33	<40U	<10U	<5U	<5U	<1.7U	<0.36U
Trichloroethene	µg/L	5	<5U	26	<40U	<10U	<5U	<5U	<1.7U	<0.46U
cis-1,2-dichloroethene	µg/L	5	93	2,400	1,800	500	54	8.9	2.8	1.7
trans-1,2-dichloroethene	µg/L	5	<5U	<5U	<40U	<10U	<5U	<5U	<1.7U	<0.9U
Vinyl chloride	µg/L	2	4.9J	63	220	130	18	<5U	1.2J	<0.9U
Dissolved Gases										
Ethane	µg/L		<75U	<75U	<75U	<750U	<750U	<750U	<750U	<150U
Ethene	µg/L		7.9J	11J	8.2J	<700U	<700U	<700U	<700U	<150U
Methane	µg/L		130	1,400	4,700	12,000	4,700	13,000	4,800	13,000
Metals										
Calcium	mg/L		-	-	-	-	-	-	-	-
Iron	mg/L	0.3	942	956	834	712	390	274	110	140
Magnesium	mg/L	35 ^{#1}	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	-	-	-	-	-	-	-	-
Dissolved Metals										
Iron (Dissolved)	mg/L	0.3	748	964	757	551	353	240	152	115
General Chemistry										
Dissolved Organic Carbon	mg/L		2,930	3,200	2,660	2,000	1,300	647	139	46
Total Organic Carbon	mg/L		2,860	3,300	2,700	2,010	1,280	672	147	48.3
Nitrate (as N)	mg/L	10	<0.05U	<0.05U	0.035J	<0.05U	0.18	<0.05U	<0.05U	<0.02U
Alkalinity (total) as CaCO ₃	mg/L		2,340	2,000B	2,440	1,550	1,260	807	274	131B
Hardness as CaCO ₃	mg/L		2,430	2,980	2,720	2,460	1,540	1,100	503	615
Chloride	mg/L	250	619	481	616	510	636	683B	854	666
Sulfate	mg/L	250	28.8	22.5	13.3J	0.98J	<4U	<2.5U	0.27J	<3.5U
Biological Oxygen Demand	mg/L		-	-	-	-	-	-	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-13	MW-13	MW-13	MW-13	MW-13	MW-13	MW-13	MW-13	MW-13
LocCode									
Date Sampled	3/1/2008	2/1/2010	6/11/2011	8/11/2011	9/11/2011	3/30/2012	6/28/2012	9/14/2012	12/21/2012

Analyte	Units	Regulatory Standard									
VOCs											
Tetrachloroethene	µg/L	5	900	410	1,300	2,500	2,800	1,900	2,400	3,300	5,100
Trichloroethene	µg/L	5	470	600	1,300	1,800	2,000	1,300	1,400	1,900	2,600
cis-1,2-dichloroethene	µg/L	5	-	780	12,000	11,000	7,800	8,900	9,200	9,700	8,400
trans-1,2-dichloroethene	µg/L	5	<100U	12J	<150U	<150U	<76U	14	<100U	<100U	<100U
Vinyl chloride	µg/L	2	<100U	29	300J	220J	140J	470	290	440	480
Dissolved Gases											
Ethane	µg/L		-	-	9.3	4	<4U	14	<360U	<75U	<75U
Ethene	µg/L		-	-	24	10	6.6	39	<340U	<70U	<70U
Methane	µg/L		-	-	230	160	91	360	430	420	320
Metals											
Calcium	mg/L		-	-	130	97	96.9	334B	111	878	116
Iron	mg/L	0.3	-	-	103	25.6	28.5	116	23.9	275	29.3
Magnesium	mg/L	35 ^{#1}	-	-	37.9	29.8	30.5	115	36.8	224	39.6
Manganese	mg/L	0.3	-	-	0.757	0.201	0.236	2B	0.25	6.7	0.39
Dissolved Metals											
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-
General Chemistry											
Dissolved Organic Carbon	mg/L		-	-	0.56J	0.41J	0.58J	3	2.8	5.2	4.6
Total Organic Carbon	mg/L		-	-	1.5	<0.23U	<0.23U	2.9	0.82J	2.5	1.3
Nitrate (as N)	mg/L	10	-	-	0.19	<0.033U	<0.033U	<0.05U	<0.05U	<0.05U	<0.05U
Alkalinity (total) as CaCO3	mg/L		-	-	246	260B	264	233	258B	265	240
Hardness as CaCO3	mg/L		-	-	480	365	368	1,310	429	3,110	452
Chloride	mg/L	250	-	-	114	119	115	112	113	117	109
Sulfate	mg/L	250	-	-	10.4	8.7	9.4	8.9	10.2	8.9	7.4
Biological Oxygen Demand	mg/L		-	-	10.2	0.66J	1.1J	2.9J	2.6	<2U	2.2

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-13	MW-13	MW-13	MW-13	MW-13	MW-13	MW-13	MW-13
LocCode								
Date Sampled	3/29/2013	6/28/2013	9/27/2013	12/19/2013	3/27/2014	6/19/2014	9/30/2014	12/30/2014

Analyte	Units	Regulatory Standard								
VOCS										
Tetrachloroethene	µg/L	5	4,600	4,100	4,000	2,100	250	<800U	<830U	<180U
Trichloroethene	µg/L	5	2,500	2,300	2,100	1,100	160J	<800U	<830U	<230U
cis-1,2-dichloroethene	µg/L	5	9,600	11,000	11,000	16,000	35,000	37,000	12,000	24,000
trans-1,2-dichloroethene	µg/L	5	<100U	<100U	<200U	<200U	<200U	<800U	<830U	<450U
Vinyl chloride	µg/L	2	500	220	450	370	1,100	<800U	1,500	6,300
Dissolved Gases										
Ethane	µg/L		16J	<75U	<75U	<75U	<750U	<750U	<750U	<150U
Ethene	µg/L		27J	10J	9.3J	25J	<700U	<700U	<700U	1,600
Methane	µg/L		290	88	75	140	640	5,900	990	12,000
Metals										
Calcium	mg/L		-	-	-	-	-	-	-	-
Iron	mg/L	0.3	347	35.9	56.3	891	134	161	237	216
Magnesium	mg/L	35 ^{#1}	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	-	-	-	-	-	-	-	-
Dissolved Metals										
Iron (Dissolved)	mg/L	0.3	7.8	12.7	12.2	75.5	116	125	220	165
General Chemistry										
Dissolved Organic Carbon	mg/L		2.5	5.9	1.9	349	640	472	528	564
Total Organic Carbon	mg/L		4.2	3.7	2	310	672	469	552	573
Nitrate (as N)	mg/L	10	0.046J	<0.05U	<0.05U	<0.05U	0.21J	<0.05U	<0.05U	<0.02U
Alkalinity (total) as CaCO3	mg/L		249	238	250	480	811	647	643	714B
Hardness as CaCO3	mg/L		3,330	1,760	1,310	5,240	1,230	1,330	1,210	2,120
Chloride	mg/L	250	126	146	132	140	193	201B	244	246
Sulfate	mg/L	250	9.2	9.2	12	11.2	<2U	<1U	0.29J	<0.35U
Biological Oxygen Demand	mg/L		-	-	-	-	-	-	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17
LocCode											
Date Sampled	2/1/2010	2/11/2011	3/11/2011	4/11/2011	6/11/2011	8/11/2011	9/11/2011	3/30/2012	6/28/2012	9/14/2012	

Analyte	Units	Regulatory Standard										
VOCs												
Tetrachloroethene	µg/L	5	14,000	8,800	6,300	6,900	7,600	<200U	<81U	9.7	3.6	<50U
Trichloroethene	µg/L	5	2,000	1,400	1,200	1,800	1,000	<160U	<62U	6.5	7	<50U
cis-1,2-dichloroethene	µg/L	5	750	1,000	780	1,400	940	21,000	12,000	2,700	4,300	3,500
trans-1,2-dichloroethene	µg/L	5	<76U	<76U	<30U	<38U	<76U	<190U	<76U	6.6	<1U	<50U
Vinyl chloride	µg/L	2	<99U	<99U	<40U	<50U	<99U	360J	1,800	990	1,800	1,200
Dissolved Gases												
Ethane	µg/L		-	<4U	<4U	<4U	<4U	<40U	<40U	260	400	470
Ethene	µg/L		-	<3U	<3U	<3U	<3U	<30U	41	160	460	390
Methane	µg/L		-	11	27	9.5	32	2,100	2,100	4,000	11,000	5,100
Metals												
Calcium	mg/L		-	295	126	341	89.6	465	387	256B	242	295
Iron	mg/L	0.3	-	50	13.2	36.4	0.924	89.2	58.9	22.5	24.8	41.2
Magnesium	mg/L	35 ^{#1}	-	102	35.5	110	21.1	81.5	85.4	63.6	65.4	87.6
Manganese	mg/L	0.3	-	2.08	0.737	2.21	0.521	6.71	4.53	2.5B	2.1	2.2
Dissolved Metals												
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-	-
General Chemistry												
Dissolved Organic Carbon	mg/L		-	<0.23U	<0.23U	<0.23U	<0.23U	804	415	6.6	20.3	2.6
Total Organic Carbon	mg/L		-	<0.23U	<0.23U	<0.23U	<0.23U	813	457	34.1	15.1	26.2
Nitrate (as N)	mg/L	10	-	<0.033U	<0.033U	<0.033U	<0.033U	<0.033U	<0.033U	<0.05U	<0.05U	<0.05U
Alkalinity (total) as CaCO3	mg/L		-	245	249	258	247	1,150B	889	760	792B	787
Hardness as CaCO3	mg/L		-	1,160	461	1,300	310	1,500	1,320	901	874	1,100
Chloride	mg/L	250	-	193	213	222	89.7	169	279	260	253	280
Sulfate	mg/L	250	-	97	84.2	101	212	31	21.7	28	28.8	10.2
Biological Oxygen Demand	mg/L		-	<0.65U	<0.65U	<0.65U	1.4J	1,743H	717	49	47.3	55.2

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17	MW-17
LocCode									
Date Sampled	12/21/2012	3/29/2013	6/28/2013	9/27/2013	12/19/2013	3/27/2014	6/19/2014	9/30/2014	12/30/2014

Analyte	Units	Regulatory Standard										
VOCs												
Tetrachloroethene	µg/L	5	<50U	<10U	<10U	<10U	<10U	<10U	<10U	<1U	<4U	<0.36U
Trichloroethene	µg/L	5	<50U	<10U	<10U	<10U	<10U	<10U	<10U	<1U	<4U	<0.46U
cis-1,2-dichloroethene	µg/L	5	3,800	570	560	360	2,400	<10U	4.4	<4U	1.1	
trans-1,2-dichloroethene	µg/L	5	<50U	<10U	<10U	<10U	14	<10U	<1U	<4U	<0.9U	
Vinyl chloride	µg/L	2	2,100	410	320	470	1,200	38	32	37	20	
Dissolved Gases												
Ethane	µg/L		490	450	<380U	<380U	130J	<750U	<750U	<750U	320J	
Ethene	µg/L		560	400	86J	41J	210J	<700U	<700U	<700U	<150U	
Methane	µg/L		6,800	5,100	1,200	2,800	12,000	4,500	8,300	2,500	12,000	
Metals												
Calcium	mg/L		254	-	-	-	-	-	-	-	-	-
Iron	mg/L	0.3	23.4	62.2	121	170	63.2	32.8	44.7	27.4	43.3	
Magnesium	mg/L	35 ^{#1}	68.4	-	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	1.7	-	-	-	-	-	-	-	-	-
Dissolved Metals												
Iron (Dissolved)	mg/L	0.3	-	21.6	131	131	53.4	28.4	27.2	24	20.9	
General Chemistry												
Dissolved Organic Carbon	mg/L		35.6	41.8	1,120	755	266	46.6	14.3	7.3	9.3	
Total Organic Carbon	mg/L		51.5	42	947	705	232	45.3	12.1	7.1	7.6	
Nitrate (as N)	mg/L	10	0.036J	0.044J	<0.05U	0.025J	<0.05U	<0.05U	<0.05U	<0.05U	<0.02U	
Alkalinity (total) as CaCO3	mg/L		770	830	1,550B	1,960	1,320	913B	841	724	758B	
Hardness as CaCO3	mg/L		917	1,430	1,860	2,730	1,290	804	1,010	691	953	
Chloride	mg/L	250	234	228	234	271	252	259	246B	232	237	
Sulfate	mg/L	250	2.1	6.5	<2U	3.2J	<2U	0.5J	4.6	3.1	1.8J	
Biological Oxygen Demand	mg/L		80.6	-	-	-	-	-	-	-	-	

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-18	MW-18	MW-18	MW-18	MW-18	MW-18
LocCode						
Date Sampled	10/2/2010	9/11/2011	3/30/2012	12/20/2012	6/19/2014	12/29/2014

Analyte	Units	Regulatory Standard						
VOCs								
Tetrachloroethene	µg/L	5	<0.81U	<0.81U	<1U	<1U	<1U	<1.8U
Trichloroethene	µg/L	5	<0.62U	<0.62U	<1U	<1U	<1U	<2.3U
cis-1,2-dichloroethene	µg/L	5	<0.99U	13	29	5.5	230	75
trans-1,2-dichloroethene	µg/L	5	<0.76U	<0.76U	<1U	<1U	<1U	<4.5U
Vinyl chloride	µg/L	2	2.7J	17	9.2	<1U	30	9
Dissolved Gases								
Ethane	µg/L		-	<4U	<1.5U	<75U	<7.5U	<15U
Ethene	µg/L		-	<3U	1.2J	<70U	4.1J	<15U
Methane	µg/L		-	70	42	240	170	120
Metals								
Calcium	mg/L		-	120	81.6B	41.9	-	-
Iron	mg/L	0.3	-	34.5	10	5.6	1.5	42.4
Magnesium	mg/L	35 ^{#1}	-	37.8	21.5	10.2	-	-
Manganese	mg/L	0.3	-	1.27	0.67B	0.4	-	-
Dissolved Metals								
Iron (Dissolved)	mg/L	0.3	-	-	-	-	0.94	5.9
General Chemistry								
Dissolved Organic Carbon	mg/L		-	0.64J	3.7	10.9	3	10.9
Total Organic Carbon	mg/L		-	0.62J	2.5	10.1	3.2	8.8H
Nitrate (as N)	mg/L	10	-	<0.033U	<0.05U	0.023J	<0.05U	<0.02U
Alkalinity (total) as CaCO3	mg/L		-	370B	247	400	297	426B
Hardness as CaCO3	mg/L		-	455	292	146	240	263
Chloride	mg/L	250	-	388	892	580	515B	490
Sulfate	mg/L	250	-	62.8	42.2	58.9	46.9	41.6
Biological Oxygen Demand	mg/L		-	0.66J	<2U	<2U	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	MW-19	MW-19	MW-19	MW-19	MW-19	MW-19
LocCode						
Date Sampled	10/2/2010	9/11/2011	3/30/2012	12/20/2012	6/19/2014	12/29/2014

Analyte	Units	Regulatory Standard						
VOCs								
Tetrachloroethene	µg/L	5	<0.81U	<0.81U	<1U	<1U	<1U	<0.36U
Trichloroethene	µg/L	5	<0.62U	<0.62U	<1U	<1U	<1U	<0.46U
cis-1,2-dichloroethene	µg/L	5	<0.99U	<0.99U	<1U	<1U	<1U	<0.81U
trans-1,2-dichloroethene	µg/L	5	<0.76U	<0.76U	<1U	<1U	<1U	<0.9U
Vinyl chloride	µg/L	2	<0.99U	<0.99U	<1U	<1U	<1U	<0.9U
Dissolved Gases								
Ethane	µg/L		-	<8U	<7.5U	<7.5U	<7.5U	<1.5U
Ethene	µg/L		-	<6U	<7U	<7U	<7U	<1.5U
Methane	µg/L		-	680	180	36	650	58
Metals								
Calcium	mg/L		-	101	79.9B	43.6	-	-
Iron	mg/L	0.3	-	3.44	26.5	3.4	10.2	13.7
Magnesium	mg/L	35 ^{#1}	-	22.7	22.7	8.1	-	-
Manganese	mg/L	0.3	-	0.997	1B	0.18	-	-
Dissolved Metals								
Iron (Dissolved)	mg/L	0.3	-	-	-	-	2.2	0.82
General Chemistry								
Dissolved Organic Carbon	mg/L		-	0.52J	4.3	4.1	6.2	5.4
Total Organic Carbon	mg/L		-	0.23J	3.1	3.7	5.5	4.6H
Nitrate (as N)	mg/L	10	-	<0.033U	<0.05U	0.088	<0.05U	<0.02U
Alkalinity (total) as CaCO3	mg/L		-	336B	220	207	274	317B
Hardness as CaCO3	mg/L		-	347	293	142	438	493
Chloride	mg/L	250	-	661	433	149	583B	342
Sulfate	mg/L	250	-	43.1	30.2	26.6	36.1	19.9
Biological Oxygen Demand	mg/L		-	3.7	<2U	<2U	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Syracuse Label
 110 Luther Avenue BCP Site
 BCP Site #C734118

Sample ID	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE
LocCode	MW-08	MW-17	MW-17	MW-17	MW-08	MW-08	MW-08	MW-10	MW-08	MW-08
Date Sampled	2/2/2010	2/2/2011	3/3/2011	4/4/2011	6/6/2011	8/8/2011	9/9/2011	3/30/2012	6/6/2012	9/9/2012

Analyte	Units	Regulatory Standard										
VOCs												
Tetrachloroethene	µg/L	5	3,500	14,000	4,000	11,000	1,700	330	500J	<1U	3,000	6,800
Trichloroethene	µg/L	5	900	2,700	1,000	2,000	570	130J	220J	<1U	1,300	1,500
cis-1,2-dichloroethene	µg/L	5	2,500	1,900	740	1,200	1,800	3,900	5,500	54	6,500	7,000
trans-1,2-dichloroethene	µg/L	5	<30U	<150U	<30U	<76U	<19U	80J	87J	<1U	<80U	34
Vinyl chloride	µg/L	2	270	<200U	<40U	<99U	220	2,900	3,400	12	2,000	2,200
Dissolved Gases												
Ethane	µg/L		-	<4U	<4U	<4U	<20U	21	25	<1.5U	<360U	<380U
Ethene	µg/L		-	<3U	<3U	<3U	<15U	320	640	1.2J	<340U	46J
Methane	µg/L		-	23	24	8.7	390	1,000	1,100	21	3,500	4,200
Metals												
Calcium	mg/L		-	305	128	324	200	265	282	171B	210	228
Iron	mg/L	0.3	-	52.4	14.1	32.9	5.46	33.3	43.4	8.6	10.8	14.2
Magnesium	mg/L	35 ^{#1}	-	106	36.2	100	62.1	77	82.4	60.2	71.4	77.7
Manganese	mg/L	0.3	-	2.16	0.762	2.1	1.96	3.87	3.74	0.33B	1.9	1.6
Dissolved Metals												
Iron (Dissolved)	mg/L	0.3	-	-	-	-	-	-	-	-	-	-
General Chemistry												
Dissolved Organic Carbon	mg/L		-	<0.23U	<0.23U	<0.23U	<0.23U	164	198	2.9	2.9	5.8
Total Organic Carbon	mg/L		-	<0.23U	<0.23U	<0.23U	<0.23U	172	177	1	2.7	0.71J
Nitrate (as N)	mg/L	10	-	<0.033U	<0.033U	<0.033U	<0.033U	<0.033U	<0.033U	<0.05U	<0.05U	0.035J
Alkalinity (total) as CaCO3	mg/L		-	251	248	257	381	638B	645B	333	466B	419
Hardness as CaCO3	mg/L		-	1,200	469	1,220	756	978	1,040	674	818	888
Chloride	mg/L	250	-	196	209	222	433	469	468	180	419	407
Sulfate	mg/L	250	-	97.8	83.2	99.8	81	4.4	4	26.4	25.1	74.2
Biological Oxygen Demand	mg/L		-	<0.65U	<0.65U	<0.65U	4	363	213.6H	<2U	8.9	5.9

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Analytical Results
 Periodic Review Report

Sample ID	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE
LocCode	MW-19	MW-07	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08	MW-08
Date Sampled	12/20/2012	3/3/2013	6/3/2013	9/3/2013	12/12/2013	3/3/2014	6/3/2014	9/9/2014	12/29/2014	

Analyte	Units	Regulatory Standard									
VOCs											
Tetrachloroethene	µg/L	5	<1U	<400U	17J	<40U	<40U	<5U	<5U	<1U	<0.36U
Trichloroethene	µg/L	5	<1U	<400U	<40U	<40U	<40U	<5U	<5U	0.15J	<0.46U
cis-1,2-dichloroethene	µg/L	5	<1U	16,000	2,100	140	<40U	310	120	6	0.9J
trans-1,2-dichloroethene	µg/L	5	<1U	<400U	<40U	<40U	<40U	<5U	<5U	<1U	<0.9U
Vinyl chloride	µg/L	2	<1U	6,600	2,200	81	110	380	64	8.9	<0.9U
Dissolved Gases											
Ethane	µg/L		<7.5U	470	<380U	<380U	<380U	<7.5U	<3,800U	<1,500U	<300U
Ethene	µg/L		<7U	1,400	62J	<350U	<350U	<7U	<3,500U	<1,400U	<300U
Methane	µg/L		62	4,800	1,300	1,400	3,200	9,300	15,000	12,000	5,500
Metals											
Calcium	mg/L		44.2	-	-	-	-	-	-	-	-
Iron	mg/L	0.3	3.2	63.1	593	327	90.4	40.6	36.3	37.5	32.3
Magnesium	mg/L	35 ^{#1}	8.3	-	-	-	-	-	-	-	-
Manganese	mg/L	0.3	0.18	-	-	-	-	-	-	-	-
Dissolved Metals											
Iron (Dissolved)	mg/L	0.3	-	16.8	552B	281	95.3	42.2	33.5	30.5B	32.1
General Chemistry											
Dissolved Organic Carbon	mg/L		3.9	121	2,620	1,550	288	26.9	18	15.3	11.1
Total Organic Carbon	mg/L		3.7	126	2,490	1,500	252	26.1	16.5	17.5	9.2H
Nitrate (as N)	mg/L	10	0.06	0.023J	<0.05U	<0.05U	0.028J	<0.05U	<0.05U	<0.05U	<0.02U
Alkalinity (total) as CaCO3	mg/L		207	589	1,900B	2,330	1,770	1,140B	1,230	948	863B
Hardness as CaCO3	mg/L		144	1,500	2,860	2,440	2,130	1,150	1,360	1,360	1,180
Chloride	mg/L	250	151	309	406	607	542	2,250	686B	717	642
Sulfate	mg/L	250	27	14.1	18.7	<4U	<4U	<100U	5.2B	0.14J	<1.7U
Biological Oxygen Demand	mg/L		<2U	-	-	-	-	-	-	-	-

Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).

#1 - Guidance value

U - Analyzed for but not detected above laboratory detection limit indicated

J - Indicates an estimated value

B - Indicates estimated concentration that might be biased high due to detection of analyte in associated laboratory blank

H - Indicates estimated concentration that might be biased low due to sample being analyzed out of hold time

(-) - Not analyzed for

Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively

Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively

Dec-12 data represents corrective measures baseline and Mar-13, Jun-13, Sep-13, Dec-13, Mar-14, Jun-14, Sep-14, and Dec-14 data represents post-corrective measures sampling events

Bold and highlighted result indicates an exceedance of applicable Regulatory Standard

Appendices

Appendix A - Institutional and Engineering Controls Certification Form



Enclosure 2
NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
 Site Management Periodic Review Report Notice
 Institutional and Engineering Controls Certification Form



	Site Details	Box 1
Site No. C734118		
Site Name 110 Luther Ave. Site		
Site Address: 110 Luther Avenue	Zip Code: 13088	
City/Town: Liverpool		
County: Onondaga		
Site Acreage: 1.4		
Reporting Period: March 17, 2014 to March 17, 2015		
		YES NO
1. Is the information above correct?		<input checked="" type="checkbox"/> <input type="checkbox"/>
If NO, include handwritten above or on a separate sheet.		
2. Has some or all of the site property been sold, subdivided, merged, or undergone a tax map amendment during this Reporting Period?		<input type="checkbox"/> <input checked="" type="checkbox"/>
3. Has there been any change of use at the site during this Reporting Period (see 6NYCRR 375-1.11(d))?		<input type="checkbox"/> <input checked="" type="checkbox"/>
4. Have any federal, state, and/or local permits (e.g., building, discharge) been issued for or at the property during this Reporting Period?		<input type="checkbox"/> <input checked="" type="checkbox"/>
If you answered YES to questions 2 thru 4, include documentation or evidence that documentation has been previously submitted with this certification form.		
5. Is the site currently undergoing development?		<input type="checkbox"/> <input checked="" type="checkbox"/>
		Box 2
		YES NO
6. Is the current site use consistent with the use(s) listed below? Commercial and Industrial		<input checked="" type="checkbox"/> <input type="checkbox"/>
7. Are all ICs/ECs in place and functioning as designed?		<input checked="" type="checkbox"/> <input type="checkbox"/>
IF THE ANSWER TO EITHER QUESTION 6 OR 7 IS NO, sign and date below and DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue.		
A Corrective Measures Work Plan must be submitted along with this form to address these issues.		
_____ Signature of Owner, Remedial Party or Designated Representative		_____ Date

Box 2A

YES NO

8. Has any new information revealed that assumptions made in the Qualitative Exposure Assessment regarding offsite contamination are no longer valid?

If you answered YES to question 8, include documentation or evidence that documentation has been previously submitted with this certification form.

9. Are the assumptions in the Qualitative Exposure Assessment still valid?
(The Qualitative Exposure Assessment must be certified every five years)

If you answered NO to question 9, the Periodic Review Report must include an updated Qualitative Exposure Assessment based on the new assumptions.

SITE NO. C734118

Box 3

Description of Institutional Controls

<u>Parcel</u>	<u>Owner</u>	<u>Institutional Control</u>
085-12-04.1	Syracuse Label Co., Inc.	<p data-bbox="982 178 1161 210">Monitoring Plan</p> <p data-bbox="982 241 1315 388"> IC/EC Plan Ground Water Use Restriction Site Management Plan Landuse Restriction O&M Plan </p>
<p data-bbox="219 399 1437 598">A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).</p> <p data-bbox="219 604 1437 808">Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).</p> <p data-bbox="219 814 1437 934">Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).</p>		
<p data-bbox="219 976 1437 1144">A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:</p> <ul data-bbox="219 1150 1437 1417" style="list-style-type: none"> • Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns; • All Engineering Controls must be operated and maintained as specified in this SMP; • All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP; • Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and • Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP. <p data-bbox="219 1423 1437 1480">Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.</p> <p data-bbox="219 1486 1437 1564">The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:</p> <ul data-bbox="219 1570 1437 1995" style="list-style-type: none"> • The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed; • The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC; • All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C); • The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use; • The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated; • Vegetable gardens and farming on the property are prohibited; • The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) 		

nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and

- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-05.0

Syracuse Label Co., Inc.

Monitoring Plan

IC/EC Plan

Landuse Restriction

O&M Plan

Ground Water Use Restriction

Site Management Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on

Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a manometric pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-06.1

Syracuse Label Co., Inc.

Ground Water Use Restriction

Site Management Plan
Monitoring Plan
Landuse Restriction
O&M Plan
IC/EC Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will

be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-08.0

Syracuse Label Co., Inc.

IC/EC Plan

Landuse Restriction

Monitoring Plan

O&M Plan

Ground Water Use Restriction

Site Management Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to

determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-09.0

Syracuse Label Co., Inc.

Ground Water Use Restriction
Monitoring Plan
Site Management Plan

Landuse Restriction
O&M Plan
IC/EC Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these

Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial

review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

Box 4

Description of Engineering Controls

<u>Parcel</u>	<u>Engineering Control</u>
085-12-04.1	Vapor Mitigation Cover System
085-12-05.0	Cover System Vapor Mitigation
085-12-06.1	Cover System Vapor Mitigation
085-12-08.0	Cover System Vapor Mitigation
085-12-09.0	Vapor Mitigation Cover System

Periodic Review Report (PRR) Certification Statements

1. I certify by checking "YES" below that:

a) the Periodic Review report and all attachments were prepared under the direction of, and reviewed by, the party making the certification;

b) to the best of my knowledge and belief, the work and conclusions described in this certification are in accordance with the requirements of the site remedial program, and generally accepted engineering practices; and the information presented is accurate and complete.

YES NO

2. If this site has an IC/EC Plan (or equivalent as required in the Decision Document), for each Institutional or Engineering control listed in Boxes 3 and/or 4, I certify by checking "YES" below that all of the following statements are true:

(a) the Institutional Control and/or Engineering Control(s) employed at this site is unchanged since the date that the Control was put in-place, or was last approved by the Department;

(b) nothing has occurred that would impair the ability of such Control, to protect public health and the environment;

(c) access to the site will continue to be provided to the Department, to evaluate the remedy, including access to evaluate the continued maintenance of this Control;

(d) nothing has occurred that would constitute a violation or failure to comply with the Site Management Plan for this Control; and

(e) if a financial assurance mechanism is required by the oversight document for the site, the mechanism remains valid and sufficient for its intended purpose established in the document.

YES NO

**IF THE ANSWER TO QUESTION 2 IS NO, sign and date below and
DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue.**

A Corrective Measures Work Plan must be submitted along with this form to address these issues.

Signature of Owner, Remedial Party or Designated Representative

Date

IC CERTIFICATIONS
SITE NO. C734118

Box 6

SITE OWNER OR DESIGNATED REPRESENTATIVE SIGNATURE

I certify that all information and statements in Boxes 1, 2, and 3 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

Kathleen Alcimo at 110 Luther Avenue Liverpool, NY 13088
print name print business address

am certifying as owner (Owner or Remedial Party)

for the Site named in the Site Details Section of this form.

Kathleen Alcimo
Signature of Owner, Remedial Party, or Designated Representative
Rendering Certification

4/15/15
Date

IC/EC CERTIFICATIONS


Box 7

Professional Engineer Signature

I certify that all information in Boxes 4 and 5 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

I JEFFREY H. HEATH at 1 REMINGTON PARK DRIVE, CAZENOVIA, NY 13035.
print name print business address

am certifying as a Professional Engineer for the OWNER
(Owner or Remedial Party)



Jeffrey H. Heath
Signature of Professional Engineer, for the Owner or Remedial Party, Rendering Certification

4/16/15
Date

Stamp
(Required for PE)

Appendix B - Property Ownership Information for Adjoining Property

(Information taken from the Onondaga County Department of Finance Office of Real Property Services online database, March 16, 2015).



Property Description Report For: 116 Luther Ave, Municipality of Town of Salina

No Photo Available

Status:	Active	Status:	Active
Roll Section:	Taxable	Roll Section:	Taxable
Swis:	314889	Swis:	314889
Tax Map ID #:	085.-12-10.0	Tax Map ID #:	085.-12-10.0
Property #:		Property #:	
Property Class:	710 - Manufacture	Property Class:	710 - Manufacture
Site:	COM 1	Site:	COM 1
In Ag. District:	No	In Ag. District:	No
Site Property Class:	710 - Manufacture	Site Property Class:	710 - Manufacture
Zoning Code:	06	Zoning Code:	06
Neighborhood Code:	48070	Neighborhood Code:	48070
School District:	Liverpool	School District:	Liverpool
Total Assessment:	2014 - \$116,000	Total Assessment:	2014 - \$116,000
Legal Property Desc:	Buckley Gardens Lts 434 435 & 436	Legal Property Desc:	Buckley Gardens Lts 434 435 & 436
Deed Book:	4013	Deed Page:	42
Grid East:	610957	Grid North:	1125118

Owners

Leonardi Salvatore A Jr
116 Luther Ave
Liverpool NY 13088-6726

Sales

Sale Date	Price	Property Class	Sale Type	Prior Owner	Value Usable	Arms Length	Addl. Parcels	Deed Book and Page
7/12/1995	\$125,000	710 - Manufacture	Land & Building	Masterpol Nicholas J	Yes	Yes	No	4013/42
1/4/1995	\$75,000	710 - Manufacture	Land & Building	Krull Duane	Yes	Yes	No	3977/76

Utilities

Sewer Type:	Comm/public	Water Supply:	Comm/public
Utilities:	Gas & elec		

Inventory

Overall Eff Year Built:	0	Overall Condition:	Normal
--------------------------------	---	---------------------------	--------

Overall Grade: Economy **Overall Desirability:** 3

Buildings

AC%	Sprinkler%	Alarm%	Elevators	Basement Type	Year Built	Condition	Quality	Gross Floor Area (sqft)	Stories
67	0	0	0	0	1960	Normal	Average	4113	1.00

Site Uses

Use	Rentable Area (sqft)	Total Units
Light mfg	4,113	0

Improvements

Structure	Size	Grade	Condition	Year
Canpy-w/slab	24 sq ft	Economy	Fair	1960
Pavng-asphlt	3900 × 4	Average	Fair	1970

Land Types

Type	Size
Primary	90 × 90

Special Districts for 2014

Description	Units	Percent	Type	Value
CDR50-Beartrap l c drg co	0	0%		0
CSW15-Onon co san un	1	0%		0
CWR40-County water	0	0%		0
EM003-Salina ambulance	0	0%		0
FP014-Liverpool fire prot	0	0%		0
SW387-Bkly rd 7no sew e2c1	2	0%		0
SX208-Buckley 7th n sew om	1	0%		0
SX243-Cons Sewer 3 Galevll	1	0%		0
WT044-Salina cons wat sup	1	0%		0

Exemptions

Year	Description	Amount	Exempt %	Start Yr	End Yr	V Flag	H Code	Own %
------	-------------	--------	----------	----------	--------	--------	--------	-------

Taxes

Year	Description	Amount
------	-------------	--------

***Taxes may not reflect exemptions or changes in assessment**

Appendix C - Sub-Slab Depressurization System Inspection Checklists/ Annual Inspection Form

**Sub-Slab Depressurization System
Inspection Checklist
Syracuse Label, 110 Luther Avenue, Liverpool, NY**

Date: 3-14-14
 Inspectors Name: Kevin Gagnon
 Company: SYRLSP
 Inspector Initials: (KG)

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>3.2</u>
S-2	<u>3.0</u>
S-3	<u>6.3</u>
S-4	<u>5.6</u>
S-5	<u>4.5</u>
S-6	<u>3.9</u>
S-7	<u>2.6</u>
S-8	<u>6.0</u>
S-9	<u>5.5</u>
S-10	<u>0.2</u>
S-11	<u>0</u>
S-12	<u>0.1</u>
S-13	<u>0</u>
S-14	<u>0</u>

II. Fan Inspection

1. Operational?	Y	<u>X</u>	N	___
2. Fan/Controls Clear of obstructions?	Y	<u>X</u>	N	___
3. Repair needs?	Y	___	N	<u>X</u>

Notes:
 Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

A. Observations/comments:
 The Fan that controls # 10-14 is down the motor ~~was~~ bad. on 3/3/14 it was noticed.
 See Correspondences
 Attach photographs as appropriate

- III. Piping/Penetrations**
1. Is piping intact? (Y or N) Y
 2. Are floor/wall penetrations sealed? (Y or N)

B. Actions taken: The Fan unit was sent to Radon Away on 3-7-14 for evaluation.

If 'No' to either of the above, provide observations and describe corrective actions taken

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? Y ___ N X
 If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)
None at this time.

Additional Comments:
No water found in Condensation traps

Kevin Gagnon

From: Paul Roux [proux@syrlsp.com]
Sent: Monday, March 03, 2014 5:01 PM
To: KGagnon@SYRLSP.com; 'Kevin Ekborn'
Subject: SSDS

I spoke with Damian regarding the SSDS fan that isn't working. We won't need to have an "emergency" call, but do need to get it repaired asap. Please make a note in your log book regarding the fan, when you determined it was inoperative, when it was last checked and found to be operative, and what we're doing to have it placed back into service.

Also, make a note to drain the trap in the line for the SSDS in the letterpress cell when you're draining the other trap.

Thanks,
 Paul

Paul A. Roux, PE, MBA
 Vice President Development



SSDS Fan System failed - L'Press Area

Last checked 2-26-14

Noticed not working 3-3-14 — Problem found to be Motor went bad.

Kevin Gagnon

From: Paul Roux [proux@syrlsp.com]
Sent: Tuesday, March 04, 2014 11:45 AM
To: 'Christopher Mannes'
Cc: donald.sorbello@ghd.com; 'Damian Vanetti'; 'Doreen A. Simmons'; KGagnon@SYRLSP.com; 'Kathy Alaimo'; 'Kevin Ekbohm'
Subject: SSDS at Syracuse Label

Chris;

Yesterday we noticed the rooftop SSDS fan at the Southern end of the building was inoperative. This is the fan closest to MW-12 and MW-15. We are working to find a replacement fan and plan to have it installed as soon as possible. Please note, the fan failure does not impact the remainder of the SSDS suction points (9 out of 14) since the larger fan is still operating and is pulling a vacuum on the other suction points.

Please contact me if you have questions.

Regards,
Paul

Paul A. Roux, PE, MBA
Vice President Development



Kevin Gagnon

From: Paul Roux [proux@syrlsp.com]
Sent: Tuesday, March 04, 2014 2:06 PM
To: KGagnon@SYRLSP.com
Subject: FW: SSDS at Syracuse Label

For your files.

Paul

Paul A. Roux, PE, MBA
Vice President Development



From: Christopher Mannes [mailto:cfmannes@gw.dec.state.ny.us]
Sent: Tuesday, March 04, 2014 1:29 PM
To: Paul Roux
Subject: Re: SSDS at Syracuse Label

Hello Paul:

Thank you for the notification, and staying vigilant with the OM&M for your site. As a response- please note in the Site Operation and Maintenance log, I also believe the annual Periodic Review Report is forthcoming in the next month or so.

Thank you

Chris

>>> "Paul Roux" <proux@syrlsp.com> 3/4/2014 11:45 AM >>>
Chris;

Yesterday we noticed the rooftop SSDS fan at the Southern end of the building was inoperative. This is the fan closest to MW-12 and MW-15. We are working to find a replacement fan and plan to have it installed as soon as possible. Please note, the fan failure does not impact the remainder of the SSDS suction points (9 out of 14) since the larger fan is still operating and is pulling a vacuum on the other suction points.

Please contact me if you have questions.

Regards,
Paul

3/4/2014

Kevin Gagnon

From: Kevin Ekbom [kekbom@syrlsp.com]

Sent: Monday, March 10, 2014 7:50 AM

To: 'Paul Roux'

Cc: 'Paul Mumford'; 'Kevin Gagnon'

Paul, Dick from Radon service picked up the blower fan Friday afternoon, he did not say when fan would be repaired.

Kevin Ekbom
VP of Manufacturing



RMA - IN THE DOOR PROCESSING

RMA NO: 140331-4

CUSTOMER:

Radon Home Services

CUST TYPE

RFC FAN CLUB

RMA TYPE

RFC

N

RadonAway



PRODUCT SERIAL #:

09115

TODAY'S DATE:

04/18/2014

DATE RMA RECEIVED:

3/31/2014

MM/DD/YYYY

FAN TYPE:

HS5000

VERIFY FAN TYPE:

HS5000

MFG DATE:

0911

VERIFY MFG DATE:

MM/YY

COVER OF FAN?

FAN

WIRES (Y/N)?

FAN LABEL (Y/N)?

IN-THE-DOOR INSPECTION COMMENTS AND NOTES

NO APPARENT HEAT DAMAGE.

Fan is saturated, possibly due to severe weather, Fan is over three years old.

NEW RMA

RMA No: 140331-4

SERIAL #: 09115

RMA Type: RadonAway

Date RMA Originated:

3/31/2014

CUST #:

1775

CUSTOMER:

Radon Home Services

CSR:

ALK

CONTACT:

Richard Kornbluth

CUST TYPE

RFC

TEL#:

(315) 422-6000

ITEM:

HS5000

REPAIR TYPE: NOWAR/REPAIR

STATUS: C

OTHER PRODUCT:

PROBLEM:

CSR NOTES:

Repair fan and ship back to customer on PO# RHS032414-1

INTERNAL STATUS:

Received Date:

03/31/2014

MFG Date:

Warranty	3	2	3Yr	1Yr	Replace
YES	NO				Warranty Repair
					Non-Warranty

Authorized By

Preliminary Problem Analysis:

REBUILT FAN, NEW BLOWER
NEW PVC INLET ASSEMBLY.

Comments and Instructions:

XTRA .5 HR LABOR FOR INLET

Costs:

Date Closed:

Activity

Labor Hrs/Materials

Total

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 4/16
 Inspectors Name: Kevin Gagnon
 Company: SYRLSP
 Inspector Initials: (KG)

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)	
S-1	<u>3.2</u>	
S-2	<u>3.1</u>	
S-3	<u>6.5</u>	
S-4	<u>5.6</u>	
S-5	<u>(KG) 4.4 4.4</u>	
S-6	<u>3.9</u>	
S-7	<u>2.6</u>	
S-8	<u>6.0</u>	
S-9	<u>5.5</u>	
S-10	<u>0.1</u>	<u>2.9</u>
S-11	<u>0</u>	<u>2.6</u>
S-12	<u>0.1</u>	<u>2.6</u>
S-13	<u>0</u>	<u>2.9</u>
S-14	<u>0</u>	<u>2.7</u>

II. Fan Inspection

- 1. Operational? Y X N
- 2. Fan/Controls Clear of obstructions? Y X N
- 3. Repair needs? Y X N

A. Observations/comments:
 FAN over (old letterpress Area) that controls #10-14 is still out of service.

 FAN is back up and operational on 4-23-14 - readings are as follows (KG)

Notes:

Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

Attach photographs as appropriate

III. Piping/Penetrations

- 1. Is piping intact? (Y or N) (Y)
- 2. Are floor/wall penetrations sealed? (Y or N) (Y)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

The fan unit is not back yet from RADON AWAY

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
 If so, indicate locations, and actions taken:

Y N X

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE at this time

Additional Comments:

Condensations traps clear. (KG)

Report all maintenance/repair-needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

5/12/14

Inspectors Name:

Kevin Gagnon

Company:

SYRCL SP

Inspector Initials:

KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (InWC)
S-1	2.7
S-2	2.5
S-3	5.5
S-4	4.9
S-5	3.5
S-6	3.1
S-7	2.0
S-8	4.6
S-9	2.4
S-10	3.0
S-11	2.8
S-12	3.1
S-13	3.0
S-14	2.8

II. Fan Inspection

- 1. Operational? Y X N
- 2. Fan/Controls Clear of obstructions? Y X N
- 3. Repair needs? Y N X

A. Observations/comments:

Attach photographs as appropriate

B. Actions taken:

C. Recommended Maintenance/Repairs:

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N) Y
- 2. Are floor/wall penetrations sealed? (Y or N) Y

If 'No' to either of the above, provide observations and describe corrective actions taken

Do any of the pressure gages require repair or replacement? If so, indicate locations, and actions taken:

Y N X

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

No -

Additional Comments:

Checked condensation traps - nothings

Report all maintenance/repair needs immediately to building facility manager

**Sub-Slab Depressurization System
Inspection Checklist**
Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 6/10/14
Inspector Name: Kevin Gagnon
Company: SYRLSP
Inspector Initials: (KG)

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>2.7</u>
S-2	<u>2.5</u>
S-3	<u>5.4</u>
S-4	<u>4.9</u>
S-5	<u>3.4</u>
S-6	<u>3.0</u>
S-7	<u>2.0</u>
S-8	<u>5.0</u>
S-9	<u>2.1</u>
S-10	<u>2.4</u>
S-11	<u>2.2</u>
S-12	<u>2.2</u>
S-13	<u>2.5</u>
S-14	<u>2.3</u>

II. Fan Inspection

- 1. Operational? Y X N
- 2. Fan/Controls Clear of obstructions? Y X N
- 3. Repair needs? Y N X

A. Observations/comments:

Attach photographs as appropriate

B. Actions taken:

C. Recommended Maintenance/Repairs:

Notes:
Locations of suction risers can be found on attached Figure.
System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N) Y
- 2. Are floor/wall penetrations sealed? (Y or N) Y

If 'No' to either of the above, provide observations and describe corrective actions taken

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken: Y N X

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None @ this time.

Additional Comments: Checked 2 Condensation traps
Water in digital cell, the other one nothing.

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 7/17/14
 Inspectors Name: Kevin Gagnon
 Company: SYRLSP
 Inspector Initials: KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>3.0</u>
S-2	<u>2.5</u>
S-3	<u>5.5</u>
S-4	<u>4.8</u>
S-5	<u>3.4</u>
S-6	<u>3.1</u>
S-7	<u>2.0</u>
S-8	<u>5.0</u>
S-9	<u>2.4</u>
S-10	<u>2.5</u>
S-11	<u>2.3</u>
S-12	<u>2.4</u>
S-13	<u>2.6</u>
S-14	<u>2.4</u>

II. Fan Inspection

- 1. Operational? Y X N
- 2. Fan/Controls Clear of obstructions? Y X N
- 3. Repair needs? Y N X

A. Observations/comments:
 Both fan systems OK (KG)
 Attach photographs as appropriate

B. Actions taken:

C. Recommended Maintenance/Repairs:

Notes:

Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N) (Y)
- 2. Are floor/wall penetrations sealed? (Y or N) (Y)

If 'No' to either of the above, provide observations and describe corrective actions taken

Do any of the pressure gages require repair or replacement?
 If so, indicate locations, and actions taken:

Y N X

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None at this time (KG)

Additional Comments:

Checked both Condensation traps
 In #14 ~~was~~ digital Small amount of water the other one dry. KG
 Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

8/12/14

Inspector Name:

Kevin GAGANAH

Company:

SYRLSP

Inspector Initials:

K9

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	2.8
S-2	2.6
S-3	5.6
S-4	4.9
S-5	3.4
S-6	3.1
S-7	2.0
S-8	5.0
S-9	2.4
S-10	2.9
S-11	2.6
S-12	2.6
S-13	2.9
S-14	2.6

II. Fan Inspection

- 1. Operational? Y N
- 2. Fan/Controls Clear of obstructions? Y N
- 3. Repair needs? Y N

A. Observations/comments:

Both fan systems ok K9

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure. System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N)
- 2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? If so, indicate locations, and actions taken:

Y N

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE at this time.

Additional Comments:

Both condensation traps checked - both dry.

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

9-15-14

Inspector Name:

Kevin Gagnon

Company:

SYRLSP

Inspector Initials:

KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (InWC)
S-1	2.9
S-2	2.4
S-3	6.0
S-4	4.9
S-5	3.4
S-6	3.0
S-7	2.7
S-8	4.5
S-9	2.4
S-10	2.5
S-11	2.4
S-12	2.4
S-13	2.7
S-14	2.4

II. Fan Inspection

- 1. Operational? Y N
- 2. Fan/Controls Clear of obstructions? Y N
- 3. Repair needs? Y N

A. Observations/comments:

Both fan syst. good

Attach photographs as appropriate

B. Actions taken:

C. Recommended Maintenance/Repairs:

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N)
- 2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

Do any of the pressure gages require repair or replacement? if so, indicate locations, and actions taken:

Y N

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None @ this time

Additional Comments:

Checked both fans + 2 condensation traps - all good.

Kevin

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 10/9/14
Inspector Name: Kevin G Agnon
Company: SYRCLSP
Inspector Initials: KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>2.8</u>
S-2	<u>2.4</u>
S-3	<u>5.4</u>
S-4	<u>4.8</u>
S-5	<u>3.4</u>
S-6	<u>3.0</u>
S-7	<u>2.0</u>
S-8	<u>4.5</u>
S-9	<u>2.0</u>
S-10	<u>2.6</u>
S-11	<u>2.4</u>
S-12	<u>2.4</u>
S-13	<u>2.6</u>
S-14	<u>3.4</u>

II. Fan Inspection

- | | | | | |
|--|---|-------------------------------------|---|-------------------------------------|
| 1. Operational? | Y | <input checked="" type="checkbox"/> | N | <input type="checkbox"/> |
| 2. Fan/Controls Clear of obstructions? | Y | <input checked="" type="checkbox"/> | N | <input type="checkbox"/> |
| 3. Repair needs? | Y | <input type="checkbox"/> | N | <input checked="" type="checkbox"/> |

A. Observations/comments:

Both fan systems ok.

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.
System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? (Y or N)
2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken:

Y N

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None at this time. (KG)

Additional Comments:

Checked 2- condensation traps Both ok

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

11/17/14

Inspector Name:

Kevin Saganah

Company:

SYRLSP

Inspector Initials:

KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	2.9
S-2	2.2
S-3	5.5
S-4	4.7
S-5	3.4
S-6	3.0
S-7	2.0
S-8	4.5
S-9	2.0
S-10	2.5
S-11	2.4
S-12	2.4
S-13	2.6
S-14	2.4

II. Fan Inspection

- 1. Operational? Y X N
- 2. Fan/Controls Clear of obstructions? Y X N
- 3. Repair needs? Y N X

A. Observations/comments:

Attach photographs as appropriate

B. Actions taken:

C. Recommended Maintenance/Repairs:

Notes:

Locations of suction risers can be found on attached Figure. System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N)
- 2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

Do any of the pressure gages require repair or replacement? If so, indicate locations, and actions taken:

Y N X

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NO

Additional Comments:

Checked both condensation traps

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

12-8-14

Inspector Name:

Kevin GAGNON

Company:

SYRLSP

Inspector Initials:

KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	2.9
S-2	2.4
S-3	5.6
S-4	5.0
S-5	3.4
S-6	4.2
S-7	2.1
S-8	4.5
S-9	2.3
S-10	2.9
S-11	2.6
S-12	2.7
S-13	2.9
S-14	2.6

II. Fan Inspection

- 1. Operational? Y N
- 2. Fan/Controls Clear of obstructions? Y N
- 3. Repair needs? Y N

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N)
- 2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? If so, indicate locations, and actions taken:

Y N

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NO

Additional Comments:

Checked both Condensation traps - Digital cell - 1 qt.
Other 1 - dry - NO bugs. Kg

Report all maintenance/repair needs immediately to building facility manager

**Sub-Slab Depressurization System
Inspection Checklist
Syracuse Label, 110 Luther Avenue, Liverpool, NY**

Date: 1-7-15
 Inspectors Name: Kevin Gagnon
 Company: SYRLSP
 Inspector Initials: KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>2.9</u>
S-2	<u>2.5</u>
S-3	<u>5.6</u>
S-4	<u>5.0</u>
S-5	<u>3.6</u>
S-6	<u>3.3</u>
S-7	<u>2.2</u>
S-8	<u>4.6</u>
S-9	<u>2.9</u>
S-10	<u>3.1</u>
S-11	<u>3.0</u>
S-12	<u>3.0</u>
S-13	<u>3.1</u>
S-14	<u>3.0</u>

II. Fan Inspection

- | | | | | |
|--|---|----------|---|----------|
| 1. Operational? | Y | <u>X</u> | N | ___ |
| 2. Fan/Controls Clear of obstructions? | Y | <u>X</u> | N | ___ |
| 3. Repair needs? | Y | ___ | N | <u>X</u> |

A. Observations/comments:

Attach photographs as appropriate

Notes:
 Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? (Y or N) (Y)
2. Are floor/wall penetrations sealed? (Y or N) (Y)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? Y ___ N X
 If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)
NONE @ this time

Additional Comments:
1- Condensation trap empty
1- Digital Area - 3/4 cup of water (KG)

Report all maintenance/repair needs immediately to building facility manager

**Sub-Slab Depressurization System
Inspection Checklist**
Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 2-12-15
 Inspectors Name: Kevin Gagnon
 Company: SYRLSP
 Inspector Initials: KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (InWC)
S-1	<u>3.6</u>
S-2	<u>2.4</u>
S-3	<u>5.4</u>
S-4	<u>4.8</u>
S-5	<u>3.2</u>
S-6	<u>3.0</u>
S-7	<u>2.0</u>
S-8	<u>4.2</u>
S-9	<u>2.0</u>
S-10	<u>2.4</u>
S-11	<u>2.2</u>
S-12	<u>2.1</u>
S-13	<u>2.4</u>
S-14	<u>2.3</u>

II. Fan Inspection

- 1. Operational? Y X N
- 2. Fan/Controls Clear of obstructions? Y X N
- 3. Repair needs? Y N X

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

III. Piping/Penetrations

- 1. Is piping intact? (Y or N) Y
- 2. Are floor/wall penetrations sealed? (Y or N) Y

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? Y N X
 If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None at this time

Additional Comments:
Check both Condensation traps 1- dry no bugs
1- 1 1/2 cups water (behind Delta)

**Sub-Slab Depressurization System
Inspection Checklist**
Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 3-5-15
 Inspectors Name: Karin Gagnon
 Company: SPRLSP
 Inspector Initials: KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (InWC)
S-1	<u>2.6</u>
S-2	<u>2.2</u>
S-3	<u>5.4</u>
S-4	<u>4.9</u>
S-5	<u>3.2</u>
S-6	<u>3.1</u>
S-7	<u>2.1</u>
S-8	<u>4.3</u>
S-9	<u>1.9</u>
S-10	<u>0.9</u>
S-11	<u>0.6 2.1</u>
S-12	<u>0.8 2.2</u>
S-13	<u>0.9 2.4</u>
S-14	<u>2.2 - valve fell off</u>

II. Fan Inspection

- | | | | | |
|--|---|----------|---|----------|
| 1. Operational? | Y | <u>X</u> | N | ___ |
| 2. Fan/Controls Clear of obstructions? | Y | <u>X</u> | N | ___ |
| 3. Repair needs? | Y | ___ | N | <u>X</u> |

Notes:

Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

A. Observations/comments:

Attach photographs as appropriate

III. Piping/Penetrations

1. Is piping intact? (Y or N)
2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? Y ___ N X
 If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None at this time.

Additional Comments:

1/2 cup of water in Digital area next # S-14

**Sub-Slab Depressurization System
Inspection Checklist**
Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 4-3-15
Inspector Name: Kevin Gagwan
Company: SYRLSP
Inspector Initials: KG

I. Pressure Readings

Suction Riser Identification	Pressure Reading (InWC)
S-1	<u>3.0</u>
S-2	<u>2.6</u>
S-3	<u>5.9</u>
S-4	<u>5.2</u>
S-5	<u>3.8</u>
S-6	<u>3.4</u>
S-7	<u>2.3</u>
S-8	<u>5.0</u>
S-9	<u>3.2</u>
S-10	<u>3.5</u>
S-11	<u>3.5</u>
S-12	<u>4.0</u>
S-13	<u>3.6</u>
S-14	<u>3.5</u>

II. Fan Inspection

- | | | | | |
|--|---|----------|---|----------|
| 1. Operational? | Y | <u>X</u> | N | ___ |
| 2. Fan/Controls Clear of obstructions? | Y | <u>X</u> | N | ___ |
| 3. Repair needs? | Y | ___ | N | <u>X</u> |

Notes:
Locations of suction risers can be found on attached Figure.
System details are included in Appendix B.

A. Observations/comments:

Attach photographs as appropriate

III. Piping/Penetrations

1. Is piping intact? (Y or N) Y
2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? Y ___ N X
If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None at this time

Additional Comments:

Check both condensation traps 1 - dry
1 - in Digital - 1/2 cup water

Report all maintenance/repair needs immediately to building facility manager

March 4, 2015




Figure 1




Figure 2




Figure 3

On 3/4/15 I noticed the Digital Cell SSDS gauges were maxed out above 20 inches of water. See (Figure 1). At that time you could hear the gurgling of water at floor level. Due to spring time thawing the water table has filled all voids below our Digital Cell floor slab. At that point it was determined that the system could not pull air from below the slab and the system was sealed by water.

In order to not overwork the fan system we decided to crack the valve behind our Delta ModTECH. This allowed the fan to draw the same amount that is normally recorded during monthly audits. (~5.0 inches of water) This system will now be checked weekly until water table has returned to normal.

Date Returned to Normal: 3-24-15

Supervisor Initial: KG

Paul Mumford (Process Engineer)

Paul Mumford

Syracuse Label and Surround Printing

APPENDIX C
110 LUTHER AVENUE SITE INSPECTION FORM

Inspections should be done at a minimum of once a year.

More frequent inspections may be required in accordance with approved work plans in specific areas undergoing construction, and following any construction-related work that may expose site soils or affect the operation of the SSDS.

Inspections must be completed if an incident or accident occurs that may require corrective measures (i.e. damage to the SSDS or emergency actions that require soil removal).

Inspection Data Annually Construction Post-Construction

Location: 110 Luther Avenue

Inspection Date: March 18, 2015

Inspected By: Damian J. Vanetti

		Y or N	Comments or Problem Identified/Action Taken
1.	Condition of pavement: Are there areas of pavement where sub-soil is exposed?	N	
2.	Conditions of concrete slab: Is the concrete slab of the manufacturing facility intact? Are there cracks or gaps through which underlying soil is exposed?	Y N	Floor and pavement are intact with no observed underlying soils exposed.
3.	Sediment/Erosion Control: Are erosion/storm water control devices in place in accordance with Stormwater Pollution Prevention Plan?		N/A
4.	Excavation/Backfill: Has Excavation been completed in accordance with the site Excavation Work Plan?		N/A – No excavation completed during this reporting period.
5.	Stockpiled Materials: Are temporary soil stockpiles or construction materials protected from erosion?		N/A – No soils stockpiled on-Site.
6.	Dust Control: Have dust control measures been implemented as needed during the conduct of construction work?		N/A
7.	CAMP: Has Community Air Monitoring been conducted in accordance with the CAMP?		N/A
8.	SSDS: Has an inspection of the SSDS been completed?	Y	

If current inspection is construction or post-construction, describe the nature of the construction project:
Has a Work Plan been prepared and approved by NYSDEC? Y____ N____

Not Applicable

Attach photographs as appropriate

If the current inspection is due to an incident or accident, describe the nature of the incident/accident and the corrective measures being taken.
Note: A Corrective Measure Report will need to be submitted to the NYSDEC.

Not Applicable

Attach photographs as appropriate

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 3/18/2015
 Insepectors Name: Damian J. Vanetti
 Company: GHD
 Inspector Initials: DJV

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>3.5</u>
S-2	<u>3.0</u>
S-3	<u>7.0</u>
S-4	<u>6.0</u>
S-5	<u>5.0</u>
S-6	<u>4.9</u>
S-7	<u>3.0</u>
S-8	<u>6.5</u>
S-9	<u>6.0</u>
S-10	<u>5.0 (a)</u>
S-11	<u>5.0 (a)</u>
S-12	<u>5.0 (a)</u>
S-13	<u>5.0 (a)</u>
S-14	<u>see note (1)</u>

II. Fan Inspection

- | | | | | |
|--|---|----------|---|----------|
| 1. Operational? | Y | <u>X</u> | N | ___ |
| 2. Fan/Controls Clear of obstructions? | Y | <u>X</u> | N | ___ |
| 3. Repair needs? | Y | ___ | N | <u>X</u> |

Notes:

Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

A. Observations/comments:
 (1) Valve on riser open to allow air flow to fan during times of high water table. Syracuse Label monitoring and documenting conditions and actions taken.
 (a) Manometer reading of 5.0 inWC is due to valve at riser S-14 being opened. Syracuse Label reports valve was opened such that manometer readings at riser under influence of fan were at 5.0 inWC.
 Attach photographs as appropriate

III. Piping/Penetrations

1. Is piping intact? (Y or N)
2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement? Y ___ N X
 If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)
 None identified at this time.

Additional Comments:
 Syracuse Label to observe groundwater conditions, continue to take pressure gauge readings, and provide notice to NYSDEC once system is operating without influence of groundwater in sub-slab.

Report all maintenance/repair needs immediately to building facility manager

Appendix D - Approval Notifications for EQUIS Database Submittals

Ian McNamara

From: NYENVDATA <NYENVDATA@gw.dec.state.ny.us>
Sent: Wednesday, April 23, 2014 3:17 PM
To: Ian McNamara
Cc: Christopher Mannes
Subject: Re: EDDs for the 110 Luther Avenue BCP Site (BCP Site #C734118)

CompleteRepository: 8614941
Description: Syracuse Label Monitoring 2012
JobNo: 14941
OperatingCentre: 86
RepoEmail: 8614941@ghd.com
RepoType: Job

Ian,

EDDs 20140417 1027.C734118.NYSDEC.zip and 20140417 1045.C734118.NYSDEC.zip were successfully uploaded and the data is ready for use within the NYSDEC system.

Thank you,
Alison
NYSDEC EIMS Team

>>> Ian McNamara <Ian.McNamara@ghd.com> 4/17/2014 10:48 AM >>>

Hi,
Attached are 2 EDDs for the above referenced Site. The EDDs include field results and sample results for 1st Quarter 2014 groundwater monitoring activities.
Thanks,
Ian

Ian McNamara
Scientist III

GHD

T: 1 315 679 5732 | M: 1 315 368 8432 | V: 865732 | E: ian.mcnamara@ghd.com
One Remington Park Drive Cazenovia New York 13035 USA | www.ghd.com
[WATER](#) | [ENERGY & RESOURCES](#) | [ENVIRONMENT](#) | [PROPERTY & BUILDINGS](#) | [TRANSPORTATION](#)

Please consider the environment before printing this email

This email and all attachments are confidential. For further important information about emails sent to or from GHD or if you have received this email in error, please refer to <http://www.ghd.com/emaildisclaimer.html>

This e-mail has been scanned for viruses

This e-mail has been scanned for viruses

Ian McNamara

From: dec.sm.NYENVDATA <NYENVDATA@dec.ny.gov>
Sent: Monday, October 27, 2014 11:41 AM
To: Ian McNamara
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for 110 Luther Avenue BCP Site (#C734118) Groundwater Monitoring

CompleteRepository: 8614941
Description: Syracuse Label Monitoring 2012
JobNo: 14941
OperatingCentre: 86
RepoEmail: 8614941@ghd.com
RepoType: Job

Ian,

Thank you for your EDD resubmission and new datasets. NYSDEC has successfully uploaded the EDDs "20141020 1403.C734118.NYSDEC.zip" "20141020 1426.C734118.NYSDEC.zip" and "20141020 1430.C734118.NYSDEC.zip" to 110 Luther Ave. Site in the NYSDEC database and the data is available for use within the system.

Aaron
NYSDEC EIMS Team

From: Ian McNamara [mailto:ian.McNamara@ghd.com]
Sent: Monday, October 20, 2014 2:33 PM
To: dec.sm.NYENVDATA
Cc: Mannes, Christopher (DEC)
Subject: Re: EDDs for 110 Luther Avenue BCP Site (#C734118) Groundwater Monitoring

Hi,
Attached is the revised EDD described below.
Thanks,
Ian

Ian McNamara, GIT
Scientist III

GHD

T: 1 315 679 5732 | M: 1 315 368 8432 | V: 865732 | E: ian.mcnamara@ghd.com
One Remington Park Drive Cazenovia New York 13035 USA | www.ghd.com
[WATER](#) | [ENERGY & RESOURCES](#) | [ENVIRONMENT](#) | [PROPERTY & BUILDINGS](#) | [TRANSPORTATION](#)

Please consider the environment before printing this email

From: dec.sm.NYENVDATA [mailto:NYENVDATA@dec.ny.gov]
Sent: Tuesday, August 19, 2014 3:21 PM
To: Ian McNamara
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for 110 Luther Avenue BCP Site (#C734118) Groundwater Monitoring

Ian,

The dataset "20140723 1650.C734118.NYSDEC.zip" has been successfully loaded to the NYSDEC database and the data is available for use within our system. Thank you.

Members of our EIMS Team, in reviewing your data package "20140724 1016.C734118.NYSDEC.zip", have identified some items that are not generating errors with the EQUIS Data Processor (EDP) application, however these items will create problems during the reporting process. These items include:

- Invalid Matrix Codes: Please revise the matrix codes (sample_matrix_code, lab_matrix_code) for the trip blank samples in this dataset. Quality control samples, with the exception of matrix spike samples, must be given quality control matrices like WQ or SQ or AQ and the like.
- 'F' Qualifier: Given the definition of the 'F' qualifier, 'THE RESULT IS FAULTY DUE TO PROBLEMS OUTSIDE THE REALM OF TYPICAL VALIDATION RULES/FLAGS. THIS QUALIFIER MAY BE AFFIXED TO A RESULT WHEN THE DATA VALIDATOR HAS REASON TO CONSIDER THE RESULT SUSPECT, WARRANTING NOTIFICATION OF THE END USER', the qualifier is not commonly used with unvalidated data. Please review the detected results with the 'F' qualifier with the NYSDEC project manager, copied on this message.

Because of the above issues, we are unable to load the data into the database. Please review these errors, revise the EDD, check it in EDP, and resubmit your EDD for upload into the NYSDEC database. Please do not hesitate to contact us with any questions. Also, for future reference, here is the link for the updated EDD Manual:

http://www.dec.ny.gov/docs/remediation_hudson_pdf/eddmanual.pdf, and the link for the main EDD instruction page: <http://www.dec.ny.gov/chemical/62440.html>.

Thank you,
Aaron
NYSDEC EIMS Team

From: Ian McNamara [<mailto:Ian.McNamara@ghd.com>]
Sent: Thursday, July 24, 2014 10:19 AM
To: dec.sm.NYENVDATA
Cc: Mannes, Christopher (DEC)
Subject: EDDs for 110 Luther Avenue BCP Site (#C734118) Groundwater Monitoring

Hi,

Attached are field data and results EDDs for the above referenced site. Please let me know if they need any changes.

Thanks,
Ian

**Ian McNamara, GIT
Scientist III**

GHD

T: 1 315 679 5732 | M: 1 315 368 8432 | V: 865732 | E: ian.mcnamara@ghd.com
One Remington Park Drive Cazenovia New York 13035 USA | www.ghd.com
[WATER](#) | [ENERGY & RESOURCES](#) | [ENVIRONMENT](#) | [PROPERTY & BUILDINGS](#) | [TRANSPORTATION](#)

Please consider the environment before printing this email

GHD and CRA have merged! To learn more, visit www.ghd.com/cra

This email and all attachments are confidential. For further important information about emails sent to or from GHD or if you have received this email in error, please refer to <http://www.ghd.com/emaildisclaimer.html>

This e-mail has been scanned for viruses

This e-mail has been scanned for viruses

CONFIDENTIALITY NOTICE: This email, including any attachments, is confidential and may be privileged. If you are not the intended recipient please notify the sender immediately, and please delete it; you should not copy it or use it for any purpose or disclose its contents to any other person. GHD and its affiliates reserve the right to monitor and modify all email communications through their networks.

This e-mail has been scanned for viruses

Ian McNamara

From: dec.sm.NYENVDATA <NYENVDATA@dec.ny.gov>
Sent: Friday, February 06, 2015 4:03 PM
To: Ian McNamara
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for 110 Luther Avenue BCP Site (Site #C734118)

CompleteRepository: 8614941
Description: Syracuse Label Monitoring 2012
JobNo: 14941
OperatingCentre: 86
RepoEmail: 8614941@ghd.com
RepoType: Job

Ian,

The following EDD was successfully loaded to the NYSDEC Database and is available for use:

- 20150127 0842.C734118.NYSDEC.zip

The following EDD could not be loaded to the NYSDEC Database:

- 20150127 0854.C734118.NYSDEC.zip

Sample "MS" has a sample type of "MS" which requires it to have a parent sample. Please revise and resubmit.

Alan
NYSDEC EIMS Team



From: Ian McNamara [<mailto:Ian.McNamara@ghd.com>]
Sent: Tuesday, January 27, 2015 9:05 AM
To: dec.sm.NYENVDATA
Cc: Mannes, Christopher (DEC)
Subject: EDDs for 110 Luther Avenue BCP Site (Site #C734118)

Hi,

Attached are 2 EDDs related to 4th Quarter 2014 groundwater monitoring activities completed at the above referenced site. One contains field parameters and water levels and the other contains analytical results. Please let me know if they are able to be uploaded or if they need edits.

Thanks,
Ian

**Ian McNamara, GIT
Scientist III**

GHD

T: 1 315 679 5732 | M: 1 315 368 8432 | V: 865732 | E: ian.mcnamara@ghd.com
One Remington Park Drive Cazenovia New York 13035 USA | www.ghd.com
[WATER](#) | [ENERGY & RESOURCES](#) | [ENVIRONMENT](#) | [PROPERTY & BUILDINGS](#) | [TRANSPORTATION](#)

Please consider the environment before printing this email

GHD and CRA have merged! To learn more, visit www.ghd.com/cra

CONFIDENTIALITY NOTICE: This email, including any attachments, is confidential and may be privileged. If you are not the intended recipient please notify the sender immediately, and please delete it; you should not copy it or use it for any purpose or disclose its contents to any other person. GHD and its affiliates reserve the right to monitor and modify all email communications through their networks.

This e-mail has been scanned for viruses

Ian McNamara

From: dec.sm.NYENVDATA <NYENVDATA@dec.ny.gov>
Sent: Thursday, February 26, 2015 4:23 PM
To: Ian McNamara
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for 110 Luther Avenue BCP Site (Site #C734118)

CompleteRepository: 8614941
Description: Syracuse Label Monitoring 2012
JobNo: 14941
OperatingCentre: 86
RepoEmail: 8614941@ghd.com
RepoType: Job

Ian,

Thank you for your EDD resubmission. NYSDEC has successfully uploaded the data from the EDD "20150220 1524.C734118.NYSDEC.zip" to 110 Luther Ave. Site in the NYSDEC database and the data is available for use within the system.

Aaron
NYSDEC EIMS Team



From: Ian McNamara [<mailto:ian.McNamara@ghd.com>]
Sent: Friday, February 20, 2015 3:26 PM
To: dec.sm.NYENVDATA
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for 110 Luther Avenue BCP Site (Site #C734118)

Hi,
I have revised the attached EDD to include a parent sample for the MS sample. Please let me know if this is acceptable for upload now.
Thanks,
Ian

Ian McNamara, GIT
Scientist III

GHD

T: 1 315 679 5732 | M: 1 315 368 8432 | V: 865732 | E: ian.mcnamara@ghd.com
One Remington Park Drive Cazenovia New York 13035 USA | www.ghd.com
[WATER](#) | [ENERGY & RESOURCES](#) | [ENVIRONMENT](#) | [PROPERTY & BUILDINGS](#) | [TRANSPORTATION](#)

Please consider the environment before printing this email

From: dec.sm.NYENVDATA [<mailto:NYENVDATA@dec.ny.gov>]
Sent: Friday, February 06, 2015 4:03 PM
To: Ian McNamara
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for 110 Luther Avenue BCP Site (Site #C734118)

Ian,

The following EDD was successfully loaded to the NYSDEC Database and is available for use:

- 20150127 0842.C734118.NYSDEC.zip

The following EDD could not be loaded to the NYSDEC Database:

- 20150127 0854.C734118.NYSDEC.zip

Sample "MS" has a sample type of "MS" which requires it to have a parent sample. Please revise and resubmit.

Alan
NYSDEC EIMS Team



From: Ian McNamara [<mailto:Ian.McNamara@ghd.com>]
Sent: Tuesday, January 27, 2015 9:05 AM
To: dec.sm.NYENVDATA
Cc: Mannes, Christopher (DEC)
Subject: EDDs for 110 Luther Avenue BCP Site (Site #C734118)

Hi,

Attached are 2 EDDs related to 4th Quarter 2014 groundwater monitoring activities completed at the above referenced site. One contains field parameters and water levels and the other contains analytical results. Please let me know if they are able to be uploaded or if they need edits.

Thanks,
Ian

Ian McNamara, GIT
Scientist III

GHD

T: 1 315 679 5732 | M: 1 315 368 8432 | V: 865732 | E: ian.mcnamara@ghd.com
One Remington Park Drive Cazenovia New York 13035 USA | www.ghd.com
[WATER](#) | [ENERGY & RESOURCES](#) | [ENVIRONMENT](#) | [PROPERTY & BUILDINGS](#) | [TRANSPORTATION](#)

Please consider the environment before printing this email

GHD and CRA have merged! To learn more, visit www.ghd.com/cra

CONFIDENTIALITY NOTICE: This email, including any attachments, is confidential and may be privileged. If you are not the intended recipient please notify the sender immediately, and please delete it; you should not

copy it or use it for any purpose or disclose its contents to any other person. GHD and its affiliates reserve the right to monitor and modify all email communications through their networks.

This e-mail has been scanned for viruses

CONFIDENTIALITY NOTICE: This email, including any attachments, is confidential and may be privileged. If you are not the intended recipient please notify the sender immediately, and please delete it; you should not copy it or use it for any purpose or disclose its contents to any other person. GHD and its affiliates reserve the right to monitor and modify all email communications through their networks.

This e-mail has been scanned for viruses

Appendix E - Groundwater Sampling Waste Disposal Manifests

NON-HAZARDOUS WASTE MANIFEST	1. Generator ID Number NYD042350751	2. Page 1 of 1	3. Emergency Response Phone 800-535-5053	4. Waste Tracking Number 15145	
5. Generator's Name and Mailing Address Syracuse Label Company Inc. 110 Luther Ave Liverpool, NY 13088 Generator's Phone: 315-422-1037		Generator's Site Address (if different than mailing address)			
6. Transporter 1 Company Name Environmental Service Group, Inc			7. Transporter 1 U.S. EPA ID Number NYD986903904		
7. Transporter 2 Company Name			7. Transporter 2 U.S. EPA ID Number		
8. Designated Facility Name and Site Address American Recyclers Inc. 177 Wales Ave Tonawanda, NY 14150 Facility's Phone:			8. Designated Facility U.S. EPA ID Number NYR000030809		
9. Waste Shipping Name and Description		10. Containers		11. Total	12. Unit
		No.	Type	Quantity	Wt./Vol.
1. Non RCRA Non DOT Regulated, (Soil Cuttings)		002	DM	0300	P
2. Non RCRA Non DOT Regulated, (Printing Inks)		001	DM	055	G
3.					
4.					
13. Special Handling Instructions and Additional Information					
ERG: Approval #:		Handling Codes:			
1 -	1 - A-6622L	1 - None			
2 -	2 - D-874IN	2 - None			
3 -	3 -	3 -			
4 -	4 -	4 -			
24 Hour Emergency Contact: INFOTRAC (Caller Must ID ESG)					
14. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations.					
Generator's/Offor's Printed/Typed Name Mark Howard		Signature <i>Mark Howard</i>		Month Day Year 01 14 14	
15. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: _____ Date leaving U.S.: _____					
16. Transporter Acknowledgment of Receipt of Materials					
Transporter 1 Printed/Typed Name Sean P. Winter		Signature <i>Sean P. Winter</i>		Month Day Year 01 14 14	
Transporter 2 Printed/Typed Name		Signature		Month Day Year	
17. Discrepancy					
17a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection					
Manifest Reference Number: _____					
17b. Alternate Facility (or Generator)			U.S. EPA ID Number		
Facility's Phone: _____					
17c. Signature of Alternate Facility (or Generator)			Month Day Year		
18. Designated Facility Owner or Operator: Certification of receipt of materials covered by the manifest except as noted in Item 17a					
Printed/Typed Name Sullivan Mastropoli		Signature <i>Sullivan Mastropoli</i>		Month Day Year 01 17 14	

GENERATOR

INT'L

TRANSPORTER

DESIGNATED FACILITY

DESIGNATED FACILITY TO GENERATOR



177 Wales Ave., Tonawanda, NY, 14150
NYR 000 030 809

CERTIFICATE OF DISPOSAL for:

Syracuse Label
110 Luther Ave., Liverpool, NY 13088
EPA ID # NYD042350751

MANIFEST NUMBER: 15145

<u>TYPE</u>	<u>QUANTITY</u>	<u>APPROVAL NUMBER</u>
Soil Cuttings	2 Drums	A-6622L

THIS IS TO CERTIFY THAT THE ABOVE DESCRIBED WASTE HAS BEEN DISPOSED OF IN ACCORDANCE TO FEDERAL, STATE, AND LOCAL LAWS.

SIGNED: _____


Julian Mastropoll
Facility Manager

DATE: 01/14/14

GHD Inc
One Remington Park Drive
Cazenovia NY 13035
T: 1 315 679 5800 F: 1 315 679 5801 E: cazmail@ghd.com

© GHD Inc 2015

This document is and shall remain the property of GHD. The document may only be used for the purpose of assessing our offer of services and for inclusion in documentation for the engagement of GHD. Unauthorized use of this document in any form whatsoever is prohibited.

G:\86\14941\PRRs\PRR - March 17, 2014 to March 17, 2015\DRAFT PRR - March 17, 2014 - March 17, 2015.docx

Document Status

Rev No.	Author	Reviewer		Approved for Issue		
		Name	Signature	Name	Signature	Date

www.ghd.com

