PERIODIC REVEW REPORT

For

Monroe Oaks LLC P.O. Box 431 Fishers, New York

Location

Speedy's Cleaners Site Number C828109 3130 Monroe Avenue Rochester, New York

December 2024

Prepared by:



10 Jones Avenue Rochester, New York 14608 585-313-9683

Table of Contents

1.0	INTRODUCTION	1
2.0	INDOOR AIR SAMPLING	2
3.0	SEMI-ANNUAL GROUNDWATER SAMPLING	3
4.0	SURFACE COVER CONDITIONS	4
5.0	SSDS INSPECTION	5
6.0	BCP COMPLIANCE	6

Figures

Figure 1: Sub-Slab Depressurization System Figure 2: Groundwater Monitoring Wells

Appendices

Appendix A: Site Inspection Form Appendix B: SSDS OM&M Form Appendix C: Institutional Control/ Engineering Control (IC/EC) Certification Appendix D: Photographs

NEU-VELLE LLC

Introduction

1.0 INTRODUCTION

The subject Site is the former Speedy's Cleaners located at 3130 Monroe Avenue in the Town of Pittsford, New York (the "Site"). 3130 Monroe Avenue Associates, LLC (MAA) entered into the Brownfield Cleanup Agreement (BCA) with the New York State Department of Environmental Conservation (NYSDEC) to develop and implement a remedial program at the Site on October 14, 2004. After completing the remedial program, NYSDEC issued a Certificate of Completion (COC) on December 31, 2012. MAA filed an Easement, and a Site Management Plan (SMP), was developed. The requirements of the SMP are incorporated into the Easement. The SMP, approved by the NYSDEC on December 31, 2012, requires the owner of the Site, to manage and maintain institutional and engineering controls which includes annual sampling of indoor air and groundwater. The current owner of the Site is Monroe Oaks, LLC.

This annual Periodic Review Report (PRR) is provided to certify that all institutional and engineering controls remain in place, are performing properly, and continue to be effective.

NEU-VELLE LLC

Indoor Air Sampling

2.0 INDOOR AIR SAMPLING

In accordance with the NYSDEC letter dated February 27, 2024, indoor air sampling will be performed on a semi-annual basis coinciding with the groundwater sampling. Therefore, indoor air sampling was not performed during 2024. Indoor air sampling will be conducted in 2025 in accordance with the Site Management Plan.

NEU-VELLE LLC

Semi-Annual Groundwater Sampling

3.0 SEMI-ANNUAL GROUNDWATER SAMPLING

In accordance with the NYSDEC letter dated March 18, 2022, groundwater sampling will be performed on a semi-annual basis. Therefore, groundwater sampling was not performed during 2024. Groundwater sampling will be conducted in 2025 in accordance with the Site Management Plan.

NEU-VELLE LLC

Surface Cover Conditions

4.0 SITE INSPECTION

NEU-VELLE LLC (NEU-VELLE) performed a visual inspection of the site on December 20, 2024. The inspection was conducted in accordance with the SMP to assess the following.

- Compliance with all IC's, including site usage;
- Evaluation of the condition and continued effectiveness of EC's;
- Genera site conditions at the time of the inspection;
- The site management activities being conducted including, where appropriate, confirmation sampling and a health and safety inspection;
- Compliance with permits and schedules included in the Operation and Maintenance Plan; and
- Confirmation that site records are up to date.

Based on the inspection, the site is in conformance with the requirements of the SMP. The site inspection form is included in Appendix A.

NEU-VELLE LLC

SSDS INSPECTION

5.0 SSDS INSPECTION

NEU-VELLE LLC (NEU-VELLE) performed an inspection of the SSDS system on December 20, 2024. The inspection was conducted in accordance as follows:

- A visual inspection of the compete system (i.e. vent fan, piping, warning device or indicator, labeling, etc.)
- Identification and repair of leaks, and
- Inspection of the exhaust or discharge points to verify that no air intakes have been located nearby.

Based on the inspection, the system is operating in accordance with the requirements of the SMP. The SSDS OM&M Inspection Form is included in Appendix B.

NEU-VELLE LLC

BCP Compliance


6.0 BCP COMPLIANCE


The current status of the Site is as follows:

- The Site is in compliance with the BCA, and as such, no further investigations or modifications are warranted.
- The Institutional Control/Engineering Control (IC/EC) certification included as Appendix C documents that the IC/EC controls remain in place and are functioning as designed.
- Groundwater and indoor air sampling will continue to be performed in compliance with the SMP. A Periodic Review Report (PRR) will be prepared to document future compliance with the BCA and SMP.

Figures

NEU-VELLE LLC





Appendix A

NEU-VELLE LLC

Site Inspection Form

Site-Wide Inspection Form	Date: 12/20/24		
Site Address: 3130 MONROE AUE, Rochater,	NY SPEEDY'S Cleaners		
Inspector: Albert 6. Lyons, 51			

Is the Site in compliance with all Industiral Controls, including Site usage?

Evaluation of the condition and effectiveness of all Engineering Controls (EC);

Cover system is in tact (Asphalt) with minor cracking +55DS system 15 operational

Description of the general Site conditions:

Site is in very good condition with tenants on both sides.


Description of the Site management activities being conducted, where appropriate, confirmatory sampling and health and safety meassures:

broundwater sampling + Indoor AIR SAMPling is conducted on a semi-annual basis

Is the Site in compliance with permits and schedules included in the Operations and Maintenance Plan (O&MP)?

yes

Page: 1 of 2



Page: 2 of 2

•---•

Appendix B

NEU-VELLE LLC

SSDS OM&M Form

Sub Slab Depressurization System (SSDS) Monthly Inspection Form

3130 Monroe Avenue, Rochester, New York

Task Description	No	Yes	Comments
Is the system's manometer operational?		x	
Does the manometer indicate proper vacuum?		X	
What is the pressure gauge reading?			7.85" w.c.
Is the system alarm operational?		×	
Is the system blower operating?		X	
Is air being discharged from the system vent?		x	
Are clamps in system piping properly fastened and seals near the blower intact and properly sealed?		×	
Are there any holes, cracks, or other physical deficiencies in SSDS piping?	X		
Are there any blockages in SSDS piping?	Х		

Signature of Inspector: <u>Albert 6. Lyons</u>

Date: 12/20/24

Appendix C

NEU-VELLE LLC

Institutional Control/Engineering Control (IC/EC) Certification



Enclosure 2 NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION Site Management Periodic Review Report Notice Institutional and Engineering Controls Certification Form



Sit	e No.	C828109	Site Details		Box 1	
Sit	e Name Sp	eedy's Cleaners				
City Co	e Address: 3 y/Town: Pit unty: Monro e Acreage: 1	е	Zip Code: 14618			
Re	porting Perio	od: November 30, 2023	to November 30, 2024			
					YES	NO
1.	Is the infor	mation above correct?			×	
	If NO, inclu	ide handwritten above or	on a separate sheet.			
2.		or all of the site property nendment during this Re	been sold, subdivided, mer porting Period?	ged, or undergone a		X
3.		been any change of use CRR 375-1.11(d))?	at the site during this Repor	ting Period		\varkappa
4.		ederal, state, and/or loca e property during this Re	al permits (e.g., building, dis porting Period?	charge) been issued		X
			s 2 thru 4, include docum eviously submitted with th			
5.	ls the site o	currently undergoing dev	elopment?			\checkmark
					D 0	
					Box 2	
6.		ent site use consistent wi al and Industrial	th the use(s) listed below?		YES X	NO □
7.	Are all ICs	in place and functioning	as designed?	\times		
	IF THE ANSWER TO EITHER QUESTION 6 OR 7 IS NO, sign and date below and DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue.					
Α (Corrective M	leasures Work Plan mus	t be submitted along with t	his form to address t	hese iss	sues.
Sig	inature of Ow	vner, Remedial Party or D	esignated Representative	Date	******	

SITE NO. C828109

Box 3

Description of Institutional Controls

Parcel	<u>Owner</u>
150.120-1-6	Monroe Oaks LLC

Institutional Control

Ground Water Use Restriction Soil Management Plan Building Use Restriction Monitoring Plan Site Management Plan O&M Plan IC/EC Plan

The elements of the institutional and engineering controls are listed below:

1) A site cover (consisting of the building and paved parking lot) currently exists and will be maintained to allow for commercial use of the site.

2) Imposition of an institutional control in the form of an environmental easement for the controlled property that:

a) requires the remedial party or site owner to complete and submit to the Department a periodic certification of institutional and engineering controls in accordance with Part 375-1.8 (h)(3);

b) allows the use and development of the controlled property for commercial and industrial uses as defined by Part 375-1.8(g), although land use is subject to local zoning laws;

c) restricts the use of groundwater as a source of potable or process water, without necessary water quality treatment as determined by the NYSDOH or County DOH; and

d) requires compliance with the Department approved Site Management Plan.

3) A Site Management Plan is required, which includes the following:

A) An Institutional and Engineering Control Plan that identifies all use restrictions and engineering controls for the site and details the steps and media-specific requirements necessary to ensure the following institutional and/or engineering controls remain in place and effective:

Institutional Controls: The environmental easement discussed above.

Engineering Controls: The sub-slab depressurization system, and the site cover system discussed above.

This plan includes, but may not be limited to:

a) an Excavation Plan which details the provisions for management of future excavations in areas of remaining contamination;

b) descriptions of the provisions of the environmental easement including any land use and groundwater use restrictions;

c) a provision for evaluation of the potential for soil vapor intrusion for any new buildings developed on the site, including provision for implementing actions recommended to address exposures related to soil vapor intrusion;

d) a provision for the continued operation, maintenance, and monitoring of the existing sub-slab depressurization system at the on-site building;

e) provisions for the management and inspection of the identified engineering controls;

f) maintaining site access controls and Department notification; and

g) the steps necessary for the periodic reviews and certification of the institutional and/or engineering controls.

B) A Monitoring Plan to assess the performance and effectiveness of the remedy. The plan includes, but may not be limited to:

a) monitoring of groundwater and indoor air to assess the performance and effectiveness of the remedy;

b) a schedule of monitoring and frequency of submittals to the Department; and

c) monitoring for soil vapor intrusion for any buildings occupied or developed on the site, as may be

ertify by checking "YES" be a) the Periodic Review reviewed by, the party i b) to the best of my kn are in accordance with	Engineering Control Vapor Mitigation Cover System port (PRR) Certification Statements ow that: eport and all attachments were prepared und aking the Engineering Control certification; wiedge and belief, the work and conclusions		Box 5		
0-1-6 Periodic Review F ertify by checking "YES" be a) the Periodic Review reviewed by, the party i b) to the best of my kn are in accordance with	Engineering Control Vapor Mitigation Cover System port (PRR) Certification Statements ow that: eport and all attachments were prepared und aking the Engineering Control certification; wiedge and belief, the work and conclusions				
Periodic Review F ertify by checking "YES" be a) the Periodic Review reviewed by, the party i b) to the best of my kn are in accordance with	Cover System port (PRR) Certification Statements ow that: eport and all attachments were prepared und aking the Engineering Control certification; wiedge and belief, the work and conclusions				
ertify by checking "YES" be a) the Periodic Review reviewed by, the party i b) to the best of my kn are in accordance with	ow that: eport and all attachments were prepared und aking the Engineering Control certification; wledge and belief, the work and conclusions				
ertify by checking "YES" be a) the Periodic Review reviewed by, the party i b) to the best of my kn are in accordance with	ow that: eport and all attachments were prepared und aking the Engineering Control certification; wledge and belief, the work and conclusions				
ertify by checking "YES" be a) the Periodic Review reviewed by, the party i b) to the best of my kn are in accordance with	ow that: eport and all attachments were prepared und aking the Engineering Control certification; wledge and belief, the work and conclusions		[:] , and		
 a) the Periodic Review reviewed by, the party i b) to the best of my kn are in accordance with 	eport and all attachments were prepared unc aking the Engineering Control certification; wledge and belief, the work and conclusions		, and		
reviewed by, the party i b) to the best of my kn are in accordance with	aking the Engineering Control certification; wledge and belief, the work and conclusions		f, and		
are in accordance with		described in this c			
engineering practices, and	b) to the best of my knowledge and bellef, the work and conclusions described in this certil are in accordance with the requirements of the site remedial program, and generally accep engineering practices; and the information presented is accurate and compete.				
	e momation presented is accurate and con	YES	NO		
		×			
	sted in Box 4, I certify by checking "YES" bel	low that all of the			
(a) The Engineering Control(s) employed at this site is unchanged since the date that the Control was put in-place, or was last approved by the Department;					
(b) nothing has occurred that would impair the ability of such Control, to protect public health an the environment;					
		comply with the			
(e) if a financial assurance mechanism is required by the oversight document for the site, the mechanism remains valid and sufficient for its intended purpose established in the document.					
		YES	NO		
		imes			
prrective Measures Work P	n must be submitted along with this form to	address these is	sues.		
	owing statements are true: (a) The Engineering Cor since the date that the Co (b) nothing has occurred the environment; (c) access to the site will remedy, including access (d) nothing has occurred Site Management Plan fo (e) if a financial assuran- mechanism remains valid IF THE ANSW DO NOT COMF rrective Measures Work Pla	 (a) The Engineering Control(s) employed at this site is unchanged since the date that the Control was put in-place, or was last approved (b) nothing has occurred that would impair the ability of such Control the environment; (c) access to the site will continue to be provided to the Department, remedy, including access to evaluate the continued maintenance of the date management Plan for this Control; and (e) if a financial assurance mechanism is required by the oversight d mechanism remains valid and sufficient for its intended purpose estal 	 (a) The Engineering Control(s) employed at this site is unchanged since the date that the Control was put in-place, or was last approved by the Department (b) nothing has occurred that would impair the ability of such Control, to protect public the environment; (c) access to the site will continue to be provided to the Department, to evaluate the remedy, including access to evaluate the continued maintenance of this Control; (d) nothing has occurred that would constitute a violation or failure to comply with the Site Management Plan for this Control; and (e) if a financial assurance mechanism is required by the oversight document for the si mechanism remains valid and sufficient for its intended purpose established in the docu YES X 		


IC CERTIFICATIONS SITE NO. C828109				
	Box 6			
SITE OWNER OR DESIGNATED REPRESENTATIVE I certify that all information and statements in Boxes 1,2, and 3 are true. statement made herein is punishable as a Class "A" misdemeanor, pure	I understand that a false			
Penal Law. No Jones Ave No Jones Ave Rochester, MY				
print name Rochester, M9 14600				
am certifying as <u>Owner</u> Representative	(Owner or Remedial Party)			
for the Site named in the Site Details Section of this form.				
allest D Lyon	12/30/24			
Signature of Owner, Remédial Pårty, or Designated Representative Rendering Certification	Date			

EC CERT	IFICATIONS
	Box 7
Professional	Engineer Signature
l certify that all information in Boxes 4 and 5 are tr punishable as a Class "A" misdemeanor, pursuan	Lyons Engineering, ppc 10 Jones Aux
I Albert G. Lyors, Jratatat	Rochester, MY 14608
print name	print business address
am certifying as a Professional Engineer for the _	Owner
	STATE OWNER Remedial Party)
Signature of Professional Engineer, for the Owne Remedial Party, Rendering Certification	r or Stamp Date (Required for PE)

Appendix D

NEU-VELLE LLC

Photographs



SSDS Alarm and Manometer



SSDS Discharge and Fan



Cover System



Cover System