

PERIODIC REVIEW REPORT

APRIL 30, 2024, TO APRIL 30, 2025
NYSDEC SITE NO. C915298
837 BAILEY AVENUE
BUFFALO, NEW YORK 14206

Prepared for:

Jack & Maritza Ruh
Quaker Development, Inc.
124 Meadow Rd
Orchard Park, NY 14127

Prepared by:



Brydges Engineering in Environment and Energy
960 Busti Avenue Suite B-150
Buffalo, New York 14213

June 2025

TABLE OF CONTENTS

| Section | Page |
|---|------|
| 1.0 EXECUTIVE SUMMARY | 1 |
| 1.1 Site Background | 1 |
| 1.2 Compliance/Recommendations | 2 |
| 2.0 SITE OVERVIEW AND REMEDIATION | 3 |
| 2.1 Description of Final Selected Remedy | 3 |
| 2.2 Nature and Extent of Contamination Remaining at Site | 4 |
| 2.2.1 Soil | 4 |
| 2.2.2 Groundwater | 4 |
| 2.2.3 Soil Vapor | 4 |
| 3.0 ENGINEERING AND INSTITUTIONAL CONTROLS | 4 |
| 3.1 General | 4 |
| 3.2 Institutional Controls | 4 |
| 3.3 Engineering Controls | 5 |
| 3.3.1 Cover System | 5 |
| 4.0 SITE EVALUATION | 5 |
| 4.1 Site Wide Inspection | 5 |
| 5.0 CONCLUSIONS | 5 |
| 6.0 CERTIFICATION OF ENGINEERING AND INSTITUTIONAL CONTROLS | 6 |

FIGURES

| | |
|-----------|-------------------|
| Figure A | Site Location Map |
| Figure 10 | Cover System |

APPENDICES

| | |
|------------|--|
| Appendix A | NYSDEC SMP PRR Certification Form |
| Appendix B | Site Work Information |
| Appendix C | Site Wide Inspection Forms and Site Photos |

1.0 EXECUTIVE SUMMARY

This Periodic Review Report (PRR) has been prepared to summarize the post-remedial status of New York State Department of Environmental Conservation (NYSDEC) Brownfield Cleanup Program (BCP) Site No. C915298 located at 837 Bailey Avenue, Buffalo, New York 14206 (i.e., the “site”). Refer to **Figure A** (Site Location Map) for further information.

This PRR has been prepared in accordance with NYSDEC Department of Environmental Remediation (DER)-10 *Technical Guidance for Site Investigation and Remediation* (May 2010). The applicable NYSDEC Institutional and Engineering Controls (IC/EC) Certification Form has been completed and is provided in **Appendix A**.

This PRR describes any post-remedial activities conducted on-site during the April 30, 2024, through April 30, 2025, reporting period per the requirements stipulated in the December 2019 Site Management Plan (SMP).

1.1 SITE BACKGROUND

The 8.74-acre BCP site is a vacant commercial property located at 837 Bailey Avenue (SBL No. 112.80-1-12.1), Buffalo, New York. The site is currently undeveloped, consisting primarily of greenspace with a loose stone driveway extending east from the site entrance along Bailey Avenue. Residential housing is immediately adjacent to the site to the north and south-southwest. The Thruway Authority is located east of the site, and further east is Interstate-190. QTA Machining exists west-northwest across Bailey Avenue, and the remaining surrounding properties along Dingens Street are primarily industrial or commercial, including Aim Transportation Solutions, TJI Construction, and Laub International.

Commercial development began in 1940; the site was occupied as an auto salvage/wrecking facility, auto service station, filling station and tire recapping facility. Prior to remediation, the following investigations were performed to assess subsurface soil and groundwater quality:

- Phase I Environmental Site Assessment (ESA) (*LCS Inc., November 2014*)
- Geophysical Survey, Subsurface Soil/Fill and Groundwater Investigation Report (*LCS, Inc. February 2015*)
- Memorandum/Summary of Subsurface Investigation (*EnSol, Inc. April 2015*)
- Remedial Investigation/Alternative Analysis (*EnSol, Inc., July 2019*)

Prior investigations revealed the following contaminants of concern (COCs):

Soil

- Semi-volatile organic compounds (SVOCs) were detected in samples at concentration above the New York State Department of Environmental Conservation (NYSDEC) Part 375 Commercial and/or Industrial Soil Cleanup Objectives (SCOs).
- Metals were detected at concentration above the New York State Department of Environmental Conservation (NYSDEC) Part 375 Commercial and/or Industrial SCOs.

Groundwater

- Volatile organic compounds (VOCs) were detected at concentrations above the Class GA (Source of Drinking Water [groundwater]) Standard.
- SVOCs were detected at concentrations above the Class GA Standard.

Based on these prior investigations, an Interim Remedial Measures (IRM) Report was conducted by EnSol in July 2019. The following actions were completed:

- May-July 2016 – All existing on-site debris piles were removed and disposed of.
- January-March 2017 – Additional subsurface investigations were performed to delineate areas of soil impacts above specific SCOs in the vicinity of soil boring locations identified in the RI.
- August-December 2017 – IRM hot-spot excavations were completed to remove all impacted fill materials from the locations identified during the remedial investigation (RI).
- December 2018-April 2019 – Additional subsurface investigation, hot-spot excavation and material disposal activities were completed.
- A total of 1,238 tons of contaminated fill materials were removed from the site during the IRM.
- All excavations were backfilled with clean clay obtained from the Town of Tonawanda general fill stockpile with approval from the NYSDEC.

Demolition of the former concrete block building associated with the former site scrap yard operations was completed in January 2019. The building demolition was subsequently completed under a permit from the City of Buffalo by Empire Building Diagnostics, Inc. In July 2019, The Environmental Service Group, Inc., (ESG) conducted grubbing of the site, construction of the stabilized construction entrance and installation of the erosion and sedimentation controls. Installation of the relocated fence along residences located along Dingens Street and Peru Place, removal of debris and preparation of the site sub-grade activities were completed during August 2019.

Between August and November 2019, a minimum twelve-inch thick soil cover system was installed over the entire property to prevent public exposure to soil and surface soil contaminants remaining onsite. Based on the selected remedy, the cover system consists of a minimum six-inch thick general fill soil layer overlain by a minimum six-inch thick topsoil layer. Generally, the soil cover system is fifteen-inches thick over the site interior, with the bottom nine inches consisting of clayey soil and the top six-inches consisting of topsoil. Final hydro-seeding to establish a vegetative cover was completed by applying a seed/fertilizer/mulch mixture sourced from Preferred Seed. All site soils that were disturbed during installation of the soil cover system (i.e., installation of the perimeter drainage ditch, regrading of the subgrade, etc.) were regraded into other areas of the site prior to placement of the cover. No soils were removed from the site during construction of the cover. General soil cover system installation quality control was conducted by EnSol and consisted of daily engineering inspections.

1.2 COMPLIANCE/RECOMMENDATIONS

The only intrusive work performed at the site during the reporting period was related to the removal, replacement and installation of utility poles. An Excavation Notification detailing the anticipated site work was submitted to DEC on September 10, 2024, and subsequently approved on September 11, 2024. An import request for No. 1 crusher run stone was completed on September 26, 2024. Site work was conducted on October 30, 2024, utilizing a 4-foot diameter auger. Caissons were first set in each excavation followed by the utility pole and the remaining area backfilled with clean virgin stone. This construction process was used to establish clean corridors in the event that future site work is necessary. All spoils were stockpiled on poly and covered pending laboratory analysis and landfill approval. The stockpiled materials were sampled for disposal on October 31, 2024, and approximately 36 cubic yards (CY) of spoils were disposed of at Republic Landfill on December 18, 2024. All utilities were removed from the required poles which were subsequently cut approximately 2-3 feet above grade. Areas of the cover system impacted during site work were seeded on April 14, 2025, and all site work was deemed complete.

The following related information can be found in **Appendix B**:

- Excavation Notification (including the contractors Site Specific Safety Plan)
- Associated DEC approval letter
- Daily Field Reports (including a photolog, air monitoring data and work location map)
- Import request (including sieve analysis)
- Disposal sampling laboratory analytical results
- Disposal manifests

The site inspection conducted on May 2, 2025, identified no compliance violations regarding the April 30, 2024, through April 30, 2025, reporting period. Previous seeding efforts appear to have been successful as germination is apparent. The associated Site Wide Inspection Form and Site Photograph Log are contained in **Appendix C**.

2.0 SITE OVERVIEW AND REMEDIATION

2.1 DESCRIPTION OF FINAL SELECTED REMEDY

The factors considered during the selection of the remedy are those listed in 6NYCRR 375-1.8. The site was remediated in accordance with a Track 4 cleanup as selected by the NYSDEC in the July 2019 Decision Document (DD). The components of the selected remedy are as follows:

- Construction and maintenance of a cover system to prevent human exposure to remaining contaminated soil/fill remaining at the site. The cover system is composed of a geotextile fabric demarcation layer, a minimum of six (6) inches of barrier soil and a minimum of six (6) inches of clean topsoil of sufficient quality that ensures the maintenance of vegetation. See **Figure 10** for cover system details.
- Execution of an Environmental Easement (EE) to restrict land use and prevent future exposure to remaining contamination. This was completed by the Department in November 2019 and subsequently filed with the Erie County Clerk.
- Development and implementation of an SMP for long term management of remaining contamination as required under the Environmental Easement which includes plans for ICs and ECs and reporting.
- Periodic inspection and certification of the ICs and ECs.

NYSDEC DER-31 Green Remediation requires that green remediation concepts and techniques be considered during all stages of the remedial program including site management in order to improve the sustainability of the cleanup. As the only EC implemented at the site is the soil cover system, the site with not generate additional waste, use energy, produce emissions, or encroach on any ecosystems.

2021 Supplemental Excavation Program

At the request of NYSDEC, additional fill removal activities were completed at specific locations along the shared property boundaries between the site and residential properties to the north along Dingens Street and to the south along Peru Place. This was completed to ensure that no potentially contaminated historic fill materials remained in contact with clean backfill materials placed on the residential properties during a separate off-site cleanup conducted by the NYSDEC. This additional work was completed in accordance with the DEC-approved Work Plan prepared by EnSol, Inc. in 2021. In December 2021, documentation of the completed work was provided to the Department by EnSol. In January 2022, the NYSDEC provided approval of all work conducted and concluded no changes to the December 2019

COC are necessary.

2.2 NATURE AND EXTENT OF CONTAMINATION REMAINING AT SITE

Refer to the Final Engineering Report (FER) and SMP for all analytical results and sampling locations.

2.2.1 Soil

The following describes remaining soil contamination after the completion of all remedial activities:

- Surface soils and shallow C&D and deeper ash and cinder backfill layers contain various SVOCs and metals at concentrations exceeding Unrestricted and Commercial Use SCOs.
- Assuming remaining fill materials at the site exhibit contamination exceeding SCOs, there is approximately 186,000 cubic yards of contaminated material remaining below the cover system.

2.2.2 Groundwater

Site groundwater contains concentrations of various SVOCs and metals above GWQS standards.

2.2.3 Soil Vapor

The levels for methyl ethyl ketone were elevated with a peak value of 1500 micrograms per cubic meters (ug/m³).

3.0 ENGINEERING AND INSTITUTIONAL CONTROLS

3.1 GENERAL

Since remaining contamination exists at the site, ICs and ECs are required to protect human health and the environment. The IC/EC Plan is one component of the SMP/EE and is subject to revision by NYSDEC.

3.2 INSTITUTIONAL CONTROLS

A series of ICs are required under the DD to (1) implement, maintain and monitor EC systems; (2) prevent future exposure to remaining contamination; and (3) limit the use and development of the site to commercial and industrial uses only. Adherence to these ICs on the site is required by the EE and implemented under the SMP. ICs identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the EE. The following ICs were implemented:

- The property may be used for commercial as described in 6 NYCRR Part 375-1.8(g)(2)(iii) and industrial as described in 6 NYCRR Part 375-1.8(g)(2)(iv).
- All ECs must be operated and maintained as specified in the SMP.
- All ECs must be inspected at a frequency and in a manner defined in the SMP.
- The use of groundwater underlying the property is prohibited without necessary water quality treatment as determined by the NYS Department of Health (DOH) or the Erie County DOH to render it safe for use as drinking water or for industrial purposes, and the user must first notify and obtain written approval to do so from the Department.
- Groundwater and other environmental or public health monitoring must be performed as defined in the SMP.

- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in the SMP.
- All future activities that will disturb remaining contaminated material must be conducted in accordance with the SMP.
- Monitoring to assess the performance and effectiveness of the remedy must be performed as defined in the SMP.
- Operation, maintenance, monitoring, inspection and reporting of any mechanical or physical components of the remedy shall be performed as defined in the SMP.
- Access to the site must be provided to agents, employees or other representatives of the State of New York with reasonable prior notice to the property owner to assure compliance with the restrictions identified by the EE.

3.3 ENGINEERING CONTROLS

3.3.1 Cover System

The cover system is the only EC required under the remedy. Exposure to remaining contamination at the site is prevented by a cover system placed over the site which consists of a geotextile fabric demarcation layer, a minimum of six (6) inches of barrier soil and a minimum of six (6) inches of clean topsoil of sufficient quality to maintain vegetation. Some small areas composing the site cover system consist of DEC approved stone/gravel.

4.0 SITE EVALUATION

4.1 SITE WIDE INSPECTION

A Site Wide Inspection was completed by BE3 on May 2, 2025, to evaluate the IC/ECs outlined in the SMP. The only EC associated with the site is the cover system which is in good condition. Vegetative growth is evident in areas where crusher run stone was placed during the previous and current reporting period. The perimeter fencing and stone entry pathway along Bailey Avenue appeared to be in good condition. Minor, scattered debris had accumulated along the southeastern and northwestern site boundary. No change of use or groundwater use occurred during the Certifying Period. Excavation and importation of material related to the utility pole work was properly documented and provided in **Appendix B**. No additional intrusive work was conducted at the site during the reporting period.

The results of the inspection are reiterated in BE3's Site Wide Inspection Form and site photographs are provided in **Appendix C**. The inspection concluded that the site is in compliance with all IC/ECs.

5.0 CONCLUSIONS

During the April 30, 2024, through April 30, 2025, reporting period, all remedial objectives have been met. All components of the SMP (IC/EC) are in compliance.

6.0 CERTIFICATION OF ENGINEERING AND INSTITUTIONAL CONTROLS

Below is the signed certification as required by section 7.2 of the SMP.

For each institutional or engineering control identified for the site, I certify that all the following statements are true:

- The inspection of the site to confirm the effectiveness of the institutional and engineering controls required by the remedial program was performed under my direction;
- The institutional control and/or engineering control employed at this site is unchanged from the date the control was put in place, or last approved by the Department;
- Nothing has occurred that would impair the ability of the control to protect the public health and environment (with the exception of that which was noted in the Corrective Measures Work Plan);
- Nothing has occurred that would constitute a violation or failure to comply with any site management plan for this control (with the exception of that which was noted in the Corrective Measures Work Plan);
- Access to the site will continue to be provided to the Department to evaluate the remedy, including access to evaluate the continued maintenance of this control;
- If a financial assurance mechanism is required under the oversight document for the site, the mechanism remains valid and sufficient for the intended purpose under the document;
- Use of the site is compliant with the environmental easement;
- The engineering control systems are performing as designed and are effective (with the exception of that which was noted in the Corrective Measures Work Plan);
- To the best of my knowledge and belief, the work and conclusions described in this certification are in accordance with the requirements of the site remedial program and generally accepted engineering practices (with the exception of that which was noted in the Corrective Measures Work Plan); and
- The information presented in this report is accurate and complete.
- I certify that all information and statements in this certification form are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law. I, Jason M. Brydges, PE of BE3 Corp 960 Busti Avenue, Buffalo New York 14213, am certifying as Owner's Designated Site Representative for the site.

Jason M. Brydges, PE



FIGURES



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC

Figure A: Site Location Map

Site Boundary ———



Figure A: Site Location Map

837 Bailey Avenue
Buffalo, New York

06/16/2023
Jack Ruh

X:\AAAp\Buffalo Truck Center\15-0027 - 837 Bailey Ave. \BCP\15-0027-9 SMP\Report\Figures\ACAD\Fig 10 - Cover System.dwg, D01-80 SCALE, 7/19/2019 3:41:00 PM | smith, Adobe PDF, Tabloid, 1:1

LEGEND:



- BCP PROPERTY BOUNDARY
(837 BAILEY)

ADJOINING PROPERTY
BOUNDARY (79 DINGENS)

GRASS COVER AREA
-

NOTES:

1. BASE MAP PROVIDED BY FOIT ALBERT ASSOCIATES.
2. PROPERTY BOUNDARY LINES SHOWN HEREON ARE APPROXIMATE
AND FOR REFERENCE USE ONLY.



GRASS COVER DETAIL
HTS

EnSol, Inc.
Environmental Solutions

661 MAIN STREET
NIAGARA FALLS, NY 14301
PHONE (716) 285-3920
FAX (716) 285-3928

CLIENT:

NEAR DINGENS,
LLC

SITE:

837 BAILEY AVE
CITY OF BUFFALO
COUNTY OF ERIE
STATE OF NEW YORK

PROJECT:

SITE MANAGEMENT PLAN

TITLE:

COVER SYSTEM
DETAILS

ISSUED FOR:

REVIEW

| | | |
|-------------|-----------|------|
| DES: | DRN: | CHK: |
| KFP | KFP | JBB |
| PROJECT NO: | DATE: | |
| 15-0027-6 | JULY 2019 | |

GRAPHIC SCALE:
0' 40' 80'

FILE:

Fig10 - Cover System.dwg

| | |
|---------|------------|
| REV NO: | FIGURE NO: |
|---------|------------|

| | |
|---|----|
| 2 | 10 |
|---|----|

APPENDIX A

NYSDEC SMP PRR CERTIFICATION FORM



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC



Enclosure 2
NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
Site Management Periodic Review Report Notice
Institutional and Engineering Controls Certification Form



Site Details

Box 1

Site No. **C915298**

Site Name 837 Bailey Ave.

Site Address: 837 Bailey Ave. Zip Code: 14206

City/Town: Buffalo

County: Erie

Site Acreage: 8.740

Reporting Period: April 30, 2024 to April 30, 2025

YES NO

1. Is the information above correct?

☒ ☐

If NO, include handwritten above or on a separate sheet.

2. Has some or all of the site property been sold, subdivided, merged, or undergone a tax map amendment during this Reporting Period?

☐ ☒

3. Has there been any change of use at the site during this Reporting Period (see 6NYCRR 375-1.11(d))?

☐ ☒

4. Have any federal, state, and/or local permits (e.g., building, discharge) been issued for or at the property during this Reporting Period?

☐ ☒

If you answered YES to questions 2 thru 4, include documentation or evidence that documentation has been previously submitted with this certification form.

5. Is the site currently undergoing development?

☐ ☒

Box 2

YES NO

6. Is the current site use consistent with the use(s) listed below?
Commercial and Industrial

☒ ☐

7. Are all ICs in place and functioning as designed?

☒ ☐

IF THE ANSWER TO EITHER QUESTION 6 OR 7 IS NO, sign and date below and DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue.

A Corrective Measures Work Plan must be submitted along with this form to address these issues.

Signature of Owner, Remedial Party or Designated Representative

Date

Description of Institutional ControlsParcelOwnerInstitutional Control**112.80-1-12.1**

837 Bailey LLC

Ground Water Use Restriction
Soil Management Plan
Landuse Restriction
Site Management Plan
IC/EC Plan

- . Prohibition of use of groundwater.
- . Soil Vapor Intrusion Evaluation for any future structures.
- . Soil Management or Excavation Work Plan for any future intrusive work.

Description of Engineering ControlsParcelEngineering Control**112.80-1-12.1**

Cover System

- . Maintenance of the cover system

Periodic Review Report (PRR) Certification Statements

1. I certify by checking "YES" below that:

a) the Periodic Review report and all attachments were prepared under the direction of, and reviewed by, the party making the Engineering Control certification;

b) to the best of my knowledge and belief, the work and conclusions described in this certification are in accordance with the requirements of the site remedial program, and generally accepted engineering practices; and the information presented is accurate and complete.

YES NO

☒ ☐

2. For each Engineering control listed in Box 4, I certify by checking "YES" below that all of the following statements are true:

(a) The Engineering Control(s) employed at this site is unchanged since the date that the Control was put in-place, or was last approved by the Department;

(b) nothing has occurred that would impair the ability of such Control, to protect public health and the environment;

(c) access to the site will continue to be provided to the Department, to evaluate the remedy, including access to evaluate the continued maintenance of this Control;

(d) nothing has occurred that would constitute a violation or failure to comply with the Site Management Plan for this Control; and

(e) if a financial assurance mechanism is required by the oversight document for the site, the mechanism remains valid and sufficient for its intended purpose established in the document.

YES NO

☒ ☐

**IF THE ANSWER TO QUESTION 2 IS NO, sign and date below and
DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue.**

A Corrective Measures Work Plan must be submitted along with this form to address these issues.

Signature of Owner, Remedial Party or Designated Representative

Date

IC CERTIFICATIONS
SITE NO. C915298

Box 6

SITE OWNER OR DESIGNATED REPRESENTATIVE SIGNATURE

I certify that all information and statements in Boxes 1, 2, and 3 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

I Stacyan Ruk at 124 Meadow Rd. Orchard Park NY 14127
print name print business address

am certifying as Owner (Owner or Remedial Party)

for the Site named in the Site Details Section of this form.

Stacyan Ruk
Signature of Owner, Remedial Party, or Designated Representative
Rendering Certification

6/19/25
Date

EC CERTIFICATIONS

Box 7

Professional Engineer Signature

I certify that all information in Boxes 4 and 5 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

I Jason M. Brydges at 960 Busti Ave, Suite B-150, Buffalo, NY 14213,
print name print business address

am certifying as a Professional Engineer for the Owner
(Owner or Remedial Party)



Signature of Professional Engineer, for the Owner or
Remedial Party, Rendering Certification

Stamp
(Required for PE)

Date

APPENDIX B

SITE WORK INFORMATION

Excavation Notification

September 10, 2024

Megan Kuczka
NYS Department of Environmental Conservation
Division of Environmental Remediation
Environmental Program Specialist 1
700 Delaware Avenue
Buffalo, NY 14209

Re: Excavation Notification – 837 Bailey Avenue, Buffalo, New York 14206 (BCP Site No. C915298)

Megan Kuczka,

This letter represents an Excavation Notification completed for 837 Bailey Avenue located in the City of Buffalo, Erie County, New York (BCP Site No. C915298). This notification is in respect to the anticipated electrical/utility pole work to be completed by National Grid. All associated work will be performed in compliance with the Excavation Work Plan (EWP) provided in Appendix E of the December 2019 Site Management Plan (SMP) and 29 Code of Federal Regulations (CFR) 1910.120.

Generally, invasive work is anticipated to include the following:

- The removal of two existing electrical poles.
- The replacement of two existing electrical poles.
- The installation of three new electrical poles and one transformer.

See the attached plan for exact locations.

Removal and replacement activities are not anticipated to generate spoils. Each installation is anticipated to generate approximately 0.5 cubic yards (CY) of clean cover material and 2.5 CY of contaminated soil. A clean corridor will be installed consisting of approved crushed stone backfill and a geotextile fabric barrier (see attached). An import request and sieve analysis will be submitted to the New York State Department of Environmental Conservation (NYSDEC) for any backfill that is brought on site. The two excavations associated with the electrical pole removals will be backfilled with the materials generated from the installation of the three new electrical pole areas. After work is complete, it is estimated that approximately 1 CY of cover material and 5 CY of impacted soils will remain above the cover system.

During excavations, materials above (clean cover) and below (impacted materials) the demarcation layer will be stockpiled separately. All materials beneath the cover system are considered impacted and will therefore be staged on poly sheets to prevent contact with the underlying clean cover materials. Soil stockpiles will be continuously encircled with a berm and/or silt fence, covered at all times with appropriately anchored tarps and routinely inspected and repaired as necessary. The additional clean cover materials will be graded into the existing clean cover layer, and the impacted material will be disposed of at an approved landfill. Prior to disposal,



the soil will be characterized per the chosen landfills parameters and results will be provided to the NYSDEC.

A qualified environmental professional (QEP) will be present during all intrusive work. The QEP will complete daily field reports (DFRs) detailing the specific activities performed on site with accompanying photographs, a work location map and tabularized CAMP data. This information, along with any disposal manifests, will be shared with the NYSDEC within 24 hours of activities.

All elements of the SMP EWP will be adhered to throughout the project. Based on the anticipated scope of work, the following components are applicable:

- E-2: Soil Screening Methods
- E-3: Soil Staging Methods
- E-4: Materials Excavation & Load-Out
- E-5: Materials Transport Off-Site
- E-6: Materials Disposal Off-Site
- E-7: Materials Reuse On-Site
- E-9: Cover System Restoration
- E-12: Excavation Contingency Plan
- E-13: Community Air Monitoring Plan (CAMP)
- E-14: Odor Control Plan
- E-15: Dust Control Plan
- E-16: Other Nuisances

As excavations are anticipated to be approximately 9 feet below ground surface (bgs), remaining contamination at the site will be encountered. Surface soils and shallow construction and demolition (C&D) debris and deeper ash and cinder backfill layers contain various semi-volatile organic compounds (SVOCs) and metals at concentrations exceeding unrestricted and commercial use Soil Cleanup Objectives (SCOs).

Ledge Creek Development, Inc., has been selected by National Grid as the civil contractor. The contractor is aware of these conditions and their Site-Specific Safety Plan (i.e., HASP) is provided as an attachment.


No construction is anticipated therefore no pre-construction sampling will be required.

Intrusive work is anticipated to begin two weeks after department approval and span approximately three days.

If you have any questions or concerns, please do not hesitate to reach out. I can be contacted via email at apalumbo@be3corp.com or by phone at 585.944.6793.

Sincerely,

Alexis Palumbo-Compton
Project Engineer



| CORRUGATED METAL PIPE DEPTH TABLE | |
|-----------------------------------|-----------|
| POLE HEIGHT | SET DEPTH |
| 40' | 9'-0" |
| 45' | 9'-6" |
| 50' | 10'-0" |
| 55' | 10'-6" |

NOTES:

1. CRUSHED STONE BACKFILL WITH AGGREGATE NOT EXCEEDING $\frac{3}{4}$ " IN DIAMETER SHALL BE USED TO BACK FILL POLES. CRUSHED STONE BACKFILL SHALL BE THOROUGHLY TAMPED USING MECHANICAL TAMPERS OR APPROPRIATE HAND TOOLS IN LAYERS NOT EXCEEDING 12" IN DEPTH.
2. CORRUGATED METAL PIPE WITH CORRUGATIONS 2- $\frac{3}{8}$ " X $\frac{1}{2}$ ", MINIMUM 16 GAUGE.
3. SEE 13-114 FOR GROUND DETAILS.
4. INSTALL GEOTEXTILE FABRIC AS A BARRIER ON ALL CORRUGATED METAL PIPE OPENINGS.
5. UTILITY CREWS TO INSTALL POLE AND CONNECT TO GROUNDING ALREADY INSTALLED WITH CORRUGATED PIPE, GEOTEXTILE BARRIER AND CRUSHED STONE BACKFILL.
6. CORRUGATED STEEL PIPE SHALL BE FREE OF ALL BURS AND JAGGED EDGES IN ORDER TO REDUCE THE RISK OF CUTTING INJURIES DURING HANDLING. CORRUGATED PIPE SHALL BE FITTED WITH EDGE TRIM SUCH AS NEOPRENE RUBBER TO COVER BURS AND JAGGED EDGES.

| Designer | Drawing | Date |
|----------|---------|---------|
| MPR | od02301 | 6/30/20 |

New drawing added.

CLEAN CORRIDOR POLE SET

nationalgrid


OVERHEAD
CONSTRUCTION STANDARD

PAGE NUMBER

2-301

ISSUE

7/20



NOTES:

1. CRUSHED STONE BACKFILL WITH AGGREGATE NOT EXCEEDING $\frac{3}{4}$ " IN DIAMETER SHALL BE USED TO BACK FILL POLES. CRUSHED STONE BACKFILL SHALL BE THOROUGHLY TAMPED USING MECHANICAL TAMPERS OR APPROPRIATE HAND TOOLS IN LAYERS NOT EXCEEDING 12" IN DEPTH.
2. CORRUGATED METAL PIPE WITH CORRUGATIONS 2- $\frac{3}{8}$ " X $\frac{1}{2}$ ", MINIMUM 16 GAUGE.
3. SEE 13-114 FOR GROUND DETAILS.
4. INSTALL GEOTEXTILE FABRIC AS A BARRIER.
5. CORRUGATED STEEL PIPE SHALL BE FREE OF ALL BURS AND JAGGED EDGES IN ORDER TO REDUCE THE RISK OF CUTTING INJURIES DURING HANDLING. CORRUGATED PIPE SHALL BE FITTED WITH EDGE TRIM SUCH AS NEOPRENE RUBBER TO COVER BURS AND JAGGED EDGES.

| | | |
|----------|----------|---------|
| Designer | Drawing | Date |
| MPR | ed02301A | 6/30/20 |

3 PHASE UG PRIMARY CLEAN CORRIDOR POLE SET

| ISSUE | PAGE NUMBER | OVERHEAD CONSTRUCTION STANDARD | nationalgrid |
|-------|-------------|-----------------------------------|--------------|
| 7/20 | 2-301A | | |

New Drawing added.



Bailey Avenue Poles **SITE SPECIFIC SAFETY PLAN**

Location:
837 Bailey Avenue
Buffalo, NY 14206

UFPO Number: TBD

Site Specific Safety and Health Plan Table of Contents

- 1.0 Scope of Work
- 2.0 Project Personnel
- 3.0 Hazard Identification and Risk Assessment
 - 3.1 Initial Assessment
 - 3.2 Project Specific
- 4.0 Communication
 - 4.1 Emergencies
 - 4.2 Incident Reporting and Analysis
 - 4.3 Safety Meetings and Job Briefs
 - 4.4 Safety and Health Plan
- 5.0 National Grid Safety Requirements
- 6.0 Safety Compliance
- 7.0 Environmental Compliance
- 8.0 General Project Work Plan

Attachments

- Emergency Contact List
- Directions to Hospital
- Plan Review Sign Off Sheet
- National Grid Clean Corridor Spec
- National Grid Print
- Site Management Plan

LEDGE CREEK DEVELOPMENT, INC.

SITE SPECIFIC SAFETY PLAN

1.0 Scope of Work

Ledge Creek Development will be providing National Grid a clean corridor utilizing an excavator and auger to drill for 5 -45' poles and placing Corrugated Metal Pipe (CMP) for utility pole installation for National Grid in an empty lot on Bailey Avenue in Buffalo, NY.

2.0 Project Personnel

Ledge Creek Development, Inc. shall provide a safe and responsible work site for our employees, as well as any subcontractors, National Grid personnel and the general public. We are also committed to protecting the work site and the surrounding environment. The following is a list of key personnel for this project.

| | | |
|-------------------------------|---------------------|--------------|
| LCD Project Manager | Scott Roetzer | 716-866-4970 |
| LCD General Superintendent | Dave Matusek | 716-866-8345 |
| LCD Foreman | TBD | |
| LCD Safety Director | Austin St.Laurent | 716-523-0713 |
| National Grid Supervisor | Steve Ratka | 716-291-1747 |
| National Grid Safety Manager | Garrett Schmidbauer | 716-398-3112 |
| National Grid Safety WNY | Jacob Maslak | 716-264-7321 |
| National Grid Safety UNY | Megan Jacus | 315-372-0426 |
| National Grid Environmental | Lisa Montesano | 716-479-5339 |
| Western Region Control Center | | 716-862-5057 |

3.0 Hazard Identification and Risk Assessment

3.1 Initial Assessment

As detailed in the scope of work above, we will be excavating with an auger and placing 5 Corrugated Metal Pipe (CMP) for utility pole installation to be completed by National Grid. All excavations will be approximately 9' in depth. Placement of CMP and pole installation will immediately follow excavation. The excavations will be demarcated with signs, cones/TCD, cone bars, a OSHA compliant pole hole covers and backfilled as promptly as possible. Equipment will also be utilized as much as possible for: excavation, material handling, material transport to limit personal contaminate and material handling exposures. Excavated material will be placed on poly sheeting and covered for sampling and disposal by National Grid's Environmental Contractor. The work area will have a UFPO called in to verify no underground utilities are present. Our main safety concerns will be protecting ourselves from our own work processes, environmental exposures, pedestrian traffic, and slip, trip, fall hazards. There should be no MAD concerns during this project – equipment and employees will be able to maintain a minimum 10' of clearance from the distribution at all times.

In the attached SMP this site is identified by NYSDEC NO C915298 as a Brownfield Cleanup Agreement (BCA) completed in 2020 for ground contaminants identified as SVOCs and Heavy Metals (Lead, Mercury, and Arsenic). A 1' thick soil cover system was installed over the entire property. Per Section 3 - During all excavation activities, a third party contractor that oversees the SMP will provide real-time personnel air monitoring (TSI Sidepak AM5 10 personal Aerosol Monitor) and soil screening (PID Monitor). This site also must follow the requirements set forth in NYS DER-10 for a community air monitoring program (CAMP). All employees who will be onsite for this project will have 40 hr HAZWOPER training as well as awareness training for Lead/PCBs and Heavy Metals. Decontamination measures identified in the SMP (Section 4.0) indicate that all personnel shall thoroughly wash hands, face, and other exposed skin surfaces and all equipment will be cleaned before leaving the work area.

Work zone traffic controls will be visited and addressed at the start and end of each day, as well as if site conditions, location or incident warrant at a minimum.

Hazardous plant and insect presence will part of the daily pre-work inspection and protections approaches. Permethrin will be utilized by staff for this project.

Ledge Creek Development employees have been trained in all anticipated/known hazards and their related protections/controls. Hazards present, potential or in the making will be discussed each morning with all staff.

The hazards detailed above will be noted at each morning's mandatory safety brief (meeting) in addition to anything presumed or incurred. Ledge Creek shall work with National Grid personnel to assess the risks and the associated precautions while working on this project.

3.2 Project Specific Hazard Identification, Risk Assessment and Control

| Task | Hazard(s) | Mitigation |
|--|-----------------------------|--|
| Mobilization Staging of materials Demobilization | Loading equipment/departing | DVIR to be completed prior to departure Spotters and/or observers for all backing, lifting tight quarters operations utilizing established communications (i.e., hand signals, etc.) Verify equipment is secured properly “Circle of Safety” walk around before vehicle or equipment use All staff will utilize FR outer layers of 8cal or higher rating Summer weather controls include increased break frequency, utilizing AC vehicles, drinking water and/or staff task rotation Utilize coverings and planned work locations for shade when possible |
| | Solar Glare | Clean interior and exterior window surfaces regularly Utilize vehicle sun visor Wear sunglasses with polarized lenses, preferably amber or light tint Avoid using cleaning products on dashboard that shine the surface |
| | Slip, trip, and falls | Pretask hazard/planning review Project Onboarding for any new staff or visitors exposed to operations Employee training Maintained/avoided site grade/conditions Situational Awareness Suitably stored materials and removed debris 3 points of contact when entering/exiting vehicles, and equipment Use of a qualified spotter |

| | | |
|----------------------|---|---|
| | <p>Sprains/Strains</p> <p>Caught in between or struck by vehicles/equipment</p> <p>Heat Stress</p> | <p>Use of material handling equipment Securement of materials/objects Teamwork for lifting Pretask stretching and warm up Predetermined layout/staging Limiting solo lifting efforts to objects less than 50lbs and/or 8 feet in length</p> <p>Use of a spotter Continual eye contact and coordination measures with the operator Use of parking brakes and/or wheel chocks on LCD equipment, trailers, and vehicles Wear appropriate PPE including ANSI Class 3 vests Measures above + Barricading of caught-in between locations Maintained WZTCD</p> <p>Stay hydrated/electrolytes, take frequent breaks and check ins on crew members. Know the signs/symptoms of heat stress or heat related illnesses</p> |
| Removal of materials | <p>Above Hazards +</p> <p>Excavators, as well as hand tool use</p> <p>Struck by and caught in-between hazards during roadway operations</p> <p>Fall Hazards</p> <p>Utility Strike(s)</p> <p>Hazardous Material exposure (Potential)</p> <p>Poisonous Plants/Insects</p> | <p>Measures above +</p> <p>Trained operators with PPE to control noise, flying debris Worker orientation (training & proximity) Inspection of heavy equipment, as well as hand tools before each use</p> <p>Preplanning and orientation outside of the removal area Control of the work area by barriers and spotters</p> <p>Barricading of any open excavations via fencing with related signage Visual monitoring by all LCD employees Excavations shall be backfilled immediately after Sonotube placement</p> <p>Spotter utilized for all excavating and trucking operations in motion (movement, dumping, etc.)</p> <p>Employees have been trained in hazardous materials identification and mitigation All excavated materials will be utilized as backfill and surplus will be hauled offsite Hygiene stations and appropriate PPE will be utilized The area will be surveyed for hazardous plants and insects prior to the start of work pre treating work clothing with permethrin, pre-check work area, tuck shirt tails and pant legs in,</p> |

| | | |
|---------------------------|--------------------------|---|
| | | and inspect your body for ticks after each work day. Crew members have also been trained on what to do if a tick is found on their bodies |
| Installation of materials | General hazard exposures | <p>Measures above +</p> <p>Inspection of equipment Inspection of rigging Inspection of tools Use of a spotter Any delivery trucks will not be allowed to move onsite without the direction of a dedicated spotter/escort</p> <p>Control of chemical exposures by review of hazards and use of controls stated in SDS Utilizing engineering controls > Administrative Controls> PPE First aid supplies being present Spill kit present Suitable flammable storage in approved containers Inspected fire extinguishers in proximity Spill protections and clean up provisions Continual peer observation/coaching Insect avoidance/sting treatment measures Tick repellent will be utilized by employees on this project Apply per manufacturer's instructions Perform thorough inspection at end of day Mindful organization to allow for debris/refuse removal or storage Increase break activity with cool locations to minimize heat stress potential Supplied sunscreen to minimize sun UV related hazards Mindful organization to allow for debris/refuse removal or storage</p> |

4.0 Communication

4.1 Emergencies

Muster point for this project will be at the in the corner of the parking lot/work area at the intersections of Dingens and Bailey Avenue.

Signage will be placed at the roadway for increased visibility to EMS if employees feel the work area is not easy to find or staffing does not have someone to be present at the road to meet first responders.

***** See Attached Emergency Contact Information**

4.2 Incident Reporting and Analysis

Ledge Creek Development will promptly investigate all incidents, accidents and near misses. All employees and subcontractors are instructed to immediately report any such situations to their supervisor and the Project Manager. Ledge Creek management will then report directly to the National Grid supervisor. We will provide a written report within 24 hours detailing the cause, effects and corrective measures resulting from the incident.

4.3 Safety Meetings and Job Briefings

A safety discussion and job brief will be held each morning prior to the start of work. Additionally, the meeting will discuss potential hazards that exist on the premise or may be encountered during the day's activities and steps that will be taken to eliminate such hazards. All employees, visitors or subcontractors will be required to sign the brief as proof that they understood and acknowledge the potential hazards.

4.4 Safety and Health Plan

Ledge Creek employees and their subcontractors must review and understand the Site-Specific Safety Plan, as well as LCD, National Grid, and other applicable policies. Each person shall become familiar with plan's contents and understand the roles they must follow to keeping the work site safe. We emphasize to our employees that this plan is a starting point and may evolve during the project. Employees are encouraged to bring issues to their supervisor's attention and emphasize the "don't look away" attitude and to utilize an "All Stop" if any potential concerns arise. Any employee or subcontractor of Ledge Creek Development who violates the safety requirements will be subject to disciplinary action, up to and including dismissal.

5.0 National Grid Technical Safety Requirements

Before any persons related to this project enter the active station portion of the property, National Grid's Western Division Regional Control Center (WRCC) will be contacted at (716) 862-5051. Contact shall also be made at the end of the shift when workers are clear.

Ledge Creek employees and subcontractors must acknowledge their understanding by signing the brief. We will also hold safety meetings when:

1. A new worker or subcontractor begins working (On Boarding)
2. There is a change in the work plan or scope.
3. Prior to working near energized components

The use of safety equipment and PPE will be discussed at each morning brief. PPE required by all employees and subcontractors includes:

1. Class 2 gloves (w/protectors) and EH overshoes for grounding operations
2. Cut Resistant gloves
3. Class E hard hat (meeting ANSI criteria)
4. Safety glasses with side shields (meeting ANSI criteria)
5. Protective work boots, EH rated in suitable condition
6. High Visibility clothing (including a vest or shirt meeting ANSI class 3/107)
7. FR Clothing if work areas are to take persons inside of the active station and exposed to potential flash hazards

This is in addition to LCD company policy, OSHA standards and NG (N1402) Subcontractor Safety controls.

SDSs will be available for all material utilized on site. Workers will be made aware of known/potential safety concerns, exposures and related first aid for all such materials.

All safety meetings and briefs will be signed, documented, and saved on file for a minimum of thirty days after completion of the project.

6.0 Safety Compliance

All Ledge Creek Employees are required to have successfully completed (at a minimum) of the 10-hour OSHA outreach construction training. Additionally, each of our employees has received specific training in, at least, the following areas:

1. Excavation and Trenching
2. Electrical Safety
3. Concrete & Masonry
4. Ladder Use/Safety
5. Personal Protective Equipment
6. Confined Space Hazards
7. Arc Flash Hazards
8. Lockout and Tagout
9. Struck by & Caught in between
10. Electrical Hazard Awareness (NG program)
11. Electrically Qualified (OSHA/LCD)
12. Health Hazards in Construction

Our employees are also encouraged and provided opportunity to seek additional training.

Ledge Creek employs a safety director whose task is to provide resource and monitor aspects of work zone loss, safety, and compliance.

Our employees also have the authority **and are obligated** to call an “All Stop” in the event a known or potential safety situation arises. The Ledge Creek supervisor will take immediate corrective action to rectify any safety issues and work will not resume until the hazard is properly identified and abated.

Ledge Creek will position a competent observer to monitor any tasks where accidental contact with an active utility is possible. The observer will be stationed in position to monitor the movement of equipment such as: cranes, excavators and concrete trucks as needed. The observer will have authority and responsibility to stop any operation they feel may compromise safety. If there is work in proximity to an energized asset; National Grid shall clearly mark the boundary between safe area and any energized areas. If the site is congested or there is higher likelihood of exposure; Ledge Creek will mark this boundary with caution tape and no employee shall enter the restricted zone without authorization. The restricted zones shall be noted each morning in the safety brief.

7.0 Environmental Compliance

Ledge Creek is committed to providing a safe and environmentally sound work zone. As such, we monitor our erosion control measures, comply with DEC regulations and any permit requirements. We will work with the developer to maintain protocol with erosion control and reporting. Staff are trained/certified, and the company equipped to maintain compliance.

Staff are also spill response trained, with all vehicles equipped with a Spill Kit in the event of an unintended leak/spill event. If such event occurs; National Grid supervision and the NYSDEC will be promptly informed.

8.0 Work Plan

8.1 Mobilize

Hold preconstruction safety meeting with our employees and National Grid

Mobilize equipment

Stage Materials

8.2 Work Operations

Excavate

Place CMP

Clean up debris/materials

8.3 Demobilize

EMERGENCY CONTACT INFORMATION

Bailey Avenue Poles

Job Location:

837 Bailey Avenue
Buffalo, NY 14206

Work Summary:

Excavate and place CMP for clean corridor pole installation.

CONTACT NAME**TELEPHONE NUMBER**

Emergency

911

Mercy Hospital of Buffalo

565 Abbott Road
Buffalo, NY 14220

| | | |
|--------------------------------|---------------------|--------------|
| Western Region Central Control | | 716-862-5057 |
| LCD Project Manager | Scott Roetzer | 716-866-4970 |
| LCD General Superintendent | Dave Matusek | 716-866-8345 |
| LCD Foreman | TBD | |
| LCD Safety Director | Austin St.Laurent | 716-523-0713 |
| National Grid Supervisor | Steve Ratka | 716-998-2110 |
| National Grid Safety Manager | Garrett Schmidbauer | 716-398-3112 |
| National Grid Safety WNY | Jacob Maslak | 716-264-7321 |
| National Grid Safety UNY | Megan Jacus | 315-296-4290 |
| National Grid Environmental | Lisa Montesano | 716-479-5339 |

DIRECTIONS TO THE NEAREST HOSPITAL

Mercy Hospital of Buffalo

565 Abbott Road
Buffalo, NY 14220

7 min (2.4 miles)
via Bailey Ave and Abbott Rd
Fastest route, the usual traffic

837 Bailey Ave
Buffalo, NY 14206

- ↑ Head southwest on Bailey Ave toward Peru Pl
1.3 mi
- ↑ Continue straight onto McKinley Pkwy
ⓘ Pass by McDonald's (on the right)
0.3 mi
- ↶ Turn left onto Abbott Rd
ⓘ Pass by 7-Eleven (on the right in 0.6 mi)
0.8 mi
- ↷ Turn right onto Lorraine Ave
233 ft
- ↶ Turn left
ⓘ Destination will be on the right
108 ft

Mercy Hospital of Buffalo
565 Abbott Rd, Buffalo, NY 14220

DIRECTIONS TO THE NEAREST URGENT CARE

WellNow Urgent Care

1956 Ridge Road

West Seneca, NY 14224

11 min (4.7 miles)
via Seneca St and Orchard Park Rd

837 Bailey Ave
Buffalo, NY 14206

- ↑ Head southwest on Bailey Ave toward Peru Pl
0.8 mi
- ↶ Turn left onto Seneca St
1 Pass by M&T Bank (on the right in 1.3 mi)
2.4 mi
- ↷ Turn right onto Orchard Park Rd
0.6 mi
- ↶ Turn left to stay on Orchard Park Rd
0.8 mi
- ↷ Turn right onto Ridge Rd
0.2 mi
- ↷ Turn right
1 Destination will be on the right
151 ft

WellNow Urgent Care
1956 Ridge Rd, West Seneca, NY 14224

Ledge Creek Development

SITE SPECIFIC SAFETY PLAN REVIEW

Bailey Avenue Poles


| | Name | Signature | Date | Company if not LCD |
|-----------|-------------|------------------|-------------|---------------------------|
| 1 | | | | |
| 2 | | | | |
| 3 | | | | |
| 4 | | | | |
| 5 | | | | |
| 6 | | | | |
| 7 | | | | |
| 8 | | | | |
| 9 | | | | |
| 10 | | | | |

Use back of this page if additional space is needed.

Additional Comments, Needed Revisions or Discussions: _____

Clean Corridor Sketch

New drawing added.




NOTES:

1. CRUSHED STONE BACKFILL WITH AGGREGATE NOT EXCEEDING $\frac{3}{4}$ " IN DIAMETER SHALL BE USED TO BACK FILL POLES. CRUSHED STONE BACKFILL SHALL BE THOROUGHLY TAMPED USING MECHANICAL TAMPERS OR APPROPRIATE HAND TOOLS IN LAYERS NOT EXCEEDING 12" IN DEPTH.
2. CORRUGATED METAL PIPE WITH CORRUGATIONS 2- $\frac{3}{8}$ " X $\frac{1}{2}$ ", MINIMUM 16 GAUGE.
3. SEE 13-114 FOR GROUND DETAILS.
4. INSTALL GEOTEXTILE FABRIC AS A BARRIER ON ALL CORRUGATED METAL PIPE OPENINGS.
5. UTILITY CREWS TO INSTALL POLE AND CONNECT TO GROUNDING ALREADY INSTALLED WITH CORRUGATED PIPE, GEOTEXTILE BARRIER AND CRUSHED STONE BACKFILL.
6. CORRUGATED STEEL PIPE SHALL BE FREE OF ALL BURS AND JAGGED EDGES IN ORDER TO REDUCE THE RISK OF CUTTING INJURIES DURING HANDLING. CORRUGATED PIPE SHALL BE FITTED WITH EDGE TRIM SUCH AS NEOPRENE RUBBER TO COVER BURS AND JAGGED EDGES.

| | | |
|----------|---------|---------|
| Designer | Drawing | Date |
| WPR | 0002301 | 6/30/20 |

CLEAN CORRIDOR POLE SET

| | | | |
|--------------|-----------------------------------|-------------|-------|
| nationalgrid | OVERHEAD CONSTRUCTION STANDARD | PAGE NUMBER | ISSUE |
| | | 2-301 | 7/20 |




Notes:

1. Line entire URD trench, side walls and bottom, with 16 Oz non-woven geotextile fabric in areas subject to contaminated soil
2. Line the bottom of the trench, under the geotextile fabric, with 20 mils lineal low-density polyethylene (LLDPE) membrane under the geotextile fabric in areas subject to contaminated ground water
3. Backfill scheduled for use on a NYSDEC listed contaminated site will require chemical testing and approval by the NYSDEC prior to placement. Contact Environmental for assistance.
4. Excavations on Listed remedial sites are required to be completed by "Qualified 40-hour OSHA Hazwoper" trained individuals (i.e. trained contractors and/or National Grid personnel).
5. Build URD trench and backfill with sand and loam as indicated in 45.7

| TYPICAL TRENCH DETAILS – CLEAN CORRIDOR | | | |
|---|-------------|--------------------------------------|--------------|
| ISSUE | PAGE NUMBER | UNDERGROUND CONSTRUCTION STANDARD | nationalgrid |
| 7/23 | 45-102A | | |

National Grid Print



NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Environmental Remediation, Region 9

700 Delaware Avenue, Buffalo, NY 14209

P: (716) 851-7220 | F: (716) 851-7226

www.dec.ny.gov

September 11, 2024


Alexis Palumbo-Compton
BE3 Corp
960 Busti Avenue, Suite B-150
Buffalo, New York 14213

Dear Alexis Palumbo-Compton:

Site Management (SM)
Excavation Notification
837 Bailey Ave., Buffalo
Erie County, Site No.: **C915298**

The Department has reviewed and hereby approves your Excavation Notification received September 10, 2024. Please notify the Department 7-days in advance of beginning onsite activities and note these excavations within the upcoming Periodic Review Report. If you have any questions, please contact me at 716-851-7220 or email: megan.kuczka@dec.ny.gov.

Sincerely,



Megan Kuczka
Environmental Program Specialist – 1

MK/ds

ec: Andrea Caprio, P.E., Regional Remediation Engineer, NYSDEC Region 9
Maritza Ruh, 837 Bailey LLC/Quaker Development, Inc.
Jack Ruh, 837 Bailey LLC/Quaker Development, Inc.
Stoyan Ruh, 837 Bailey LLC/Quaker Development, Inc.
Jason Brydges, Be3 Corp
Jeffery Stravino, Esq., Hodgson Russ LLP



Department of
Environmental
Conservation

Daily Field Reporting



960 Busti Ave.
Buffalo, New York 14213

DAILY FIELD REPORT

| | | | |
|---|--|-------|-----------|
| Date: | Wednesday, October 30, 2024 | | |
| Site Name: | Bailey Ave - Pole Relocation | | |
| Location: | 837 Bailey Ave., Buffalo | | |
| Contractor/Sub-Contractor: | National Grid DarDrill, Ledge Creek | | |
| Weather Conditions: | Sunny | 63 °F | SW 17 mph |
| <u>Description of Work Performed:</u> | | | |
| <p>0800 - Crews mobilized.</p> <p>0845 - Began excavation for pole holes. Using 4' diameter auger for excavation. Stockpiled spoils on poly and covered until analysis and landfill approval.4</p> <p>0900 - Set caisson, pole and backfilled with clean virgin stone.</p> <p>1400 - DarDrill finished excavation and demobilized.</p> <p>1500 - National Grid set six poles and backfilled all.</p> <p>1530 - Demobilized</p> <p>Air monitors were operating. No indication of dust.</p> | | | |
| Problems/Observations: | None. | | |
| Health and Safety Concerns: | None. | | |
| Contractor Work Force: | DarDrill - 1 operator, 2 laborers Ledge Creek - 1 operator 2 laborers | | |
| Contractor Equipment | Auger, excavator, dump truck and pole truck | | |
| Attachments : Daily report, Photo Log, Air Monitoring Report, Work Location Map | | | |
| Inspectors Name | Libby Broderick | | |

PHOTO LOG

| | |
|------------|------------------------------|
| Date: | Wednesday, October 30, 2024 |
| Site Name: | Bailey Ave - Pole Relocation |



Excavated for building foundation



Excavated for building foundation




Placing stone base for foundation






Stockpiled soil

[illegible]

****Particulate Threshold PM 10 15minute average = 100µg/m³ above background**



| Legend | |
|---|----------------------------------|
|  | Dust monitor location (Upwind) |
|  | Dust monitor location (Downwind) |
|  | Work Location |



960 Busti Ave.
Buffalo, New York 14213

DAILY FIELD REPORT

| | |
|---|---|
| Date: | Wednesday, December 18, 2024 |
| Site Name: | 837 Bailey Avenue |
| Location: | 837 Bailey Avenue, Buffalo |
| Contractor/Sub-Contractor: | Ledge Creek, National Grid and Pariso Trucking |
| Weather Conditions: | Cloudy 34 °F NW 7 mph |
| Description of Work Performed: Arrived onsite at 8 AM and met with Ledge Creek to begin the removal of the spoil piles onsite. Air monitors were deployed from 8AM-11AM, heavy rain/sleet/ snow started falling and the air monitors were taken down, due to active percipitation in the air acting as dust suppresent. A total of 3 loads were disposed of at Republic Landfill in Niagara Falls. BE3 and Ledge Creek offsite at 2pm. | |
| Problems/Observations: | None. |
| Health and Saftey Concerns: | None. |
| Contractor Work Force: | Ledge Creek: 1 Operator, 1 Laborer |
| Contractor Equipment | Excavator and a Dump Truck. |
| Attachments : Daily report, Photo Log, Air Monitoring Report, Work Location Map | |
| Inspectors Name | Joseph Gambino |



960 Busti Ave.
Buffalo, New York 14213

Daily Field Report Continued

| | | | |
|--|------------------------------|-------------|----------------------|
| Date: | Wednesday, December 18, 2024 | | |
| Site Name: | 837 Bailey Avenue | | |
| Location: | 837 Bailey Avenue, Buffalo | | |
| Work Performed Continued | | | |
| | | | |
| Imported Material | | Loads: | Amount (Tons) |
| | | | |
| Exported Material | | Destination | Loads: Amount (Tons) |
| | Republic Landfill | 3 | 60 |
| Total Material Hauled - Approx. (Tons) | | | 60 |

PHOTO LOG

| | |
|------------|------------------------------|
| Date: | Wednesday, December 18, 2024 |
| Site Name: | 837 Bailey Avenue |



Removal of the pile in the NW corner.



View of the pile removed.



Removal of the pile on the west.



View of the pile removed.

PHOTO LOG

| | |
|------------|------------------------------|
| Date: | Wednesday, December 18, 2024 |
| Site Name: | 837 Bailey Avenue |



Removal of the pile by Bailey Ave.



View of the pile removed.



Removal of the pile on the NE side of the property.



View of the the pile removed.



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC

960 Busti Ave.
Buffalo, New York 14213

PHOTO LOG

Date: Wednesday, December 18, 2024

Site Name: 837 Bailey Avenue



Removal of the pile on the E side by
Bailey Ave.




View of the pile removed.






960 Busti Ave.
Buffalo, New York 14213

COMMUNITY AIR MONITORING PROGRAM DATA

| Date: | | Wednesday, December 18, 2024 | | | |
|---|--|------------------------------|--|-----|---|
| Site Name: | | 837 Bailey Avenue | | | |
| Upwind Data | | Downwind Data | | | Delta |
| Time | PM 10 - 15 min AVG ($\mu\text{g}/\text{m}^3$) | Time | PM 10 - 15 min AVG ($\mu\text{g}/\text{m}^3$) | VOC | PM 10 - 15m AVG ($\mu\text{g}/\text{m}^3$) |
| 12/18/24 8:20 AM | | 12/18/24 8:20 AM | 3.3 | 0 | 3.3 |
| 12/18/24 8:40 AM | 0.3 | 12/18/24 8:40 AM | 2.5 | 0 | 2.2 |
| 12/18/24 8:50 AM | 0.5 | 12/18/24 8:50 AM | 2.5 | 0 | 2 |
| 12/18/24 9:00 AM | 1 | 12/18/24 9:00 AM | 2.3 | 0 | 1.3 |
| 12/18/24 9:10 AM | 0.5 | 12/18/24 9:10 AM | 2.1 | 0 | 1.6 |
| 12/18/24 9:20 AM | 1.9 | 12/18/24 9:20 AM | 1.4 | 0 | -0.5 |
| 12/18/24 9:30 AM | 1.8 | 12/18/24 9:30 AM | 1.9 | 0 | 0.1 |
| 12/18/24 9:40 AM | 0.3 | 12/18/24 9:40 AM | 1.9 | 0 | 1.6 |
| 12/18/24 9:50 AM | 0.3 | 12/18/24 9:50 AM | 2 | 0 | 1.7 |
| 12/18/24 10:00 AM | 0.3 | 12/18/24 10:00 AM | 1.7 | 0 | 1.4 |
| 12/18/24 10:10 AM | 0.1 | 12/18/24 10:10 AM | 1.9 | 0 | 1.8 |
| 12/18/24 10:20 AM | 0.3 | 12/18/24 10:20 AM | 1.6 | 0 | 1.3 |
| 12/18/24 10:30 AM | 0.3 | 12/18/24 10:30 AM | 2 | 0 | 1.7 |
| 12/18/24 10:40 AM | 0.1 | 12/18/24 10:40 AM | 2.3 | 0 | 2.2 |
| 12/18/24 10:50 AM | 0.3 | 12/18/24 10:50 AM | 1.1 | 0 | 0.8 |
| 12/18/24 11:00 AM | 0.3 | 12/18/24 11:00 AM | 1.7 | 0 | 1.4 |
| **Particulate Threshold PM 10 15minute average = $100\mu\text{g}/\text{m}^3$ above background | | | | | |



| Legend | |
|---|----------------------------------|
|  | Dust monitor location (Upwind) |
|  | Dust monitor location (Downwind) |
|  | Work Location |

Import Request



**NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION**



Request to Import/Reuse Fill or Soil

This form is based on the information required by DER-10, Section 5.4(e) and 6NYCRR Part 360.13. Use of this form is not a substitute for reading the applicable regulations and Technical Guidance document.

SECTION 1 – SITE BACKGROUND

The allowable site use is:

Have Ecological Resources been identified?

Is this soil originating from the site?

How many cubic yards of soil will be imported/reused?

If greater than 1000 cubic yards will be imported, enter volume to be imported:

SECTION 2 – MATERIAL OTHER THAN SOIL

Is the material to be imported gravel, rock or stone?

Does it contain less than 10%, by weight, material that passes a size 100 sieve?

Is this virgin material from a permitted mine or quarry?

Is this material recycled concrete or brick from a DEC registered processing facility?

SECTION 3 - SAMPLING

Provide a brief description of the number and type of samples collected in the space below:

Example Text: 5 discrete samples were collected and analyzed for VOCs. 2 composite samples were collected and analyzed for SVOCs, Inorganics & PCBs/Pesticides.

If the material meets requirements of DER-10 section 5.4(e)5 (other material), no chemical testing needed.

SECTION 3 CONT'D - SAMPLING

Provide a brief written summary of the sampling results or attach evaluation tables (compare to DER-10, Appendix 5):

Example Text: Arsenic was detected up to 17 ppm in 1 (of 5) samples; the allowable level is 16 ppm.

If Ecological Resources have been identified use the "If Ecological Resources are Present" column in Appendix 5.

SECTION 4 – SOURCE OF FILL

Name of person providing fill and relationship to the source:

Location where fill was obtained:

Identification of any state or local approvals as a fill source:

If no approvals are available, provide a brief history of the use of the property that is the fill source:

Provide a list of supporting documentation included with this request:

The information provided on this form is accurate and complete.

Signature

Date

Print Name

Firm

County Line STONE CO., INC.

4515 CRITTENDEN ROAD, AKRON, N.Y. 14001

Phone 716-542-5435

Fax 716-542-5442

ALL SIZES CRUSHED STONE

BITUMINOUS CONCRETE

AGRICULTURAL LIME

Material

No. 1 Clean Crushed Stone

Date

9/24/2024

| Sieve | % Passing | Specification |
|----------------|-----------|---------------|
| 4"(100mm) | | |
| 3"(75mm) | | |
| 2 1/2"(63mm) | | |
| 2"(50mm) | | |
| 1 1/2"(37.5mm) | | |
| 1"(25mm) | 100.0 | 100 |
| 3/4"(19mm) | | |
| 5/8"(16.0mm) | | |
| 1/2"(12.5mm) | 94.6 | 90-100 |
| 3/8"(9.5mm) | | |
| 5/16 "(8.0mm) | | |
| 1/4"(6.3mm) | 9.2 | 0-15 |
| #4(4.75mm) | | |
| 1/8"(3.2mm) | 2.8 | |
| #8(2.36mm) | | |
| #16(1.18mm) | | |
| #20(850um) | | |
| #30(600um) | | |
| #40(425um) | | |
| #50(300um) | | |
| #80(180um) | | |
| #100(150um) | | |
| #200(75um) | 0.6 | 0-1.0 |
| PAN | | |
| TOTAL | | |

New York State Specifications

| Size Designation | Screen Sizes | | | | | | | | | | | |
|---------------------|--------------|--------|--------|--------|--------|--------|--------|--------|--------|-------|-------|--------|
| | 4" | 3" | 2 1/2" | 2" | 1 1/2" | 1" | 1/2" | 1/4" | 1/8" | No 40 | No 80 | No 200 |
| Screenings | | | | | | | 100 | 90-100 | | | | 0-1.0 |
| 1B | | | | | | | | 100 | 90-100 | | 0-15 | 0-1.0 |
| 1A | | | | | | | 100 | 90-100 | 0-15 | | | 0-1.0 |
| 1ST | | | | | | | 100 | 0-15 | | | | 0-1.0 |
| 1 | | | | | | 100 | 90-100 | 0-15 | | | | 0-1.0 |
| 2 | | | | | 100 | 90-100 | 0-15 | | | | | 0-1.0 |
| 3A | | | | 100 | 90-100 | 0-15 | | | | | | 0-0.7 |
| 3 | | | 100 | 90-100 | 35-70 | 0-15 | | | | | | 0-0.7 |
| 4A | | 100 | 90-100 | | 0-20 | | | | | | | 0-0.7 |
| 4 | 100 | 90-100 | | 0-15 | | | | | | | | 0-0.7 |
| 5 | 90-100 | 0-15 | | | | | | | | | | 0-0.7 |
| TYPE 1 | | 100 | | 90-100 | | | | 30-65 | | 5-40 | | 0-10 |
| TYPE 2 | | | | 100 | | | | 25-60 | | 5-40 | | 0-10 |
| TYPE 3 | 100 | | | | | | | 30-75 | | 5-40 | | 0-10 |
| TYPE 4 | | | | 100 | | | | 30-65 | | 5-40 | | 0-10 |

Comments: Meet all requirements of NYSDOT Item No. 703-02

NYSDOT Source 5-7RS

GRANULAR MATERIALS DOCUMENTATION FORM

ORIGINATOR: REGION 5
 CONTRACT: Non-Project Specific
 PIN: N/A
 PROJECT: N/A
 SAMPLED BY: Eric Betzold
 DATE: 9/6/2024

SOURCE NAME: County Line Stone Co.
 SOURCE No: 2908
 U.S.G.S. LOCATION: 23-1-I-12
 TOWNSHIP: Akron
 COUNTY: Erie

STOCKPILE NUMBER: 2908-24-20
 ITEM: 304.12
 ESTIMATED QUANTITY (c.y.): 3800
 TIER: 2
 CASE: B

TEST RESULTS

| GEB SAMPLE No. | | | | | | |
|--------------------|--------------------|------------------|-----------------|------------------|-----------------|------------------|
| REG. SAMPLE No. | | 2908-24-20 NORTH | 2908-24-20 EAST | 2908-24-20 SOUTH | 2908-24-20 WEST | |
| GRADATION | | | | | | SPEC REQUIREMENT |
| SIEVE SIZES | 100.0 mm (4 in) | 100 | 100 | 100 | 100 | --- |
| | 75.0 mm (3 in) | 100 | 100 | 100 | 100 | --- |
| | 50.0 mm (2 in) | 100 | 100 | 100 | 100 | 100 |
| | 37.5 mm (1 1/2 in) | 100 | 100 | 100 | 100 | --- |
| | 25.0 mm (1 in) | 91 | 91 | 91 | 95 | --- |
| | 19.0 mm (3/4 in) | 75 | 80 | 79 | 84 | --- |
| | 12.5 mm (1/2 in) | 56 | 64 | 62 | 69 | --- |
| | 6.3 mm (3/8 in) | 34 | 41 | 38 | 44 | 25-60 |
| | 2.00 mm (no. 10) | 18 | 22 | 19 | 18 | --- |
| | 0.850 mm (no. 20) | 11 | 13 | 11 | 11 | --- |
| | 0.425 mm (no. 40) | 8 | 9 | 8 | 8 | 5-40 |
| | 0.150 mm (no. 100) | 6 | 6 | 6 | 6 | --- |
| | 0.075 mm (no. 200) | 5 | 5 | 4 | 5 | 0-10 |
| QUALITY | | Mean | | | | |
| Soundness (% Loss) | | --- | --- | --- | --- | --- |
| Plasticity Index | | --- | --- | --- | --- | --- |
| pH | | --- | --- | --- | --- | --- |

☒ ACCEPTED: MATERIAL MEETS ALL SPECIFICATION REQUIREMENTS

☐ REJECTED: MATERIAL FAILS TO MEET SPECIFICATION REQUIREMENTS FOR

COMMENTS: -Conversion factor for this material is 1.48 tons/cy
 -Material passes for 304.11, 304.12, 304.13, 304.14, and any option under 304.15
 -SM24042237

NAME: Eric J. Betzold

SIGNATURE:  9/11/2024

TITLE: REGIONAL GEOTECHNICAL ENGINEER (or designee)

DATE: 9/11/2024



PERMIT
Under the Environmental Conservation Law (ECL)

Permittee and Facility Information

Permit Issued To:
COUNTY LINE STONE CO INC
4515 CRITTENDEN RD
PO Box 150
AKRON, NY 14001-0150
(716) 542-5435

Facility:
COUNTY LINE STONE - AKRON QUARRY
COUNTY LINE RD SOUTH OF SCHURR RD
AKRON, NY 14001

Facility Location: in NEWSTEAD in ERIE COUNTY

Facility Principal Reference Point: NYTM-E: 217 NYTM-N: 4763.4
Latitude: 42°58'14.3" Longitude: 78°28'12.8"

Authorized Activity: This permit authorizes mining of a limestone quarry from a 366.5 acre permit term area within a 387 acre Life of Mine facility. Material extraction includes the use of blasting with onsite processing. The proposed project will impact approximately 11.2 acres of State Regulated Freshwater Wetland CR-29, and regulated 100 foot wide adjacent area of State Regulated Wetlands CR-29 and CR-30 (both Class 3), which are located to the east of Crittenden Road and south of the New York State Thruway I-90. As part of the wetland mitigation plan, a depleted sand and gravel pit, formerly operated by Pine Hill Materials Corp., and located northeast of the intersection of Siehl and Crittenden Roads, will be developed into a State regulated 13.98 acre created wetland within 35 acres of protected upland at that location. Under the wetland mitigation plan, there will also be 9 acres of wetland enhancement and 168 acres of wetland protection. At reclamation, the mine will be reclaimed to two connected lakes totaling about 305 acres.

Permit Authorizations

Mined Land Reclamation - Under Article 23, Title 27

Permit ID 9-1456-00004/00013 (Mined Land ID 90093)
Renewal Effective Date: 7/5/2018 Expiration Date: 7/4/2023


Freshwater Wetlands - Under Article 24

Permit ID 9-1456-00004/00017
Renewal Effective Date: 7/5/2018 Expiration Date: 7/4/2023


Water Quality Certification - Under Section 401 - Clean Water Act

Permit ID 9-1456-00004/00016
Renewal Effective Date: 7/5/2018 Expiration Date: 7/4/2023

The New York State
Department of Environmental Conservation
has issued a



MINING PERMIT



pursuant to the Environmental Conservation Law for the mining operation being conducted on this site. For more information regarding the nature and extent of work approved, contact the Mined Land Reclamation Specialist shown below. Please refer to the mine file number shown when contacting the DEC.

Mine File Number 90564 Permit Expiration Date 11/3/2024

DEC Contact Lucas Hanoney - MLRS2

Phone Number 379-6380

NOTE: THIS IS NOT A PERMIT
ML-1

County Line STONE Co., Inc.

CRITTENDEN ROAD, P.O. BOX 150, AKRON, NEW YORK 14001

PHONE 716-542-5435

FAX 716-542-5442

ALL SIZES OF CRUSHED STONE

BITUMINOUS CONCRETE


AGRICULTURAL LIME

January 9th, 2024

To whom it may concern,

This letter is to serve as notice that all of the aggregate produced and sold by County Line Stone Company in Akron, NY is free from any known contaminants or additives. Our Aggregate is produced by crushing the mineable virgin limestone from our Akron, NY Quarry. Water may be added to the product for dust control.

Regards,



Eric Lukowski, Quality Control Manager

Disposal Sampling Analytical Results

ANALYTICAL REPORT

PREPARED FOR

Attn: Jason Brydges
Brydges Engineering in Environment & Energy DPC
960 Busti Ave
Suite B-150
Buffalo, New York 14213

Generated 11/8/2024 9:07:33 AM

JOB DESCRIPTION

837 Bailey Avenue

JOB NUMBER

480-225003-1

Eurofins Buffalo

Job Notes

This report may not be reproduced except in full, and with written approval from the laboratory. The results relate only to the samples tested. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

The test results in this report relate only to the samples as received by the laboratory and will meet all requirements of the methodology, with any exceptions noted. This report shall not be reproduced except in full, without the express written approval of the laboratory. All questions should be directed to the Eurofins Environment Testing Northeast, LLC Project Manager.

Authorization



Generated
11/8/2024 9:07:33 AM

Authorized for release by
John Beninati, Project Manager I
John.Beninati@et.eurofinsus.com
(716)504-9874

Table of Contents

| | |
|----------------------------------|----|
| Cover Page | 1 |
| Table of Contents | 3 |
| Definitions/Glossary | 4 |
| Case Narrative | 5 |
| Detection Summary | 6 |
| Client Sample Results | 7 |
| Surrogate Summary | 9 |
| QC Sample Results | 11 |
| QC Association Summary | 17 |
| Lab Chronicle | 19 |
| Certification Summary | 20 |
| Method Summary | 21 |
| Sample Summary | 22 |
| Chain of Custody | 23 |
| Receipt Checklists | 24 |



Definitions/Glossary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Qualifiers

GC/MS VOA

| Qualifier | Qualifier Description |
|-----------|--|
| U | Indicates the analyte was analyzed for but not detected. |

GC/MS Semi VOA

| Qualifier | Qualifier Description |
|-----------|--|
| U | Indicates the analyte was analyzed for but not detected. |

Metals

| Qualifier | Qualifier Description |
|-----------|--|
| ^5- | Linear Range Check (LRC) is outside acceptance limits, low biased. |
| J | Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value. |
| U | Indicates the analyte was analyzed for but not detected. |

Glossary

| Abbreviation | These commonly used abbreviations may or may not be present in this report. |
|----------------|---|
| ☼ | Listed under the "D" column to designate that the result is reported on a dry weight basis |
| %R | Percent Recovery |
| CFL | Contains Free Liquid |
| CFU | Colony Forming Unit |
| CNF | Contains No Free Liquid |
| DER | Duplicate Error Ratio (normalized absolute difference) |
| Dil Fac | Dilution Factor |
| DL | Detection Limit (DoD/DOE) |
| DL, RA, RE, IN | Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample |
| DLC | Decision Level Concentration (Radiochemistry) |
| EDL | Estimated Detection Limit (Dioxin) |
| LOD | Limit of Detection (DoD/DOE) |
| LOQ | Limit of Quantitation (DoD/DOE) |
| MCL | EPA recommended "Maximum Contaminant Level" |
| MDA | Minimum Detectable Activity (Radiochemistry) |
| MDC | Minimum Detectable Concentration (Radiochemistry) |
| MDL | Method Detection Limit |
| ML | Minimum Level (Dioxin) |
| MPN | Most Probable Number |
| MQL | Method Quantitation Limit |
| NC | Not Calculated |
| ND | Not Detected at the reporting limit (or MDL or EDL if shown) |
| NEG | Negative / Absent |
| POS | Positive / Present |
| PQL | Practical Quantitation Limit |
| PRES | Presumptive |
| QC | Quality Control |
| RER | Relative Error Ratio (Radiochemistry) |
| RL | Reporting Limit or Requested Limit (Radiochemistry) |
| RPD | Relative Percent Difference, a measure of the relative difference between two points |
| TEF | Toxicity Equivalent Factor (Dioxin) |
| TEQ | Toxicity Equivalent Quotient (Dioxin) |
| TNTC | Too Numerous To Count |

Case Narrative

Client: Brydges Engineering in Environment & Energy DPC
Project: 837 Bailey Avenue

Job ID: 480-225003-1

Job ID: 480-225003-1

Eurofins Buffalo

Job Narrative 480-225003-1

Analytical test results meet all requirements of the associated regulatory program listed on the Accreditation/Certification Summary Page unless otherwise noted under the individual analysis. Data qualifiers and/or narrative comments are included to explain any exceptions, if applicable.

- Matrix QC may not be reported if insufficient sample is provided or site-specific QC samples were not submitted. In these situations, to demonstrate precision and accuracy at a batch level, a LCS/LCSD may be performed, unless otherwise specified in the method.
- Surrogate and/or isotope dilution analyte recoveries (if applicable) which are outside of the QC window are confirmed unless attributed to a dilution or otherwise noted in the narrative.

Regulated compliance samples (e.g. SDWA, NPDES) must comply with the associated agency requirements/permits.

Receipt

The sample was received on 10/31/2024 9:27 AM. Unless otherwise noted below, the sample arrived in good condition, and, where required, properly preserved and on ice. The temperature of the cooler at receipt time was 10.6°C.

GC/MS VOA

Method 8260C - TCLP: The following samples were diluted due to the nature of the TCLP matrix: D-1 (480-225003-1) and (LB 480-731016/1-A). Elevated reporting limits (RLs) are provided.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/ Glossary page.

GC/MS Semi VOA

No additional analytical or quality issues were noted, other than those described above or in the Definitions/ Glossary page.

Metals

No additional analytical or quality issues were noted, other than those described above or in the Definitions/ Glossary page.

Eurofins Buffalo

Detection Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Client Sample ID: D-1

Lab Sample ID: 480-225003-1

| Analyte | Result | Qualifier | RL | MDL | Unit | Dil Fac | D | Method | Prep Type |
|---------|--------|-----------|--------|---------|------|---------|---|--------|-----------|
| Arsenic | 0.0067 | J | 0.015 | 0.0056 | mg/L | 1 | | 6010C | TCLP |
| Barium | 1.1 | | 1.0 | 0.10 | mg/L | 1 | | 6010C | TCLP |
| Cadmium | 0.0027 | | 0.0020 | 0.00050 | mg/L | 1 | | 6010C | TCLP |
| Lead | 0.025 | | 0.020 | 0.0030 | mg/L | 1 | | 6010C | TCLP |

This Detection Summary does not include radiochemical test results.

Eurofins Buffalo

Client Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Client Sample ID: D-1

Lab Sample ID: 480-225003-1

Date Collected: 10/31/24 09:00

Matrix: Solid

Date Received: 10/31/24 09:27

Method: SW846 8260C - TCLP Volatiles - TCLP

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------------------|--------|-----------|-------|--------|------|---|----------|----------------|---------|
| Benzene | 0.010 | U | 0.010 | 0.0041 | mg/L | | | 11/06/24 15:25 | 10 |
| Carbon tetrachloride | 0.010 | U | 0.010 | 0.0027 | mg/L | | | 11/06/24 15:25 | 10 |
| Chlorobenzene | 0.010 | U | 0.010 | 0.0075 | mg/L | | | 11/06/24 15:25 | 10 |
| Chloroform | 0.010 | U | 0.010 | 0.0034 | mg/L | | | 11/06/24 15:25 | 10 |
| 1,2-Dichloroethane | 0.010 | U | 0.010 | 0.0021 | mg/L | | | 11/06/24 15:25 | 10 |
| 1,1-Dichloroethene | 0.010 | U | 0.010 | 0.0029 | mg/L | | | 11/06/24 15:25 | 10 |
| 2-Butanone (MEK) | 0.050 | U | 0.050 | 0.013 | mg/L | | | 11/06/24 15:25 | 10 |
| Tetrachloroethene | 0.010 | U | 0.010 | 0.0036 | mg/L | | | 11/06/24 15:25 | 10 |
| Trichloroethene | 0.010 | U | 0.010 | 0.0046 | mg/L | | | 11/06/24 15:25 | 10 |
| Vinyl chloride | 0.010 | U | 0.010 | 0.0090 | mg/L | | | 11/06/24 15:25 | 10 |

| Surrogate | %Recovery | Qualifier | Limits | Prepared | Analyzed | Dil Fac |
|------------------------------|-----------|-----------|----------|----------|----------------|---------|
| 1,2-Dichloroethane-d4 (Surr) | 102 | | 77 - 120 | | 11/06/24 15:25 | 10 |
| Toluene-d8 (Surr) | 97 | | 80 - 120 | | 11/06/24 15:25 | 10 |
| 4-Bromofluorobenzene (Surr) | 93 | | 73 - 120 | | 11/06/24 15:25 | 10 |
| Dibromofluoromethane (Surr) | 102 | | 75 - 123 | | 11/06/24 15:25 | 10 |

Method: SW846 8270D - Semivolatile Organic Compounds (GC/MS) - TCLP

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|-----------------------|--------|-----------|-------|--------|------|---|----------------|----------------|---------|
| 1,4-Dichlorobenzene | 0.040 | U | 0.040 | 0.0018 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 2,4-Dinitrotoluene | 0.020 | U | 0.020 | 0.0017 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Hexachlorobenzene | 0.020 | U | 0.020 | 0.0020 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Hexachlorobutadiene | 0.020 | U | 0.020 | 0.0027 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Hexachloroethane | 0.020 | U | 0.020 | 0.0023 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 3-Methylphenol | 0.040 | U | 0.040 | 0.0016 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 2-Methylphenol | 0.020 | U | 0.020 | 0.0016 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 4-Methylphenol | 0.040 | U | 0.040 | 0.0014 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Nitrobenzene | 0.020 | U | 0.020 | 0.0011 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Pentachlorophenol | 0.040 | U | 0.040 | 0.0088 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Pyridine | 0.10 | U | 0.10 | 0.0016 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 2,4,5-Trichlorophenol | 0.020 | U | 0.020 | 0.0019 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 2,4,6-Trichlorophenol | 0.020 | U | 0.020 | 0.0024 | mg/L | | 11/05/24 09:23 | 11/06/24 13:26 | 1 |

| Surrogate | %Recovery | Qualifier | Limits | Prepared | Analyzed | Dil Fac |
|----------------------|-----------|-----------|----------|----------------|----------------|---------|
| 2,4,6-Tribromophenol | 80 | | 25 - 144 | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 2-Fluorobiphenyl | 76 | | 53 - 126 | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| 2-Fluorophenol | 40 | | 24 - 120 | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Nitrobenzene-d5 | 71 | | 29 - 129 | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| p-Terphenyl-d14 | 87 | | 33 - 132 | 11/05/24 09:23 | 11/06/24 13:26 | 1 |
| Phenol-d5 | 28 | | 10 - 120 | 11/05/24 09:23 | 11/06/24 13:26 | 1 |

Method: SW846 6010C - Metals (ICP) - TCLP

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|--------|---------|------|---|----------------|----------------|---------|
| Arsenic | 0.0067 | J | 0.015 | 0.0056 | mg/L | | 11/05/24 09:17 | 11/05/24 20:04 | 1 |
| Barium | 1.1 | | 1.0 | 0.10 | mg/L | | 11/05/24 09:17 | 11/05/24 20:04 | 1 |
| Cadmium | 0.0027 | | 0.0020 | 0.00050 | mg/L | | 11/05/24 09:17 | 11/05/24 20:04 | 1 |
| Chromium | 0.020 | U | 0.020 | 0.010 | mg/L | | 11/05/24 09:17 | 11/05/24 20:04 | 1 |
| Lead | 0.025 | | 0.020 | 0.0030 | mg/L | | 11/05/24 09:17 | 11/05/24 20:04 | 1 |
| Selenium | 0.025 | U | 0.025 | 0.0087 | mg/L | | 11/05/24 09:17 | 11/06/24 10:03 | 1 |
| Silver | 0.0060 | U | 0.0060 | 0.0017 | mg/L | | 11/05/24 09:17 | 11/05/24 20:04 | 1 |

Eurofins Buffalo

Client Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Client Sample ID: D-1
Date Collected: 10/31/24 09:00
Date Received: 10/31/24 09:27

Lab Sample ID: 480-225003-1
Matrix: Solid

| Method: SW846 7470A - TCLP Mercury - TCLP | | | | | | | | | |
|---|---------|-----------|---------|----------|------|---|----------------|----------------|---------|
| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
| Mercury | 0.00020 | U | 0.00020 | 0.000042 | mg/L | | 11/05/24 10:35 | 11/05/24 15:48 | 1 |

Surrogate Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Method: 8260C - TCLP Volatiles

Matrix: Solid

Prep Type: Total/NA

| Lab Sample ID | Client Sample ID | Percent Surrogate Recovery (Acceptance Limits) | | | |
|------------------|--------------------|--|-----------------|-----------------|------------------|
| | | DCA (77-120) | TOL (80-120) | BFB (73-120) | DBFM (75-123) |
| LCS 480-731365/6 | Lab Control Sample | 99 | 104 | 101 | 102 |
| MB 480-731365/8 | Method Blank | 104 | 97 | 97 | 102 |

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

TOL = Toluene-d8 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

Method: 8260C - TCLP Volatiles

Matrix: Solid

Prep Type: TCLP

| Lab Sample ID | Client Sample ID | Percent Surrogate Recovery (Acceptance Limits) | | | |
|-------------------|------------------|--|-----------------|-----------------|------------------|
| | | DCA (77-120) | TOL (80-120) | BFB (73-120) | DBFM (75-123) |
| 480-225003-1 | D-1 | 102 | 97 | 93 | 102 |
| LB 480-731016/1-A | Method Blank | 101 | 94 | 92 | 99 |

Surrogate Legend

DCA = 1,2-Dichloroethane-d4 (Surr)

TOL = Toluene-d8 (Surr)

BFB = 4-Bromofluorobenzene (Surr)

DBFM = Dibromofluoromethane (Surr)

Method: 8270D - Semivolatile Organic Compounds (GC/MS)

Matrix: Solid

Prep Type: Total/NA

| Lab Sample ID | Client Sample ID | Percent Surrogate Recovery (Acceptance Limits) | | | | | |
|---------------------|------------------------|--|-----------------|-----------------|-----------------|--------------------|-----------------|
| | | TBP (25-144) | FBP (53-126) | 2FP (24-120) | NBZ (29-129) | TPHd14 (33-132) | PHL (10-120) |
| LCS 480-731203/2-A | Lab Control Sample | 106 | 94 | 57 | 94 | 100 | 42 |
| LCSD 480-731203/3-A | Lab Control Sample Dup | 102 | 95 | 56 | 90 | 99 | 41 |
| MB 480-731203/1-A | Method Blank | 86 | 88 | 50 | 82 | 96 | 32 |

Surrogate Legend

TBP = 2,4,6-Tribromophenol

FBP = 2-Fluorobiphenyl

2FP = 2-Fluorophenol

NBZ = Nitrobenzene-d5

TPHd14 = p-Terphenyl-d14

PHL = Phenol-d5

Method: 8270D - Semivolatile Organic Compounds (GC/MS)

Matrix: Solid

Prep Type: TCLP

| Lab Sample ID | Client Sample ID | Percent Surrogate Recovery (Acceptance Limits) | | | | | |
|-------------------|------------------|--|-----------------|-----------------|-----------------|--------------------|-----------------|
| | | TBP (25-144) | FBP (53-126) | 2FP (24-120) | NBZ (29-129) | TPHd14 (33-132) | PHL (10-120) |
| 480-225003-1 | D-1 | 80 | 76 | 40 | 71 | 87 | 28 |
| LB 480-731010/1-D | Method Blank | 94 | 92 | 50 | 87 | 97 | 35 |

Surrogate Legend

TBP = 2,4,6-Tribromophenol

Eurofins Buffalo

Surrogate Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

- FBP = 2-Fluorobiphenyl
- 2FP = 2-Fluorophenol
- NBZ = Nitrobenzene-d5
- TPHd14 = p-Terphenyl-d14
- PHL = Phenol-d5

| |
|----|
| 1 |
| 2 |
| 3 |
| 4 |
| 5 |
| 6 |
| 7 |
| 8 |
| 9 |
| 10 |
| 11 |
| 12 |
| 13 |
| 14 |
| 15 |

QC Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Method: 8260C - TCLP Volatiles

Lab Sample ID: MB 480-731365/8

Matrix: Solid

Analysis Batch: 731365

Client Sample ID: Method Blank

Prep Type: Total/NA

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------------------|-----------|--------------|--------|---------|------|---|----------|----------------|---------|
| Benzene | 0.0010 | U | 0.0010 | 0.00041 | mg/L | | | 11/06/24 14:22 | 1 |
| Carbon tetrachloride | 0.0010 | U | 0.0010 | 0.00027 | mg/L | | | 11/06/24 14:22 | 1 |
| Chlorobenzene | 0.0010 | U | 0.0010 | 0.00075 | mg/L | | | 11/06/24 14:22 | 1 |
| Chloroform | 0.0010 | U | 0.0010 | 0.00034 | mg/L | | | 11/06/24 14:22 | 1 |
| 1,2-Dichloroethane | 0.0010 | U | 0.0010 | 0.00021 | mg/L | | | 11/06/24 14:22 | 1 |
| 1,1-Dichloroethene | 0.0010 | U | 0.0010 | 0.00029 | mg/L | | | 11/06/24 14:22 | 1 |
| 2-Butanone (MEK) | 0.0050 | U | 0.0050 | 0.0013 | mg/L | | | 11/06/24 14:22 | 1 |
| Tetrachloroethene | 0.0010 | U | 0.0010 | 0.00036 | mg/L | | | 11/06/24 14:22 | 1 |
| Trichloroethene | 0.0010 | U | 0.0010 | 0.00046 | mg/L | | | 11/06/24 14:22 | 1 |
| Vinyl chloride | 0.0010 | U | 0.0010 | 0.00090 | mg/L | | | 11/06/24 14:22 | 1 |

| Surrogate | MB %Recovery | MB Qualifier | Limits | Prepared | Analyzed | Dil Fac |
|------------------------------|--------------|--------------|----------|----------|----------------|---------|
| 1,2-Dichloroethane-d4 (Surr) | 104 | | 77 - 120 | | 11/06/24 14:22 | 1 |
| Toluene-d8 (Surr) | 97 | | 80 - 120 | | 11/06/24 14:22 | 1 |
| 4-Bromofluorobenzene (Surr) | 97 | | 73 - 120 | | 11/06/24 14:22 | 1 |
| Dibromofluoromethane (Surr) | 102 | | 75 - 123 | | 11/06/24 14:22 | 1 |

Lab Sample ID: LCS 480-731365/6

Matrix: Solid

Analysis Batch: 731365

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec Limits |
|----------------------|-------------|------------|---------------|------|---|------|-------------|
| Benzene | 0.0250 | 0.0262 | | mg/L | | 105 | 71 - 124 |
| Carbon tetrachloride | 0.0250 | 0.0290 | | mg/L | | 116 | 72 - 134 |
| Chlorobenzene | 0.0250 | 0.0267 | | mg/L | | 107 | 80 - 120 |
| Chloroform | 0.0250 | 0.0243 | | mg/L | | 97 | 73 - 127 |
| 1,2-Dichloroethane | 0.0250 | 0.0263 | | mg/L | | 105 | 75 - 120 |
| 1,1-Dichloroethene | 0.0250 | 0.0267 | | mg/L | | 107 | 66 - 127 |
| 2-Butanone (MEK) | 0.125 | 0.119 | | mg/L | | 95 | 57 - 140 |
| Tetrachloroethene | 0.0250 | 0.0275 | | mg/L | | 110 | 74 - 122 |
| Trichloroethene | 0.0250 | 0.0270 | | mg/L | | 108 | 74 - 123 |
| Vinyl chloride | 0.0250 | 0.0258 | | mg/L | | 103 | 65 - 133 |

| Surrogate | LCS %Recovery | LCS Qualifier | Limits |
|------------------------------|---------------|---------------|----------|
| 1,2-Dichloroethane-d4 (Surr) | 99 | | 77 - 120 |
| Toluene-d8 (Surr) | 104 | | 80 - 120 |
| 4-Bromofluorobenzene (Surr) | 101 | | 73 - 120 |
| Dibromofluoromethane (Surr) | 102 | | 75 - 123 |

Lab Sample ID: LB 480-731016/1-A

Matrix: Solid

Analysis Batch: 731365

Client Sample ID: Method Blank

Prep Type: TCLP

| Analyte | LB Result | LB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------------------|-----------|--------------|-------|--------|------|---|----------|----------------|---------|
| Benzene | 0.010 | U | 0.010 | 0.0041 | mg/L | | | 11/06/24 15:00 | 10 |
| Carbon tetrachloride | 0.010 | U | 0.010 | 0.0027 | mg/L | | | 11/06/24 15:00 | 10 |
| Chlorobenzene | 0.010 | U | 0.010 | 0.0075 | mg/L | | | 11/06/24 15:00 | 10 |
| Chloroform | 0.010 | U | 0.010 | 0.0034 | mg/L | | | 11/06/24 15:00 | 10 |

Eurofins Buffalo

QC Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Method: 8260C - TCLP Volatiles (Continued)

Lab Sample ID: LB 480-731016/1-A
Matrix: Solid
Analysis Batch: 731365

Client Sample ID: Method Blank
Prep Type: TCLP

| Analyte | LB Result | LB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|--------------------|-----------|--------------|-------|--------|------|---|----------|----------------|---------|
| 1,2-Dichloroethane | 0.010 | U | 0.010 | 0.0021 | mg/L | | | 11/06/24 15:00 | 10 |
| 1,1-Dichloroethene | 0.010 | U | 0.010 | 0.0029 | mg/L | | | 11/06/24 15:00 | 10 |
| 2-Butanone (MEK) | 0.050 | U | 0.050 | 0.013 | mg/L | | | 11/06/24 15:00 | 10 |
| Tetrachloroethene | 0.010 | U | 0.010 | 0.0036 | mg/L | | | 11/06/24 15:00 | 10 |
| Trichloroethene | 0.010 | U | 0.010 | 0.0046 | mg/L | | | 11/06/24 15:00 | 10 |
| Vinyl chloride | 0.010 | U | 0.010 | 0.0090 | mg/L | | | 11/06/24 15:00 | 10 |

| Surrogate | LB %Recovery | LB Qualifier | Limits | Prepared | Analyzed | Dil Fac |
|------------------------------|--------------|--------------|----------|----------|----------------|---------|
| 1,2-Dichloroethane-d4 (Surr) | 101 | | 77 - 120 | | 11/06/24 15:00 | 10 |
| Toluene-d8 (Surr) | 94 | | 80 - 120 | | 11/06/24 15:00 | 10 |
| 4-Bromofluorobenzene (Surr) | 92 | | 73 - 120 | | 11/06/24 15:00 | 10 |
| Dibromofluoromethane (Surr) | 99 | | 75 - 123 | | 11/06/24 15:00 | 10 |

Method: 8270D - Semivolatile Organic Compounds (GC/MS)

Lab Sample ID: MB 480-731203/1-A
Matrix: Solid
Analysis Batch: 731326

Client Sample ID: Method Blank
Prep Type: Total/NA
Prep Batch: 731203

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|-----------------------|-----------|--------------|--------|---------|------|---|----------------|----------------|---------|
| 1,4-Dichlorobenzene | 0.010 | U | 0.010 | 0.00045 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 2,4-Dinitrotoluene | 0.0050 | U | 0.0050 | 0.00043 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Hexachlorobenzene | 0.0050 | U | 0.0050 | 0.00050 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Hexachlorobutadiene | 0.0050 | U | 0.0050 | 0.00068 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Hexachloroethane | 0.0050 | U | 0.0050 | 0.00058 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 3-Methylphenol | 0.010 | U | 0.010 | 0.00040 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 2-Methylphenol | 0.0050 | U | 0.0050 | 0.00040 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 4-Methylphenol | 0.010 | U | 0.010 | 0.00035 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Nitrobenzene | 0.0050 | U | 0.0050 | 0.00028 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Pentachlorophenol | 0.010 | U | 0.010 | 0.0022 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Pyridine | 0.025 | U | 0.025 | 0.00040 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 2,4,5-Trichlorophenol | 0.0050 | U | 0.0050 | 0.00048 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 2,4,6-Trichlorophenol | 0.0050 | U | 0.0050 | 0.00060 | mg/L | | 11/05/24 09:23 | 11/06/24 11:09 | 1 |

| Surrogate | MB %Recovery | MB Qualifier | Limits | Prepared | Analyzed | Dil Fac |
|----------------------|--------------|--------------|----------|----------------|----------------|---------|
| 2,4,6-Tribromophenol | 86 | | 25 - 144 | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 2-Fluorobiphenyl | 88 | | 53 - 126 | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| 2-Fluorophenol | 50 | | 24 - 120 | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Nitrobenzene-d5 | 82 | | 29 - 129 | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| p-Terphenyl-d14 | 96 | | 33 - 132 | 11/05/24 09:23 | 11/06/24 11:09 | 1 |
| Phenol-d5 | 32 | | 10 - 120 | 11/05/24 09:23 | 11/06/24 11:09 | 1 |

Lab Sample ID: LCS 480-731203/2-A
Matrix: Solid
Analysis Batch: 731326

Client Sample ID: Lab Control Sample
Prep Type: Total/NA
Prep Batch: 731203

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec Limits |
|---------------------|-------------|------------|---------------|------|---|------|-------------|
| 1,4-Dichlorobenzene | 0.0400 | 0.0265 | | mg/L | | 66 | 42 - 120 |

Eurofins Buffalo

QC Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Method: 8270D - Semivolatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 480-731203/2-A

Matrix: Solid

Analysis Batch: 731326

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 731203

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec Limits |
|-----------------------|-------------|------------|---------------|------|---|------|-------------|
| 2,4-Dinitrotoluene | 0.0400 | 0.0410 | | mg/L | | 102 | 69 - 120 |
| Hexachlorobenzene | 0.0400 | 0.0408 | | mg/L | | 102 | 61 - 120 |
| Hexachlorobutadiene | 0.0400 | 0.0258 | | mg/L | | 65 | 35 - 120 |
| Hexachloroethane | 0.0400 | 0.0239 | | mg/L | | 60 | 33 - 120 |
| 3-Methylphenol | 0.0400 | 0.0326 | | mg/L | | 82 | 39 - 120 |
| 2-Methylphenol | 0.0400 | 0.0340 | | mg/L | | 85 | 39 - 120 |
| 4-Methylphenol | 0.0400 | 0.0326 | | mg/L | | 82 | 29 - 131 |
| Nitrobenzene | 0.0400 | 0.0379 | | mg/L | | 95 | 53 - 123 |
| Pentachlorophenol | 0.0800 | 0.0870 | | mg/L | | 109 | 10 - 136 |
| Pyridine | 0.0800 | 0.0547 | | mg/L | | 68 | 10 - 120 |
| 2,4,5-Trichlorophenol | 0.0400 | 0.0403 | | mg/L | | 101 | 65 - 126 |
| 2,4,6-Trichlorophenol | 0.0400 | 0.0398 | | mg/L | | 99 | 64 - 120 |

| Surrogate | LCS %Recovery | LCS Qualifier | Limits |
|----------------------|---------------|---------------|----------|
| 2,4,6-Tribromophenol | 106 | | 25 - 144 |
| 2-Fluorobiphenyl | 94 | | 53 - 126 |
| 2-Fluorophenol | 57 | | 24 - 120 |
| Nitrobenzene-d5 | 94 | | 29 - 129 |
| p-Terphenyl-d14 | 100 | | 33 - 132 |
| Phenol-d5 | 42 | | 10 - 120 |

Lab Sample ID: LCSD 480-731203/3-A

Matrix: Solid

Analysis Batch: 731326

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Prep Batch: 731203

| Analyte | Spike Added | LCSD Result | LCSD Qualifier | Unit | D | %Rec | %Rec Limits | RPD | RPD Limit |
|-----------------------|-------------|-------------|----------------|------|---|------|-------------|-----|-----------|
| 1,4-Dichlorobenzene | 0.0400 | 0.0273 | | mg/L | | 68 | 42 - 120 | 3 | 36 |
| 2,4-Dinitrotoluene | 0.0400 | 0.0398 | | mg/L | | 100 | 69 - 120 | 3 | 20 |
| Hexachlorobenzene | 0.0400 | 0.0410 | | mg/L | | 102 | 61 - 120 | 0 | 15 |
| Hexachlorobutadiene | 0.0400 | 0.0270 | | mg/L | | 67 | 35 - 120 | 4 | 44 |
| Hexachloroethane | 0.0400 | 0.0257 | | mg/L | | 64 | 33 - 120 | 7 | 46 |
| 3-Methylphenol | 0.0400 | 0.0315 | | mg/L | | 79 | 39 - 120 | 3 | 30 |
| 2-Methylphenol | 0.0400 | 0.0330 | | mg/L | | 83 | 39 - 120 | 3 | 27 |
| 4-Methylphenol | 0.0400 | 0.0315 | | mg/L | | 79 | 29 - 131 | 3 | 24 |
| Nitrobenzene | 0.0400 | 0.0377 | | mg/L | | 94 | 53 - 123 | 1 | 24 |
| Pentachlorophenol | 0.0800 | 0.0834 | | mg/L | | 104 | 10 - 136 | 4 | 37 |
| Pyridine | 0.0800 | 0.0574 | | mg/L | | 72 | 10 - 120 | 5 | 49 |
| 2,4,5-Trichlorophenol | 0.0400 | 0.0405 | | mg/L | | 101 | 65 - 126 | 1 | 18 |
| 2,4,6-Trichlorophenol | 0.0400 | 0.0385 | | mg/L | | 96 | 64 - 120 | 3 | 19 |

| Surrogate | LCSD %Recovery | LCSD Qualifier | Limits |
|----------------------|----------------|----------------|----------|
| 2,4,6-Tribromophenol | 102 | | 25 - 144 |
| 2-Fluorobiphenyl | 95 | | 53 - 126 |
| 2-Fluorophenol | 56 | | 24 - 120 |
| Nitrobenzene-d5 | 90 | | 29 - 129 |
| p-Terphenyl-d14 | 99 | | 33 - 132 |
| Phenol-d5 | 41 | | 10 - 120 |

Eurofins Buffalo

QC Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Method: 8270D - Semivolatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LB 480-731010/1-D

Matrix: Solid

Analysis Batch: 731326

Client Sample ID: Method Blank

Prep Type: TCLP

Prep Batch: 731203

| Analyte | LB Result | LB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|-----------------------|-----------|--------------|-------|--------|------|---|----------------|----------------|---------|
| 1,4-Dichlorobenzene | 0.040 | U | 0.040 | 0.0018 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 2,4-Dinitrotoluene | 0.020 | U | 0.020 | 0.0017 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Hexachlorobenzene | 0.020 | U | 0.020 | 0.0020 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Hexachlorobutadiene | 0.020 | U | 0.020 | 0.0027 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Hexachloroethane | 0.020 | U | 0.020 | 0.0023 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 3-Methylphenol | 0.040 | U | 0.040 | 0.0016 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 2-Methylphenol | 0.020 | U | 0.020 | 0.0016 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 4-Methylphenol | 0.040 | U | 0.040 | 0.0014 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Nitrobenzene | 0.020 | U | 0.020 | 0.0011 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Pentachlorophenol | 0.040 | U | 0.040 | 0.0088 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Pyridine | 0.10 | U | 0.10 | 0.0016 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 2,4,5-Trichlorophenol | 0.020 | U | 0.020 | 0.0019 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 2,4,6-Trichlorophenol | 0.020 | U | 0.020 | 0.0024 | mg/L | | 11/05/24 09:23 | 11/06/24 12:31 | 1 |

| Surrogate | LB %Recovery | LB Qualifier | Limits | Prepared | Analyzed | Dil Fac |
|----------------------|--------------|--------------|----------|----------------|----------------|---------|
| 2,4,6-Tribromophenol | 94 | | 25 - 144 | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 2-Fluorobiphenyl | 92 | | 53 - 126 | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| 2-Fluorophenol | 50 | | 24 - 120 | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Nitrobenzene-d5 | 87 | | 29 - 129 | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| p-Terphenyl-d14 | 97 | | 33 - 132 | 11/05/24 09:23 | 11/06/24 12:31 | 1 |
| Phenol-d5 | 35 | | 10 - 120 | 11/05/24 09:23 | 11/06/24 12:31 | 1 |

Method: 6010C - Metals (ICP)

Lab Sample ID: MB 480-731186/2-A

Matrix: Solid

Analysis Batch: 731318

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 731186

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|-----------|--------------|--------|---------|------|---|----------------|----------------|---------|
| Barium | 1.0 | U | 1.0 | 0.10 | mg/L | | 11/05/24 09:17 | 11/05/24 19:54 | 1 |
| Cadmium | 0.0020 | U | 0.0020 | 0.00050 | mg/L | | 11/05/24 09:17 | 11/05/24 19:54 | 1 |
| Chromium | 0.020 | U ^5- | 0.020 | 0.010 | mg/L | | 11/05/24 09:17 | 11/05/24 19:54 | 1 |
| Lead | 0.020 | U | 0.020 | 0.0030 | mg/L | | 11/05/24 09:17 | 11/05/24 19:54 | 1 |
| Silver | 0.0060 | U ^5- | 0.0060 | 0.0017 | mg/L | | 11/05/24 09:17 | 11/05/24 19:54 | 1 |

Lab Sample ID: MB 480-731186/2-A

Matrix: Solid

Analysis Batch: 731375

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 731186

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|-----------|--------------|-------|--------|------|---|----------------|----------------|---------|
| Arsenic | 0.015 | U | 0.015 | 0.0056 | mg/L | | 11/05/24 09:17 | 11/06/24 09:46 | 1 |
| Selenium | 0.025 | U | 0.025 | 0.0087 | mg/L | | 11/05/24 09:17 | 11/06/24 09:46 | 1 |

Lab Sample ID: LCS 480-731186/3-A

Matrix: Solid

Analysis Batch: 731318

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 731186

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec Limits |
|---------|-------------|------------|---------------|------|---|------|-------------|
| Barium | 1.00 | 0.951 | J | mg/L | | 95 | 80 - 120 |

Eurofins Buffalo

QC Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Method: 6010C - Metals (ICP) (Continued)

Lab Sample ID: LCS 480-731186/3-A
Matrix: Solid
Analysis Batch: 731318

Client Sample ID: Lab Control Sample
Prep Type: Total/NA
Prep Batch: 731186

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec Limits |
|----------|-------------|------------|---------------|------|---|------|-------------|
| Cadmium | 0.500 | 0.460 | | mg/L | | 92 | 80 - 120 |
| Chromium | 0.500 | 0.451 | ^5- | mg/L | | 90 | 80 - 120 |
| Lead | 0.500 | 0.496 | | mg/L | | 99 | 80 - 120 |
| Silver | 0.0500 | 0.0486 | ^5- | mg/L | | 97 | 80 - 120 |

Lab Sample ID: LCS 480-731186/3-A
Matrix: Solid
Analysis Batch: 731375

Client Sample ID: Lab Control Sample
Prep Type: Total/NA
Prep Batch: 731186

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec Limits |
|----------|-------------|------------|---------------|------|---|------|-------------|
| Arsenic | 1.00 | 0.953 | | mg/L | | 95 | 80 - 120 |
| Selenium | 1.00 | 0.909 | | mg/L | | 91 | 80 - 120 |

Lab Sample ID: LB 480-731010/1-B
Matrix: Solid
Analysis Batch: 731318

Client Sample ID: Method Blank
Prep Type: TCLP
Prep Batch: 731186

| Analyte | LB Result | LB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|-----------|--------------|--------|---------|------|---|----------------|----------------|---------|
| Barium | 1.0 | U | 1.0 | 0.10 | mg/L | | 11/05/24 09:17 | 11/05/24 19:52 | 1 |
| Cadmium | 0.0020 | U | 0.0020 | 0.00050 | mg/L | | 11/05/24 09:17 | 11/05/24 19:52 | 1 |
| Chromium | 0.020 | U | 0.020 | 0.010 | mg/L | | 11/05/24 09:17 | 11/05/24 19:52 | 1 |
| Lead | 0.020 | U | 0.020 | 0.0030 | mg/L | | 11/05/24 09:17 | 11/05/24 19:52 | 1 |
| Silver | 0.0060 | U | 0.0060 | 0.0017 | mg/L | | 11/05/24 09:17 | 11/05/24 19:52 | 1 |

Lab Sample ID: LB 480-731010/1-B
Matrix: Solid
Analysis Batch: 731375

Client Sample ID: Method Blank
Prep Type: TCLP
Prep Batch: 731186

| Analyte | LB Result | LB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|-----------|--------------|-------|--------|------|---|----------------|----------------|---------|
| Arsenic | 0.015 | U | 0.015 | 0.0056 | mg/L | | 11/05/24 09:17 | 11/06/24 09:44 | 1 |
| Selenium | 0.025 | U | 0.025 | 0.0087 | mg/L | | 11/05/24 09:17 | 11/06/24 09:44 | 1 |

Method: 7470A - TCLP Mercury

Lab Sample ID: MB 480-731192/2-A
Matrix: Solid
Analysis Batch: 731278

Client Sample ID: Method Blank
Prep Type: Total/NA
Prep Batch: 731192

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|-----------|--------------|---------|----------|------|---|----------------|----------------|---------|
| Mercury | 0.00020 | U | 0.00020 | 0.000042 | mg/L | | 11/05/24 10:35 | 11/05/24 15:45 | 1 |

Lab Sample ID: LCS 480-731192/3-A
Matrix: Solid
Analysis Batch: 731278

Client Sample ID: Lab Control Sample
Prep Type: Total/NA
Prep Batch: 731192

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec Limits |
|---------|-------------|------------|---------------|------|---|------|-------------|
| Mercury | 0.00680 | 0.00554 | | mg/L | | 81 | 80 - 120 |

Eurofins Buffalo

QC Sample Results

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Method: 7470A - TCLP Mercury (Continued)

Lab Sample ID: LB 480-731010/1-C

Matrix: Solid

Analysis Batch: 731278

Client Sample ID: Method Blank

Prep Type: TCLP

Prep Batch: 731192

| Analyte | LB LB | | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|---------|-----------|---------|----------|------|---|----------------|----------------|---------|
| | Result | Qualifier | | | | | | | |
| Mercury | 0.00020 | U | 0.00020 | 0.000042 | mg/L | | 11/05/24 10:35 | 11/05/24 15:44 | 1 |

QC Association Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

GC/MS VOA

Leach Batch: 731016

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 1311 | |
| LB 480-731016/1-A | Method Blank | TCLP | Solid | 1311 | |

Analysis Batch: 731365

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|--------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 8260C | 731016 |
| LB 480-731016/1-A | Method Blank | TCLP | Solid | 8260C | 731016 |
| MB 480-731365/8 | Method Blank | Total/NA | Solid | 8260C | |
| LCS 480-731365/6 | Lab Control Sample | Total/NA | Solid | 8260C | |

GC/MS Semi VOA

Leach Batch: 731010

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 1311 | |
| LB 480-731010/1-D | Method Blank | TCLP | Solid | 1311 | |

Prep Batch: 731203

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------------|------------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 3510C | 731010 |
| LB 480-731010/1-D | Method Blank | TCLP | Solid | 3510C | 731010 |
| MB 480-731203/1-A | Method Blank | Total/NA | Solid | 3510C | |
| LCS 480-731203/2-A | Lab Control Sample | Total/NA | Solid | 3510C | |
| LCSD 480-731203/3-A | Lab Control Sample Dup | Total/NA | Solid | 3510C | |

Analysis Batch: 731326

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------------|------------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 8270D | 731203 |
| LB 480-731010/1-D | Method Blank | TCLP | Solid | 8270D | 731203 |
| MB 480-731203/1-A | Method Blank | Total/NA | Solid | 8270D | 731203 |
| LCS 480-731203/2-A | Lab Control Sample | Total/NA | Solid | 8270D | 731203 |
| LCSD 480-731203/3-A | Lab Control Sample Dup | Total/NA | Solid | 8270D | 731203 |

Metals

Leach Batch: 731010

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 1311 | |
| LB 480-731010/1-B | Method Blank | TCLP | Solid | 1311 | |
| LB 480-731010/1-C | Method Blank | TCLP | Solid | 1311 | |

Prep Batch: 731186

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|--------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 3010A | 731010 |
| LB 480-731010/1-B | Method Blank | TCLP | Solid | 3010A | 731010 |
| MB 480-731186/2-A | Method Blank | Total/NA | Solid | 3010A | |
| LCS 480-731186/3-A | Lab Control Sample | Total/NA | Solid | 3010A | |

Prep Batch: 731192

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 7470A | 731010 |
| LB 480-731010/1-C | Method Blank | TCLP | Solid | 7470A | 731010 |

Eurofins Buffalo

QC Association Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Metals (Continued)

Prep Batch: 731192 (Continued)

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|--------------------|-----------|--------|--------|------------|
| MB 480-731192/2-A | Method Blank | Total/NA | Solid | 7470A | |
| LCS 480-731192/3-A | Lab Control Sample | Total/NA | Solid | 7470A | |

Analysis Batch: 731278

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|--------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 7470A | 731192 |
| LB 480-731010/1-C | Method Blank | TCLP | Solid | 7470A | 731192 |
| MB 480-731192/2-A | Method Blank | Total/NA | Solid | 7470A | 731192 |
| LCS 480-731192/3-A | Lab Control Sample | Total/NA | Solid | 7470A | 731192 |

Analysis Batch: 731318

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|--------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 6010C | 731186 |
| LB 480-731010/1-B | Method Blank | TCLP | Solid | 6010C | 731186 |
| MB 480-731186/2-A | Method Blank | Total/NA | Solid | 6010C | 731186 |
| LCS 480-731186/3-A | Lab Control Sample | Total/NA | Solid | 6010C | 731186 |

Analysis Batch: 731375

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|--------------------|-----------|--------|--------|------------|
| 480-225003-1 | D-1 | TCLP | Solid | 6010C | 731186 |
| LB 480-731010/1-B | Method Blank | TCLP | Solid | 6010C | 731186 |
| MB 480-731186/2-A | Method Blank | Total/NA | Solid | 6010C | 731186 |
| LCS 480-731186/3-A | Lab Control Sample | Total/NA | Solid | 6010C | 731186 |

Lab Chronicle

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Client Sample ID: D-1

Date Collected: 10/31/24 09:00

Date Received: 10/31/24 09:27

Lab Sample ID: 480-225003-1

Matrix: Solid

| Prep Type | Batch Type | Batch Method | Run | Dilution Factor | Batch Number | Analyst | Lab | Prepared or Analyzed |
|-----------|------------|--------------|-----|-----------------|--------------|---------|---------|--|
| TCLP | Leach | 1311 | | | 731016 | SMP | EET BUF | 11/04/24 07:17 - 11/05/24 09:18 ¹ |
| TCLP | Analysis | 8260C | | 10 | 731365 | ERS | EET BUF | 11/06/24 15:25 |
| TCLP | Leach | 1311 | | | 731010 | SMP | EET BUF | 11/04/24 07:13 - 11/05/24 07:56 ¹ |
| TCLP | Prep | 3510C | | | 731203 | JMP | EET BUF | 11/05/24 09:23 |
| TCLP | Analysis | 8270D | | 1 | 731326 | JMM | EET BUF | 11/06/24 13:26 |
| TCLP | Leach | 1311 | | | 731010 | SMP | EET BUF | 11/04/24 07:13 - 11/05/24 07:56 ¹ |
| TCLP | Prep | 3010A | | | 731186 | EMO | EET BUF | 11/05/24 09:17 |
| TCLP | Analysis | 6010C | | 1 | 731318 | BMB | EET BUF | 11/05/24 20:04 |
| TCLP | Leach | 1311 | | | 731010 | SMP | EET BUF | 11/04/24 07:13 - 11/05/24 07:56 ¹ |
| TCLP | Prep | 3010A | | | 731186 | EMO | EET BUF | 11/05/24 09:17 |
| TCLP | Analysis | 6010C | | 1 | 731375 | BMB | EET BUF | 11/06/24 10:03 |
| TCLP | Leach | 1311 | | | 731010 | SMP | EET BUF | 11/04/24 07:13 - 11/05/24 07:56 ¹ |
| TCLP | Prep | 7470A | | | 731192 | ESB | EET BUF | 11/05/24 10:35 |
| TCLP | Analysis | 7470A | | 1 | 731278 | ESB | EET BUF | 11/05/24 15:48 |

¹ This procedure uses a method stipulated length of time for the process. Both start and end times are displayed.

Laboratory References:

EET BUF = Eurofins Buffalo, 10 Hazelwood Drive, Amherst, NY 14228-2298, TEL (716)691-2600

Accreditation/Certification Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

Laboratory: Eurofins Buffalo

Unless otherwise noted, all analytes for this laboratory were covered under each accreditation/certification below.

| Authority | Program | Identification Number | Expiration Date |
|-----------|---------|-----------------------|-----------------|
| New York | NELAP | 10026 | 03-31-25 |

The following analytes are included in this report, but the laboratory is not certified by the governing authority. This list may include analytes for which the agency does not offer certification.

| Analysis Method | Prep Method | Matrix | Analyte |
|-----------------|-------------|--------|---------|
| 7470A | 7470A | Solid | Mercury |

Method Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

| Method | Method Description | Protocol | Laboratory |
|--------|--|----------|------------|
| 8260C | TCLP Volatiles | SW846 | EET BUF |
| 8270D | Semivolatile Organic Compounds (GC/MS) | SW846 | EET BUF |
| 6010C | Metals (ICP) | SW846 | EET BUF |
| 7470A | TCLP Mercury | SW846 | EET BUF |
| 1311 | TCLP Extraction | SW846 | EET BUF |
| 3010A | Preparation, Total Metals | SW846 | EET BUF |
| 3510C | Liquid-Liquid Extraction (Separatory Funnel) | SW846 | EET BUF |
| 5030C | Purge and Trap | SW846 | EET BUF |
| 7470A | Preparation, Mercury | SW846 | EET BUF |

Protocol References:

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

EET BUF = Eurofins Buffalo, 10 Hazelwood Drive, Amherst, NY 14228-2298, TEL (716)691-2600

Sample Summary

Client: Brydges Engineering in Environment & Energy DPC
Project/Site: 837 Bailey Avenue

Job ID: 480-225003-1

| Lab Sample ID | Client Sample ID | Matrix | Collected | Received |
|---------------|------------------|--------|----------------|----------------|
| 480-225003-1 | D-1 | Solid | 10/31/24 09:00 | 10/31/24 09:27 |

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

Chain of Custody Record

| Client Information | | | | | |
|---|------------------------------|-------------------------|------------------------------|---|--------------------|
| Sampler: | Lab PM: | Carrier Tracking No(s): | | COC No: | |
| Mr. Paul Staub | Beninati, John | | | | |
| Phone: | E-Mail: | State of Origin: | | Page: | |
| 585-944-6793 | John.Beninati@eurofinsus.com | | | 1 Of 1 | |
| PWSID: | | | | | |
| Due Date Requested: | | | | | |
| TAT Requested (days): | Standard | | | | |
| Compliance Project: | Δ Yes Δ No | | | | |
| PO #: | | | | | |
| WO #: | | | | | |
| Project #: | 48026671 | | | | |
| SSOW#: | | | | | |
| Sample Identification | | | | | |
| D-1 | Sample Date | Sample Time | Sample Type (C=Comp, G=grab) | Matrix (W=water, S=solid, O=soil, B=biomass, A=air) | Preservation Code: |
| | 10/31/24 | 9:00 | C | S | |
| Perform MS/MSD (Yes or No) X | | | | | |
| Field Filtered Sample (Yes or No) X | | | | | |
| TCLP Metals X | | | | | |
| TCLP VOCs X | | | | | |
| TCLP SVOCs X | | | | | |
| Total Number of Containers X | | | | | |
| Special Instructions/Note: | | | | | |
| Barcode: 480-225003 Chain of Custody | | | | | |
| Possible Hazard Identification <input type="checkbox"/> Non-Hazard <input type="checkbox"/> Flammable <input type="checkbox"/> Skin Irritant <input type="checkbox"/> Poison B <input checked="" type="checkbox"/> Unknown <input type="checkbox"/> Radiological | | | | | |
| Deliverable Requested: I, II, III, IV, Other (specify) | | | | | |
| Empty Kit Relinquished by: [Signature] | | | | | |
| Date: 10/31/24 9:27 | | | | | |
| Relinquished by: [Signature] | | | | | |
| Company: [Blank] | | | | | |
| Date/Time: [Blank] | | | | | |
| Received by: [Signature] | | | | | |
| Company: [Blank] | | | | | |
| Date/Time: [Blank] | | | | | |
| Cooler Temperature(s) °C and Other Remarks: 10.6 °C Ice | | | | | |
| Custody Seal No.: [Blank] | | | | | |

Login Sample Receipt Checklist

Client: Brydges Engineering in Environment & Energy DPC

Job Number: 480-225003-1

Login Number: 225003

List Source: Eurofins Buffalo

List Number: 1

Creator: Stapleton, Kaitlyn

| Question | Answer | Comment |
|--|--------|---------------------|
| Radioactivity either was not measured or, if measured, is at or below background | True | |
| The cooler's custody seal, if present, is intact. | True | |
| The cooler or samples do not appear to have been compromised or tampered with. | True | |
| Samples were received on ice. | True | |
| Cooler Temperature is acceptable. | True | |
| Cooler Temperature is recorded. | True | 10.6 IR#SC ice |
| COC is present. | True | |
| COC is filled out in ink and legible. | True | |
| COC is filled out with all pertinent information. | True | |
| Is the Field Sampler's name present on COC? | True | |
| There are no discrepancies between the sample IDs on the containers and the COC. | True | |
| Samples are received within Holding Time (Excluding tests with immediate HTs).. | True | |
| Sample containers have legible labels. | True | |
| Containers are not broken or leaking. | True | |
| Sample collection date/times are provided. | True | |
| Appropriate sample containers are used. | True | |
| Sample bottles are completely filled. | True | |
| Sample Preservation Verified | True | |
| There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs | True | |
| VOA sample vials do not have headspace or bubble is <6mm (1/4") in diameter. | N/A | |
| If necessary, staff have been informed of any short hold time or quick TAT needs | True | |
| Multiphasic samples are not present. | True | |
| Samples do not require splitting or compositing. | True | |
| Sampling Company provided. | True | Brydges Engineering |
| Samples received within 48 hours of sampling. | True | |
| Samples requiring field filtration have been filtered in the field. | True | |
| Chlorine Residual checked. | N/A | |

Disposal Manifests

**REPUBLIC**
SERVICES**NON-HAZARDOUS SPECIAL WASTE & ASBESTOS MANIFEST****3819798**If waste is asbestos waste, complete Sections I, II, III and IV
If waste is **NOT** asbestos waste, complete Sections I, II and III**I. GENERATOR** (Generator completes Ia-r)

| | | | | | |
|--|--------------|--|--|--------------|-------------------|
| a. Generator's US EPA ID Number | | b. Manifest Document Number | | c. Page 1 of | |
| d. Generator's Name and Location: 037 Bailey Ave LLC 037 Bailey Avenue f. Phone: Buffalo, NY 14206 | | | e. Generator's Mailing Address: 037 Bailey Ave LLC 124 Meadow Road g. Phone: Orchard Park, NY 14127 | | |
| If owner of the generating facility differs from the generator, provide: | | | | | |
| h. Owner's Name: | | | i. Owner's Phone No.: | | |
| j. Waste Profile # | k. Exp. Date | l. Waste Shipping Name and Description | m. Containers No. Type | | n. Total Quantity |
| A 42132418319 | 12/9/2027 | Non Hazardous Soil | 1 | T | 12yds |
| | | | | | |
| | | | | | |
| GENERATOR'S CERTIFICATION: I hereby certify that the above named material is not a hazardous waste as defined by 40 CFR 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to applicable regulations; AND, if this waste is a treatment residue of a previously restricted hazardous waste subject to the Land Disposal Restrictions, I certify and warrant that the waste has been treated in accordance with the requirements of 40 CFR 268 and is no longer a hazardous waste as defined by 40 CFR 261. | | | | | |
| p. Generator Authorized Agent Name (Print) | | q. Signature | | r. Date | |

II. TRANSPORTER (Generator completes IIa-b' and Transporter completes IIc-e)

| | | |
|---|--------------|---------|
| a. Transporter's Name and Address: Paris | | |
| b. Phone: | | |
| c. Driver Name (Print) | d. Signature | e. Date |

III. DESTINATION (Generator complete IIIa-c and Destination Site completes IIId-g)

| | | | |
|---|--------------|------------------|----------------------------------|
| a. Disposal Facility and Site Address: Allied Waste Niagara Falls Landfill LLC 5000 Niagara Falls Blvd, Niagara Falls NY | | c. US EPA Number | d. Discrepancy Indication Space: |
| b. I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate. | | | |
| e. Name of Authorized Agent (Print) | f. Signature | g. Date | |

IV. ASBESTOS (Generator completes IVa-f and Operator complete IVg-i)

| | | | |
|--|--|---|--|
| a. Operator's Name and Address: | | c. Responsible Agency Name and Address: | |
| b. Phone: | | d. Phone: | |
| e. Special Handling Instructions and Additional Information: | | | |
| f. <input type="checkbox"/> Friable <input type="checkbox"/> Non-Friable <input type="checkbox"/> Both % Friable % Non-Friable | | | |
| OPERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. | | | |
| g. Operator's Name and Title (Print) | | h. Signature | |
| | | i. Date | |
| *Operator refers to the company which owns, leases, operates, controls, or supervises the facility being demolished or renovated, or the demolition or renovation operation or both. | | | |

**REPUBLIC**
SERVICES**NON-HAZARDOUS SPECIAL WASTE & ASBESTOS MANIFEST****3819796**If waste is asbestos waste, complete Sections I, II, III and IV
If waste is **NOT** asbestos waste, complete Sections I, II and III**I. GENERATOR** (Generator completes Ia-r)

| | | | | | |
|--|--------------|--|--|---------------------|-------------------|
| a. Generator's US EPA ID Number | | b. Manifest Document Number | | c. Page 1 of | |
| d. Generator's Name and Location: 937 Bailey Ave LLC 937 Bailey Avenue f. Phone: Buffalo, NY 14206 | | | e. Generator's Mailing Address: 937 Bailey Ave LLC 124 Meadow Road g. Phone: Orchard Park, NY 14127 | | |
| If owner of the generating facility differs from the generator, provide: | | | | | |
| h. Owner's Name: | | | i. Owner's Phone No.: | | |
| j. Waste Profile # | k. Exp. Date | l. Waste Shipping Name and Description | m. Containers No. Type | | n. Total Quantity |
| A. 42152410519 | 12/9/2027 | Non Hazardous Soil | 1 | 7 | 12yds |
| B. | | | | | |
| C. | | | | | |
| GENERATOR'S CERTIFICATION: I hereby certify that the above named material is not a hazardous waste as defined by 40 CFR 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to applicable regulations; AND, if this waste is a treatment residue of a previously restricted hazardous waste subject to the Land Disposal Restrictions, I certify and warrant that the waste has been treated in accordance with the requirements of 40 CFR 268 and is no longer a hazardous waste as defined by 40 CFR 261. | | | | | |
| p. Generator Authorized Agent Name (Print) Joseph Gambino | | q. Signature <i>[Signature]</i> | | r. Date 12/18/24 | |

II. TRANSPORTER (Generator completes IIa-b and Transporter completes IIc-e)

| | | |
|--|------------------------------------|---------------------|
| a. Transporter's Name and Address: Purvis #31 | | |
| b. Phone: | | |
| c. Driver Name (Print) James Brown | d. Signature <i>[Signature]</i> | e. Date 12/18/24 |

III. DESTINATION (Generator complete IIIa-c and Destination Site completes IIId-g)

| | | | |
|--|----|------------------------------------|----------------------------------|
| a. Disposal Facility and Site Address: Allied Waste Niagara Falls Landfill LLC 500 Niagara Falls Blvd, Niagara Falls NY | b. | c. US EPA Number | d. Discrepancy Indication Space: |
| I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate. | | | |
| e. Name of Authorized Agent (Print) POX SCDI | | f. Signature <i>[Signature]</i> | |
| g. Date 12/18/24 | | | |

IV. ASBESTOS (Generator completes IVa-f and Operator complete IVg-i)

| | | | |
|--|--|---|--|
| a. Operator's Name and Address: | | c. Responsible Agency Name and Address: | |
| b. Phone: | | d. Phone: | |
| e. Special Handling Instructions and Additional Information: | | | |
| f. <input type="checkbox"/> Friable <input type="checkbox"/> Non-Friable <input type="checkbox"/> Both % Friable % Non-Friable | | | |
| OPERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. | | | |
| g. Operator's Name and Title (Print) | | h. Signature | |
| i. Date | | | |
| *Operator refers to the company which owns, leases, operates, controls, or supervises the facility being demolished or renovated, or the demolition or renovation operation or both | | | |

**REPUBLIC
SERVICES****NON-HAZARDOUS SPECIAL WASTE & ASBESTOS MANIFEST****3819797**If waste is asbestos waste, complete Sections I, II, III and IV
If waste is **NOT** asbestos waste, complete Sections I, II and III**I. GENERATOR** (Generator completes Ia-r)

| | | | | | |
|--|--------------|--|--|--------------|-------------------|
| a. Generator's US EPA ID Number | | b. Manifest Document Number | | c. Page 1 of | |
| d. Generator's Name and Location: 837 Bailey Ave LLC 837 Bailey Avenue f. Phone: Buffalo, NY 14208 | | | e. Generator's Mailing Address: 837 Bailey Ave LLC 124 Meadow Road g. Phone: Orchard Park, NY 14127 | | |
| If owner of the generating facility differs from the generator, provide: | | | | | |
| h. Owner's Name: | | | i. Owner's Phone No.: | | |
| j. Waste Profile # | k. Exp. Date | l. Waste Shipping Name and Description | m. Containers No. Type | | n. Total Quantity |
| A 42153410519 | 12/9/2027 | Non Hazardous Soil | 1 T | | 12yds |
| B | | | | | |
| C | | | | | |
| GENERATOR'S CERTIFICATION: I hereby certify that the above named material is not a hazardous waste as defined by 40 CFR 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to applicable regulations; AND, if this waste is a treatment residue of a previously restricted hazardous waste subject to the Land Disposal Restrictions. I certify and warrant that the waste has been treated in accordance with the requirements of 40 CFR 268 and is no longer a hazardous waste as defined by 40 CFR 261. | | | | | |
| p. Generator Authorized Agent Name (Print) | | q. Signature | | r. Date | |

II. TRANSPORTER (Generator completes IIa-b and Transporter completes IIc-e)

| | | |
|--|--------------|----------|
| a. Transporter's Name and Address: Riverside 38 | | |
| b. Phone: | | |
| c. Driver Name (Print) | d. Signature | e. Date |
| James Brown | James Brown | 12/18/24 |

III. DESTINATION (Generator complete IIIa-c and Destination Site completes IIId-g)

| | | | |
|---|------------------|------------------|----------------------------------|
| a. Disposal Facility and Site Address: Allied Waste Niagara Falls Landfill LLC 3600 Niagara Falls Blvd, Niagara Falls NY | b. | c. US EPA Number | d. Discrepancy Indication Space: |
| I hereby certify that the above named material has been accepted and to the best of my knowledge, the foregoing is true and accurate. | | | |
| e. Name of Authorized Agent (Print) | f. Signature | g. Date | |
| Rodlewski | Robert Rodlewski | 12/18/24 | |

IV. ASBESTOS (Generator completes IVa-f and Operator complete IVg-i)

| | | | |
|--|--|---|--|
| a. Operator's Name and Address: | | c. Responsible Agency Name and Address: | |
| b. Phone: | | d. Phone: | |
| e. Special Handling Instructions and Additional Information: | | | |
| f. <input type="checkbox"/> Friable <input type="checkbox"/> Non-Friable <input type="checkbox"/> Both % Friable % Non-Friable | | | |
| OPERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. | | | |
| g. Operator's Name and Title (Print) | | h. Signature | |
| | | i. Date | |
| *Operator refers to the company which owns, leases, operates, controls, or supervises the facility being demolished or renovated, or the demolition or renovation operation or both | | | |

APPENDIX C

SITE WIDE INSPECTION FORMS AND SITE PHOTOS



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC



BE3 Corp.
960 Busti Ave. Suite B-150
Buffalo, New York

SITE WIDE INSPECTION FORM

Date: 5/2/2025

Site Name: 837 Bailey Avenue (BCP Site No.C915298)

Location: 837 Bailey Avenue, Buffalo, NY 14206

General Site Conditions:

The Site cover system remains in good condition. Continued vegetative growth is apparent in areas previously filled with crusher run stone. The new electric poles are in good condition and the no longer functioning poles have been cut above grade. Areas disturbed during this reporting period have been reseeded and the seed appears to have successfully germinated. The Site remains vacant/undeveloped and otherwise unchanged since the previous reporting period.

Weather Conditions: 64°F, partly cloudy, 7 mph W

Compliance/Evaluation ICs and ECs:

The Site remains in compliance with all ICs and ECs. The only EC is the cover system. There are no substantial ruts, bare spots, or erosion rills in greenspace areas. No excavation into the cover system has occurred besides the previously approved work associated with the electric pole work. Property uses are consistent with that allowable under the SMP. The previously identified vegetative staining and sheen in the eastern drainage ditch was observed.

Site Management Activities (Sampling, H & S Inspection, etc.):

All areas of the cover system (i.e., greenspace and approved crusher run stone) are in good condition. Contaminated soils removed during replacement and installation of utility poles was sampled and properly disposed of off-site. All intrusive work was monitored by BE3 and air monitoring as specified in the SMP was conducted and no exceedances were noted.

Compliance with Permits and O&M Plan:

The site remedy does not rely on any mechanical systems to protect public health and the environment. Therefore, the operation and maintenance of such components is not included in the SMP. No permits were required during the reporting period.

Records Compliance:

All records associated with utility pole work were properly maintained including Daily Field Reports (DFRs), disposal sampling, import requests and disposal manifests.

General Comments:

The Site is in compliance with all ICs and ECs. No corrective measures are warranted.

Inspector: APC



1. SW site entrance along Bailey Avenue, facing E.



2. SW corner of site, facing N (including view of newly installed electric pole).



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC



3. NW corner of site, facing E.



4. NW corner of site, facing S.



5. W point of gravel loop, facing E.



6. Center of site, facing W.



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC



7. Center of site, facing S.



8. Center of site, facing E.



9. Center of site, facing N.



10. Central stone fill from previous reporting period demonstrating vegetative growth.



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC



11. SE corner of site, facing N toward E drainage ditch.



12. Stained vegetation and ponded water in W drainage ditch, similar in appearance to previous reporting periods.



13. NE corner of site, facing S toward E drainage ditch.



14. NE corner of site, facing W.



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC



15. Central S portion of site, facing SW.



16. New electric pole in NW corner of site, facing W.



17. New electric pole near NW site border (E of electric pole identified in picture 16) and two cut poles, facing NNE.



18. Cut pole near central W portion of site, facing S.



BRYDGES ENGINEERING
IN ENVIRONMENT AND ENERGY, DPC