

Off-Site OU3 Remedial Investigation Progress Report

Period: 3/31/08 – 4/6/08

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays: 0 days
- Adverse weather delays to date: 0 days

Union/Township Delays

- Town Access Agreement: 14 days
- Town Access Denial for 3-29: 1/2 day

Community Air Monitoring

- No exceedances of community air monitoring were observed during the reporting period.

Project Work Performed:

- Completed installation of Monitoring Well MW116-5, screened from 570-590 ft bls.
- Initiated and completed MR rig demobilization from VP-116/MW116-5 location.
- Completed utility markouts of VP-109R, MW111-4, VP-114, and VP-115, submitted VP-115 proposed drilling location/logistical plan to NCDPW.
- Continued MR drilling and hydropunch at VP-113. Current depth 490 ft bls.

Work Scheduled for Next Period:

- Perform MR rig decontamination related to VP-116/MW116-5 activities
- Begin development of Well MW116-5.
- Pending NCDPW final approval and completion of MR rig/tools maintenance/decontamination, begin MR rig mobilization to VP-115
- Continue MR drilling / hydropunch sampling at VP-113.

Community Interaction:

- None this period.

Action Items / Other:



VP-113 Drilling Looking East



**VP-116/MW116-5 Site After MR Rig
Demobilization (Pending Development)**