

Off-Site OU3 Remedial Investigation Progress Report

Period: 3/24/08 – 3/30/08

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays: 0 days
- Adverse weather delays to date: 0 days

Union/Township Delays

- Town Access Agreement: 14 days
- Town Access Denial for 3-29: 1/2 day

Community Air Monitoring

- No exceedances of community air monitoring were observed during the reporting period.

Project Work Performed:

- Completed MR drilling and hydropunch at VP-116 to 699 ft bls. Performed geophysical logging.
- Commenced installation of Monitoring Well MW116-5 to be screened from 575-590 ft bls.
- Continued MR drilling and hydropunch at VP-113. Current depth 350 ft bls.

Work Scheduled for Next Period:

- Complete installation of Well MW116-5; initiate MR rig demobilization
- Utility Markouts for VP-115
- Continue MR drilling / hydropunch sampling at VP-113.

Community Interaction:

- None this period.

Action Items / Other:

- None



VP-113 Drilling Looking East



Well MW116-5 Installation (white PVC pipe)