

## Northrop Grumman RW-21 Project Area Well Redevelopment and Baseline GW Sampling Bethpage, New York

### Weekly Construction Progress Report

Work Period: 3/21/22 thru 3/25/21

#### **Project Work Performed:**

##### **Well Development**

- Began setting up the chain link fence and signage at RW-20, RW-21 and RW-22 as a part of mobilization.
- Staged equipment at Tower 102.
- Received delivery of 10,000-gallon frac tank from United Rentals and began setting up at RW-20.
- Received delivery of 20,000-gallon frac tank from United Rentals and began setting up at RW-22.

##### **Baseline GW Sampling**

- Continue sampling per the current schedule
- Inspected MW-118-5.



RW-20 Staging Area with 10,000-Gallon Frac Tank On-site

#### **Work Projected Next Period:**

##### **Well Development**

- Begin video logging well casings.
- Begin pumping and purging water out of well into frac tanks at RW-20 and RW-22.
- Begin groundwater sampling at RW-20 and RW-22
- Begin pumping water from frac tanks to vac truck for mobilization to AST.
- Continue site cleanup after daily work activities conclude.

##### **Baseline Sampling**

- Complete baseline sampling event



RW-21 Staging Area Setup

#### **Community Interaction/Site Visitors:**

- Resident from 45 William St asked to reduce the work zone. Crew adjusted the work zone which satisfied the resident.
- Resident at 165 H. Herman Ave inquired about electrical equipment. Equipment not related to the work in progress in the area.



RW-22 Staging Area with 20,000-Gallon Frac Tank On-site