

DAILY OBSERVATION REPORT

Day: Friday Date: 7-17-09



NYSDEC

Temperature: (F) 65 (am) NA (pm)

Wind Direction: W (am) NA (pm)

Weather: (am) sunny, with brisk winds
(pm) NA

Pendaflex Site Characterization

NYSDEC Site # 1-30-185

Contract # D-004368-35

Arrive at site 700 (am)

Garden City, New York

Leave site: 1100 (am)

HEALTH & SAFETY:

Are there any changes to the Health & Safety Plan?
(If yes, list the deviation under items for concern)

Yes () No (x)

Are monitoring results at acceptable levels?

Soil

Yes (x) n/a () * No ()

Waters

Yes (x) n/a () * No ()

Air

Yes (X) n/a () * No ()

- If No, provide comments

OTHER ITEMS:

Site Sketch Attached: Yes () No (x)

Photos Taken: Yes (x) No ()

DESCRIPTION OF DAILY WORK PERFORMED:

Arrival on site at 700am, began driving hydropunch sampler to 100 fee at GP-06t, exposed screen by pushing out with spaghetti rods extended into drive rods. Tubing equipped with check valve would not collect water as sand/silt infiltrated screen and clogged tubing and check valve repeatedly. Attempted to pull up rods and sample at 85, 70, 55 feet before pulling all rods. No additional attempts completed.

Aztech contacted Geoprobe to discuss sampling issues when utilizing Hydropunch sampler. Aztech was informed that a rubber o-ring must be installed at the end of the screen to prevent sand from infiltrating sampler. Also recommended pouring water into rods to prevent sand infiltration while pushing out rod. Aztech will acquire necessary materials for sampling to begin on Monday 7-20-09.

Left site @ 1100am

PROJECT TOTALS:

SAMPLING (Soil/Water/Air)

Contractor Sample ID:

DEC Sample ID:

Description:

_____	_____	_____
_____	_____	_____

DAILY OBSERVATION REPORT

Day: Friday Date: 7-17-09

CONTRACTOR/SUBCONTRACTOR EQUIPMENT AND PERSONNEL ON SITE:

(Name of contractor) personnel: David Crandall

(Name of Subcontractor) personnel: Bob and Rob with Aztech

(Name of contractor) equipment: Geoprobe 6610DT (Aztech)

(*Indicates active equipment)

Other Subcontractors:

VISITORS TO SITE:

1.

PROJECT SCHEDULE ISSUES:

PROJECT BUDGET ISSUES:

None.

ITEMS OF CONCERN:

Failed attempt to collect hydropunch samples. Recommendations from manufacturer will be followed by driller on 7/20/09.

COMMENTS:

ATTACHMENT(S) TO THIS REPORT:

SITE REPRESENTATIVE:

Name: *David Crandall*

cc: