



GOWANUS CANAL CONSTRUCTORS
969 Midland Avenue • Yonkers, NY 10704

YONKERS PICONE
A joint venture of Yonkers Contracting
Company, Inc. and John P. Picone, Inc.

Submittal Cover Sheet

Project Name:	CSO Facilities for Gowanus Canal, RH3 CP2
Contract No.:	CSO-GC-SFS-RH3 CP2
Contractor's Name:	Gowanus Canal Constructors
Submittal Date:	10-20-23

Submittal Item Description:	CAMP Reporting for 10-9-23 to 10-13-23
Submittal Item Number:	01 35 27-087
Review Cycle Number:	000
Shop Drawing Number(s):	N/A
Source Company Name:	Coulomb & Joule

Specification Section Title:	Environmental, Health and Safety
Specification Section Number:	01 35 27
Specification Section Page #s:	477 of 2030
Specification Section Article #:	1.07
Specification Section Paragraph:	
Reference Contract Drawing(s):	N/A
Reference Location:	Site

*Submittal was reviewed for coordination of the Work & to determine that it meets the requirements of Spec Section 01140

Approved for Submission (Print):	Jenna Gervasio
Approved for Submission (Sign):	<i>Jenna Gervasio</i>

Additional Comments to Reviewer:

Gowanus Canal CSO Weekly CAMP Summary

10/9/23 through 10/13/23



Site Activities:

1. Yard and Site Work

AMS Locations:

See attached Site Map

2. Installation of conduits for power

Remarks: There were no 15 min average exceedances for VOC's or PM10 over the course of the week.

9-Oct-23

AMS Stat/Grid Loc.	VOC Avg ppm	VOC Min ppm	VOC Max ppm	PM10 Avg ug/m3	PM10 Min ug/m3	PM10 Max ug/m3	Wind Direct. Avg Deg	Wind Speed Avg MPH	Temp Avg F	%Rel. Humidity Avg
1	0.00	0.00	0.00	4.0	2.8	5.7				
2	0.00	0.00	0.03	2.7	1.8	3.5	200.7	1.4	58.3	52.6
3	0.00	0.00	0.01	3.9	2.9	5.0				
4	0.00	0.00	0.02	3.0	1.8	4.8				
5	0.00	0.00	0.05	4.7	2.9	14.4				
6	0.00	0.00	0.03	6.3	3.9	21.3				
7	0.00	0.00	0.01	8.3	7.1	12.4				
8	0.00	0.00	0.03	3.4	1.9	4.8				

10-Oct-23

AMS Stat/Grid Loc.	VOC Avg ppm	VOC Min ppm	VOC Max ppm	PM10 Avg ug/m3	PM10 Min ug/m3	PM10 Max ug/m3	Wind Direct. Avg Deg	Wind Speed Avg MPH	Temp Avg F	%Rel. Humidity Avg
1	0.00	0.00	0.00	8.0	3.8	16.5				
2	0.01	0.00	0.06	5.2	2.5	8.2	141.9	1.1	61.1	63.4
3	0.01	0.00	0.05	8.3	3.8	18.1				
4	0.01	0.00	0.07	5.5	2.7	12.0				
5	0.01	0.00	0.06	6.4	3.9	9.6				
6	0.03	0.00	0.18	7.6	4.1	15.4				
7	0.01	0.00	0.05	11.6	7.7	30.8				
8	0.01	0.00	0.06	7.1	3.0	15.6				

11-Oct-23

AMS Stat/Grid Loc.	VOC Avg ppm	VOC Min ppm	VOC Max ppm	PM10 Avg ug/m3	PM10 Min ug/m3	PM10 Max ug/m3	Wind Direct. Avg Deg	Wind Speed Avg MPH	Temp Avg F	%Rel. Humidity Avg
1	0.00	0.00	0.00	9.4	4.6	25.7				
2	0.02	0.00	0.22	6.6	3.4	17.7	123.8	1.1	65.6	54.3
3	0.02	0.00	0.07	10.0	4.8	31.7				
4	0.02	0.00	0.08	6.8	3.4	13.3				
5	0.02	0.00	0.12	8.5	4.7	25.8				
6	0.03	0.00	0.18	9.9	5.4	21.1				
7	0.01	0.00	0.07	11.3	8.5	18.6				
8	0.01	0.00	0.06	8.6	3.5	29.3				

12-Oct-23

AMS Stat/Grid Loc.	VOC Avg ppm	VOC Min ppm	VOC Max ppm	PM10 Avg ug/m3	PM10 Min ug/m3	PM10 Max ug/m3	Wind Direct. Avg Deg	Wind Speed Avg MPH	Temp Avg F	%Rel. Humidity Avg
1	0.00	0.00	0.00	13.5	4.6	35.8				
2	0.04	0.00	0.95	12.0	3.0	64.5	136.5	0.8	67.1	55.9
3	0.01	0.00	0.04	13.8	4.3	33.4				
4	0.01	0.00	0.05	9.3	2.8	23.9				
5	0.03	0.00	0.12	12.7	5.2	27.1				
6	0.02	0.00	0.08	11.1	4.4	21.0				
7	0.01	0.00	0.05	14.3	8.2	28.7				
8	0.01	0.00	0.03	12.3	3.1	34.2				

13-Oct-23

AMS Stat/Grid Loc.	VOC Avg ppm	VOC Min ppm	VOC Max ppm	PM10 Avg ug/m3	PM10 Min ug/m3	PM10 Max ug/m3	Wind Direct. Avg Deg	Wind Speed Avg MPH	Temp Avg F	%Rel. Humidity Avg
1	0.00	0.00	0.00	3.7	2.6	6.9				
2	0.00	0.00	0.07	3.1	1.8	5.4	159.3	1.1	59.7	52.7
3	0.00	0.00	0.00	4.0	2.2	7.5				
4	0.00	0.00	0.04	2.6	0.9	9.5				
5	0.01	0.00	0.10	4.5	2.6	13.3				
6	0.00	0.00	0.07	4.4	2.7	9.1				
7	0.00	0.00	0.00	7.2	6.7	8.7				
8	0.00	0.00	0.02	2.1	1.3	3.8				

Prepared by: Peter Crosby CIH, CSP

AMS Locations as of March 31

