

# DAILY OBSERVATION REPORT

Report: July 16, 2025

New York State  
Department of Environmental Conservation  
Division of Environmental Remediation  
Remedial Bureau C

Site: Spill No. 2500910  
135 Main Street, Poughkeepsie,  
Dutchess County

## Weather Conditions

General Description: Cloudy	AM	Partly Cloudy	PM
Temperature: 88°F @ 1:30	AM	88°F @ 3:30	PM
Wind Direction: 5 - 10 mph SW	AM	5 - 10 mph S	PM

## HEALTH & SAFETY:

(\*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).

Were there any changes to the Health & Safety Plan?	*Yes ( )	No ( )	NA (x )
Were there any exceedances at the perimeter action level reported on this date?	*Yes ( )	No (x)	NA ( )
Air:			
Were there any Noise/Vibration exceedances reported on this date?			
Vibration:	*Yes ( )	No ( )	NA (x)
Noise:	*Yes ( )	No ( )	NA (x)
Were there any breaches to the tent structure or silt fence reported/observed on this date?	*Yes ( )	No (x)	NA ( )
Were there any dust/odor issues reported or observed on this date?	*Yes ( )	No (x)	NA ( )

WASTE HAULING:

(If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).

Materials Removed From The Site:

Were there any vehicles which did not display proper D.O.T numbers and placards?	*Yes ( )	No ( )	NA (x)
Were there any vehicles which were not lined or tarped?	*Yes ( )	No ( )	NA (x)
Were there any vehicles which were not decontaminated prior to exiting the work site?	*Yes ( )	No ( )	NA (x)

SUMMARY OF EVENTS:

- C2G used a vacuum truck to pump water and silt with containing large dark blebs from the former MGP holder foundation. Water was observed moving upward into the gas holder foundation through the excavation bottom and sidewalls.
- Continued demolition of the holder bottom was delayed on this day because C2G was having technical problems associated with their vacuum truck for dewatering.
- Dibartolo Landscaping, Inc. and Paths continued demolition the former gas holder foundation floor. It was confirmed that there was bedrock below the brick and concrete holder floor. Dark NAPL with mothball-like odor was observed remaining in the excavation at the end of the day, however, the amount of grossly impacted material remaining had significantly decrease from the beginning to end of the workday. The dark NAPL coated soil, brick, and concrete from the demolished floor was placed along the soil stockpiled for disposal. C2G mitigated odors by spraying Biosolve on the freshly uncovered impacted material and the stockpile.
- It appeared to NYSDEC that all grossly impacted materials had been removed from the excavation sidewalls.

PROJECT SCHEDULE:

- Continue demolition of the former gasholder's floor.
- After excavation is completed soil documentation samples for chemical analysis will be collected from every 30 linear foot of sidewall and 900 square foot of excavation bottom. These samples will not be collected from bedrock

ISSUES PENDING:

- 

ITEMS OF CONCERN:

- None

NYSDEC Inspector: Tracey Garland

Date: 7/17/2025

Tracey Garland

Site: Spill No. 2500910



Demolition of the former Gas Holder's floor, facing southeast.



Site: Spill No. 2500910





Site: Spill No. 2500910





Site: Spill No. 2500910



The excavation at the end of the day, facing east.



Site: Spill No. 2500910



The excavation at the end of the day, facing west.



Site: Spill No. 2500910



Dark soil on the western edge of the excavation appears to be pulverized stone and rock flour with no gross impacts.