

# DAILY OBSERVATION REPORT

Pg. 1 of 3

Report No.: NYSEG101216

Date: October 12, 2016

## NYSDEC

DER - Remedial Bureau C

Inspection Unit

NYSEG Goshen MGP Site

Remedial Action

Site Number 336046

NYSEG PM: Tracy Blacizek

NYSDEC PM: Sarah Saucier

Construction Manager: Marcus Hagan, Arcadis

Project Engineers: Jason Golubski, Arcadis

Remedial Contractor: Abscope

Air Monitoring: Arcadis

Health & Safety: Triangle Safety

## Weather Conditions

<i>General Description</i>	Sunny	<i>am</i>	Sunny	<i>pm</i>
<i>Temperature</i>	50 F	<i>am</i>	68 F	<i>pm</i>
<i>Wind Direction</i>	None	<i>am</i>	None	<i>pm</i>

## HEALTH & SAFETY:

(\*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).

Were there any changes to the Health & Safety Plan?	*Yes ( )	No (X)	NA ( )
Were there any exceedances at the perimeter action level reported on this date?	Air: *Yes ( )	No (X)	NA ( )
Were there any Noise /Vibration exceedances reported on this date?	Noise: *Yes ( )	No (X)	NA ( )
	Vibration: *Yes ( )	No (X)	NA ( )
Were there any breaches to the silt fence reported/observed on this date?	*Yes ( )	No (X)	NA ( )
Were there any dust/odor issues reported or observed on this date?	*Yes ( )	No (X)	NA ( )

## WASTE HAULING :

(\*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).

Were there any vehicles which did not display proper D.O.T numbers and placards?	*Yes ( )	No ( )	NA (X)
Were there any vehicles which were not lined or tarped?	*Yes ( )	No ( )	NA (X)
Were there any vehicles which were not decontaminated prior to exiting the work site?	* Yes ( )	No ( )	NA (X)

# DAILY OBSERVATION REPORT

Pg. 2 of 3

Report No.: NYSEG101216

Date: October 12, 2016

## Materials Removed From Site: N/A

Disposal Facility's:

Trucking Company:

Total Loads: (on this date)

Total Daily Weight: (est.)

Total Loads: (to date)

Total Weight: (\*approx.)

\*Actual (total weight) adjusted periodically based on weight tickets submitted by the disposal facilities.

## Summary of Events:

- AOS 0800. Marcus (Arcadis); John Lalonde, Abscope Crew on site.
- PW onsite 1130, begin drilling at 1215.
- Completed QC-2, located in Area 2, northeast corner in outside ring. Due to softness of material, used 3 inch spoons instead of a core barrel.
- Had fully treated material, full recovery from 0-8 feet bgs. Spoon refusal at 9.2 feet bgs (rock). In the interval of 8-9.2 feet bgs, the 8-8.5 feet bgs is treated but not yet setup (wet). Fully treated from 10 to 26 feet bgs. The proposed depth in this area, minus the pre-excavation, is 23 feet bgs.
- Completed QC-3, located in Area 2 on south side of gas holder #1. Since only depth of treatment was being verified at this location, PW augered to 20 feet bgs before sampling.
- Had fully treated material from 20 to 24.5 feet bgs. The proposed depth in this area, minus the pre-excavation, is 24.5 feet bgs.

## VISITORS TO SITE:

	Representing	Entered Exclusion/CRZ Zone	
Tracy Blazicek	NYSEG	Yes (X)	No ( )
Jason Golubski	Arcadis	Yes (X)	No ( )
Josh Snay	Arcadis	Yes (X)	No ( )
		Yes ( )	No ( )

## PROJECT SCHEDULE:

- Complete ISS QC drilling
- Begin backfill of site.

## ISSUES PENDING:

- None

## ITEMS OF CONCERN:

•

SITE REPRESENTATIVE  
CONSTRUCTION INSPECTOR:

  
R. Scott Deyette Date: 10/12/16

# DAILY OBSERVATION REPORT

Pg. 3 of 3

Report No.: NYSEG101216

Date: October 12, 2016