

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Arsenic Mine (RV4) - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region II

Subject: **POLREP #6**
Preparation for Repairs
Arsenic Mine (RV4)
NYD982531469
Kent, NY
Latitude: 41.4582450 Longitude: -73.7144580

To: Peter Lopez, EPA, Region 2
Walter Mugdan, EPA ORA, Region 2
Pat Evangelista, EPA SEMD, Region 2
John Prince, EPA SEMD, Region 2
Eric Wilson, EPA SEMD, Region 2
Joe Rotola, EPA SEMD RAB, Region 2
Margaret Gregor, EPA SEMD RAB, Region 2
Mark Pane, EPA SEMD RAB, Region 2
George Zachos, EPA SEMD RAB, Region 2
Bonnie Hriczko, EPA SEMD RAB, Region 2
Beckett Grealish, EPA SEMD RAB, Region 2
Doug Garbarini, EPA SEMD NYRB, Region 2
Joel Singerman, EPA SEMD NYRB, Region 2
Mark Granger, EPA SEMD NYRB, Region 2
Andrea Leshak, EPA ORA, Region 2
Pat Seppi, EPA PAO, Region 2
Mary Mears, EPA PAO, Region 2
Diane Lazinsky, DOI
Luis Rivera-Gonzalez, ATSDR
Leah Graziano, ATSDR
Mike Ryan, NYSDEC
George Heitzman, NYSDEC
Kevin Carpenter, NYSDEC
Kiera Thompson, NYSDEC
Stephen Lawrence, NYSDOH
Wendy Kuehner, NYSDOH
Maureen Schuck, NYSDOH
Joseph Paravati, PCDOH
Vincent Perrin, PCDOH
Anthony Fricchione, PCDOH
Marianne Burdick, PCDOH
Shawn Rogan, PCDOH
Maureen Fleming, Town of Kent
Tamera Harrison, Town of Kent
David Warne, NYC DEP

From: Sandra Richards, OSC
Date: 9/1/2020
Reporting Period: 11/26/2019-8/28/2020

1. Introduction

1.1 Background

Site Number:	NYD982531469	Contract Number:	EP-S2-15-01
D.O. Number:		Action Memo Date:	8/15/2019
Response Authority:	CERCLA	Response Type:	Emergency
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	4/8/2019	Start Date:	4/8/2019
Demob Date:		Completion Date:	
CERCLIS ID:	NYD982531469	RCRIS ID:	
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Due to the high health concerns from a release of arsenic, a CERCLA hazardous substance, a time-critical removal action is necessary to address certain threats associated with the conditions presented at the Site.

1.1.2 Site Description

The Arsenic Mine Site is the residential properties that adjoin an old arsenic mine or are topographically downgradient from the mine. Mining activities at the former arsenopyrite mine (at one time believed to be a silver mine) began back in the mid-1800's and ceased in approximately 1918. Historical

information indicated ore concentrating activities took place on Site which has resulted in high levels of arsenic contaminated soil. Ore concentrating activities included crushing, rolling, and slicing the arsenic rich ore to reduce its physical size and to remove less rich overburden rock from the highest concentrations of arsenic found in the arsenopyrite vein.

On April 30, 2019, the New York State Department of Health (NYSDOH) in collaboration with the Agency for Toxic Substance and Disease Registry (ATSDR) released a Public Health Consultation and a Public Health Advisory. These documents indicated that the short-term ingestion exposure to children of arsenic in surface soils at the highest levels of arsenic on residential properties at the Site pose an immediate and significant threat to human health. Additionally, long-term ingestion and dermal exposure of children and adults to arsenic in surface soils at the highest levels of arsenic on residential properties at the Site pose a significant threat to human health. These documents can be found at: <https://www.atsdr.cdc.gov/sites/arsenicmine/index.html>.

On June 3, 2019, EPA proposed the Arsenic Mine Site to be included on the National Priorities List (NPL). The Site was finalized on the NPL on November 8, 2019. A proposed plan was released on April 8, 2020 allowing for public comment on three options for addressing OU1. OU1 is a full site remedy to dissociate residents from the exposure to arsenic. A remedy was selected on June 29, 2020. The selected remedy chosen was to relocate residents. Concurrently, a remedial investigation (RI) for OU2 has started. OU2 will determine the nature and extent of the contamination at the Site and identify and evaluate remedial alternatives to address it. Actions included in this removal action will not impede any potential remedial actions.

1.1.2.1 Location

The Site is located near the intersection of Gipsy Trail Road and Mt. Ninham Court (latitude 41.458245, longitude -73.714458) in the Town of Kent, Putnam County, New York, 10512. The Site consists of ten property parcels, containing seven residences on approximately 19 acres of land. The Site is bounded by additional mixed use (residential/agricultural) properties to the north, Pine Pond Brook to the east, and Mt. Ninham Multi-Use Properties (New York State Forest Lands) to the west and south.

1.1.2.2 Description of Threat

Arsenic, a CERCLA hazardous substance, has been found in concentrations ranging from 2 to 56,000 milligrams per kilogram (mg/kg). New York State Department of Environmental Conservation (NYSDEC) soil cleanup objective for restricted residential use is 16 mg/kg, where as EPA's Risk Management Level (RML) is 35 mg/kg. Short-term health effects of arsenic include: nausea, vomiting, headaches, stomach cramps, diarrhea, chills, sore throat, nasal discharge, and facial swelling. Long-term health effects of arsenic include: cancer of the skin, lung, and bladder in humans. Additionally, long term exposure to high concentrations of arsenic may also cause skin hyperpigmentation and keratosis (darkening and thickening of the skin on the hands and feet).

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

In 2016, a property owner contacted EPA to inquire about problems with a water system that was placed on the property back in 1988. During the inspection of the issue, EPA found sedimentation in the bottom of four potable water holding tanks. These sediments were sent out for analysis and was determined to contain high levels of arsenic. Based upon the current configuration and construction, it was perceived that these sediments were actually soils from around the top of the tank lids. This initiated a removal assessment for soils. Soil sampling occurred between August 2017 and June 2018. Concentrations ranged from 2 to 56,000 mg/kg. Data collected from the soil sampling was given to the ATSDR and NYSDOH to determine if the concentration of arsenic in the soils located on-site arise to the level of a public health advisory due to the potential health related concerns.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

Verbal authorization of funding was given on April 1, 2019 for this emergency response action (RV4). The RV4 action was initiated on April 8, 2019 to implement interim actions to reduce direct contact exposure for the residents to the on-site soils. The Emergency and Rapid Response Services (ERRS) contractor mobilized to the Site on April 8, 2019. The action memorandum for the RV4 action which included a ceiling increase and a 12-month exemption was signed on August 15, 2019. The Site was listed in the NPL on November 8, 2019.

2.1.2 Response Actions to Date

POLREP #6 (11/26/2019-08/28/2019)

The residents from Property P010 had contacted the On-Scene Coordinator (OSC) to inform them of repairs necessary to continue barren soil ground cover. Two OSCs, Remedial Project Manager (RPM), ERRS Response Manager (RM), and Superfund Technical Assessment and Response Team (START) Task Lead (TL) conducted a walk through of the properties on August 26, 2020 to determine if other interim actions needed repairs. EPA and its contractors met with homeowners or representatives at almost every property. Based on conversations with homeowners, their representatives, and EPA, repairs were determined to be necessary on two properties, P002 and P010. These two properties had damages due to water drainage. Repairs are expected to start the week of September 7, 2020.

POLREP #5 (09/26/2019-11/25/2019)

Some additional repairs were determined to be necessary to the driveway at property P010 following paving. This work was completed on October 2nd. From October 2-3, 2019, the third quarterly drinking water sampling was conducted. From November 21-22, 2019, each residential occupied property (properties P001, P002, P005, P006, P008, P009, and P010) were given a HEPA vacuum to reduce interior dust concentrations on a routine basis.

POLREP #4 (06/27/2019-09/26/2019)

The second quarterly drinking water sampling was conducted on July 9 and 10th. During this event, surface water features were sampled for metals (both surface water and sediment, as necessary). Results from this event have been provided to the property owners and any tenants. The action memorandum including a ceiling increase and a 12-month exemption was signed. A paving contractor was selected and paving was completed on properties P005, P008, and P010. Additionally, repairs to previously installed interim action were conducted on properties P001, P008, P009, and P010. Additional door mats and boot brushes were provided to homeowners as necessary.

POLREP #3 (05/25/2019-06/26/2019)

Currently working to find appropriate personnel/company to perform paving. The RM and OSC were on-site on June 5, 2019 for a site walk with potential bidders for paving. At this time, the OSC and RM made repairs to an interim action on P010.

POLREP #2 (04/27/2019 - 05/24/2019)

On Property P001 - A stone pathway was created from the front door of the residence to the tanks.

Additional stone was laid between the front door of the residence to the previously paved driveway.

On Property P002 - Six trees were removed for the implementation of actions. Stone pathways were created in areas of high use. Stone was laid in the driveway. Materials were purchased for the replacement of soil in raised planting beds.

On Property P005 - Soil was excavated and replaced with wood chips in a dog's pen. Wood chips were laid as a cover from the dog's pen in the rear of the residence, along the side of the house, to the front of the residence. The driveway was prepared for paving.

On Property P008 - A tree stump was removed for the implementation of actions. The driveway was prepared for paving.

On Property P009 - A stone walkway was created from a back side door to the driveway. A mulch cover was placed along the driveway.

On Property P010 - Two trees were removed for the implementation of actions. Soil was excavated and replaced with wood chips in a dog's pen. Stone pathways were created around the house due to the high usage of the property. Wood chip cover was used in all grassed high use areas. The driveway was prepared for paving.

POLREP#1 (04/01/2019 - 04/26/2019)

EPA began implementing interim actions at residential properties by beginning to give residents indoor and outdoor door mats and boot brushes. These were to help reduce the migration of outdoor soils from entering the home.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

Each property owner has been identified as a PRP. Other PRPs were identified including the previous mining companies, however, none of these are viable PRPs. Further enforcement activities are on-going.

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>
Non-regulated arsenic containing soil	Soil	20 CM	019875833 JJK	None	Modern Landfill - York, PA

2.2 Planning Section**2.2.1 Anticipated Activities****2.2.1.1 Planned Response Activities**

EPA plans to implement interim actions to reduce the direct contact threat presented by high levels of arsenic in soils. Interim actions vary from property to property but overall include: excavation (up to 1 foot) in dog pens, installation of ground covers in high use areas (stone, wood chips, or mulch), paving of driveways, replacement of indoor and outdoor door mats, and use of boot brushes. All of these actions will be coupled with continued education on ways to reduce exposures. EPA will also conduct quarterly drinking water assessment and education to reduce potential consumption of elevated arsenic in drinking water.

2.2.1.2 Next Steps

EPA will begin making repairs to previously installed ground covers.

2.2.2 Issues

No current issues exist.

2.3 Logistics Section

All logistics associated with interim actions to occur on the Site will be handled by EPA and/or the ERRS contractor.

2.4 Finance Section**2.4.1 Narrative**

On April 1, 2019, the On-Scene Coordinator (OSC) requested and was granted verbal authorization for RV-4 pursuant to CERCLA to initiate an emergency response action at this Site. Authorization was granted by the Acting ERRL (now SEMD) Director. The verbal authorization granted was for a \$200,000 total project ceiling, of which \$150,000 is for mitigation contracting.

On August 15, 2019, the OSC requested and was granted authorization through an action memorandum for an increase in ceiling and a 12-month exemption for the RV4 action. The memorandum authorized a \$400,000 total project ceiling of which \$258,000 is for mitigation contracting.

As of September 1, 2020, \$30,000 funding from the August 15, 2019 action memo contingency is being transferred to START ceiling.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				

ERRS - Cleanup Contractor	\$458,000.00	\$312,901.54	\$145,098.46	31.68%
TAT/START	\$105,000.00	\$87,363.26	\$17,636.74	16.80%
Intramural Costs				
Total Site Costs	\$563,000.00	\$400,264.80	\$162,735.20	28.91%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

The ERRS contractor prepared a site specific health and safety plan for their actions during the removal action. The RST/START contractor prepared their own site specific health and safety plan for the removal action. All health and safety plans have been updated to include additional safety measures based on the COVID-19 pandemic.

2.5.2 Liaison Officer

The EPA OSC is performing the activities of the Liaison Officer. The OSC maintains communication with the NYSDEC, NYSDOH, ATSDR, PCDOH, and the Supervisor of the Town of Kent.

2.5.3 Information Officer

Pat Seppi is the Community Involvement Coordinator for the Site. Ms. Seppi can be reached at 212-637-3679.

EPA has distributed up to three fact sheets to the residents within the site boundary. Fact sheet number one was distributed in the Summer/Fall 2017. Fact sheet number two was distributed in Fall/Winter 2017. Fact sheet number three was distributed in April 2019.

3. Participating Entities

3.1 Unified Command

Unified Command is currently not needed for this response.

3.2 Cooperating Agencies

ATSDR
NYSDEC
NYSDOH
PCDOH
Town of Kent

4. Personnel On Site

Up to 1 ERRS personnel, 1 START personnel, 2 OSCs, and the RPM were on-site during the reporting period.

5. Definition of Terms

ATSDR - Agency for Toxic Substances and Disease Registry
CERCLA - Comprehensive Environmental Response, Compensation, and Liability Act
EPA - U.S. Environmental Protection Agency
ERRS - Emergency and Rapid Response Services
mg/kg - milligram per kilogram
NYSDEC - New York State Department of Environmental Conservation
NYSDOH - New York State Department of Health
PCDOH - Putnam County Department of Health
OSC - On-Scene Coordinator
PRP - Potentially Responsible Party
RM - Response Manager
RML - Removal Management Level
RPM - Remedial Project Manager
RST - Removal Support Team
RV4 - Current Removal Action
START - Superfund Technical Assessment and Response Team
TL - Task Lead

6. Additional sources of information

6.1 Internet location of additional information/report

<https://cumulis.epa.gov/supercpad/cursites/csitinfo.cfm?id=0202816>
<https://www.epa.gov/ny/cleanup-arsenic-mine-site-town-kent-putnam-county-new-york>

6.2 Reporting Schedule

Pollution Reports (POLREPS) will be generated on a needed basis, as operations progress.

7. Situational Reference Materials

<https://www.epa.gov>