

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Attachment-2.

Site Code No. <u>300021</u>	Date <u>11-1-86</u>	I.R. No. <u>27</u>
Site Name: <u>Hammerneck Taylor Lane</u>	Sheet <u>1</u> of <u>3</u>	AM
Location: <u>Hammerneck N.Y.</u>	Weather	PM
Engineer: <u>EnCon</u>	Temperature	
Contractor: <u>Breco</u>	Wind (Dir./Vel.)	
Job Phone: ()		

Health & Safety:

Level of protective clothing used: 10

Is the level of protection in conformance with the approved Health & Safety Plan?
 Yes No If no, list the deviations under Items of Concern.

Are atmospheric monitoring results at acceptable levels? Yes No

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Town personnel on site to get lines from catch basin on South end of site to West Blockade chll @ 240'. Did not see water in excavation where pipe from New C.B. terminates.
- ② Using flashlight, ledorer checked line from C.B. line appears to parallel road and not go under landfill at all.
- ③ Called NYSDEC Albany and asked if we could do test pit @ wash out noticed @ corner on Taylor lane. Excavated wash out. It appears to be intersection of two storm drains. See sheet 2 of 3 diagram of work to date.
- ④ As advised by G. Burke contractor directed to:
 - (a) begin filling first two excavations
 - (b) locate excavation by landfill C.B.
 - (c) Decision on how to proceed will be made after consulting engineers.

Site Visitors	Representing	Entered exclusion zone
---------------	--------------	------------------------

⑤ Used dye in storm drains to confirm findings.

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
 DIVISION OF HAZARDOUS WASTE REMEDIATION
 INSPECTOR'S DAILY REPORT

Contractor A: _____ worked from _____ to _____
 Subcontractor B: _____ worked from _____ to _____

Contractors' Equipment	Prime	A	B	Not Used	Work Force	Prime	A	B
Tanker	1				Fore	1		
Pump	2				Lab	3		
Excavator	1				Op	1		
Truck	1							

Prime Contractor worked from 8:00 to 4:30

Comments: ① Eng inspector on site

Items of concern: ① Faulty storm drain layout - no need to enter lot

② Directions of pipe could have been
guessed/estimated better by just using
flashlight.

Attachments to this report: _____

Inspector's Name (Print): Richard [Signature]
 Inspector's Signature: [Signature] Date: 11-7-86
 Reviewed by: _____ Date: _____

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT
ADDITIONAL COMMENTS

ent to Report No. 27 Dated 11-1-96
Code No. 360021 Site Name Mamaroneck Taylor Lane

N ↑

Probable C.B./storm Drain Arrangement
as determined so far using dye and
flashlights

LAND FILL

Taylor Lane

Excavated headwall?
and pipe to new C.B.

(curvature and
lateral found with
flashlight)

Landfill Surface
C.B.

1st two locations
excavated looking
for C.B.

Line as per plan

New C.B.
Storm drain
system

up fall

Washout
excavated

15" Trees

285'

Alignment determined by laborer
with flashlight

