

DATE: 07/11/08 DAY: Friday

REPORT NO. 080711

PAGE NO. 1 OF 4

PROJECT NO. 2605

LOGBOOK NO. 1 PAGES 034 – 047

DAILY FIELD ACTIVITY REPORT

PROJECT	Former Bouchard Junkyard	WEATHER	TIME	TEMP.	PRECIP.	WIND (MPH)	WIND (DIR)
LOCATION	Town of New Lebanon, NY	Mostly Cloudy	0655	61 F	None	Calm	NA
ATTACHMENTS	Photo Log and Photos	Overcast	1630	75 F	Lt. Rain	5-10	NW

SITE CONDITIONS: Mostly Cloudy, Intermittent Sun, Light Rain in PM; site grounds dry prior to rainfall

WORK GOAL FOR DAY: Observe and document remedial excavation activities, load out of waste hauling trucks, backfilling, dust suppression, and other miscellaneous activities.

PERSONNEL ON SITE:


NAME	AFFILIATION	ARRIVAL TIME	DEPART TIME
Jack Kuhn	Dvirka and Bartilucci Consulting Engineers	0655	1630
Dean Blodgett	D.A. Collins Environmental	-	-
10 crew members	D.A. Collins Environmental	-	-
2 crew members	Vequa Environmental Services	-	-

EQUIPMENT ON SITE:

TYPE	MODEL	TYPE	MODEL
Trackhoe #1 (D.A. Collins)	Link-Belt 240 (Rental provided by Contractors Sales Company, Inc.)	Trackhoe #2 (D.A. Collins)	Link-Belt 130 LX (Rental provided by Contractors Sales Company, Inc.)
Pickup Truck (D.A. Collins)	Chevy Silverado Pickup 4x4 (NY Lic #55396 JF)	Flatbed Trailer (D.A. Collins)	Versatile (NY License #AP 80947)
Pickup Truck (D.A. Collins)	Chevy Silverado 4x4 (White; NY Lic #55396 JF)	Vibratory Compaction Roller (D.A. Collins)	Hamm 2593
Pickup Truck (D.A. Collins)	Ford F-350 XL Super Duty 4x4 (NY Lic #26323 JU)	24-inch Chain Saw (D.A. Collins)	Stihl
Pickup Truck (D.A. Collins)	GMC 2500 (Tan; NY License #59651 AU)	4-Wheel Drive ATV Cart (D.A. Collins)	Snapper Trail Cruiser
4 Other Personal Vehicles	Various	Front Loader (D.A. Collins)	Kawasaki 80ZV
Hydro-Seeding Unit Trailer (D.A. Collins)	MS Sprayer, Inc. Model HS500	Bulldozer (D.A. Collins)	Caterpillar 6465
Tri-Axle Water Truck (D.A. Collins)	Mack #6051 (NY License #32295 AT)	Two (2) 20,000 gal. capacity Frac Tanks and one (1) 18,000 gal. capacity Weir Tank (D.A. Collins; Installed)	Adler

HEALTH & SAFETY:

PPE REQUIRED:	☒ LEVEL D	☐ LEVEL C	☐ LEVEL B	☐ LEVEL A	HASP? Yes
SITE SAFETY OFFICER: Dean Blodgett					
H & S NOTES: Site work performed in Level D PPE. Drum sampling performed in level B PPE.					



PROJECT NO. 2605

DAILY FIELD ACTIVITY REPORT

DESCRIPTION OF WORK PERFORMED AND OBSERVED

Dvirka and Bartilucci Consulting Engineers (D&B) observed and photo-documented remedial excavation activities, load out of waste hauling trucks, backfilling, dust suppression, and other miscellaneous activities at the Former Bouchard Junkyard site. A Daily Site Tailgate and Health & Safety Meeting was conducted prior to completion of the following site activities:

Area 1/Area 2

1. D.A. Collins excavated approximately 410 cubic yards of PCB-contaminated soil from the east and west sides of Areas 1 and 2 within non-TSCA grids G-17, G-18, H-17, H-18, I-17, J-17, L-17 and M-17. Excavation was performed with a Link-Belt 240 Trackhoe. During excavation, the non-TSCA soil was stockpiled near the truck access road on non-TSCA soil material within Areas 1 and 2.
2. Prior to departure from the site, D.A. Collins consolidated excavated non-TSCA soil into one (1) stockpile within Area 2, then covered the PCB-contaminated soil with 6 mil polyethylene sheeting. The soil was consolidated with a Kawasaki 80ZV Front Loader and redistributed on the stockpile with a Link-Belt 240 Trackhoe.

Area 1

1. D.A. Collins backfilled approximately 532 cubic yards of approved backfill material into the west side of Area 1 within non-TSCA grids E 20-24, F 20-24 and G 20-24. Dump trailer trucks delivered backfill material to the site from an approved off-site source. Backfill material was graded into place with a bulldozer, then compacted with a vibratory roller.
2. D. A. Collins graded approximately 392 cubic yards of approved backfill material into place at the east side of Area 1. The backfill material was previously delivered and staged within the area. Backfill material was graded into place with a bulldozer then compacted with a vibratory roller.

Area 8

1. D.A. Collins cut up down trees with a 24-inch chain saw in Area 8. One (1) pickup truck load (approx. 1/3rd cord) was transported off-site today.

Site-Wide Activities

1. D.A. Collins loaded 18-wheel waste transport trucks with non-TSCA PCB-contaminated soil for off-site disposal. Non-TSCA PCB-contaminated soil was loaded into trucks with a Kawasaki 80ZV Front Loader. Trucks transported the material to Ontario County Landfill in Stanley, NY. D. A. Collins reported a weigh scale total of 770.23 tons of soil was measured and transported off-site today;
2. Prior to departure from site, D.A. Collins consolidated excavated non-TSCA soil into one (1) stockpile within Area 2, then covered the PCB-contaminated soil with 6 mil polyethylene sheeting;

DAILY FIELD ACTIVITY REPORT

DESCRIPTION OF WORK PERFORMED AND OBSERVED

Site-Wide Activities (Continued)

3. D.A. Collins operated monitoring instrumentation in accordance with the Community Documentation Monitoring protocol specified in the work plan. For dust monitoring, four tripods with dust meters were utilized at various locations along the perimeter of the property. Average concentration of total particulates did not exceed the action level of 150 $\mu\text{g}/\text{m}^3$. No volatile organic compounds were detected in ambient air by the photoionization detector across the site above the instrument detection limit of 1 ppm;
4. D.A. Collins conducted personal exposure monitoring for high risk employees in accordance with the site-specific health and safety plan and Technical Specification 00003. 1.15(D)(1)(F);
5. D.A. Collins performed dust suppression continuously across the site property and driveway to Area 6 (particularly in areas with little or no vegetation) utilizing a Mack 6051 Water Truck. Accumulations of mud tracked onto the Route 20 roadway were promptly washed off the road surface as deemed necessary. The 4,000 gallons of water used during today's application was obtained from the retention pond along the small stream located NW of Chuck's Automotive. Hyrdomulch was also installed along areas adjacent the truck access road for dust control;
6. Vequa Environmental Services was on-site to collect a waste characterization sample from a drum encountered during remedial excavation activities. After sampling, the drum lid was secured onto the drum, then wrapped with 6 mil polyethylene sheeting and staged in Area 3 near the truck decon pad.

Future Work for week ending July 18, 2008:

1. Remedial excavation of non-TSCA PCB-contaminated soil from Areas 1, 2, and 8 and TSCA PCB-contaminated soil grids on the north side of the Former Bouchard Junkyard property;
2. Collect end point soil samples from remediated areas;
3. Backfill grids after acceptable end point laboratory results are obtained;
4. Load out non-TSCA and TSCA soil stockpiles for transport to the Ontario County Landfill in Stanley, NY and Model City Landfill in Model City, NY, respectively, and;
5. Clearing and grubbing in Area 8 and haul wood off-site.

Concerns: No concerns at this time.

PREPARED BY (OBSERVER)

REVIEWED BY

PRINT NAME: Jack Kuhn

PRINT NAME: James Magda

SIGNATURE:

SIGNATURE:

☒ ADDITIONAL SHEETS USED

☒ emailed draft / final to NYSDEC – date: 07/16/08

☐ hardcopy to NYSDEC – date:

PHOTOGRAPHIC LOG
July 11, 2008
D&B JOB NO. 2605
FORMER BOUCHARD JUNKYARD SITE
TOWN OF NEW LEBANON, NEW YORK

PHOTO	DATE	TIME	DESCRIPTION
P7 110001	7/11/2008	7:50	View to north showing excavation at non-TSCA grid station I-17 at west side of Area 2
P7 110002	7/11/2008	8:17	View to northwest showing front end loader loading non-TSCA PCB contaminated soil into truck at west side of Area 2 for off-site disposal
P7 110003	7/11/2008	8:25	View to south showing excavation at non-TSCA grid station M-17 at east side of Area 2
P7 110004	7/11/2008	8:34	View to northwest showing dozer grading backfill material at east side of Area 1 (adjacent Petell residence)
P7 110005	7/11/2008	9:08	View to southeast showing Vequa Environmental Services collecting waste characterization sample from drum
P7 110006	7/11/2008	9:09	View to east showing Vequa Environmental Services collecting waste characterization sample from drum
P7 110007	7/11/2008	11:07	View to northwest showing truck unloading backfill material at northwest corner of Area 1
P7 110008	7/11/2008	11:25	View to west showing D. A. Collins installing hydromulch to exposed excavation areas along truck access road at east side of Area 1 for dust control
P7 110009	7/11/2008	13:40	View to southwest showing excavation at non-TSCA grid station M-17 at east side of Area 2
P7 110010	7/11/2008	14:59	View to west showing truck unloading backfill material at west side of Area 1
P7 110011	7/11/2008	15:37	View to southwest showing D. A. Collins covering non-TSCA soil pile with poly sheeting in Area #2
P7 110012	7/11/2008	15:42	View to northeast showing backfill material installed at northeast corner of Area 1
P7 110013	7/11/2008	15:43	View to northwest showing backfill material installed at northwest corner of Area 1
P7 110014	7/11/2008	15:43	View to south showing backfill material installed at west side of Area 1
P7 110015	7/11/2008	15:49	View to east showing excavated areas at west side Areas 1 and 2 (non-TSCA grid stations G-17/18, H-17/18, I-17 and M-17)
P7 110016	7/11/2008	15:50	View to south showing excavated areas at east side of Area 2 (non-TSCA grid stations L-17 and M-17)
P7 110017	7/11/2008	15:53	View to southwest showing non-TSCA soil pile covered with poly sheeting in Area #2



P7110001.JPG



P7110002.JPG



P7110003.JPG



P7110004.JPG



P7110005.JPG



P7110006.JPG



P7110007.JPG



P7110008.JPG



P7110009.JPG



P7110010.JPG



P7110011.JPG



P7110012.JPG



P7110013.JPG



P7110014.JPG



P7110015.JPG



P7110016.JPG



P7110017.JPG