

New York State Department of Environmental Conservation
Division of Environmental Remediation
Remedial Bureau C, 11th Floor
Inspection Unit



DAILY INSPECTION REPORT

Site Code #: 706010	Date: October 17, 2017	Report #:
----------------------------	-------------------------------	------------------

Site Name: Auburn McMaster St. MGP
Location: Auburn
PRP Proj. Mgr.: Tracy Blazicek.
DEC Proj. Mgr.: John Spellman P.E.
Consultant Proj. Mgr.: Shane Blauvalt
Proj. Contr.: Severson Environmental Services
Site Phone & Fax: N/A

	AM	PM
Weather	Sunny	
Temperature	50s	
Wind Direction	lt breeze	

Description of work performed by contr. this report period:

On-site 10:00 am, Ron Prohaska and Dorian, Parsons. Chester Adams, Severson Super also Anthony of Severson

One dump trailer truck being loaded on arrival, one truck staged. Cason Trucking.

SES crew of about 6

2 excavators in stream bed, one is PC360

Ram hoe attachment breaking up rock in streambed at point number 26 along prison wall, opposite auburn tank building.

Eric Knapp said rock removal can't advance more than 75 feet from prison wall unless added concrete wall support is in place.

11:30 truck loaded.

CAMP monitors in place.

1:00 walked along streambed. Where weathered rock has been removed the surface is smooth, no tar observed on surface. Of the loose rock recently broken up, a small fraction (<5%) had tar on it. The tar was on low viscosity.

Off-site at 1:30

Issue: Significant amount of sediment remains to be removed along with backfill placement and prison wall support installation. I question whether Severson can complete the work before WQC expires.

Site Representative: John Spellman

Date: October 17, 2017

Representative's signature:





