

NOV 14 2005

STAUFFER MANAGEMENT COMPANY LLC

Environmental Services & Engineering
DCC II
1800 Concord Pike PO Box 15437
Wilmington, DE 19850-5437

Telephone: (302) 886-4238
Facsimile: (302) 886-5933

November 7, 2005

Mr. David Chiusano
Remedial Bureau E, Section A
Division Environmental Remediation
New York State Department
of Environmental Conservation
625 Broadway 12th Floor
Albany, NY 12233-7017

Subject: Stauffer Management Company
Maestri Site #7-34-025

Dear Mr. Chiusano:

Enclosed please find the monitoring report and groundwater elevation tabulation for the above referenced site for October 2005.

Very truly yours,



T. K. Haldas
Project Manager

cc: Regional Water Engineer - NYSDEC Region 7
H. Hamel, NYSDOH
J. Burke, NYSDEC - Region 7
J. Abraham, SMC

MAESTRI EFFLUENT MONITORING REPORT - October 2005

DATE	BENZENE ug/l	VINYL CHLORIDE ug/l	o-XYLENE ug/l	m-XYLENE ug/l	p-XYLENE ug/l	pH
10/4/2005	<1.0	<1.0	<1.0	<1.0	<1.0	7.9
LIMIT	1.0	5.0	5.0	5.0	5.0	6.5-8.5

MONTHLY DAILY AVERAGE FLOW (GPD) = 977
MONTHLY MAXIMUM DAILY FLOW (GPD) = 2715

MAESTRI GROUNDWATER ELEVATIONS-October, 2005

WELL NUMBER	MEASURING POINT	10/4/2005			10/10/2005			10/17/2005			10/24/2005					
		DEPTH	TO	ELEVATION	GROUND WATER	DEPTH	TO	ELEVATION	GROUND WATER	DEPTH	TO	ELEVATION	GROUND WATER	DEPTH	TO	ELEVATION
MW-9	407.51	18.50		389.01	17.50		390.01	15.30		392.21	14.00		393.51			
MW-10	413.92	16.70		397.22	16.50		397.42	14.90		399.02	13.00		400.92			
MW-12	418.36	13.60		404.76	13.00		405.36	10.80		407.56	9.90		408.46			
MW-14	405.18	18.00		387.18	15.60		389.58	13.80		391.38	13.20		391.98			
PZ-2	407.24	15.30		391.94	8.20		399.04	7.70		399.54	7.40		399.84			
PZ-3	409.60	18.80		390.80	18.40		391.20	17.10		392.50	16.80		392.80			
PZ-4	394.50	9.30		385.20	7.20		387.30	6.10		388.40	5.70		388.80			
PZ-5	393.34	8.20		385.14	6.10		387.24	5.40		387.94	4.80		388.54			
PZ-6	410.22	19.00		391.22	19.00		391.22	17.70		392.52	17.40		392.82			
PZ-7	409.17	19.10		390.07	18.30		390.87	17.00		392.17	16.60		392.57			
PZ-9	408.77	18.40		390.37	18.10		390.67	16.60		392.17	16.20		392.57			
PZ-10	407.07	17.10		389.97	16.50		390.57	15.10		391.97	14.60		392.47			
PZ-12	408.21	17.20		391.01	14.40		393.81	13.50		394.71	12.70		395.51			
PZ-13	407.17	16.80		390.37	14.50		392.67	13.60		393.57	11.70		395.47			
PZ-14	408.47	15.10		393.37	12.20		396.27	9.40		399.07	9.30		399.17			
PZ-15	406.77	19.50		387.27	17.10		389.67	15.20		391.57	14.70		392.07			
PZ-18	406.32	19.20		387.12	16.70		389.62	14.90		391.42	14.60		391.72			
PZ-19	406.90	18.70		388.20	16.50		390.40	14.60		392.30	14.20		392.70			
RW-2	406.46	18.20		388.26	17.60		388.86	16.40		390.06	15.90		390.56			
RW-3	407.02	21.20		385.82	20.60		386.42	22.30		384.72	18.00		389.02			
RW-5	409.67	21.40		388.27	20.50		389.17	21.60		388.07	21.40		388.27			
RW-6	393.29	15.50		377.99	15.30		377.99	15.00		378.29	15.30		377.99			
RW-7	405.97	21.40		384.57	21.00		384.97	21.00		384.97	21.10		384.87			
RW-8	406.87	21.20		385.67	20.70		386.17	21.30		385.57	21.10		385.77			