



18 Computer Drive West
Albany, NY 12205

518.438.6809
Fax 518.438.8527

June 13, 2006

Mr. David Chiusano
Remedial Bureau E, Section A
Division Environmental Remediation
NYS Department of Environmental Conservation
625 Broadway 12th Floor
Albany, NY 12233-7017

Subject: Stauffer Management Company
Maestri Site #7-34-025

Dear Mr. Chiusano:

Enclosed please find the May 2006 monitoring report and groundwater elevation tabulation for the Maestri Site prepared by SPEC Consulting on behalf of Stauffer Management Company LLC (SMC). Should you have any questions, please do not hesitate to contact me at (518) 438-6809.

Sincerely,

Amy Lawrence

Amy Lawrence
Environmental Engineer

cc: Regional Water Engineer - NYSDEC Region 7
H. Hamel, NYSDOH
J. Burke, NYSDEC - Region 7
R. Shay- SMC
P. Ekoniak- SMC
J. Abraham- SMC

MAESTRI EFFLUENT MONITORING REPORT - May 2006

DATE	BENZENE ug/l	VINYL CHLORIDE ug/l	o-XYLENE ug/l	m-XYLENE ug/l	p-XYLENE ug/l	pH
5/2/2006	<1.0	<1.0	<1.0	<1.0	<1.0	7.5
LIMIT	1.0	5.0	5.0	5.0	5.0	6.5-8.5

MONTHLY DAILY AVERAGE FLOW (GPD) = 1116 gpd
MONTHLY MAXIMUM DAILY FLOW (GPD) = 1770 gpd

MAESTRI GROUNDWATER ELEVATIONS- MAY 2006

WELL NUMBER	MEASURING POINT	5/2/2006		5/9/2006		5/16/2006		5/23/2006		5/30/2006	
		DEPTH	GROUND	DEPTH	GROUND	DEPTH	GROUND	DEPTH	GROUND	DEPTH	GROUND
		TO	WATER	TO	WATER	TO	WATER	TO	WATER	TO	WATER
	ELEVATION	WATER	ELEVATION	WATER	ELEVATION	WATER	ELEVATION	WATER	ELEVATION	WATER	ELEVATION
MW-9	407.51	12.55	394.96	13.30	394.21	13.40	394.11	13.80	393.71	14.10	393.41
MW-10	413.92	11.00	402.92	11.90	402.02	12.00	401.92	12.30	401.62	12.70	401.22
MW-12	418.36	5.70	412.66	7.15	411.21	7.50	410.86	8.10	410.26	8.50	409.86
MW-14	405.18	7.20	397.98	8.25	396.93	8.60	396.58	9.00	396.18	9.30	395.88
PZ-2	407.24	13.40	393.84	14.20	393.04	14.60	392.64	14.70	392.54	15.50	391.74
PZ-3	409.60	10.20	399.40	11.25	398.35	10.00	399.60	9.10	400.50	11.10	398.50
PZ-4	394.50	11.60	382.90	12.30	382.20	12.70	381.80	13.20	381.30	13.50	381.00
PZ-5	393.34	6.00	387.34	6.65	386.69	6.70	386.64	6.70	386.64	7.90	385.44
PZ-6	410.22	5.20	405.02	5.75	404.47	5.70	404.52	5.70	404.52	6.30	403.92
PZ-7	409.17	10.60	398.57	11.50	397.67	12.00	397.17	12.70	396.47	13.00	396.17
PZ-9	408.77	11.65	397.12	12.45	396.32	12.80	395.97	13.30	395.47	13.50	395.27
PZ-10	407.07	11.50	395.57	12.40	394.67	12.60	394.47	13.00	394.07	13.30	393.77
PZ-12	408.21	10.40	397.81	11.20	397.01	11.40	396.81	11.80	396.41	12.20	396.01
PZ-13	407.17	13.70	393.47	13.90	393.27	13.40	393.77	11.10	396.07	14.10	393.07
PZ-14	408.47	13.80	394.67	13.70	394.77	13.50	394.97	13.00	395.47	14.05	394.42
PZ-15	406.77	9.80	396.97	11.00	395.77	10.00	396.77	9.80	396.97	11.00	395.77
PZ-18	406.32	14.35	391.97	15.50	390.82	15.60	390.72	15.80	390.52	16.60	389.72
PZ-19	406.90	14.60	392.30	15.45	391.45	15.70	391.20	15.90	391.00	16.60	390.30
RW-2	406.46	14.35	392.11	15.20	391.26	15.50	390.96	15.70	390.76	15.40	391.06
RW-3	407.02	20.40	386.62	19.10	387.92	20.60	386.42	20.30	386.72	18.75	388.27
RW-5	409.67	21.50	388.17	21.00	388.67	21.70	387.97	20.50	389.17	21.30	388.37
RW-6	393.29	15.40	377.89	13.50	379.79	14.20	379.09	13.30	379.99	9.80	383.49
RW-7	405.97	19.70	386.27	20.10	385.87	19.70	386.27	15.10	390.87	19.90	386.07
RW-8	406.87	21.00	385.87	22.30	384.57	21.60	385.27	21.30	385.57	21.10	385.77