

MONTHLY PROGRESS REPORT

Site Name: Hancock Air National Guard Base
Site #: TU019

Monthly Progress Report
Period: March 1, 2025 to March 31, 2025

In accordance with the approved UFP-QAPP for Supplemental Remedial Investigation, dated December 17, 2024, this progress report was prepared to describe the remedial program activities at the Site TU019 for the month of March 2025.

1. Actions Taken During the Reporting Period

- Perform Supplemental Remedial Investigation (SRI)
 - Collected groundwater samples from ten existing permanent monitoring wells, seven newly installed monitoring wells, and six temporary wells.
 - Collected soil samples from 12 boring locations, one less than the proposed 13 locations due to refusal in one location; to account for the eliminated boring, one groundwater well was installed to 30 feet below ground surface (bgs) instead of 15 feet bgs.
 - Collected paired indoor air/sub-slab vapor samples from two locations in Building 646 and one outdoor ambient air sample.
 - Performed perimeter air monitoring as described in the approved *Community Air Monitoring Plan* dated November 5, 2024.

2. Actions Planned for the Next Reporting Period (April 2025)

- Tabulate and evaluate data as it is received
- Summarize results of SRI in a technical memorandum
- Evaluate need for additional well installations or soil borings

3. Changes to the Scope of Work or Schedule – Current schedule

| Task | Anticipated date (Month/Year) | Anticipated or Completed |
|---|-------------------------------|--------------------------|
| Final UFP QAPP | December 2024 | Completed |
| Perform Mobilization 1 of SRI | March 2025 | Completed |
| Evaluation of data from Mobilization 1 of SRI | April 2025 | In progress |
| Technical Memorandum Draft Submittal | May 2025 | Anticipated |
| Perform Mobilization 2 of SRI | August 2025 | Anticipated |
| Evaluation of data from Mobilization 2 of SRI | September 2025 | Anticipated |
| Technical Memorandum Draft Submittal | October 2025 | Anticipated |
| Issue Draft SRI Report for NYSDEC and NYSDOH Review | January 2026 | Anticipated |
| NYSDEC and NYSDOH Review and 45-day Comment Period | January – February 2026 | Anticipated |
| Issue Final SRI Report | March 2026 | Anticipated |
| Issue Draft FS Report for NYSDEC and NYSDOH Review | April 2026 | Anticipated |
| NYSDEC and NYSDOH Review and 45-day Comment Period | May - June 2026 | Anticipated |
| Issue Final FS Report | July 2026 | Anticipated |

4. Sampling Results, Tests and Other Data Received during this Reporting Period

- Preliminary soil, groundwater, and soil vapor results are being received and validated

5. Deliverables Submitted during the Reporting Period

- Perimeter air monitoring field data

6. Unresolved Delays Encountered

- N/A

7. Efforts made to Mitigate Delays

- N/A

8. Citizen Participation Activities for the Reporting Period

- None

9. Citizen Participation Plan Actions Planned for the Next Reporting Period

- None