

New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office

Bureau of Construction Services

Field Support Unit



Erin Crotty
Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: March 25, 2004	Report #: NYSEG032504
------------------------------	-----------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.

Location: Ithaca, Tompkins County

NYSEG Proj. Mgr.: Tracy Blazicek

DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.:

Proj. Contr.: ADT

Site Phone & Fax:

	AM	PM
Weather	Rain	P. Sunny
Temperature	35	42
Wind Direction	NNW	NNW

Description of work performed by contr. this report period:

- Completed HP-42 to 8 feet bgs. (Clay at about 7.5 bgs). Collected water sample.
- ADT developing monitoring wells completed earlier in the week.
- Completed DEC-1; located in front of #616 Court St, where impacts found down to 14 feet bgs. Had clean fill from 12-12.5 feet bgs. Gray silty clay 12.5-13.5 feet bgs. Gray fine to medium sand, gravel 13.5 to 19.5 feet bgs. Peat layer at 19.5-20 feet bgs. Fine sand, silt at 20-24 feet bgs. Silty clay, trace sand 24-28 feet bgs. End of boring.
- Completed DEC-2; located on north side of former brick structure. Tar, sheen, odor from 12-20 feet bgs. No impacts from 20-24 feet bgs. End of boring.
- Completed DEC-3; located southeast of former brick schedule. Slight staining, little odor at 4 feet bgs. No impacts seen from 4-20 feet bgs. End of boring.
- Attended scoping meeting for next phase of duct removal. Preliminary schedule stated by NYSEG is that mobilization will be on 4/19. Excavation will start on 4/22, at corner of Washington and Court. NYSEG gas will begin along north side of Court between Meadow and Washington on 4/5. City water department will begin installing new water line on 4/26. Restoration activities along first block hinges on rest of schedule, but most likely will not start until June.

Description of inspections performed by engr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

•

Change Orders:

•

Sampling and Analyses:

•

Major Issues	Description & Reason

Health & Safety:

Level of protection: Normal.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00A to 5:00P.

Subcontractor	Activity	Hours Worked

Equipment	P	1	2	3	Personnel	P	1	2	3

Site Representative: R. Scott Deyette

Date: March 25, 2004

Representative's signature:

Reviewed By:

Date: