

New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office

Bureau of Construction Services

Field Support Unit



Erin Crotty
Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: April 29, 2004	Report #: NYSEG042904
------------------------------	-----------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County

NYSEG Proj. Mgr.: Bert Finch

DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.: Dave Budosh

Proj. Contr.: Severson

Site Phone & Fax:

	AM	PM
Weather	sunny	Sunny
Temperature	55	65
Wind Direction	SE - 6 mph	SE - 6 mph

Description of work performed by contr. this report period:

- Contractor excavated material from the north side of Court St.in front of house # 512. They excavated wooden duct and clay tile pipe. Excavation to 7.5' below road surface. Water in excavation adequately controlled with vac truck.

Description of inspections performed by engr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

Change Orders:

•

Sampling and Analyses:

•

Major Issues	Description & Reason

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00A to 5:00P.

Subcontractor	Activity	Hours Worked
PAGE	hauling waste	

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		3			Laborer	3			
Loader	1				Teamster		2		
vac truck	1				Health & Safety	1			

NYSDEC Site Representative: Eric S. Knapp

Date: April 29, 2004

Representative's signature:

Reviewed By:

Date:

