


New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office

Bureau of Construction Services

Field Support Unit



Erin Crotty
Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: May 6, 2004	Report #: NYSEG030604
------------------------------	--------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County

NYSEG Proj. Mgr.: Bert Finch

DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.:

Proj. Contr.: Severson

Site Phone & Fax:

	AM	PM
Weather	sunny	Sunny
Temperature	40	70
Wind Direction	S - 2mph	S - 2mph

Description of work performed by contr. this report period:

- Contractor excavated material from the South side of Court St. in front of #512 and #508 Court St. They excavated a 4" dia. Clay tile pipe containing tar, and surrounding soils in street. Excavation to 3' below road surface. Contractor also cut a transverse trench through clean backfill for the purpose of installing a storm sewer line. They did remove a small amount of native material from below the backfill.

Description of inspections performed by engr. this report period:

-

Discussions/comments regarding visitors, contractor and/or engineer:

Change Orders:

-

Sampling and Analyses:

-

Major Issues	Description & Reason
None.	

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00A to 5:00P.

Subcontractor	Activity	Hours Worked
PAGE	hauling waste	

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		3			Laborer	2			
Loader	1				Teamster		3		
Vac truck	1				Health & Safety	1			

NYSDEC Site Representative: Eric S. Knapp

Date: May 6, 2004

Representative's signature:

Reviewed By:

Date:

