New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office Bureau of Construction Services Field Support Unit



DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: June 18, 2004	Report #: NYSEG061804
-----------------------	----------------------------	-----------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County NYSEG Proj. Mgr.: Bert Finch DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.: Dave Budosh

Proj. Contr.: Sevenson **Site Phone & Fax:**

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

• Contractor excavated material from north side of Court St., from center line to curb. Contractor removed duct #2, clay sewer line, and a small dia. clay pipe, along with soils. Material removed to a depth of 6.5 feet.

<u>Description of inspections performed by engr. this report period:</u>

 $\underline{\textbf{Discussions/comments regarding visitors, contractor and/or engineer:}}$

Change Orders:

•

Sampling and Analyses:

Bottom sample and sidewall sample collected.

•

Major Issues	Description & Reason	

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone		

Contractor's Information:

Prime contractor worked from 7:00a to 5:00P.

Subcontractor	Activity	Hours Worked		
PAGE	hauling waste			

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		4			Laborer	4			
Loader	1				Teamster		4		
Vac truck	1				Health & Safety	1			

NYSDEC Site Representative:	Eric S. Knapp	Date: June 18, 2004	
Representative's signature:			
Reviewed By:		Date:	