New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office Bureau of Construction Services Field Support Unit



DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: June 23, 2004	Report #: NYSEG062304
-----------------------	----------------------------	-----------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

NYSEG Proj. Mgr.: Bert Finch
DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.: R. Fudeman

Proj. Contr.: Sevenson **Site Phone & Fax:**

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

• Contractor excavated material from north side of Court St., from center line to curb, in intersection with Park Place. Contractor removed duct #2 and a small dia. clay pipe, along with soils. Material removed to a depth of 9.5 feet. Contractor also excavated on south side of Court St. to provide services to 609 Court St.

Description of inspections performed by engr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

NYSEG field inspector is a substitute for Dave Budosh, who is away for the week.

Change Orders:

•

Sampling and Analyses:

Major Issues	Description & Reason

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00a to 5:00P.

Subcontractor	Activity	Hours Worked
PAGE	hauling waste	

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		5			Laborer	6			
Loader	1				Teamster		5		
Vac truck	1				Health & Safety	1			

NYSDEC Site Representative:	Eric S. Knapp	Date: June 23, 2004
Representative's signature:		

Reviewed By: Date: