New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office Bureau of Construction Services Field Support Unit



DAILY INSPECTION REPORT

Site Code #: 7-55-008 Date: June 28, 2004 Report #: NYSEG062804

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal Location: Ithaca, Tompkins County NYSEG Proj. Mgr.: Bert Finch DEC Proj. Mgr.: Bill Ottaway Consultant Proj. Mgr.: Dave Budosh Proj. Contr.: Sevenson Site Phone & Fax:

	AM	РМ
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

• Contractor excavated material from north side of Court Street within the intersection with Park Place, in order to remove existing wooden ducts and clay pipes containing tar, along with surrounding, contaminated soils. Contaminated soils were removed to a depth of 11.5 feet. A second crew replaced services for #126 Washington St. and #315 Meadow.

Description of inspections performed by engr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

Change Orders:

Sampling and Analyses:

•

Major Issues	Description & Reason

Health & Safety:

Level of protection: D. Is the level of protection in conformance with the approved Health & Safety Plan? Yes. List deviations. Are atmospheric monitoring results acceptable? Yes.

Site Visitors Representing Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked			
PAGE	hauling waste				

Equipment	Р	1	2	3	Personnel	Р	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		4			Laborer	5			
Loader	1				Teamster		4		
Vac truck	1				Health & Safety	1			

NYSDEC Site Representative: Eric S. Knapp

Date: June 28, 2004

Representative's signature:

Reviewed By:

Date:

REVISED 5/99 @BLANK.wpd