


New York State Department of Environmental Conservation
Division of Environmental Remediation - Central Office
Bureau of Construction Services
Field Support Unit



Erin Crotty
Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: June 29, 2004	Report #: NYSEG062904
------------------------------	----------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County

NYSEG Proj. Mgr.: Bert Finch

DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.: Dave Budosh

Proj. Contr.: Severson

Site Phone & Fax:

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

- Contractor excavated material from north side of Court Street in front of #502, in order to remove existing wooden ducts and clay pipes containing tar, along with surrounding, contaminated soils. Contaminated soils were removed to a depth of 10.5 feet. A second crew replaced services for #611 Court Street.

•

Description of inspections performed by engr. this report period:

•

Discussions/comments regarding visitors, contractor and/or engineer:

Change Orders:

•

Sampling and Analyses:

•

Major Issues	Description & Reason

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked
PAGE	hauling waste	

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		4			Laborer	5			
Loader	1				Teamster		4		
Vac truck	1				Health & Safety	1			

NYSDEC Site Representative: Eric S. Knapp

Date: June 29, 2004

Representative's signature:

Reviewed By:

Date:

