



Erin Crotty
 Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-08	Date: July 8, 2004	Report #: NYSEG070804
-----------------------------	---------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.
Location: Ithaca, Chemung County
NYSEG Proj. Mgr.: Bert Finch
DEC Proj. Mgr.: Bill Ottaway
Consultant Proj. Mgr.:
Proj. Contr.: Severson Environmental
Site Phone & Fax:

	AM	PM
Weather	Overcast	P. Sunny
Temperature	65 degrees	78 degrees
Wind Direction		

Description of work performed by contr. this report period:

- Continued excavation of Duct #1 from midpoint of Park Place to east corner of Park and Court St. Impacts start at about 3.5 feet bgs. Under clay storm sewer heavier tar impacts begin. Top of duct at 3.5 feet bgs. Found water main for Park St. At 4.5 feet bgs, at middle of road. Heavy tar, impacted soil noted around pipe. NYSEG dug to Removed 55 feet of clay tile pipe. Removed a total of 8 feet of duct.
- Sent 5 trucks to ESML.

Description of inspections performed by engr. this report period:

- Dave Budosh (URS) onsite.

Discussions/comments regarding visitors, contractor and/or engineer:

-

Sampling and Analyses:

-

Major Issues	Description & Reason
Excavating wet soil	Due to heavy rains on 7/7, a lot of groundwater present. Severson has trouble controlling water in excavation, and dealing with collapsing walls of excavation. Excavation could have gone deeper if conditions were better controlled.

Health & Safety:

Level of protection: Modified Level D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00A to 3:30P.

Site Representative: R. Scott Deyette

Date: July 8, 2004

Representative's signature: